

State of New Jersey
 Department of Treasury
 Integrity Monitoring Reporting Model
 Engagement: Task Order #: DOT 1-1A-E; Contract # 88364
 For Quarter Ending: 3/31/2018


Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
A. General Info			
1.	Recipient of funding	New Jersey Department of Transportation and New Jersey Department of Environmental Protection	
2.	Federal Funding Agency? (e.g. HUD, FEMA)	FHWA	
3.	State Funding (if applicable)	Yes	
4.	Award Type	FHWA	
5.	Award Amount	Approximately \$242 million excluding change orders	
6.	Contract/Program Person/Title	Ahmad Qureshi is the Project Manager for DOT projects and Erick Doyle is the Project Manager for the DEP project	
7.	Brief Description, Purpose and Rationale of Project/Program	NJDOT and NJDEP received funding from the Federal Highway Administration (FHWA) and Federal Emergency Management Agency (FEMA) for contracts in connection with damage caused by Superstorm Sandy. NJDOT procured the services to 3 contractors for 3 different projects for restoration repairs along Route 35. Those 3 contractors are Union Paving and Construction Company (DP 13130), George Harms Construction Company (DP 13120), and Agate Construction Company (DP 13114). NJDEP procured the services of EIC Associates to construct and install a four-mile long steel seawall to help protect sections of Mantoloking, Brick and Route 35 from future natural disasters.	
8.	Contract/Program Location	NJ Department of Transportation, Trenton NJ and NJ Department of Environmental Protection, Toms River, NJ	
9.	Amount Expended to Date	All DOT projects as of 3/31/18 and including change orders: DP 13130 = approximately \$2.2 million; DP 13120 = approximately \$133.3 million; DP 13114 = approximately \$53.4 million. NJDEP = approximately \$24.5 million.	
10.	Amount Provided to other State or Local Entities	\$0	
11.	Completion Status of Contract or Program	EIC Associates, DP 13130, DP 13120, DP13114 has either been formally closed-out or in the close-out and in the acceptance stage as of 3/31/18.	
12.	Expected Contract End Date/Time Period	DP 13130 - substantially complete - awaiting closeout; DP 13120 - closeout package complete; DP 13114 - closeout package complete; EIC substantially complete.	
B. Monitoring Activities			
13.	If FEMA funded, brief description of the status of the project worksheet and its support.	All the projects assigned (EIC Associates, DP 13130, DP 13120, and DP 13114) to CLA have been substantially completed as of 3/31/18. All projects are in the closeout phase.	
14.	Quarterly Activities/Project Description (include number of visits to meet with recipient and sub recipient, including who you met with, and any site visits warranted to where work was completed)	Ongoing review and testing of the monthly estimates for the 3 DOT projects. Also projects are either in the close-out and acceptance stage or already complete.	
15.	Brief Description to confirm appropriate date/information has been provided by recipient and what activities have been taken to review in relation to the project/contract/program.	Management has been cooperative in making themselves available to help move our monitoring of the contracts.	
16.	Description of quarterly auditing activities that have been conducted to ensure procurement compliance with terms and conditions of the contracts and agreements.	Continued to perform ongoing review activities. No issues noted to date.	

State of New Jersey
 Department of Treasury
 Integrity Monitoring Reporting Model
 Engagement: Task Order #: DOT 1-1A-E; Contract # 88364
 For Quarter Ending: 3/31/2018

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
17.	Have payment requisitions in connection with the contract/program been reviewed? Please describe	Yes, see item #16.	
18.	Description of quarterly activity to prevent and detect waste, fraud and abuse.	See #19 below	
19.	Provide details of any integrity issues/findings	No such findings were noted this quarter.	
20.	Provide details of any work quality or safety/environmental/historical preservation issue(s).	See #19 above	
21.	Provide details on any other items of note that have occurred in the past quarter	See #19 above	
22.	Provide details of any actions taken to remediate waste, fraud and abuse noted in past quarters	None noted	
C. Miscellaneous			
23.	Attach a list of hours and expenses incurred to perform your quarterly integrity monitoring review	SEE ATTACHMENT - NEXT TAB IN SPREADSHEET	
24.	Add any item, issue or comment not covered in previous sections but deemed pertinent to monitoring program.	N/A	

Name of Integrity Monitor:	CliftonLarsonAllen LLP
Name of Report Preparer:	Gregory J. Bussink, III, Principal
Signature:	
Date:	7/2/2018