

STATEWIDE TRANSPORTATION AND LOCAL BRIDGE BOND ACT OF 1999

STATUS REPORT December 2013

**New Jersey Department of Transportation
Division of Local Aid and Economic Development**

TABLE OF CONTENTS

	<u>Page</u>
Introduction	1
Summary Table	2
NJDOT Projects and Programs	3
NJ TRANSIT Corporation Projects	15
Bridge Bond – Discretionary	16
<u>County Projects</u>	
Atlantic	22
Bergen	26
Burlington	31
Camden	34
Cape May	35
Cumberland	36
Essex	42
Gloucester	49
Hudson	51
Hunterdon	54
Mercer	58
Middlesex	61
Monmouth	63
Morris	67
Ocean	70
Passaic	72
Salem	75
Somerset	77
Sussex	81
Union	83
Warren	86

STATEWIDE TRANSPORTATION AND LOCAL BRIDGE BOND ACT OF 1999

STATUS REPORT INTRODUCTION

As directed by Section 26 of the Statewide Transportation and Local Bridge Bond Act of 1999, P.L. 1999, c.181, (the "Act") the Department of Transportation makes the following report on the status of funds provided by the Act and the status of projects financed with those funds.

The Act authorized the issuance of \$500 million in bonds and created the 1999 Statewide Transportation and Local Bridge Fund to finance the rehabilitation and improvement of the State transportation system. Through three separate bond appropriations (P.L. 2000, c.11; P.L. 2000, c.155 and P.L. 2001, c.239), \$250 million was made available as grants to county and municipal governments for the rehabilitation and improvement of structurally deficient bridges carrying county and municipal roads and \$250 million was made available to the Department and New Jersey Transit Corporation for statewide transportation projects.

Of the \$250 million appropriated for statewide transportation projects, \$247,749,586 (99.1%) has been expended or encumbered as of August 31, 2013, leaving \$2,250,414 in uncommitted funds.

The \$250 million appropriated for local bridge projects has been distributed to the counties for approved programs. Through an established reporting process, the Department encourages county and municipal governments to spend the funds appropriated to them. As of August 31, 2013, \$249,294,420 (99.7%) of the appropriated amount has been expended or encumbered by being paid or under contract to county vendors. Only \$705,580 remains uncommitted.

The table on the following page summarizes expenditures for the Department, NJ TRANSIT and each county. A detailed report on project status, both active and completed, follows.

1999 BRIDGE BOND SUMMARY

	PROGRAMMED	EXPENDED	ENCUMBERED	UNCOMMITTED
NJDOT	\$170,000,000	\$166,932,878	\$816,708	\$2,250,414
NJ Transit	\$80,000,000	\$80,000,000	---	---
Bridge Bond – Discretionary	\$25,000,000	\$16,597,556	\$7,697,364	\$705,080
ATLANTIC	\$8,061,000	\$6,022,241	\$2,038,759	
BERGEN	\$18,417,000	\$15,778,071	\$2,638,929	
BURLINGTON	\$9,459,000	\$9,459,000	---	---
CAMDEN	\$9,069,000	\$9,069,000	---	---
CAPE MAY	\$6,000,000	\$6,000,000	---	---
CUMBERLAND	\$6,000,000	\$5,899,889	\$100,111	
ESSEX	\$16,077,000	\$15,961,514	\$115,486	
GLOUCESTER	\$6,000,000	\$6,000,000	---	---
HUDSON	\$10,489,000	\$10,488,500	---	\$500
HUNTERDON	\$7,739,000	\$7,739,000	---	---
MERCER	\$10,570,000	\$8,715,071	\$1,854,929	
MIDDLESEX	\$11,012,000	\$10,933,325	\$78,675	
MONMOUTH	\$25,000,000	\$25,000,000	---	---
MORRIS	\$10,162,000	\$10,162,000	---	---
OCEAN	\$9,690,000	\$9,690,000	---	---
PASSAIC	\$16,624,000	\$16,624,000	---	---
SALEM	\$6,000,000	\$6,000,000	---	---
SOMERSET	\$14,593,000	\$14,593,000	---	---
SUSSEX	\$6,000,000	\$6,000,000	---	---
UNION	\$12,038,000	\$12,038,000	---	---
WARREN	\$6,000,000	\$6,000,000	---	---
TOTAL	\$500,000,000	\$481,703,045	\$15,340,961	\$2,955,994

Betterments, Safety**Project Description**

This is an ongoing program of minor improvements to the state highway system such as beam guide rail and impact attenuators, as well as safety fencing.

Route: **Structure No.:** N/A

Project ID No.: X72C

Municipalities: Various

Project Start Date:

Programmed: \$5,015,177 **Unexpended** (both encumbered and uncommitted): \$0

Expended: \$5,015,177

Status: The Betterments, Safety line item is an annual program line item. The funding of the line item is based upon available funds. Projects specifically selected during FY 2001 and FY 2002 were funded by the 1999 Bridge Bond funds. Projects were not identified prior to the fiscal years, but arose as identified by inspection and were issued to Maintenance by way of work orders.

Bridge Maintenance, Movable Bridges**Project Description**

This program provides funding for minor improvements, repair, and preventive maintenance by NJDOT maintenance crews for drawbridges on the state highway system. Improvements may include lubrication of drawbridges, diesel engine maintenance, and system repairs.

Route: **Structure No.:** N/A

Project ID No.: 98318

Municipalities: Various

Project Start Date:

Programmed: \$727,504 **Unexpended** (both encumbered and uncommitted): \$0

Expended: \$727,504

Status: The Bridge Maintenance, Movable Bridges line item is an annual program line item. The funding of this line item is based upon available funds. Projects specifically selected during FY 2001 were funded by the 1999 Bridge Bond funds. Projects were not identified prior to the fiscal year, but arose during the year as identified by inspection and were issued to Maintenance by way of work orders.

Bridge, Emergency Repair**Project Description**

This program allows NJDOT to obtain emergency, technical consultant assistance for inspection and repair design when the safety of a bridge(s) is compromised due to a collision or flood damage, etc. Consultants are available to assist Department personnel on an as-needed basis.

Route: **Structure No.:** N/A

Project ID No.: 98315

Municipalities: Various

Project Start Date:

Programmed: \$13,831,864 **Encumbered:** \$ 37,264

Expended: \$13,684,134 **Uncommitted:** \$110,466

Status: The Bridge, Emergency Repair line item is an annual program line item. The funding of this line item is based upon available funds. The projects specifically selected during the FY 2001 were funded by the 1999 Bridge Bond funds. Projects were not identified prior to the fiscal year, but arose during the year as identified by inspection and were issued to Maintenance by way of work orders. A breakdown of unexpended amounts is shown above.

Doremus Avenue Bridge

Project Description

The existing structure which carried two 12-foot travel lanes with no shoulders was replaced with a new structure that carries four 12-foot travel lanes and two 8-foot shoulders. This project was part of Phase I of Portway, a series of Department projects to improve intermodal facilities and support domestic and global commerce.

Route: **Structure No.:** 0751160

Project ID No.: L020

Municipality: Newark City

Project Start Date:

Programmed: \$23,728,188 **Encumbered:** \$0

Expended: \$23,599,064 **Uncommitted:** \$129,124

Status: Construction was completed August 2004. The uncommitted amount is shown above.

Drainage Rehabilitation and Maintenance, State

Project Description

This program provides for the rehabilitation and maintenance of state highway drainage systems, and may include drainage clean out, removal and disposal of material, sweeping, video inspection, salary costs, and acquisition and maintenance of specialized equipment.

Route: **Structure No.:** N/A

Project ID No.: X154

Municipalities: Various

Project Start Date:

Programmed: \$3,310,795 **Encumbered:** \$0

Expended: \$3,309,165 **Uncommitted:** \$1,630

Status: The Drainage Rehabilitation and Maintenance line item is an annual program line item. The funding of this line item is based upon available funds. Projects specifically selected during FY 2001 were funded by the 1999 Bridge Bond funds. Projects not identified prior to the fiscal year, but that arose during the year as identified by inspection were issued to Maintenance by way of work orders. The uncommitted amount is shown above.

Electrical Facilities

Project Description

This program provides for the replacement, repair, preservation, and installation of electrical facilities along the state highway system. Included in this program are highway lighting, sign lighting, cathodic protection for bridges, road weather information systems, traffic counting/monitoring sites, and emergency call boxes.

Route: **Structure No.:** N/A

Project ID No.: X241

Municipalities: Various

Project Start Date:

Programmed: \$800,000 **Encumbered:** \$0

Expended: \$799,888 **Uncommitted:** \$112

Status: The Electrical Facilities line item is an annual program line item. The funding of the line item is based upon available funds. Projects specifically selected during the FY 2001 are funded by the 1999 Bridge Bond funds. Projects not identified prior to the fiscal year, but that arose during the year as identified by inspection were issued to Maintenance by way of work orders. The uncommitted amount is shown above.

Orphan Bridge Emergency Repairs

Project Description

This program provides funding for emergency repairs to orphan bridges over railroads which are identified during ongoing bridge inspections. These repairs are accomplished by a DOT contractor through work orders as priority situations are identified.

Route: **Structure No.:** N/A

Project ID No.: 99372

Municipalities: Various

Project Start Date:

Programmed, Revised: \$918,136 **Encumbered:** \$0

Expended: \$907,858 **Uncommitted:** \$10,278

Status: The Orphan Bridge Emergency Repairs line item is an annual program line item. The funding of this line item is based upon available funds. Projects specifically selected during the FY 2001 were funded by the 1999 Bridge Bond funds. Projects not identified prior to the fiscal year, but that arose during the year as identified by inspection were issued to Maintenance by way of work orders. Of the original amount programmed, \$750,000 was transferred to Betterments, Bridge and \$3,031,864 was transferred to Bridge Emergency Repairs. The uncommitted amount is shown above.

Pedestrian Projects, Local System

Project Description

This program addresses locally initiated pedestrian access and safety projects.

Route: **Structure No.:** N/A

Project ID No.: 99358

Municipalities: Various

Project Start Date:

Programmed: \$4,000,000 **Encumbered:** \$0

Expended: \$3,868,335 **Uncommitted:** \$131,665

Status: The uncommitted amount is shown above.

Planning and Research, State

Project Description

This program provided for planning activities which included needs assessments, geometric deficiencies, local aid assistance, congestion management, travel market analysis, formulation of a new statewide plan, demographics, facilitating/implementing intermodalism, access management plans, transportation policy, equipment, modeling, clean air initiatives, data collection equipment, deployment of new technology initiatives and research initiatives.

Route: **Structure No.:** N/A

Project ID No.: X140

Municipalities: Various

Project Start Date:

Programmed: \$2,000,000 **Encumbered:** \$0

Expended: \$1,880,358 **Uncommitted:** \$119,642

Status: All work was completed for six contracts. Two contracts have been closed out and two contracts are proceeding through close out. One contract has final invoice pending payment; once paid, closeout will proceed. The last contract is pending audit acceptance by DOT Accounting; once complete, audit invoice will be submitted for payment and then closeout will proceed. The uncommitted amount is shown above.

Route 33 Business, Route 79 (South Street)**Project Description**

The proposed improvements were to include exclusive left-turn lanes for the Route 79 approaches.

Route: 33 Business **Structure No.:** 1332150

Project ID No.: 174C

Municipality: Freehold Boro

Project Start Date:

Programmed: \$150,000 **Unexpended** (both encumbered and uncommitted): \$0

Expended: \$150,000

Status: This project was withdrawn due to lack of local support. Right-of-way was not purchased.

Route 46 (43)**Project Description**

This project included signing upgrades, installation of new lighting, geometric improvements, new guide rail installation, roadway resurfacing, bridge deck replacements, and acceleration/deceleration lane construction.

Route: 46 **Structure No.:** Various

Project ID No.: 9116

Municipality: Wayne Twp.

Project Start Date:

Programmed: \$0 **Unexpended** (both encumbered and uncommitted): \$0

Expended: \$0

Status: As reported by Project Manager, construction began August 2005 and completed November 2008 using other funds.

Route 47, Main Street**Project Description**

This project would have addressed intersection improvements at Route 47 and Main Street (CR 610), including left-turn slots, center-turn lane, new traffic signals, and restriping.

Route: 47 **Structure No.:** N/A

Project ID No.: 2149C

Municipality: Dennis Twp.

Project Start Date:

Programmed, Revised: \$0 **Unexpended** (both encumbered and uncommitted): \$0

Expended: \$0

Status: The original amount programmed (\$750,000) has been transferred to the Freight Program.

Local Bridge Bond, Discretionary

Project Description Under the 1999 Bridge Bond Act, grants were appropriated to the county governments for the cost of construction, reconstruction, demolition, removal, replacement, improvement, repair or rebuilding of structurally deficient bridges carrying county or municipal roads.

Route: **Structure No.:** N/A

Project ID No.: 00354D1

Municipalities: Various

Project Start Date:

Programmed: \$5,722,701 **Uncommitted:** \$580,480

Expended: \$5,142,221

Status: The uncommitted amount not encumbered is shown above.

Main Street Bridge

Project Description This project provided for emergency repairs to the Main Street Bridge. The raceway culvert collapsed when a school bus traveling on Main Street passed over it.

Route: CR 539 **Structure No.:**

Project ID No.: BDIS14

Municipality: Allentown Boro

Project Start Date:

Programmed: \$100,000 **Uncommitted:** \$4,559

Expended: \$95,441

Status: An initial construction contract was awarded on March 27, 2003. An agreement dated February 23, 2004 expanded the project limits enabling the county to use the remaining funds. Contract 2 was then approved; and the final voucher for the project was processed on August 28, 2008. The total combined amount expended for Contracts 1 & 2 was \$ 95,441. The uncommitted amount of \$4,559 was requested to be cancelled by Commissioner Action dated August 28, 2008, to Account 01-0572-078-6220-044-6010.

Maple Lake Road

Project Description

This project provided for roadway reconstruction of Maple Lake Road from Paterson-Hamburg Turnpike to the municipal boundary. This was necessary to provide a detour route while the Paterson-Hamburg Turnpike Bridge was under construction.

Route: **Structure No.:** N/A

Project ID No.: BDIS09

Municipality: Butler Boro

Project Start Date:

Programmed: \$200,000

Expended: \$200,000

Status: Construction completed. Final invoice paid 3/18/2008 and agreement closed 2/14/2008.

Roosevelt Boulevard Bridge

Project Description

This project provided for the rehabilitation of the Roosevelt Boulevard Bridge over Crook Horn Thorofare. This bridge was used as a detour route when construction began on the Route 52 Causeway project planned in 2007. In its present condition, the Roosevelt Boulevard Bridge cannot safely carry the anticipated traffic that will use this route as a result of the detour.

Route: CR 623 **Structure No.:** 0500004
Project ID No.: BDIS13
Municipality: Ocean City Upper Twp.

Project Start Date: 7/27/2004
Programmed: \$1,450,000
Expended: \$1,450,000

Status: Construction completed in May 2006. Final invoice processed. Cape May County provided funding above the \$1,450,000 BB-Discretionary allotment.

State Street Bridge

Project Description

This project funded emergency repairs on the bridge deck.

Route: CR 601 **Structure No.:** 042A001
Project ID No.: BDIS12
Municipality: Camden City

Project Start Date: 1/1/2004
Programmed: \$133,165 **Uncommitted:** \$67,260
Expended: \$65,905

Status: The emergency repairs were completed on April 14, 2004. Final invoice was processed and project has been closed. The uncommitted amount not encumbered is shown above.

Bridge Bond – Discretionary Summary (16 records)

Programmed:	\$25,000,000	Programmed, Revised:	\$25,447,656
Expended:	\$16,597,556	Expended, Add'l Programmed:	\$17,045,212
Encumbered:	\$7,697,364		
Uncommitted:	\$705,080		

ATLANTIC COUNTY COMPLETED PROJECTS

Atsion/Middle Road Bridge

Project Description This project will provide for the replacement of Bridge H12 over the Great Swamp Branch. The work will include scoping/preliminary engineering, final design & permitting, construction and inspection services.

Route: CR 613 **Structure No.:** 01H0012

Project ID No.: BATL06

Municipality: Hammonton Town

Project Start Date: 1/20/2003

Programmed: \$0

Expended: \$0

Status: The scoping/preliminary engineering phase is 83% complete; funded with \$122,500 in BB-89 funds. All remaining BB-99 funds programmed for this project have been re-allocated to the English Creek Bridge (project ID No. BATL10). Therefore, the final design & construction will be funded with other funds to be determined.

Dorset Avenue Bridge over Inside Thorofare (Rehabilitation)

Project Description

This project will provide for the structural rehabilitation and mechanical & electrical repairs of bridge V-1 over Inside Thorofare. The work will include construction & inspection services.

Route: CR 629 **Structure No.:** 01V0001

Project ID No.: BATL11

Municipality: Ventnor City

Project Start Date: 12/1/2009

Programmed: \$2,163,763

Expended: \$2,163,763

Status: Phase 1 (structural, mechanical & electrical repairs) of the construction is 100% complete; Phase 2 (sandblast and paint) has taken place Spring 2011 and the total project is substantially complete. The construction phase was funded with \$1,967,057 in BB-99 funds, \$870,000 FY09 LBFN funds and \$870,000 in FY10 LBFN funds. The construction inspection & material testing phase ran currently with the construction phase; the funding is \$196,706 in BB-99 funds, \$130,000 in FY09 LBFN and \$130,000 in FY10 LBFN funds.

Eighth Street (Municipal Street) Bridge

Project Description

This project will provide for the replacement of Bridge BV-7 over Hospitality Branch. The work will include Scoping, Preliminary Engineering, Final Design, Construction and Inspection Services.

Route: **Structure No.:** 01BV007

Project ID No.: BATL04

Municipality: Folsom Boro

Project Start Date: 1/20/2003

Programmed: \$5,000

Expended: \$5,000

Status: The scoping/preliminary engineering phase is 98% complete; funded with \$34,076.93 in BB-83 funds \$115,863.07 in BB-89 funds and \$5,000 in BB-99 funds. All remaining BB-99 funds programmed for this project have been re-allocated to the English Creek Bridge (project ID No. BATL10). Therefore, the final design & construction will be funded with county funds.

ATLANTIC COUNTY COMPLETED PROJECTS

Somers Point-Mays Landing Road Bridge over English Creek

Project Description

This project will provide for the replacement of Bridge EH-21 over Patcong Creek. The work will include final design & permitting.

Route: CR 559 **Structure No.:** 01EH021

Project ID No.: BATL10

Municipality: Egg Harbor Twp.

Project Start Date: 1/1/2009

Programmed: \$2,401,774

Expended: \$494,441

Status: The final design & permitting phase is complete; funded with \$572,200 in BB-99 funds. There was a \$70,260 balance remaining in the design budget that will be used towards construction inspection and support services. The project was awarded in February 2013 and construction is expected to begin in July 2013. The bid for construction was \$3,460,968 of which \$1,727,120 will be funded with BB-99 funds. The remaining funds will come from the FY 2000 LBRP, FY 2011 LBFN, FY 2009 ATP and other county funding sources.

English Creek Bridge (EH-21) was damaged by Hurricane Irene and has been closed ever since.

Somers Point-Mays Landing Road Bridge over Lakes Creek

Project Description

This project will provide for the replacement of Bridge EH-29 over Lakes Creek. Work will include scoping/preliminary engineering, final design and permitting, construction and inspection services.

Route: CR 559 **Structure No.:** 01EH029

Project ID No.: BATL01

Municipality: Egg Harbor Twp.

Project Start Date: 11/1/2002

Programmed: \$11,625

Expended: \$0

Status: The scoping/preliminary engineering phase is 85% complete; funded with \$125,000 in BB-83 funds, \$281 in BB-89 funds and \$11,625 in BB-99 funds. All remaining BB-99 funds programmed for future phases of this project have been reallocated to the English Creek Bridge replacement project (project ID No. BATL10). Therefore, this project will be funded with other funds to be determined.

Somers Point-Mays Landing Road Bridge over Patcong Creek

Project Description

This project will provide for the scoping/preliminary design phase for the replacement of Bridge EH-32 over Patcong Creek.

Route: CR 559 **Structure No.:** 01EH032

Project ID No.: BATL07

Municipality: Egg Harbor Twp. Somers Point City

Project Start Date: 1/20/2003

Programmed: \$314,450

Expended: \$311,569

Status: The scoping/preliminary engineering phase is 98% complete; the final scoping report has been submitted to NJDOT for review and approval. The scoping/preliminary engineering phase is funded with \$314,450 in BB-99 funds. The final design & permitting phase is expected to begin in late 2013. Funding has not yet been determined for design and construction.

ATLANTIC COUNTY COMPLETED PROJECTS

Atsion-Pleasant Mill Road (Municipal St.) Bridge over Nescochague Creek

Project Description

This project provided for the replacement of Bridge M-30 over Nescochague Creek. The work included surveying, permitting, final design (County staff), construction & inspection. Atlantic County will design the bridge with in-house staff.

Route: **Structure No.:** 01M0030
Project ID No.: BATL08
Municipality: Mullica Twp.

Project Start Date:

Programmed: \$0
Expended: \$0

Status: This project has been removed from the 1999 Bridge Bond Program. All funds have been reallocated to other projects.

Dorset Avenue Bridge over Inside Thorofare (Deck Replacement)

Project Description

This project provided for the replacement of the steel open grid deck system on the Dorset Avenue Bridge (01V0001) over Inside Thorofare. The work included design, construction & inspection.

Route: CR 629 **Structure No.:** 01V0001
Project ID No.: BATL09
Municipality: Ventnor City

Project Start Date: 1/1/2005

Programmed: \$1,332,980
Expended: \$1,332,980

Status: This project is complete and closed out. The total contract costs were \$1,332,980 (BB-99 funds) including design, construction & inspection services.

Somers Point-Mays Landing Rd. Bridge over Patcong Creek (Stabilization Repairs)

Project Description

This project provided for stabilization and repairs to Bridge EH-32 over Patcong Creek. The work included replacement of four timber piles on two separate piers.

Route: CR 559 **Structure No.:** 01EH032
Project ID No.: BATL02
Municipality: Egg Harbor Twp.

Project Start Date: 6/1/2004

Programmed: \$1,502,887
Expended: \$1,502,887

Status: Construction is complete and closed out. The total contract costs were \$1,502,887.10 (BB-99 funds) including design, construction & inspection services.

Atlantic County Summary (11 detail records)

Programmed:	\$8,061,000	Expended:	\$6,022,241
		Encumbered:	\$2,038,759

Brookside Avenue Bridge

Project Description

This project will provide for the replacement of the structure over the Ho-Ho-Kus Brook.

Route: **Structure No.:** 020001B

Project ID No.: BBER03

Municipality: Allendale Boro

Project Start Date: March 2011

Programmed: \$500,000

Expended: \$500,000

Status: Under construction. Additional \$1,000,000 from the 2011 Local Bridges funds allocated to project. Construction contract amount: \$1,532,961.

Century Road Bridge

Project Description

Rehabilitation of existing bridge over the Sprout Brook.

Route: **Structure No.:** 020046B

Project ID No.: BBER16

Municipality: Paramus Borough

Project Start Date: March 2011

Programmed: \$1,357,152

Expended: \$226,560

Status: Under design; to be bid in 2013.

Elm Street Bridge

Project Description This project will provide for the rehabilitation of the structure over the Hackensack River.

Route: **Structure No.:** 020044B

Project ID No.: BBER10

Municipality: Oradell Boro

Project Start Date: June 2011

Programmed: \$1,000,000

Expended: \$1,000,000

Status: Under construction.

Lake Avenue Bridge over Goffle Brook, Midland Park**Project Description**

This project will provide for the replacement of the structure over the Goffle Brook.

Route: **Structure No.:** 020035A

Project ID No.: BBER09

Municipality: Midland Park Boro

Project Start Date: April 2011

Programmed: \$725,000

Expended: \$725,000

Status: Under construction. Additional \$1,000,000 from the 2011 Local Bridges funds allocated to project.
Construction contract amount - \$1,370,814.

Lake Street Bridge over Ramsey Brook, Ramsey**Project Description**

This project will provide for the replacement of the structure over the Ramsey Brook with a culvert.

Route: **Structure No.:** 020048A

Project ID No.: BBER11

Municipality: Ramsey Boro

Project Start Date: September 2010

Programmed: \$896,087

Expended: \$66,890

Status: Under design; to be bid in July 2013.

Lower Cross Road Bridge**Project Description**

Replacement of existing bridge over the Saddle River.

Route: **Structure No.:** 020058A

Project ID No.:

Municipality: Saddle River Boro

Project Start Date: October 2010

Programmed: \$1,250,000

Expended: \$1,250,000

Status: Under construction. Construction contract amount - \$1,260,099

West Crescent Avenue Bridge**Project Description**

Replacement of the existing bridge over the Ho-Ho-Kus Brook.

Route: **Structure No.:** 020001D

Project ID No.:

Municipality: Allendale Boro.

Project Start Date:

Programmed: \$837,125

Expended: \$157,985

Status: Under design; to be bid in 2013.

BERGEN COUNTY COMPLETED PROJECTS

Bergen Turnpike Bridge

Project Description

Rehabilitated existing bridge over Overpeck Creek.

Route: **Structure No.:** 020049A

Project ID No.:

Municipality: Ridgefield Boro

Project Start Date: August 2009

Programmed: \$2,442,848

Expended: \$2,442,848

Status: Construction completed and final close-out documents submitted to the NJDOT.

Court Street Bridge

Project Description

This project provided for the rehabilitation of the structure over the Hackensack River.

Route: **Structure No.:** 020004A

Project ID No.: BBER01

Municipality: Hackensack City Bogota Boro

Project Start Date: July 2010

Programmed: \$3,875,626

Expended: \$3,875,626

Status: Project completed. Additional \$17,788,000 funding provided by the Federal Aid ARRA stimulus program, \$341,079 from 2000 Local Bridge Rehabilitation and \$145,000 from 2008 County Aid Program.

Franklin Turnpike Bridge

Project Description

Replaced existing bridge over the Mahwah Creek.

Route: **Structure No.:** 020033B

Project ID No.: BBER02

Municipality: Mahwah Township

Project Start Date: December 2010

Programmed: \$1,162,875

Expended: \$1,162,875

Status: Project completed and final close-out documents submitted to the NJDOT.

Lafayette Avenue Bridge

Project Description

This project provided for the replacement of the structure over the Musquapsink Brook.

Route: **Structure No.:** 020067C

Project ID No.: BBER14

Municipality: Washington Twp. Westwood Boro

Project Start Date: March 2006

Programmed: \$691,867

Expended: \$691,867

Status: Construction completed and final close-out documents submitted to NJDOT.

BERGEN COUNTY COMPLETED PROJECTS

Rivervale Road Bridge

Project Description

This project provided for the Replacement of the structure over the Holdrum Brook.

Route: **Structure No.:** 020053C

Project ID No.: BBER12

Municipality: River Vale Twp.

Project Start Date: June 2005

Programmed: \$924,507

Expended: \$924,507

Status: Project completed and final close-out documents submitted to NJDOT.

West Crescent Avenue Bridge

Project Description

This project provided for the total replacement of the structure over Ramsey Brook.

Route: **Structure No.:** 020001C

Project ID No.: BBER04

Municipality: Allendale Boro

Project Start Date: April 2006

Programmed: \$150,000

Expended: \$150,000

Status: Project completed and final close-out documents submitted to NJDOT. Additional \$610,627 of 1999 County Aid allocated to project.

Bergen County Summary (16 detail records)

Programmed:	\$18,417,000	Expended:	\$15,778,071
		Encumbered:	\$2,638,929

BURLINGTON COUNTY COMPLETED PROJECTS

Cookstown-New Egypt Road Bridge

Project Description This project provided for the widening and deck replacement of the CR 616 bridge over tributary to North Run.

Route: CR 616 **Structure No.:** 03G3005

Project ID No.: BBUR14

Municipality: North Hanover Twp.

Project Start Date: 5/15/2001

Programmed: \$1,014,372

Expended: \$957,137

Status: Construction completed in 2006. Close out document submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

County Route 537 Bridge over Barkers Brook

Project Description This project was to provide for the rehabilitation of the CR 537 bridge over Barkers Brook.

Route: CR 537 **Structure No.:** 03E3330

Project ID No.: BBUR10

Municipality: Springfield Twp.

Project Start Date: 10/16/2001

Programmed: \$19,160

Expended: \$19,160

Status: Preliminary engineering and alternatives analysis report completed in 2005. Insufficient 99-BB funds available to proceed with project. Close out documents submitted to NJDOT.

County Route 537 Bridge over Parker's Creek

Project Description This project provided for the replacement of the CR 537 bridge over Parker's Creek.

Route: CR 537 **Structure No.:** 03C4150

Project ID No.: BBUR04

Municipality: Mount Laurel Twp.

Project Start Date: 8/1/2001

Programmed: \$3,187,063

Expended: \$3,010,287

Status: Construction completed in Fall 2004. Close out documents submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

County Route 634 Bridge

Project Description This project studied the rehabilitation of the CR 634 bridge over Rancocas Creek.

Route: CR 634 **Structure No.:** 03C4004

Project ID No.: BBUR03

Municipalities: Mount Laurel Twp., Westampton, and Willingboro Twp.

Project Start Date: 11/26/2001

Programmed: \$98,015

Expended: \$96,175

Status: Preliminary engineering and report finalized. Structure is historically eligible pursuant to NJDOT Historic Bridge Survey. Insufficient 99-BB funds available to proceed with project. Final close out documents need to be submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

BURLINGTON COUNTY COMPLETED PROJECTS

County Route 656 Bridge

Project Description

This project provided for the replacement of the CR 656 (River Road) bridge over U.S. Pipe railroad siding.

Route: CR 656 **Structure No.:** 03C2002

Project ID No.: BBUR02

Municipality: Burlington Twp.

Project Start Date: 10/15/2003

Programmed: \$393,200

Expended: \$223,372

Status: Design and permitting is in progress; funded by Bridge Bond (in part) and County funds. Project is subject to review and approval by the State Historic Preservation Office. Construction targeted for 2014, with County to evaluate alternative funding sources for that phase. Final close out needs to be submitted to NJDOT for Bridge Bond -funded portion of design. Remaining funds transferred to Hilliards Bridge Road project.

County Route 670 Bridge (Burlington Twp.)

Project Description

This project replaced the CR 670 (Jacksonville Road) bridge over a branch of the Assiscunk Creek.

Route: CR 670 **Structure No.:** 03D3540

Project ID No.: BBUR05

Municipality: Burlington Twp.

Project Start Date: 10/8/2002

Programmed: \$2,971,125

Expended: \$2,927,067

Status: Construction completed in 2006. Close out documents submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

Hilliards Bridge Road

Project Description

This project rehabilitated the steel truss on Hilliards Bridge Road over the south branch of Rancocas Creek.

Route: **Structure No.:** 03E4400

Project ID No.: BBUR11

Municipality: Southampton Twp.

Project Start Date: 3/1/2000

Programmed, Initial: \$145,231

Expended: \$641,135

Status: Construction completed in 2006. Design and construction funded by Bridge Bond (partial) and County funds. Close out documents for Bridge Bond-funded portions of design & construction submitted to NJDOT.

Broadway Bridge over Little Timber Creek

Project Description

Total replacement of Broadway Bridge over Little Timber Creek, including piles, abutments, pier and approaches.

Route: CR 551 **Structure No.:** 045A010

Project ID No.: BCAM06

Municipality: Gloucester City Brooklawn Boro

Project Start Date: November 2011

Programmed: \$150,490

Expended: \$150,490

Status: This project was awarded in 2011 with a total construction value of \$4,154,144. The project is scheduled to take two years.

Restoration of State Street Bridge & New State Bridge over Cooper Creek

Project Description

Construction of new bridge downstream of existing State Street Bridge with new approaches and rehabilitation of the historical State Street Bridge for pedestrian traffic.

Route: CR 601 **Structure No.:** 042A001

Project ID No.: BCAM02

Municipality: Camden City

Project Start Date: October 2011

Programmed: \$8,918,510

Expended: \$8,918,510

Status: This project was awarded in 2011 with a total construction value of \$11,969,678. The project is anticipated to be completed in 2013.

Camden County Summary (2 detail records)

Programmed: \$9,069,000

Expended: \$9,069,000

CAPE MAY COUNTY COMPLETED PROJECTS

Ocean Drive Bridge

Project Description

This project provided for the rehabilitation of Ocean Drive Bridge over the Great Channel.

Route: CR 619 **Structure No.:** 0500028

Project ID No.: BCAP02

Municipalities: Middle Twp. and Stone Harbor Boro

Project Start Date: 2/1/2001

Programmed: \$6,000,000

Expended: \$6,000,000

Status: Completed in June 2004.

Cape May County Summary (1 detail record)

Programmed: \$6,000,000

Expended: \$6,000,000

CUMBERLAND COUNTY COMPLETED PROJECTS

Buckhorn Road Bridge

Project Description

This project was to provide for the rehabilitation of the Buckhorn Road Bridge over Stow Creek.

Route: **Structure No.:** 0600045

Project ID No.: BCUM12

Municipality: Stow Creek Twp. Lower Alloway Twp.

Project Start Date:

Programmed: \$0

Expended: \$0

Status: No funds programmed.

Canton Road Bridge

Project Description

This project was to provide for the rehabilitation of the Canton Road Bridge over Stow Creek.

Route: CR 623 **Structure No.:** 0600003

Project ID No.: BCUM14

Municipality: Stow Creek Twp. Lower Alloway Twp.

Project Start Date:

Programmed: \$0

Expended: \$0

Status: No funds programmed.

Commerce Street Bridge

Project Description

This project provided for the rehabilitation of the Commerce Street Bridge over the Cohansey River.

Route: **Structure No.:** 0600022

Project ID No.: BCUM09

Municipality: Bridgeton City

Project Start Date: 2/1/2006

Programmed: \$385,990

Expended: \$385,990

Status: Construction completed at total cost of \$391,014. In addition to BB-99 funds, the county contributed \$5,025.

Cooks Corner Bridge

Project Description This project replaced the structurally deficient structure over Raccoon Ditch.

Route: CR 639 **Structure No.:** 0600046

Project ID No.: BCUM01

Municipality: Stow Creek Twp. Greenwich Twp.

Project Start Date: 4/11/2002

Programmed: \$594,139

Expended: \$594,139

Status: Construction completed at total cost of \$602,088. In addition to BB-99 funds, the county contributed \$7,950.

CUMBERLAND COUNTY COMPLETED PROJECTS

West Avenue Bridge

Project Description

This project provided for the improvement of the functionally obsolete structure over Irelands Mill.

Route: CR 607 **Structure No.:** 0600020

Project ID No.: BCUM03

Municipality: Bridgeton City

Project Start Date: 9/12/2001

Programmed: \$813,676

Expended: \$813,676

Status: Construction completed. Total construction cost was \$817,8630 including \$813,675 (BB-99 funds).
The county share was \$4,187.

West Park Drive Bridge

Project Description

This project provided for the rehabilitation of West Park Drive Bridge over Sunset Lake Raceway.

Route: CR 621 **Structure No.:** 0600017

Project ID No.: BCUM17

Municipality: Bridgeton City

Project Start Date: 7/1/2005

Programmed: \$587,395

Expended: \$587,395

Status: Construction completed at a total cost of \$660,979.

Cumberland County Summary (19 detail records)

Programmed:	\$6,000,000	Expended:	\$5,899,889
		Encumbered:	\$100,111

Brookfield Avenue Bridge

Project Description This project will provide for the rehabilitation of the structure over Third River.

Route: **Structure No.:** 0700064

Project ID No.: BESS19

Municipality: Nutley Twp.

Project Start Date:

Programmed: \$0

Expended: \$0

Status: This project is dropped from the 1999 Bridge Bond program.

Essex Street Bridge

Project Description

This project will provide for the rehabilitation of the structure over west branch of the Rahway River.

Route: **Structure No.:** 0703065

Project ID No.: BESS14

Municipality: Millburn Twp.

Project Start Date:

Programmed: \$0

Expended: \$0

Status: This project is dropped from the 1999 Bridge Bond program.

Hoover Avenue Bridge

Project Description This project will provide for the rehabilitation of the structure over the Third River.

Route: **Structure No.:** 0700086

Project ID No.: BESS03

Municipality: Bloomfield Twp.

Project Start Date:

Programmed, Bridge Bond: \$115,486

Programmed, Revised: \$431,571

Encumbered: \$115,486

Expended: \$0

Status: In design, expected to be in construction by Fall 2013. Additional funds provided by county.

Baldwin Street Bridge

Project Description This project provided for the rehabilitation of the structure over JFK Drive.

Route: **Structure No.:** 0700082

Project ID No.: BESS02

Municipality: Bloomfield Twp.

Project Start Date: 1/4/2005

Programmed: \$549,756

Expended: \$549,756

Status: Construction completed 4/29/2005.

Bloomfield Avenue Bridge

Project Description This project provided for the replacement of the structure over the Peckman River.

Route: **Structure No.:** 0700012

Project ID No.: BESS23

Municipality: Verona Twp.

Project Start Date: 9/26/2005

Programmed: \$1,629,873

Expended: \$1,629,873

Status: Construction completed 4/17/2006.

Central Avenue Culvert

Project Description This project provided for the replacement of the culvert on Central Avenue over Green Brook.

Route: **Structure No.:** NC512GR

Project ID No.: BESS18

Municipality: North Caldwell Twp.

Project Start Date: 6/27/2002

Programmed: \$1,653,355

Expended: \$1,653,355

Status: Construction completed 9/19/2003.

Chancellor Avenue & Springfield Avenue Culverts

Project Description This project provided for replacement of the culverts on Chancellor Avenue and Springfield Avenue over Lightning Brook.

Route: **Structure Nos.:** MP308LT, MP413LT

Project ID No.: BESS13

Municipality: Maplewood Twp.

Project Start Date: 3/1/2007

Programmed: \$1,603,266

Expended: \$1,603,266

Status: Construction completed 3/12/2008.

ESSEX COUNTY COMPLETED PROJECTS

Cleveland Street Bridge

Project Description This project provided for the replacement of the structure over the Second River.

Route: **Structure No.:** 0700074

Project ID No.: BESS20

Municipality: Orange Twp.

Project Start Date: 12/10/2007

Programmed: \$576,111

Expended: \$576,111

Status: Construction completed 2/8/2008.

East Northfield Road Bridge

Project Description This project provided for the replacement of the structure over Bear Brook.

Route: **Structure No.:** 0700090

Project ID No.: BESS11

Municipality: Livingston Twp.

Project Start Date: 10/17/2005

Programmed: \$919,464

Expended: \$919,464

Status: Construction completed 5/26/2006.

Eisenhower Parkway Bridge

Project Description

This project provided for the rehabilitation of the structure over the south branch of Foulerton's Brook.

Route: **Structure No.:** 0700015

Project ID No.: BESS22

Municipality: Roseland Boro

Project Start Date: 6/6/2011

Programmed: \$550,000

Programmed, Revised: \$630,065

Expended: \$630,065

Status: Construction completed 9/16/2011.

Franklin Avenue & Whittlesey Avenue Culverts

Project Description

This project provided for the replacement of culverts on Franklin Avenue and Whittlesey Avenue over Wigwam Brook.

Route: **Structure Nos.:** WO508WW, WO523WW

Project ID No.: BESS26

Municipality: West Orange Twp.

Project Start Date: 7/16/2001

Programmed: \$507,644

Expended: \$507,644

Status: Construction completed 11/29/2001.

Hillside Avenue Bridge

Project Description This project provided for the replacement of the structure over Toney's Brook.

Route: **Structure No.:** 0700088

Project ID No.: BESS09

Municipality: Glen Ridge Twp.

Project Start Date: 12/5/2004

Programmed: \$1,212,096

Expended: \$1,212,096

Status: Construction completed 6/17/2005.

James Street Bridge

Project Description

This project provided for the rehabilitation of the structure over JFK Drive.

Route: **Structure No.:** 0700081

Project ID No.: BESS04

Municipality: Bloomfield Twp.

Project Start Date: 7/22/2002

Programmed: \$567,315

Expended: \$567,315

Status: Construction completed 1/20/2003.

Linden Avenue Bridge

Project Description

This project provided for the replacement of the structure over Peckman River.

Route: **Structure No.:** 0700103

Project ID No.: BESS24

Municipality: Verona Twp.

Project Start Date: 7/21/2008

Programmed: \$1,140,906

Expended: \$1,140,906

Status: Construction completed 1/9/2009.

Madison Avenue Bridge

Project Description

This project provided for the replacement of the structure over Elizabeth River.

Route: **Structure No.:** 0700094

Project ID No.: BESS10

Municipality: Irvington Twp.

Project Start Date: 12/1/2004

Programmed: \$550,007

Expended: \$550,007

Status: Construction completed 5/10/2005.

Nassau Street, Watchung Street & Joyce Street Culverts

Project Description This project provided for the replacement of the culverts on Nassau Street, Watchung Street and Joyce Street over the east branch of the Rahway River and Second River.

Route: **Structure Nos.:** OR405EB, OR508SR and WO511B

Project ID No.: BESS21

Municipalities: Orange Twp. & West Orange Twp.

Project Start Date: 4/23/2001

Programmed: \$566,151

Expended: \$566,151

Status: Construction completed 10/24/01.

Parsonage Hill Road & White Oak Ridge Road Culverts

Project Description

This project provided for the replacement of the culverts on Parsonage Hill Road and White Oak Ridge Road over Taylor's Brook.

Route: **Structure Nos.:** ML309TY, ML413TY

Project ID No.: BESS16

Municipality: Millburn Twp.

Project Start Date: 8/26/2002

Programmed: \$481,905

Expended: \$481,905

Status: Construction completed 12/17/2003.

Pier Lane, Kirkpatrick Lane & Washington Street Culverts

Project Description This project provided for the replacement of culverts on Pier Lane, Kirkpatrick Lane and Washington Street over three brooks.

Route: **Structure Nos.:** FR314DP, WC418LN and MN534NS

Project ID No.: BESS08

Municipalities: Fairfield Twp., West Caldwell Twp. & Montclair Twp.

Project Start Date: 7/22/2002

Programmed: \$827,803

Expended: \$827,803

Status: Construction completed 8/7/2003.

Ridgewood Road Bridge

Project Description This project provided for the replacement of the structure over west branch of Rahway River.

Route: **Structure No.:** 0700054

Project ID No.: BESS17

Municipality: Millburn Twp.

Project Start Date: 4/17/2003

Programmed: \$724,632

Expended: \$724,632

Status: Construction completed 12/5/03.

Runnymede Road Bridge

Project Description This project provided for the replacement of the structure over Pine Brook.

Route: **Structure No.:** 0700104

Project ID No.: BESS07

Municipality: Essex Fells Twp.

Project Start Date: 4/15/2003

Programmed: \$535,260

Expended: \$535,260

Status: Construction completed 11/5/2003.

West Oakwood Avenue Bridge

Project Description This project provided for the replacement of the structure over Canoe Brook.

Route: **Structure No.:** 0700102

Project ID No.: BESS12

Municipality: Livingston Twp.

Project Start Date: 11/29/2004

Programmed: \$655,464

Expended: \$655,464

Status: Construction completed 4/22/2005.

West Street Bridge

Project Description This project provided for the rehabilitation of the structure over Second River.

Route: **Structure No.:** 0700055

Project ID No.: BESS06

Municipality: Bloomfield Twp.

Project Start Date: 9/23/2008

Programmed: \$630,441

Expended: \$630,441

Status: Construction completed 3/27/2009.

Essex County Summary (25 detail records)

Programmed from 1999 Bridge Bond: \$16,077,000

Programmed total: \$16,393,085; excess funds provided by county

Expended, BB: \$15,961,514

Encumbered, BB: \$115,486

GLOUCESTER COUNTY COMPLETED PROJECTS

Coles Mill Road Bridge

Project Description This project replaced the Coles Mill Road Bridge over the Hospitality Branch of the Great Egg Harbor River. The existing reinforced concrete slab structure was replaced with a wider precast concrete arch structure.

Route: CR 538 **Structure No.:** 0809P02

Project ID No.: BGLO06

Municipality: Monroe Twp. **Project Start Date:** 2/5/2001

Programmed: \$778,857

Expended: \$778,857

Status: County used own funds for Design. Construction completed at a final cost of \$778,857 in BB-99 funds.

County Route 553 Alt. Bridge

Project Description This project provided for the replacement of CR 553 Alternate over Chestnut Branch of Mantua Creek. The existing reinforced concrete arch structure was replaced with a wider precast concrete arch.

Route: CR 553 Alt. **Structure No.:** 0805I03

Project ID No.: BGLO03

Municipality: Mantua Twp. **Project Start Date:** 3/1/2005

Programmed: \$2,308,740

Expended: \$2,308,740

Status: Construction has been completed on the project.

County Route 640 Bridge

Project Description

This project provided for the replacement of the bridge over Matthew's Branch (a/k/a Starr's Ditch) of the Woodbury Creek. The existing reinforced concrete arch structure (20-foot span) was replaced with a wider and significantly longer pre-stressed concrete box beam structure.

Route: CR 640 **Structure No.:** 0802H03

Project ID No.: BGLO01

Municipality: West Deptford Twp.

Project Start Date: 3/1/2006

Programmed: \$1,850,000

Expended: \$920,851

Status: Construction was completed with Mount Construction as the contractor. There was a significant shortfall in the BB-99 funds. \$750,000 of discretionary State Aid was provided for construction, and the County utilized approximately \$2.5 million of its own funds.

GLOUCESTER COUNTY COMPLETED PROJECTS

Glen Echo Avenue Bridge

Project Description

This project provided for the replacement of CR 538 Bridge over Narraticon Run of Raccoon Creek. The existing reinforced concrete arch structure was replaced with a wider precast concrete or structural plate arch structure.

Route: CR 538 **Structure No.:** 0805D05

Project ID No.: BGLO02

Municipality: Swedesboro Boro

Project Start Date: 3/1/2005

Programmed: \$221,143

Expended: \$170,694

Status: Project was designed using bridge bond funding (\$170,694 in BB-99 funds). The project was completed by Mount Construction at approximately \$1,998,000. The funding shortfall was partially filled with Discretionary State Aid.

Washington Avenue Bridge over Scotland Run

Project Description This project provided the replacement of the bridge over Scotland Run. The existing two-span timber stringer structure was replaced with a wider one-span timber stringer structure.

Route: **Structure No.:** 0808L02

Project ID No.: BGLO04

Municipality: Franklin Twp. **Project Start Date:** 1/1/2003

Programmed: \$850,000

Expended: \$749,374

Status: Construction is complete at final cost \$749,373. Construction and Inspection costs (\$34,000) were funded with bridge bond funds.

Whitehall Road Bridge

Project Description This project replaced the Whitehall Road Bridge over the Hospitality Branch of Great Egg Harbor River. The existing reinforced concrete slab structure was replaced with a wider box culvert or arch structure.

Route: **Structure No.:** 0808O01

Project ID No.: BGLO05

Municipality: Monroe Twp. **Project Start Date:** 1/1/2003

Programmed: \$1,071,484

Expended: \$1,071,484

Status: The construction is complete with South State as the contractor.

Gloucester County Summary (6 detail records)

Programmed from 1999 Bridge Bond: \$6,000,000

Programmed total: \$7,080,224; excess funds provided by county

Expended: \$6,000,000

HUDSON COUNTY COMPLETED PROJECTS

14th Street Viaduct

Project Description This project provided for the interim rehabilitation of a 1460-foot, 31-span bridge over Conrail and local street.

Route: **Structure No.:** 0900016

Project ID No.: BHUD14

Municipality: Hoboken City

Project Start Date: 4/10/2002

Programmed: \$53,500

Expended: \$53,500

Status: This funding covered engineering and inspection costs on this project; actual construction funding was provided through another source. Construction completed November 15, 2002.

Bergen Avenue Bridge

Project Description

This project provided for the rehabilitation of a 54-foot, single-span bridge over NJ Transit Bergen line.

Route: **Structure No.:** 0900011

Project ID No.: BHUD10

Municipality: Jersey City

Project Start Date: 2/22/2005

Programmed: \$36,800

Expended: \$76,243

Status: Project completed May 1, 2006. Total funded under 1999 bridge bond was \$76,243. Additional construction costs were funded through a Hudson County alternate source.

JFK Boulevard (Columbus Bridge)

Project Description

This project provided for the rehabilitation of a 487-foot, two-span concrete arch bridge over Conrail and PATH Station.

Route: **Structure No.:** 0900008

Project ID No.: BHUD07

Municipality: Jersey City

Project Start Date:

Programmed: \$103,450

Expended: \$103,450

Status: Design contract funded with \$103,450 in Bridge Bonds funds; that phase of work is completed. Construction started 12/15/2008 and funded through a Hudson County alternate source. No construction funds were from BB-99.

HUDSON COUNTY COMPLETED PROJECTS

JFK Boulevard East

Project Description

This project provided for the rehabilitation of a 135-foot, single-span truss bridge over cliff at extension of 77th Street.

Route: **Structure No.:** 0900007

Project ID No.: BHUD06

Municipality: North Bergen Twp.

Project Start Date:

Programmed: \$82,625

Expended: \$82,625

Status: Design completed; funded with \$82,625 BB-99 funds. Construction has not started due to insufficient funds. The phase of work funded with Bridge Bond is completed.

Kearny Avenue (Jones Memorial)

Project Description This project provided for the rehabilitation of a 193-foot, three-span bridge over NJ TRANSIT.

Route: **Structure No.:** 0900014

Project ID No.: BHUD12

Municipality: Kearny

Project Start Date: 2/22/2005

Programmed: \$47,800

Expended: \$222,645

Status: Design cost \$47,800. Total funded under 1999 bridge bond was \$222,644. The balance of the construction was funded through a Hudson County alternate source. Project completed on May 1, 2006.

Nelson Avenue Bridge

Project Description This project provided for the rehabilitation of a 65-foot, single-span bridge over Secaucus Road.

Route: **Structure No.:** 0900010

Project ID No.: BHUD09

Municipalities: Jersey City and North Bergen Twp.

Project Start Date: 2/22/2005

Programmed: \$665,755

Expended: \$355,833

Uncommitted: \$500

Status: Construction completed on May 1, 2006. Total funded under bridge bond was \$355,833.

HUDSON COUNTY COMPLETED PROJECTS

Palisade Avenue Bridge

Project Description

This project provided for the repair of a 35-foot, single-span bridge over New York Avenue.

Route: **Structure No.:** 0900028

Project ID No.: BHUD22

Municipality: Jersey City

Project Start Date:

Programmed: \$19,650

Expended: \$19,650

Status: Design contract funded with \$19,650 Bridge Bond funds. Construction was not funded with 1999 Bridge Bond funds, but through a Hudson County alternate funding source. Construction started 3/13/2008, and rehabilitation was completed on 6/5/2008.

Park Avenue Bridge over Weehawken Branch

Project Description

This project provided for the rehabilitation of the 848-foot, 16-span bridge over Weehawken Branch.

Route: **Structure No.:** 0900001

Project ID No.: BHUD01

Municipalities: Hoboken City and Weehawken Twp.

Project Start Date: 2/22/2005

Programmed: \$3,888,689

Expended: \$3,940,323

Status: Construction completed on May 1, 2006.

Willow Avenue Bridge

Project Description

This project provided the rehabilitation of the 731-foot, 22-span bridge over Weehawken Branch, 18th and South Street.

Route: **Structure No.:** 0900002

Project ID No.: BHUD02

Municipalities: Hoboken City and Weehawken Twp.

Project Start Date: 6/16/2003

Programmed: \$5,590,731

Expended: \$5,634,231

Status: Construction completed on August 15, 2004.

Hudson County Summary (9 detail records)

Programmed, BB: \$10,489,000

Expended, BB: \$10,488,500

Uncommitted: \$500

County Route 518 Bridge over Stony Brook (E-140-M)

Project Description

This project will provide for the reconstruction of inter-county bridge E-140.

Route: CR 518 **Structure No.:** 1102302

Project ID No.:

Municipality: East Amwell, Hunterdon County and Hopewell Township, Mercer County

Project Start Date:

Programmed: \$581,988

Expended: \$581,988

Status: The total construction cost is \$1,470,140. Project awarded on 2/19/2013. Anticipated completion date: Summer 2013. The \$581,988 programmed was redirected as follows: \$101,679 remainder from Arch Street Bridge, \$103,316 remainder from Everitts Road Bridge, and \$376,993 remainder from Rocktown-Lambertville Road Bridge.

HUNTERDON COUNTY COMPLETED PROJECTS

Arch Street Bridge (X-12)

Project Description This project provided for the rehabilitation of the structure over the south branch of the Raritan.

Route: CR 513 **Structure No.:** 1000055

Project ID No.: BHUN06

Municipality: High Bridge Boro

Project Start Date: 7/1/2003

Programmed: \$1,550,000 (portion reallocated)

Expended: \$1,448,321

Status: Construction completed 6/16/06. Total cost of project \$1,448,321.

County Route 513 Bridge (L-4)

Project Description

This project provided for the replacement of the structure over Little Brook.

Route: CR 513 **Structure No.:** 1000005

Project ID No.: BHUN07

Municipality: Lebanon Twp.

Project Start Date: 7/1/2003

Programmed: \$300,000

Expended: \$300,000

Status: Award amount was \$457,551.41 (funding through BB-99 and other funding). Construction completed December 2004. Total cost of project was \$487,903.

County Route 609 Bridge (E-239)

Project Description

This project provided for the replacement of the structure over the Neshanic River.

Route: CR 609 **Structure No.:** 100E239

Project ID No.: BHUN08

Municipality: East Amwell Twp.

Project Start Date: 10/1/2001

Programmed: \$800,000

Expended: \$800,000

Status: Construction completed 04/20/2002. Total cost of project was \$873,035.

County Route 614 Bridge (A-4)

Project Description

This project provided for the replacement of the structure over the Hakiwokake Creek.

Route: CR 614 **Structure No.:** 100A004

Project ID No.: BHUN01

Municipality: Alexandria Twp.

Project Start Date: 8/1/2003

Programmed: \$360,000

Expended: \$360,000

Status: Construction completed 9/20/05. Total cost of project was \$656,529.

HUNTERDON COUNTY COMPLETED PROJECTS

Everitts Road Bridge (Q-1)

Project Description

This project provided for the replacement of the structure over the Neshanic River.

Route: **Structure No.:** 10XX0Q1

Project ID No.: BHUN03

Municipality: Raritan Twp.

Project Start Date: 6/25/2001

Programmed: \$650,000 (portion reallocated)

Expended: \$546,684

Status: Project completed 11/5/01. Total cost of project \$546,684.

Halsted Street Bridge (N-2)

Project Description

This project provided for the replacement of the structure over the south branch of the Raritan River.

Route: **Structure No.:** 1000097

Project ID No.: BHUN09

Municipality: Clinton Town

Project Start Date: 10/1/2003

Programmed: \$750,000

Expended: \$750,000

Status: Construction completed 3/01/07. Total cost of project was \$2,121,975.

Hamden Road Bridge (FC-62)

Project Description

This project provided for the replacement of the structure over the south branch of the Raritan River.

Route: **Structure No.:** 10XXF62

Project ID No.: BHUN10

Municipality: Franklin Twp.

Project Start Date: 5/1/2003

Programmed: \$1,000,000

Expended: \$1,000,000

Status: Construction completed 11/23/05. Total cost of project was \$1,839,402.

Manners Road Bridge (E-240)

Project Description

This project provided for the replacement of the structure over the Neshanic River.

Route: **Structure No.:** 100E240

Project ID No.: BHUN02

Municipality: East Amwell Twp.

Project Start Date: 10/1/2001

Programmed: \$500,000

Expended: \$500,000

Status: Construction completed 4/20/02. Total cost of project was \$1,132,375.

HUNTERDON COUNTY COMPLETED PROJECTS

Old York Road Bridge (R-147)

Project Description

This project will provide for the replacement of the structure over Pleasant Run.

Route: **Structure No.:** 1000041

Project ID No.: BHUN04

Municipality: Readington Twp.

Project Start Date: 8/1/2003

Programmed: \$500,000

Expended: \$500,000

Status: Construction completed 11/26/05. Total cost of project was \$663,722.

Pottersville Road Bridge (T-61)

Project Description

This project provided for the replacement of the structure over the Musconetcong River.

Route: **Structure No.:** 10XXB26

Project ID No.: BHUN11

Municipality: Bethlehem Twp. Franklin Twp.

Project Start Date: 4/1/2004

Programmed: \$600,000

Expended: \$600,000

Status: Project awarded in April 2006 and completed in March 2007. Total cost of project was \$692,498.

Rocktown-Lambertville Road Bridge (W-45)

Project Description

This project provided for the replacement of the structure over Swan Creek.

Route: **Structure No.:** 1000049

Project ID No.: BHUN05

Municipality: West Amwell Twp.

Project Start Date: 4/3/2002

Programmed: \$729,000 (portion reallocated)

Expended: \$352,007

Status: Construction completed 07/25/2002. Total cost of project was \$352,007.

Hunterdon County Summary (12 detail records)

Programmed: \$7,739,000 (portions reallocated)

Expended: \$7,739,000

Final construction costs exceeded the monies allotted on nine (9) projects. County funds provided excess amounts.

Bear Tavern Road Bridge**Project Description**

This project will provide for the realignment and replacement of the structure over Jacob's Creek. The existing wrought iron truss with a timber deck was removed from its location after Hurricane severely damaged the abutments and will be relocated at Howell Living History Farm.

Route: **Structure No.:** 11000060

Project ID No.: BMER01

Municipality: Hopewell Twp.

Project Start Date: 3/30/2011

Programmed: \$1,000,000

Expended: \$981,032

Status: The road realignment and bridge replacement is currently under design and the permit application has been submitted to NJDEP for review and approval. Design is 95% complete and construction is anticipated in 2013.

Jacob's Creek Road over Ewing Creek

Project Description This bridge replacement is being incorporated with Structure No. 11000060 (above) in the replacement and realignment as described above.

Route: **Structure No.:** 11000062

Project ID No.:

Municipality: Hopewell Twp.

Project Start Date: 3/30/2011

Programmed: \$400,000

Expended: \$0

Status: This bridge is currently being designed as part of structure No. 11000060 project. This funding will be incorporated in the construction cost that is anticipated to begin in 2013.

Nottingham Way Bridge

Project Description This project will provide for the replacement of the existing structure over the Assunpink Creek on the same alignment. The existing steel girder structure is 81 feet long and 49 feet wide.

Route: **Structure No.:** 1100057

Project ID No.: BMER02

Municipalities: Hamilton Twp. and Trenton City

Project Start Date: 2000

Programmed: \$1,700,000

Expended: \$264,039

Status: Design 90% complete. Mercer County has negotiated with PSE&G for utility relocation and designer to accommodate future right-of-way. NJDEP permit applications are to be submitted in 2013.

MERCER COUNTY COMPLETED PROJECTS

Basin Road over Assunpink Creek, Hamilton & Lawrence Township

Project Description

Route: **Structure No.:** 1100015

Project ID No.:

Municipality: Princeton Township **Project Start Date:** 10/19/2009

Programmed: \$224,444 (originally was \$1,031,044)

Expended: \$224,444

Status: Project completed in 2010. Balance of \$806,600 reallocated to structure No. 1165404, Carnegie Road over Assunpink Creek.

Carnegie Road over Assunpink Creek

Project Description

This project provided for the replacement of the existing structure over the Assunpink Creek at the same location. The existing thru steel girder structure is 74 feet long and 27 feet wide.

Route: **Structure No.:** 1165404

Project ID No.:

Municipality: Hamilton and Lawrence Townships

Project Start Date: 6/22/2011

Programmed: \$806,600

Expended: \$806,600

Status: Bridge opened to traffic on November 18, 2011.

Crosswicks-Hamilton Square Rd. over Back Creek, Hamilton Township

Project Description

Route: **Structure No.:** 11F7106

Project ID No.:

Municipality: Hamilton Township

Project Start Date: 1/3/2011

Programmed: \$0

Expended: \$0

Status: All bridge monies for this project have been transferred to structure No. 1165404, Carnegie Road over Assunpink Creek; construction was completed April 6, 2011.

Quakerbridge Road Bridge

Project Description

This project provided for the replacement of the structure over the Assunpink Creek at the same location. The existing reinforced concrete slab structure was 80 feet long and 50 feet wide.

Route: **Structure No.:** 1100016

Project ID No.: BMER04

Municipalities: Hamilton Twp. and Lawrence Twp.

Project Start Date: 1/28/2008

Programmed: \$3,038,956

Expended: \$3,038,956

Status: Project completed in 2010.

MERCER COUNTY COMPLETED PROJECTS

Rosedale Road over Stony Brook, Princeton Township

Project Description

Route: **Structure No.:** 1100041
Project ID No.:
Municipality: Princeton Township **Project Start Date:** 6/29/2009
Programmed: \$1,600,000
Expended: \$1,600,000
Status: Project completed in 2009.

Wall Street Bridge

Project Description

This project provided for the replacement of the existing structure over the Assunpink Creek at the same location. The existing steel with concrete deck structure was 84 feet long and 60 feet wide.

Route: **Structure No.:** 1100058
Project ID No.: BMER03
Municipality: Trenton City **Project Start Date:** 1/8/2007
Programmed: \$1,800,000
Expended: \$1,800,000
Status: Project completed in 2007.

Mercer County Summary (9 detail records)

Programmed: \$10,570,000
 Expended: \$8,715,071

Behmer Road Bridge

Project Description

This project will provide for the replacement of the single-span structure over Ambrose Brook.

Route: **Structure No.:** 122B133

Project ID No.: BMID04

Municipality: Piscataway Twp.

Project Start Date: 2/1/2001

Programmed: \$1,182,157

Expended: \$1,182,157

Status: Construction contract awarded on April 28, 2011. Construction complete and punch list by spring 2013.

New Brunswick Avenue Bridge

Project Description

This project will provide for the replacement of the single-span structure over Bound Brook.

Route: **Structure No.:** 122B093

Project ID No.: BMID01

Municipalities: Piscataway Twp. and South Plainfield Boro

Project Start Date: 3/1/2001

Programmed: \$2,666,777 **Encumbered:** \$78,675

Expended: \$2,588,102

Status: Construction 98% complete and anticipated construction completion: June 2013.

Park Avenue Bridge over Conrail

Project Description

This project will provide for the replacement of the three-span structure over CONRAIL (a/k/a Lehigh Valley Main Line).

Route: **Structure No.:** 1253163

Project ID No.: BMID03

Municipality: South Plainfield Boro

Project Start Date: 12/21/2000

Programmed: \$2,704,824

Expended: \$2,704,824

Status: County / State agreement remains unexecuted. Design document revisions required. Construction cost estimate \$17.5 million. Construction period: 18 months. Project inactive

MIDDLESEX COUNTY COMPLETED PROJECTS

Davidson's Mill Road Bridge

Project Description

This project provided for the replacement of the single-span structure over Oakley's Brook.

Route: **Structure No.:** 124B034

Project ID No.: BMID02

Municipality: South Brunswick Twp.

Project Start Date: 2/1/2001

Programmed: \$1,476,758

Expended: \$1,476,758

Status: Construction completed.

Spotswood-Gravel Hill Road Bridge

Project Description

This project provided for the replacement of the two-span bridge over Manalapan Brook.

Route: **Structure No.:** 125B083

Project ID No.: BMID06

Municipality: Monroe Twp.

Project Start Date: 1/18/2001

Programmed: \$2,019,169

Expended: \$2,019,169

Status: Project completed.

Wedgewood Avenue Bridge

Project Description

This project provided for the replacement of the single cell, reinforced concrete box culverts over Wedgewood Brook.

Route: **Structure No.:** 121B019

Project ID No.: BMID05

Municipality: Woodbridge Twp.

Project Start Date: 2/1/2001

Programmed: \$962,315

Expended: \$962,315

Status: Project completed.

Middlesex County Summary (6 detail records)

Programmed: \$11,012,000

Expended: \$10,933,325

Encumbered: \$78,675

MONMOUTH COUNTY COMPLETED PROJECTS

Atlantic Avenue Bridge

Project Description

This project provided for the replacement of the structure over Troutmans Creek.

Route: CR 29 **Structure No.:** 1300O35

Project ID No.: BMON10

Municipality: Long Branch City

Project Start Date: 8/10/2000

Programmed: \$2,690,513

Expended: \$2,609,513

Status: The design contract was awarded 8/10/00. Construction contract awarded on 3/4/05. Construction completed and project closed out on 3/13/2008.

Brighton Avenue Bridge

Project Description This project provided for the replacement of the structure over the Shark River.

Route: **Structure No.:** 1300W35

Project ID No.: BMON06

Municipalities: Neptune Twp. and Wall Twp.

Project Start Date: 5/5/2001

Programmed: \$3,585,905

Expended: \$3,585,905

Status: The design contract was awarded on 4/12/01 to HNTB Corporation. Construction completed and project closed out on 2/26/2008.

Georgia Road Bridge

Project Description This project provided for the replacement of the structure over Manasquan River.

Route: **Structure No.:** 1300F45

Project ID No.: BMON13

Municipality: Freehold Twp.

Project Start Date: 4/13/2000

Programmed: \$869,416

Expended: \$869,416

Status: Construction completed and project closed out on 2/27/2008.

Iron Ore Road Bridge

Project Description This project will provide for the replacement of the structure over Manalapan Brook.

Route: CR 527A **Structure No.:** 130MN29

Project ID No.: BMON01

Municipality: Manalapan Twp.

Project Start Date: 2/22/2001

Programmed: \$231,016

Expended: \$231,016

Status: Engineering design has been substantially completed. Project closed out on 3/26/2010. County will use other funding sources for construction.

MONMOUTH COUNTY COMPLETED PROJECTS

Lakewood-Farmingdale Road Bridge

Project Description

This project provided for the replacement of the structure over Hay Stack Brook.

Route: CR 547 **Structure No.:** 130HL53

Project ID No.: BMON14

Municipality: Howell Twp.

Project Start Date: 4/13/2000

Programmed: \$1,155,103

Expended: \$1,155,103

Status: Construction completed and project closed out on 2/22/2008.

Main Street Bridge over Deal Lake

Project Description

This project will provide for the replacement of the structure over Deal Lake.

Route: **Structure No.:** 1300O11

Project ID No.: BMON07

Municipalities: Interlaken Boro and Loch Arbour Village

Project Start Date: 4/12/2001

Programmed: \$294,351

Expended: \$294,351

Status: Engineering design has been substantially completed. Project closed out on 3/26/2010. County will use other funding sources for construction.

Main Street Bridge over Pemberton Creek

Project Description

This project provided for the replacement of the structure over Pemberton Creek.

Route: **Structure No.:** 1300E14

Project ID No.: BMON04

Municipality: Oceanport Boro

Project Start Date: 3/22/2001

Programmed: \$3,113,594

Expended: \$3,113,594

Status: Construction completed and project closed out on 9/26/2006.

Monmouth Road Bridge

Project Description This project provided for the replacement of the structure over Deal Lake.

Route: CR 15 **Structure No.:** 1300O13

Project ID No.: BMON11

Municipalities: Interlaken Boro and Ocean Twp.

Project Start Date: 8/13/1998

Programmed: \$2,314,656

Expended: \$2,314,656

Status: Construction completed and project closed out on 6/22/2006.

MONMOUTH COUNTY COMPLETED PROJECTS

Patten Avenue Bridge

Project Description

This project provided for the replacement of the structure over Manhasset Creek.

Route: CR 33 **Structure No.:** 1300O40

Project ID No.: BMON03

Municipalities: Long Branch City and Monmouth Beach Boro

Project Start Date: 4/26/2001

Programmed: \$4,896,244

Expended: \$4,896,244

Status: Construction completed and project closed out on 3/6/2008.

Seven Bridges Road Bridge

Project Description

This project will provide for the replacement of the structure over Silver Creek.

Route: CR 33 **Structure No.:** 1300S27

Project ID No.: BMON02

Municipality: Little Silver Boro

Project Start Date: 3/8/2001

Programmed: \$240,316

Expended: \$240,316

Status: Engineering design has been substantially completed. Project closed out on 3/26/2010. County will use other funding sources for construction.

Stone Road Bridge

Project Description

This project provided for the replacement of the structure over Chingarora Creek.

Route: CR 6 **Structure No.:** 13000R4

Project ID No.: BMON08

Municipalities Keyport Boro and Union Beach Boro

Project Start Date: 3/8/2001

Programmed: \$4,651,372

Expended: \$4,651,372

Status: Construction completed and project closed out on 12/1/2008.

MONMOUTH COUNTY COMPLETED PROJECTS

Tinton Avenue Bridge

Project Description

This project would have provided for the replacement of the structure over NJ TRANSIT.

Route: CR 537 **Structure No.:** 1300E24

Project ID No.: BMON12

Municipality: Eatontown Boro

Project Start Date: N/A

Programmed: \$0

Expended: \$0

Status: Project eliminated from the 1999 Bridge Bond Program.

Union Avenue Bridge over Flat Creek

Project Description

This project provided for the replacement of the structure over Flat Creek.

Route: CR 39 **Structure No.:** 1300R7

Project ID No.: BMON09

Municipality: Union Beach Boro

Project Start Date: 3/8/2001

Programmed: \$4,651,372

Expended: \$4,651,372

Status: Construction completed and project closed out on 12/1/2008.

Water Street Bridge

Project Description

This project provided for the replacement of the structure over Weamaconk Creek.

Route: CR 522 **Structure No.:** 130MN30

Project ID No.: BMON05

Municipality: Englishtown Boro

Project Start Date: 4/12/2000

Programmed: \$957,515

Expended: \$957,515

Status: Project funded dually through 1999 Bridge Bond and several ATP programs. Project close out documents submitted to NJDOT.

Monmouth County Summary (14 detail records)

Programmed from 1999 Bridge Bond: \$25,000,000

Programmed total: \$29,651,373; excess funds provided by county

1999 Bridge Bond Expended: \$25,000,000

Expended total: \$29,651,373; excess funds provided by county

MORRIS COUNTY COMPLETED PROJECTS

Mosele Road Bridge

Project Description

This project provided for the replacement of Bridge No. 636 over the north branch of the Raritan River.

Route: **Structure No.:** 1400636

Project ID No.: BMOR08

Municipality: Mendham Twp.

Project Start Date: 4/24/2006

Programmed: \$1,700,000

Expended: \$1,726,751

Status: Construction completed on 3/28/2007.

Mount Vernon Avenue Bridge

Project Description

This project provided for the replacement of Bridge No. 520 over the Passaic River.

Route: **Structure No.:** 1400520

Project ID No.: BMOR05

Municipalities: Chatham Twp. and Summit City

Project Start Date: 7/6/2005

Programmed: \$1,250,000

Expended: \$1,283,858

Status: Construction completed on 12/27/2006.

Passaic Avenue Bridge over Passaic River

Project Description

This project provided for the replacement of Bridge No. 461 over the Passaic River.

Route: **Structure No.:** 070M065

Project ID No.: BMOR03

Municipalities: Florham Park Boro and Millburn Twp.

Project Start Date: 7/5/2006

Programmed: \$1,300,000

Expended: \$1,348,564

Status: Project completed on 8/8/2007.

MORRIS COUNTY COMPLETED PROJECTS

Paterson-Hamburg Turnpike Bridge

Project Description

This project provided for the replacement of the Paterson-Hamburg Turnpike Bridge (Bridge No. 140) over the Pequannock River.

Route: **Structure No.:** 1400140

Project ID No.: BMOR12

Municipalities: Butler Boro and West Milford Twp.

Project Start Date: 4/16/2008

Programmed: \$1,562,000

Expended: \$2,024,231

Status: Construction completed on 8/26/2009.

South Beverwyck Road Bridge

Project Description

This project provided for the replacement of the bridge over Troy Brook (Bridge No. 417).

Route: **Structure No.:** 1400417

Project ID No.: BMOR02

Municipality: Parsippany-Troy Hills Twp

Project Start Date: 6/14/2004

Programmed: \$950,000

Expended: \$989,391

Status: Construction completed on 12/14/2005.

Stephensburg Road Bridge

Project Description

This project provided for the replacement of Bridge No. 1191 over Stephensburg Brook.

Route: **Structure No.:** 1401191

Project ID No.: BMOR10

Municipality: Washington Twp.

Project Start Date: 4/10/2008

Programmed: \$450,000

Expended: \$522,568

Status: Construction completed on 8/12/2009.

Stone House Road Bridge

Project Description This project provided for the replacement of Bridge No. 540 over the Passaic River.

Route: **Structure No.:** 1400540

Project ID No.: BMOR06

Municipalities: Long Hill Twp. and Bernards Twp.

Project Start Date: 9/19/2008

Programmed: \$750,000

Expended: \$1,685,433

Status: Construction completed on 5/26/2010.

MORRIS COUNTY COMPLETED PROJECTS

Tingley Road Bridge

Project Description This project provided for the replacement of Bridge No. 669 over a tributary of the Whippany River.

Route: **Structure No.:** 1400669

Project ID No.: BMOR09

Municipality: Mendham Twp.

Project Start Date: 6/22/2007

Programmed: \$650,000

Expended: \$714,885

Status: Construction completed on 7/23/2008.

Watchung Avenue/River Road Bridge (see also Union County portion)

Project Description This project provided for the replacement of Bridge No. 515 over the Passaic River.

Route: **Structure No.:** 1400515

Project ID No.: BMOR01A

Municipalities: Chatham Boro and Summit City

Project Start Date: 7/16/2001

Programmed: \$1,050,000

Expended: \$1,094,884

Status: Construction completed on 11/22/2003.

Whitebridge Road Bridge

Project Description This project provided for the replacement of Bridge No. 563 over the Passaic River.

Route: **Structure No.:** 1400563

Project ID No.: BMOR07

Municipalities: Long Hill Twp. and Bernards Twp.

Project Start Date: 10/26/2009

Programmed: \$500,000

Expended: \$1,422,847

Status: Construction completed on 12/20/2010.

Morris County Summary (10 detail records)

Programmed: \$10,162,000

Total Expended: \$12,813,412; \$10,162,000 from 1999 Bridge Bond funds; excess funds provided by county.

Allen's Bridge

Project Description

This project provided for the replacement of the arch bridge and roadway approaches over the Toms River.

Route: CR 528 **Structure No.:** 1511015

Project ID No.: BOCE02

Municipality: Jackson Twp.

Project Start Date: 8/26/2003

Programmed: \$1,614,696

Expended: \$1,614,696

Status: Construction completed 10/25/04.

County Route 537 over Crosswicks Creek

Project Description

This project provided for the construction of a new structure in the same location. The existing structure was a seven-span timber structure. The new structure will be pre-stressed concrete beam on concrete-filled steel pilings.

Route: CR 537 **Structure No.:** 1523001

Project ID No.: BOCE04

Municipality: Plumsted Twp.

Project Start Date: 11/15/2004

Programmed: \$2,393,760

Expended: \$2,393,760

Status: Construction of project completed 10/18/2006.

County Route 547 (a/k/a Whites Bridge) over Toms River main branch

Project Description

This project provided for a new structure constructed at the same location. The existing three-span structure was replaced with pre-stressed concrete beams on treated timber piles.

Route: CR 547 **Structure No.:** 1511028

Project ID No.: BOCE05

Municipality: Jackson Twp.

Project Start Date: 6/18/2003

Programmed: \$1,189,570

Expended: \$1,189,570

Status: Construction completed 7/7/04.

OCEAN COUNTY COMPLETED PROJECTS

Great Bay Boulevard Bridge #1 over Little Sheepshead Creek

Project Description

This project provided for repairs to the existing structure over Little Sheepshead Creek. Repairs included strengthening of timber-bearing piles, soil anchors, bulkhead replacement, beam guide rail, slope stabilization, and approach roadway paving.

Route: **Structure No.:** 1516001
Project ID No.: BOCE01
Municipality: Little Egg Harbor Twp.

Project Start Date: 8/15/2002
Programmed: \$100,933
Expended: \$100,933
Status: Completed 3/17/2004.

Mantoloking Bridge

Project Description

The Mantoloking Bridge carries CR 528 over Barnegat Bay. The project extended from 600 feet west of the westerly shoreline to 400 feet east of the easterly shoreline. The bridge provided access to northern Ocean County beach communities and is an escape route in the event of coastal storms. The structure's replacement is a movable span with a double-leaf bascule structure having vertical clearance in the closed position of 29 feet, and horizontal clearance of 80 feet. The roadway width is 40 feet from curb to curb. The total project length is approximately 2200 feet, the new bridge length.

Route: CR 528 **Structure No.:** 1506006
Project ID No.: NS9309
Municipalities: Brick Twp. and Mantoloking Boro

Project Start Date: 7/17/2002
Programmed: \$3,023,041
Expended: \$3,023,041
Status: Project construction completed and ceremony held 6/26/06.

Meadow Avenue Bridge, Cedar Bridge Avenue

Project Description

This project provided for the replacement of the existing bridge over the south branch of the Metedeconk River as well as the roadway approaches.

Route: **Structure No.:** 1514006
Project ID No.: BOCE03
Municipality: Lakewood Twp.

Project Start Date: 11/25/2002
Programmed: \$1,368,000
Expended: \$1,368,000
Status: Project completed 8/28/04.

Ocean County Summary (6 detail records)

Programmed: \$9,690,000
Expended: \$9,690,000

Clinton Road Bridge

Project Description This project will provide for the replacement of the structure over Mossman's Brook.

Route: **Structure No.:** 1600175

Project ID No.: BPAS17

Municipality: West Milford Twp.

Project Start Date: 6/12/2001

Programmed: \$1,874,000

Expended: \$295,212

Status: Design completed. County is in the process of obtaining right-of-way easement acquisition from the City of Newark.

Kingsland Road Bridge

Project Description

This project will provide for the replacement of the structure over Third River.

Route: **Structure No.:** 1600081

Project ID No.: BPAS05

Municipality: Clifton City

Project Start Date: 1/9/2001

Programmed: \$740,000

Expended: \$166,441

Status: Under design; design is expected to be completed in 2013. Right-of-way has to be acquired before construction begins.

Warburton Road Bridge

Project Description This project will provide for superstructure replacement and substructure repair to the structure over Goffle Brook.

Route: **Structure No.:** 1600105

Project ID No.: BPAS06

Municipality: Hawthorne Boro

Project Start Date: 10/23/2001

Programmed: \$1,020,000

Expended: \$240,135

Status: Under construction and is expected to be completed in 2013.

PASSAIC COUNTY COMPLETED PROJECTS

Belmont Avenue and Prospect Avenue Bridges

Project Description This project provided for the replacement of the Belmont Avenue structure over Meadow Brook as well as the Prospect Avenue structure over Meadow Brook.

Route: **Structure Nos.:** 1600158, 1600363

Project ID No.: BPAS14 **Municipality:** Wanaque Boro

Project Start Date: 5/7/2001

Programmed: \$2,110,000

Expended: \$2,686,016

Status: Completed on 5/28/2009.

Center Street and Second Street Bridges

Project Description Provided for superstructure replacement and substructure repair to the Center Street structure over Weasel Brook. The superstructure and substructure of the Second Street structure over Weasel Brook was also repaired.

Route: **Structure Nos.:** 1600059; 1600063

Project ID No.: BPAS02 **Municipality:** Clifton City

Project Start Date: 10/23/2001

Programmed: \$1,520,000

Expended: \$1,564,251

Status: Completed on 5/10/2007.

Davidson Street and Hope Avenue Bridges

Project Description This project provided for superstructure replacement and substructure repair to the Davidson Street structure and Hope Avenue structure over Weasel Brook.

Route: **Structure Nos.:** 1600056; 1600057

Project ID No.: BPAS03 **Municipality:** Clifton City

Project Start Date: 10/23/2003

Programmed: \$1,780,000

Expended: \$994,487

Status: Completed on 9/11/2009.

Highland Avenue and Van Winkle Avenue Bridges

Project Description This project provided for superstructure replacement and substructure repair to the Highland Avenue and Van Winkle Avenue structures over Weasel Brook.

Route: **Structure No.:** 1600055; 1600054

Project ID No.: BPAS07

Municipality: Passaic City

Project Start Date: 10/23/2001

Programmed: \$1,300,000

Expended: \$1,298,456

Status: Completed on 4/29/2008.

Magee Road Bridge

Project Description This project provided for the replacement of the structure over West Brook.

Route: **Structure No.:** 1600404

Project ID No.: BPAS11 **Municipality:** Ringwood Boro

Project Start Date: 8/13/2001

Programmed: \$1,500,000

Expended: \$2,516,948

Status: Completed August 2007.

PASSAIC COUNTY COMPLETED PROJECTS

Osborne Terrace Bridge

Project Description This project provided for the replacement of the structure over Packanack Lake.

Route: **Structure No.:** 1600420

Project ID No.: BPAS15

Municipality: Wayne Twp.

Project Start Date: 5/12/2001

Programmed: \$1,775,000

Expended: \$2,773,289

Status: Completed on 9/26/2006.

Ratzer Road Bridge

Project Description

This project provided for superstructure replacement and substructure repair to the structure over Signac Brook.

Route: **Structure No.:** 1600138

Project ID No.: BPAS16

Municipality: Wayne Twp.

Project Start Date: 4/24/2001

Programmed: \$815,000

Expended: \$2,163,339

Status: Construction completed 7/20/2011. Used unexpended funds from other projects.

Skyline Lakes Drive Bridge

Project Description This project provided for superstructure replacement and repair to structure over Meadow Brook.

Route: **Structure No.:** 1600496

Project ID No.: BPAS12 **Municipality:** Ringwood Boro

Project Start Date: 10/23/2001

Programmed: \$630,000

Expended: \$1,078,438

Status: Completed on 9/10/2009.

Willard Street Bridge

Project Description This project provided for superstructure replacement and substructure repair to structure over Post Brook.

Route: **Structure No.:** 1600143

Project ID No.: BPAS10

Municipality: Pompton Lakes Boro

Project Start Date: 4/13/2002

Programmed: \$550,000

Expended: \$1,095,996

Status: Completed on 4/21/2008.

Passaic County Summary (12 detail records) Programmed amount shown (\$15,614,000) does not include funds previously programmed for Crosby Ave. Bridge project, structure #1600476, which have been expended on other projects. Total programmed: \$16,624,000; Total expended: \$16,873,008; county made up the difference.

SALEM COUNTY COMPLETED PROJECTS

Alloway Station Bridge

Project Description This project provided for the rehabilitation of the Alloway Station Bridge over Alloway Creek.

Route: CR 540 **Structure No.:** 1701028

Project ID No.: BSAL03

Municipality: Alloway Twp.

Project Start Date: 6/19/2002

Programmed: \$395,123

Expended: \$395,122

Status: The project is complete. Funded with BB-99 Funds. Request that unused portion of BB-99 funds originally programmed be transferred to Courses Landing Bridge.

Almond Road Bridge

Project Description This project provided for the rehabilitation of the Almond Road Bridge over Maurice River (County structure number 1701296).

Route: CR 540 **Structure No.:** 0600014

Project ID No.: BSAL06

Municipalities: Pittsgrove Twp. and Vineland City

Project Start Date: 1/23/2001

Programmed: \$293,922

Expended: \$293,922

Status: Design-Build Project completed at \$587,843 total cost, shared with Cumberland County. Salem County used \$293,922 in BB-99 funds. Request the unused portion of BB-99 funds originally programmed be transferred to Courses Landing Bridge.

Canton Drain Bridge

Project Description This project provided for the replacement of the bridge over Canton Drain.

Route: CR 623 **Structure No.:** 1701364

Project ID No.: BSAL09

Municipality: Lower Alloways Creek Twp.

Project Start Date: 2/19/2003

Programmed: \$132,021

Expended: \$171,433

Status: This project is complete. County used 1999 Bridge Bond, 1983-1989 Bridge Bond and County Aid funds to complete the project.

Courses Landing Bridge

Project Description This project provided for the rehabilitation of the CR 646 Bridge over Salem Creek.

Route: CR 646 **Structure No.:** 1704000

Project ID No.: BSAL08

Municipality: Pilesgrove Twp.

Project Start Date: 5/24/2005

Programmed: \$1,370,000

Expended: \$1,673,062

Status: Project is complete.

SALEM COUNTY COMPLETED PROJECTS

Hancock' s Bridge

Project Description This project provided for the rehabilitation of the existing structure, corrected severe scour problems, removed lead paint and recoated the bridge.

Route: CR 658 **Structure No.:** 1701300

Project ID No.: BSAL10

Municipality: Pittsgrove Twp.

Project Start Date: 6/1/2003

Programmed: \$500,000

Expended: \$565,984

Status: This project is complete. County used 1999 Bridge Bond and county funds to complete the project.

Husted Station-Palatine Road Bridge/Hawk's Bridge

Project Description This project provided for the rehabilitation of the Husted Station-Palatine Road Bridge over Indian Run and Hawk's Bridge over Salem Creek.

Route: **Structure Nos.:** 1701243; 1700200

Project ID No.: BSAL05

Municipalities: Pittsgrove Twp. and Carneys Point Twp.

Project Start Date: 8/21/2002

Programmed: \$1,208,889

Expended: \$1,082,882

Status: Project is complete.

Long Bank Bridge

Project Description This project provided for the replacement of the CR 658 Bridge over Long Bank Creek.

Route: CR 658 **Structure No.:** 1701320

Project ID No.: BSAL07

Municipality: Lower Alloways Creek Twp.

Project Start Date: 9/1/2005

Programmed: \$1,764,478

Expended: \$1,482,029

Status: This project is complete. County used 1999 Bridge Bond and county aid funds to complete the project.

Witt Road Bridge

Project Description This project provided for the deck replacement on the Witt Road Bridge over Alloway Creek.

Route: **Structure No.:** 1701073

Project ID No.: BSAL04

Municipality: Alloway Twp.

Project Start Date: 12/1/1999

Programmed: \$335,567

Expended: \$335,566

Status: The project is complete.

Salem County Summary (8 detail records)

Programmed: \$6,000,000

Expended: \$6,000,000

SOMERSET COUNTY COMPLETED PROJECTS

East High Street Bridge

Project Description The existing structure over Peter's Brook was rehabilitated/replaced with a single-span, 60-foot wide structure that provides for two travel lanes.

Route: **Structure No.:** 18F0803

Project ID No.: BSOM06

Municipality: Somerville Boro

Project Start Date: 7/1/2003

Programmed: \$909,971

Expended: \$1,269,866

Status: Construction completed.

Griggstown Causeway

Project Description The existing structure over the Millstone River was replaced with a new structure in accordance with AASHTO standards.

Route: CR 632 **Structure No.:** 18F0302

Project ID No.: BSOM07

Municipality: Franklin Twp. Montgomery Twp.

Project Start Date: 8/1/2003

Programmed: \$2,432,029

Expended: \$1,409,284

Status: Construction completed.

Grove Street Bridge

Project Description The existing structure over Stony Brook was replaced with a single-span structure. The new structure is 42 feet long and 50 feet wide and provides two travel lanes.

Route: **Structure No.:** 18M1006

Project ID No.: BSOM02

Municipality: North Plainfield Boro

Project Start Date: 8/1/2003

Programmed: \$1,767,127

Expended: \$1,521,189

Status: Construction completed.

Holland Avenue Bridge

Project Description The existing structure over Peapack Brook was replaced with a single-span structure. The new structure is 40 feet long and 42 feet wide and provides for two travel lanes.

Route: **Structure No.:** 18E1313

Project ID No.: BSOM08

Municipality: Peapack-Gladstone Boro

Project Start Date: 6/1/2003

Programmed: \$725,000

Expended: \$1,044,320

Status: Construction completed.

SOMERSET COUNTY COMPLETED PROJECTS**Mine Brook Road Bridge**

Project Description The existing structure over the Dead River was replaced with a single-span. The new structure is 20 feet long and 34 feet wide and provides for two travel lanes.

Route: **Structure No.:** 18G1109

Project ID No.: BSOM05

Municipality: Bernards Twp.

Project Start Date: 11/1/2003

Programmed: \$800,000

Expended: \$145,000

Status: Construction completed.

Montgomery Road Bridge (B0405)

Project Description The existing structure over a tributary of the Neshanic River was replaced with a single span that is 59 feet long and 36 feet wide.

Route: **Structure No.:** 18B0405

Project ID No.: BSOM14

Municipality: Hillsborough Twp.

Project Start Date: 10/1/2001

Programmed: \$880,000

Expended: \$1,054,096

Status: Construction completed.

Opie/River Road Bridge

Project Description The existing structure over the south branch of the Raritan River was replaced with a two-span structure. The new structure is 85 feet long and 34 feet wide and provides for two travel lanes.

Route: **Structure No.:** 18C0605

Project ID No.: BSOM13

Municipalities: Branchburg Twp. and Hillsborough Twp.

Project Start Date: 4/1/2001

Programmed: \$1,433,873

Expended: \$1,646,051

Status: Construction completed.

Pleasant View Road Bridge

Project Description The existing structure over Royce Brook was replaced with a single-span structure. The new structure is 23 feet long and 40 feet wide and provides for two travel lanes.

Route: **Structure No.:** 18D0501

Project ID No.: BSOM11

Municipality: Hillsborough Twp.

Project Start Date: 11/25/2002

Programmed: \$450,000

Expended: \$562,106

Status: Construction completed.

Fredon Stillwater Road Bridge (S-01)

Project Description

This project provided for the replacement of the structure over the Paulinskill River. Work included scoping, permits, final design and construction.

Route: CR 610 **Structure No.:** 1900S01
Project ID No.: BSUS07
Municipality: Stillwater Twp.

Project Start Date: 10/17/2004
Programmed: \$3,142,799
Expended: \$3,142,799
Status: Construction completed.

Gingerbread Castle Road Bridge (H9-01)

Project Description

This project provided for the replacement of the structure. Work included scoping, permits, final design and construction.

Route: **Structure No.:** 1900H91
Project ID No.: BSUS08
Municipality: Hamburg Boro

Project Start Date: 11/7/2002
Programmed: \$923,387
Expended: \$923,387
Status: Construction completed.

Hillside Terrace Bridge (B-02)

Project Description

This project provided for the replacement of the structure over Culver Creek. Work included scoping, permits, final design and construction.

Route: **Structure No.:** 1900B02
Project ID No.: BSUS01
Municipality: Branchville Boro

Project Start Date: 10/17/2001
Programmed: \$518,023
Expended: \$518,023
Status: Construction completed.

SUSSEX COUNTY COMPLETED PROJECTS

Lake Drive Bridge (C-13)

Project Description

This project provided for the replacement of a bridge that washed out during a 2000 storm. Work included scoping, design and construction.

Route: **Structure No.:** 1900C13
Project ID No.: BSUS10
Municipality: Byram Twp.

Project Start Date: 10/1/2001
Programmed: \$458,513
Expended: \$458,513
Status: Construction completed.

Morris Lake Road Bridge (Q-10)

Project Description

This project provided for the replacement of a bridge that was washed out during a 2000 storm. Work included scoping, design and construction.

Route: **Structure No.:** 1900Q10
Project ID No.: BSUS11
Municipality: Sparta Twp.

Project Start Date: 10/1/2001
Programmed: \$875,552
Expended: \$875,552
Status: Construction completed.

Station Road Bridge (Q-08)

Project Description

This project provided for the replacement of a bridge that was washed out during a 2000 storm. Work included scoping, design and construction.

Route: **Structure No.:** Q08
Project ID No.: BSUS09
Municipality: Sparta Twp.

Project Start Date: 10/1/2001
Programmed: \$381,871
Expended: \$381,871
Status: Construction completed.

Sussex County Summary (6 detail records)

Programmed from 1999 Bridge Bond: \$6,000,000
 Programmed total: \$6,300,145; excess funds provided by county
 Expended: \$6,000,000 from 1999 Bridge Bond funds
 Expended total: \$6,300,145; excess funds provided by county

Eastman Street Bridge

Project Description This project provided for the replacement of the structure over the Rahway River.

Route: **Structure No.:** 2003008

Project ID No.: BUNI03

Municipality: Cranford Twp.

Project Start Date: 7/28/2004

Programmed: \$1,280,187

Expended: \$1,732,608

Status: Construction completed on 9/20/2006.

Farragut Road Bridge

Project Description

Route: **Structure No.:**

Project ID No.: **Municipality:**

Project Start Date:

Programmed: \$245,256

Expended: \$1,867,706

Status: Construction completed on 5/13/2008.

Goodman's Crossing Bridge

Project Description This project replaced the structure over Robinson's Branch of the Rahway River.

Route: **Structure No.:** 2002027

Project ID No.: BUNI01

Municipality: Clark Twp.

Project Start Date: 3/15/2003

Programmed: \$652,274

Expended: \$652,274

Status: Construction completed on 1/10/2006.

Jefferson Avenue Bridge

Project Description

This project provided for the replacement of the structure over Robinson's Branch of the Rahway River.

Route: **Structure No.:** 2013008

Project ID No.: BUNI07

Municipality: Rahway City

Project Start Date: 12/12/2003

Programmed: \$869,546

Expended: \$869,546

Status: Construction completed on 3/26/2005.

UNION COUNTY COMPLETED PROJECTS

Union Avenue Bridge over Elizabeth River

Project Description This project provided for the replacement of the structure over the Elizabeth River.
Route: **Structure No.:** 2019040
Project ID No.: BUNI09
Municipality: Union Twp.
Project Start Date:
Programmed: \$594,911
Expended: \$594,911
Status: Construction completed on 8/29/2006.

Union Avenue Bridge over Green Brook

Project Description This project provided for the replacement of the structure over Green Brook.
Route: **Structure No.:** 2016059
Project ID No.: BUNI08
Municipality: Scotch Plains Twp.
Project Start Date: 2/3/2003
Programmed: \$618,400
Expended: \$618,400
Status: Construction completed on 7/21/2003.

Valley Road Bridge

Project Description This project provided for the replacement of the structure over the Rahway River.
Route: **Structure No.:** 2002005
Project ID No.: BUNI02
Municipality: Clark Twp.
Project Start Date: 11/6/2002
Programmed: \$1,860,319
Expended: \$1,924,829
Status: Construction completed on 4/20/2004.

Watchung Avenue/River Road Bridge (see also Morris County portion)

Project Description This project provided for the replacement of the structure over the Passaic River.
Route: **Structure No.:** 1400515
Project ID No.: BMOR01B
Municipality: Summit City & Chatham Boro
Project Start Date: 7/1/2001
Programmed: \$1,094,884
Expended: \$1,094,884
Status: Construction completed on 6/18/2004.

Union County Summary (12 detail records)

Programmed: \$12,038,000 - 1999 Bridge Bond funds
 Expended: \$16,376,006 (\$12,038,000 from 1999 Bridge Bond funds; excess funds provided by county).

WARREN COUNTY COMPLETED PROJECTS

County Route 602 Bridge (CB 04053)

Project Description This project provided for the rehabilitation of the arch over Blair Creek.

Route: CR 602 **Structure No.:** 2100453

Project ID No.: BWAR02

Municipality: Blairstown Twp.

Project Start Date: 6/1/2003

Programmed: \$250,000

Expended: \$224,920

Status: Project completed 5/31/2006.

County Route 605 Bridge (CB 13006)

Project Description This project provided for the replacement of the structure over a tributary of the Delaware River.

Route: CR 605 **Structure No.:** 2101306

Project ID No.: BWAR06

Municipality: Knowlton Twp.

Project Start Date: 3/17/2003

Programmed: \$510,000

Expended: \$407,888

Status: Project completed 9/23/2003.

County Route 633 Bridge (CB 05087)

Project Description This project provided for the replacement of the existing structure over Pohatcong Creek.

Route: CR 633 **Structure No.:** 2100587

Project ID No.: BWAR08

Municipality: Franklin Twp.

Project Start Date: 8/23/2004

Programmed: \$900,000

Expended: \$1,052,699

Status: Project completed 10/5/2005.

East Crisman Road Bridge (CB 04015)

Project Description

This project provided for the rehabilitation of the arch over the Paulinskill River.

Route: **Structure No.:** 2100415

Project ID No.: BWAR01

Municipality: Blairstown Twp.

Project Start Date: 5/16/2005

Programmed: \$250,000

Expended: \$224,921

Status: Project completed 5/31/2006.

WARREN COUNTY COMPLETED PROJECTS

Jenny Jump Road Bridge (CB 11041)

Project Description This project provided for the rehabilitation of the arch over Trout Brook.

Route: **Structure No.:** 2101141
Project ID No.: BWAR03
Municipality: Hope Twp. **Project Start Date:** 5/16/2005
Programmed: \$250,000
Expended: \$224,921
Status: Project completed 5/31/2006.

Kings Highway Bridge (CB 16004)

Project Description This project provided for the replacement of the structure over the Musconetcong River.

Route: **Structure No.:** 2101604
Project ID No.: BWAR09A
Municipalities: Mansfield Twp. and Washington Twp. **Project Start Date:** 3/8/2005
Programmed: \$700,000
Expended: \$976,926
Status: This is a bi-county bridge with Warren and Morris Counties. Warren County's share was \$700,000; Project completed 8/21/2006.

New Hampton Road Bridge (CB 22024)

Project Description This project provided for the replacement of the structure over the Musconetcong River.

Route: **Structure No.:** 2102224
Project ID No.: BWAR11A
Municipalities: Washington Twp. and Lebanon Twp. **Project Start Date:** 8/14/2006
Programmed: \$700,000
Expended: \$477,230
Status: This is a bi-county bridge. Warren County's share was \$700,000 which was funded with Bridge Bond Funds. Hunterdon County's share was \$700,000 which was funded with county funds. Project completed 9/5/2007.

Plane Hill Road Bridge (CB 22016)

Project Description This project provided for the rehabilitation of the masonry arch over the Pohatcong Creek

Route: **Structure No.:** 2102216
Project ID No.: BWAR12
Municipality: Washington Township **Project Start Date:** 10/7/2002
Programmed: \$90,000
Expended: \$79,506
Status: Project completed 1/29/2004.

South Wandling Avenue Bridge (CB 21001)

Project Description This project provided for the replacement of the structure over Shabbecong Creek.

Route: **Structure No.:** 2102101
Project ID No.: BWAR10
Municipality: Washington Boro **Project Start Date:** 6/1/2005
Programmed: \$500,000
Expended: \$577,254
Status: Project completed 1/5/2006.

WARREN COUNTY COMPLETED PROJECTS

Stephensburg Road Bridge (CB 16006)

Project Description This project provided for the rehabilitation of the arch over the Musconetcong River.

Route: **Structure No.:** 2101606

Project ID No.: BWAR04

Municipality: Mansfield Twp.

Project Start Date: 5/16/2005

Programmed: \$250,000

Expended: \$253,588

Status: Project completed 5/31/2006.

Stryker's Road Bridge (CB 15016)

Project Description This project provided for the replacement of the structure over Lopatcong Creek

Route: **Structure No.:** 2101516

Project ID No.: BWAR13

Municipalities: Lopatcong Twp. and Greenwich Twp.

Project Start Date: 5/1/2010

Programmed: \$800,000

Expended: \$807,175

Status: Project completed December 2010.

Wolverton Road Bridge (CB 05044)

Project Description This project provided for the rehabilitation, to include widening as well as a new deck, of the structure over the Musconetcong River.

Route: **Structure No.:** 2100544

Project ID No.: BWAR07A

Municipalities: Franklin Twp. and Bethlehem Twp.

Project Start Date: 10/1/2004

Programmed: \$800,000

Expended: \$692,972

Status: This is a bi-county bridge. Warren County's share was \$800,000 which was funded with bridge bond funds. Hunterdon County's share was \$800,000 which was funded with county funds. Project completed 8/15/2006.

Warren County Summary (12 detail records)

Programmed: \$6,000,000

Expended: \$6,000,000

Grand Total for all projects	Programmed	\$500,000,000
	Expended	\$482,138,314