

Firm Name: **EisnerAmper LLP**

**Limited Notice to Proceed
IOM Services for the Delco Lead Safe Haven Inspection and Storage
Facility Project
Contract No. 14-033B**

Engagement: **NJ Transit P.O. 210011821**

For Quarter Ending: **06/30/2022**

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
A. General Info			
1.	Recipient of funding	New Jersey Transit Corporation	
2.	Federal Funding Agency? (e.g. HUD, FEMA)	Federal Transit Administration	
3.	State Funding (if applicable)	TTF at 25% match	
4.	Award Type	FTA-Public Transportation Emergency Relief Program	
5.	Award Amount	Jacobs Engineering: \$7,641,757.77 (Design / Engineering)	The initial authorized amount for Contract 13-041 was \$7,641,757.77. Subsequently, four change orders were issued to Contract 13-041 totaling \$26,620,375.22 (Change Order #1 - \$20,854,489, Change Order #2 - \$353,826.07, Change Order #3 - \$365,698.88 (Note there was a \$615,015.78 transfer to Jacobs from subcontractors) and Change Order #4 - \$4,431,345.49).
6.	Contract/Program Person/Title	Ronald Hovey, Chief Procurement Officer (Acting)	
7.	Brief Description, Purpose and Rationale of Project/Program	Provide Integrity Oversight Monitoring Services for the Delco Lead Safe Haven Inspection and Storage Facility Project, including: - Design of the Delco Lead Project: NJT01045 - Jacobs Engineering has been retained to perform preliminary design, final design and construction support services for the Delco Lead Project. - Construction Management (CM) Services: Urban Engineers / Tishman Construction Corporation was retained for CM services for the General Construction Contract 1 and General Construction Contract 2. - Construction Contracts: This project involves construction of the two new tracks, catenary structures, associated switches and signal work for DELCO Lead emergency storage, as well as S&I facility for routine inspection. It is anticipated that the project construction will be completed in phases. The first contract GC-01 is for site work, and is under Procurement at this time. The contract GC-02 will mainly be for the railroad infrastructure along DELCO Lead.	
8.	Contract/Program Location	County Yard located in New Brunswick, New Jersey	
9.	Amount Expended to Date	Delco Lead - \$26,973,732.80	
10.	Amount Provided to other State or Local Entities	None	

State of New Jersey
Department of the Treasury
Integrity Oversight Monitoring Reporting Model

Firm Name: **EisnerAmper LLP**

**Limited Notice to Proceed
IOM Services for the Delco Lead Safe Haven Inspection and Storage
Facility Project
Contract No. 14-033B**

Engagement: **NJ Transit P.O. 210011821**

For Quarter Ending: **06/30/2022**

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
11.	Completion Status of Contract or Program	In progress	
12.	Expected Contract End Date/Time Period	January 1, 2027	
B. Monitoring Activities			
13.	If FEMA funded, brief description of the status of the project worksheet and its support.	Not applicable	
14.	Quarterly Activities/Project Description (include number of visits to meet with recipient and sub recipient, including who you met with, and any site visits warranted to where work was completed)	Attended B2G training held by NJ Transit OBD on April 7, 2022. Held call with NJ Transit IAD regarding GC.01 phase on May 2, 2022. Held call with NJ Transit IAD regarding project requests on May 3, 2022. Held call with NJ Transit IAD regarding project requests on May 17, 2022. Held call with NJ Transit IAD regarding project requests on June 15, 2022.	
15.	Brief Description to confirm appropriate data/information has been provided by recipient and what activities have been taken to review in relation to the project/contract/program.	Received invoices submitted by Jacobs Engineering for design phase covering October 2020 through February 2022. Received various procurement documents related to GC.01 phase.	
16.	Description of quarterly auditing activities that have been conducted to ensure procurement compliance with terms and conditions of the contracts and agreements.	Performed invoice and procurement testing related to Jacobs Engineering for design phase. Conducted DBE monitoring procedures including DBE interviews.	
17.	Have payment requisitions in connection with the contract/program been reviewed? Please describe	Ongoing monitoring performed for a sample selection of invoices submitted by Jacobs Engineering.	
18.	Description of quarterly activity to prevent and detect waste, fraud and abuse.	Continued invoice monitoring procedures for a selection of Jacobs Engineering invoices and procurement testing. Perform DBE monitoring procedures.	
19.	Provide details of any integrity issues/findings	None noted	
20.	Provide details of any work quality or safety/environmental/historical preservation issue(s).	None noted	
21.	Provide details on any other items of note that have occurred in the past quarter	Noted that the design phase is nearly 95% complete and awaiting approval from Amtrak.	
22.	Provide details of any actions taken to remediate waste, fraud and abuse noted in past quarters	Not applicable	
C. Miscellaneous			
23.	Attach a list of hours and expenses incurred to perform your quarterly integrity monitoring review	See attached hours summary.	

Firm Name: **EisnerAmper LLP**

**Limited Notice to Proceed
IOM Services for the Delco Lead Safe Haven Inspection and Storage
Facility Project
Contract No. 14-033B**

Engagement: **NJ Transit P.O. 210011821**

For Quarter Ending: **06/30/2022**

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
24.	Add any item, issue or comment not covered in previous sections but deemed pertinent to monitoring program.	None noted	

Name of Integrity Monitor:	EisnerAmper LLP
Name of Report Preparer:	Tim Van Noy
Signature:	
Date: September 30, 2022	

**State of New Jersey
Department of Treasury
Limited Notice to Proceed
IOM Services for the Delco Lead Safe Haven Inspection and Storage Facility Project
Contract No. 14-033B / NJ Transit P.O. 210030500 / NWT0400**

Attachment for Question #23

Professional	Hours
David A. Cace	0.25
Elliott Lee	11.95
Timothy Van Noy	0.60
Craig Mann	37.80
Nancy Pham	12.70
Brooke DiMarinis	11.85
Marisol Gonzalez	21.75
Sasha Smith*	9.05
Tad Creamer*	1.25
Sara Harbinson*	4.50
	111.70

** Member of EisnerAmper's DBE firm.*