

STATEWIDE TRANSPORTATION AND LOCAL BRIDGE BOND ACT OF 1999

STATUS REPORT November 2011

**New Jersey Department of Transportation
Division of Local Aid and Economic Development**

TABLE OF CONTENTS

	<u>Page</u>
Introduction	1
Summary Table	2
NJDOT Projects and Programs	3
NJ TRANSIT Corporation Projects	15
Bridge Bond – Discretionary	16
County Projects	
Atlantic	21
Bergen	25
Burlington	30
Camden	33
Cape May	34
Cumberland	35
Essex	41
Gloucester	48
Hudson	50
Hunterdon	53
Mercer	56
Middlesex	58
Monmouth	60
Morris	64
Ocean	67
Passaic	69
Salem	72
Somerset	74
Sussex	78
Union	80
Warren	83

STATEWIDE TRANSPORTATION AND LOCAL BRIDGE BOND ACT OF 1999

STATUS REPORT INTRODUCTION

As directed by Section 26 of the Statewide Transportation and Local Bridge Bond Act of 1999, P.L. 1999, c.181, (the “Act”) the Department of Transportation makes the following report on the status of funds provided by the Act and the status of projects financed with those funds.

The Act authorized the issuance of \$500 million in bonds and created the 1999 Statewide Transportation and Local Bridge Fund to finance the rehabilitation and improvement of the State transportation system. Through three separate bond appropriations (P.L. 2000, c.11; P.L. 2000, c.155 and P.L. 2001, c.239), \$250 million was made available as grants to county and municipal governments for the rehabilitation and improvement of structurally deficient bridges carrying county and municipal roads and \$250 million was made available to the Department and New Jersey Transit Corporation for statewide transportation projects. Of the \$250 million appropriated for statewide transportation projects, \$246,273,286 (98.5%) has been expended as of April 30, 2011.

Of the \$250 million appropriated for local bridge projects, \$212,642,423 (85%) has been expended as of April 30, 2011. For this purpose, “expended” means that funds have been paid or are under contract to the county vendor. The remaining \$37,357,577 has been distributed to the counties for approved programs, but has not yet been expended. Through an established reporting process, the Department encourages county and municipal governments to spend the funds appropriated to them.

The table on the following page summarizes expenditures for the Department, NJ TRANSIT and each county. A detailed report on project status, both active and completed, using Department information and information provided by NJ Transit and the counties is on the pages that follow.

1999 BRIDGE BOND SUMMARY

	PROGRAMMED	EXPENDED	UNEXPENDED
NJDOT	\$170,000,000	\$166,273,286	\$3,726,714
NJ Transit	\$80,000,000	\$80,000,000	-
Bridge Bond – Discretionary	\$25,000,000	\$14,587,567	\$10,412,433
ATLANTIC	\$8,061,000	\$4,387,629	\$3,673,371
BERGEN	\$18,417,000	\$11,267,256	\$7,149,744
BURLINGTON	\$9,459,000	\$9,459,000	-
CAMDEN	\$9,069,000	\$538,400	\$8,530,600
CAPE MAY	\$6,000,000	\$6,000,000	-
CUMBERLAND	\$6,000,000	\$4,900,713	\$1,099,287
ESSEX	\$16,077,000	\$15,331,449	\$745,551
GLOUCESTER	\$6,000,000	\$6,000,000	-
HUDSON	\$10,489,000	\$10,489,000	-
HUNTERDON	\$7,739,000	\$7,157,012	\$581,988
MERCER	\$10,570,000	\$6,294,444	\$4,275,556
MIDDLESEX	\$11,012,000	\$10,133,750	\$878,250
MONMOUTH	\$25,000,000	\$25,000,000	-
MORRIS	\$10,162,000	\$10,162,000	-
OCEAN	\$9,690,000	\$9,690,000	-
PASSAIC	\$16,624,000	\$16,613,203	\$10,797
SALEM	\$6,000,000	\$6,000,000	-
SOMERSET	\$14,593,000	\$14,593,000	-
SUSSEX	\$6,000,000	\$6,000,000	-
UNION	\$12,038,000	\$12,038,000	-
WARREN	\$6,000,000	\$6,000,000	-
TOTAL	\$500,000,000	\$458,915,709	\$41,084,291

Airport Safety Fund

Project Description

This is an ongoing program of safety and other improvements at New Jersey's public-use airports.

Route: **Structure No.:** N/A

Project ID No.: X02

Municipalities: Various

Project Start Date:

Programmed: \$5,000,000

Expended: \$4,877,024

Status: The fund was used to complete several airport improvement projects.

Betterments, Bridge Preservation

Project Description

This is an ongoing program of minor improvements to the state highway system for bridge maintenance repair contracts, repair parts, and miscellaneous needs for emergent projects.

Route: **Structure No.:** N/A

Project ID No.: X72A

Municipalities: Various

Project Start Date:

Programmed: \$10,959,068

Expended: \$10,936,766

Status: The Betterments, Bridge Preservation line item is an annual program line item. The funding of this line item is based upon available funds. Projects specifically selected during FY 2001 were funded by the 1999 Bridge Bond funds. Projects were not identified prior to the fiscal year, but arose during the year as identified by inspection and were issued to Maintenance by way of work orders.

Betterments, Roadway Preservation

Project Description

This is an ongoing program of minor improvements to the state highway system for miscellaneous maintenance repair contracts, repair parts, miscellaneous needs for emergent projects, handicap ramps, and drainage rehabilitation/maintenance.

Route: **Structure No.:** N/A

Project ID No.: X72B

Municipalities: Various

Project Start Date:

Programmed: \$6,700,540

Expended: \$6,681,266

Status: The Betterments, Roadway Preservation line item is an annual program line item. The funding of this line item is based upon available funds. Projects specifically selected during FY 2001 were funded by the 1999 Bridge Bond funds. Projects were not identified prior to the fiscal year, but arose during the year as identified by inspection and were issued to Maintenance by way of work orders.

Betterments, Safety

Project Description

This is an ongoing program of minor improvements to the state highway system such as beam guide rail and impact attenuators, as well as safety fencing.

Route: **Structure No.:** N/A

Project ID No.: X72C

Municipalities: Various

Project Start Date:

Programmed: \$5,015,177

Expended: \$5,015,177

Status: The Betterments, Safety line item is an annual program line item. The funding of the line item is based upon available funds. Projects specifically selected during FY 2001 and FY 2002 were funded by the 1999 Bridge Bond funds. Projects were not identified prior to the fiscal years, but arose as identified by inspection and were issued to Maintenance by way of work orders.

Bridge Maintenance, Movable Bridges

Project Description

This program provides funding for minor improvements, repair, and preventive maintenance by NJDOT maintenance crews for drawbridges on the state highway system. Improvements may include lubrication of drawbridges, diesel engine maintenance, and system repairs.

Route: **Structure No.:** N/A

Project ID No.: 98318

Municipalities: Various

Project Start Date:

Programmed: \$727,504

Expended: \$727,504

Status: The Bridge Maintenance, Movable Bridges line item is an annual program line item. The funding of this line item is based upon available funds. Projects specifically selected during FY 2001 were funded by the 1999 Bridge Bond funds. Projects were not identified prior to the fiscal year, but arose during the year as identified by inspection and were issued to Maintenance by way of work orders.

Bridge, Emergency Repair

Project Description

This program allows NJDOT to obtain emergency, technical consultant assistance for inspection and repair design when the safety of a bridge(s) is compromised due to a collision or flood damage, etc. These consultants are available to assist Department personnel on an as-needed basis.

Route: **Structure No.:** N/A

Project ID No.: 98315

Municipalities: Various

Project Start Date:

Programmed: \$13,831,864

Expended: \$13,684,134

Status: The Bridge, Emergency Repair line item is an annual program line item. The funding of this line item is based upon available funds. The projects specifically selected during the FY 2001 were funded by the 1999 Bridge Bond funds. Projects were not identified prior to the fiscal year, but arose during the year as identified by inspection and were issued to Maintenance by way of work orders.

Construction Inspection

Project Description

In order to provide for inspection of construction projects on an as-and-where-needed basis, the Department provided term agreements, lasting one year, for inspection of projects when and where needed. This service also included out-of-state materials plant inspection of structural steel and pre-fabricated structural members.

Route: **Structure No.:** N/A

Project ID No.: X180

Municipalities: Various

Project Start Date:

Programmed: \$1,000,000

Expended: \$969,204

Status:

Culvert Inspection Program

Project Description

This program provided for the inspection of state-owned highway bridges less than 20 feet.

Route: **Structure No.:** N/A

Project ID No.: 99322

Municipalities: Various

Project Start Date:

Programmed: \$200,000

Expended: \$197,729

Status:

Design, Emerging Projects

Project Description

This program was to provide initial funding for task order agreements as well as projects emerging from the Scoping Work Program. Funding was also provided for advance design services which could include, but not be limited to, the following functions – development of base plan for final design; location of existing features within footprints, such as utilities and drainage; geotechnical work, specifically soil borings; administrative work needed to set budgets and manpower for right-of-way acquisition.

Route: **Structure No.:** N/A

Project ID No.: X106

Municipalities: Various

Project Start Date:

Programmed, Revised: \$0 (\$1,000,000 was originally programmed)

Expended: \$0

Status: \$1,000,000 transferred to Resurfacing Program.

Doremus Avenue Bridge

Project Description

The existing structure which carried two 12-foot travel lanes with no shoulders was replaced with a new structure that carries four 12-foot travel lanes and two 8-foot shoulders. This project was part of Phase I of Portway, a series of Department projects to improve intermodal facilities and support domestic and global commerce.

Route: **Structure No.:** 0751160

Project ID No.: L020

Municipality: Newark City

Project Start Date:

Programmed: \$23,728,188

Expended: \$23,529,064

Status: Construction began summer 2000 and was completed August 2004.

Drainage Rehabilitation and Maintenance, State

Project Description

This program provided for the rehabilitation and maintenance of state highway drainage systems, which may have included drainage clean out, removal and disposal of material, sweeping, video inspection, salary costs, and acquisition and maintenance of specialized equipment.

Route: **Structure No.:** N/A

Project ID No.: X154

Municipalities: Various

Project Start Date:

Programmed: \$3,310,795

Expended: \$3,309,165

Status: The Drainage Rehabilitation and Maintenance line item is an annual program line item. The funding of this line item is based upon available funds. Projects specifically selected during FY 2001 were funded by the 1999 Bridge Bond funds. Projects not identified prior to the fiscal year, but that arose during the year as identified by inspection were issued to Maintenance by way of work orders.

Electrical Facilities

Project Description

This program provided for the replacement, repair, preservation, and installation of electrical facilities along the state highway system. Included in this program were highway lighting, sign lighting, cathodic protection for bridges, road weather information systems, traffic counting/monitoring sites, and emergency call boxes.

Route: **Structure No.:** N/A

Project ID No.: X241

Municipalities: Various

Project Start Date:

Programmed: \$800,000

Expended: \$798,888

Status: The Electrical Facilities line item is an annual program line item. The funding of the line item is based upon available funds. Projects specifically selected during the FY 2001 are funded by the 1999 Bridge Bond funds. Projects not identified prior to the fiscal year, but that arose during the year as identified by inspection were issued to Maintenance by way of work orders.

Project Description

Route: Structure No.: N/A

Municipalities: Various

Programmed, Revised: \$14,386,633

Expended: \$14,361,604

Project Description

Route: Structure No.: N/A

Project ID No.: X200A

Municipalities: Various

Project Start Date:

Programmed: \$500,000

Expended: \$500,000

Status: The project is complete for this funding source.

Project Description

Route: Structure No.: 3800070

Project ID No.: 00309

Municipality: Elizabeth City

Project Start Date:

Programmed: \$3,500,000

Expended: \$3,500,000

Status:

Orphan Bridge Emergency Repairs

Project Description

This program provided funding for emergency repairs to orphan bridges over railroads which were identified during ongoing bridge inspections. These repairs were accomplished by a DOT contractor through work orders as priority situations were identified.

Route: **Structure No.:** N/A

Project ID No.: 99372

Municipalities: Various

Project Start Date:

Programmed, Revised: \$918,136

Expended: \$907,858

Status: The Orphan Bridge Emergency Repairs line item is an annual program line item. The funding of this line item is based upon available funds. Projects specifically selected during the FY 2001 were funded by the 1999 Bridge Bond funds. Projects not identified prior to the fiscal year, but that arose during the year as identified by inspection were issued to Maintenance by way of work orders. Of the original amount programmed, \$750,000 was transferred to Betterments, Bridge and \$3,031,864 was transferred to Bridge Emergency Repairs.

Pedestrian Projects, Local System

Project Description

This program addresses locally initiated pedestrian access and safety projects.

Route: **Structure No.:** N/A

Project ID No.: 99358

Municipalities: Various

Project Start Date:

Programmed: \$4,000,000

Expended: \$3,868,335

Status: Only \$31,250 of the programmed amount is uncommitted.

Planning and Research, State

Project Description

This program provided for planning activities which included needs assessments, geometric deficiencies, local aid assistance, congestion management, travel market analysis, formulation of a new statewide plan, demographics, facilitating/implementing intermodalism, access management plans, transportation policy, equipment, modeling, clean air initiatives, data collection equipment, deployment of new technology initiatives and research initiatives.

Route: **Structure No.:** N/A

Project ID No.: X140

Municipalities: Various

Project Start Date:

Programmed: \$2,000,000

Expended: \$1,880,358

Status: All work was completed for six contracts. Two contracts have been closed out and two contracts are proceeding through close out. One contract has final invoice pending payment; once paid, closeout will proceed. The last contract is pending audit acceptance by DOT Accounting; once complete, audit invoice will be submitted for payment and then closeout will proceed.

Route 28, Bridgewater Twp., Drainage

Project Description This project was to address an identified drainage problem on westbound Route 28 which causes flooding during moderate rainfalls. Conditions noted include a pavement depression that causes ponding up to the centerline of the roadway, runoff from local businesses onto the roadway, and inlets that are partially clogged.

Route: 28 **Structure No.:** N/A

Project ID No.: 96026

Municipality: Bridgewater Twp.

Project Start Date:

Programmed, Revised: \$0

Expended: \$0

Status: The original amount programmed (\$290,000) has been transferred to the Freight Program.

Route 28, Somerset County Resurfacing**Project Description**

This project included resurfacing, minor intersection improvements, and other minor improvements in support of Somerset County's regional center transportation plan.

Route: 28 **Structure No.:** N/A

Project ID No.: 99371

Municipality: Raritan Boro
Somerville Boro Bridgewater Twp.

Project Start Date:

Programmed: \$3,500,000

Expended: \$3,271,057

Status: Funding was used for two construction projects. Monroe Street at Route 28 – construction began summer 2006 and completed December 2006. Rt. 28 corridor improvements – construction began summer 2007 and completed August 2008.

Route 33 Business, Howell Road**Project Description**

The proposed improvements included exclusive left-turn lanes for each approach and also exclusive right-turn lanes for the Route 33 approaches. The Oakerson Road terminus was to be relocated to the west by approximately 460 feet.

Route: 33 Business **Structure No.:** N/A

Project ID No.: 174D

Municipality: Howell Twp.

Project Start Date:

Programmed: \$837,516

Expended: \$837,516

Status: This project was withdrawn due to lack of local support. Right-of-way was not purchased.

Route 33 Business, Route 79 (South Street)**Project Description**

The proposed improvements were to include exclusive left-turn lanes for the Route 79 approaches.

Route: 33 Business **Structure No.:** 1332150

Project ID No.: 174C

Municipality: Freehold Boro

Project Start Date:

Programmed: \$150,000

Expended: \$150,000

Status: This project was withdrawn due to lack of local support. Right-of-way was not purchased.

Route 46 (43)**Project Description**

This project included signing upgrades, installation of new lighting, geometric improvements, new guide rail installation, roadway resurfacing, bridge deck replacements, and acceleration/deceleration lane construction.

Route: 46 **Structure No.:** Various

Project ID No.: 9116

Municipality: Wayne Twp.

Project Start Date:

Programmed: \$0

Expended: \$0

Status: Construction began August 2005 and completed November 2008. (as reported by Project Manager)

Route 47, Main Street**Project Description**

This project would have addressed intersection improvements at Route 47 and Main Street (CR 610), including left-turn slots, center-turn lane, new traffic signals, and restriping.

Route: 47 **Structure No.:** N/A

Project ID No.: 2149C

Municipality: Dennis Twp.

Project Start Date:

Programmed, Revised: \$0

Expended: \$0

Status: The original amount programmed (\$750,000) has been transferred to the Freight Program.

Route 73, Edgewood Avenue, Drainage**Project Description**

This project would have addressed an identified drainage problem that results in flooding on the northbound side of Route 73. Conditions noted included an outfall pipe which is partially buried, as well as the grass berm adjacent to the outside shoulder which restricts water from flowing downstream into the existing ditch.

Route: 73 **Structure No.:** N/A

Project ID No.: 96000

Municipality: Berlin Twp.

Project Start Date:

Programmed, Revised: \$0

Expended: \$0

Status: Of the original amount programmed (\$100,000), \$60,000 was transferred to the Freight Program and \$40,000 was transferred to Bridge Betterments.

Route 130, Burlington County Access Improvements**Project Description**

This project provided for construction of access improvements on Route 130 along with associated roadway improvements to serve a station and park and ride on the SNJLRTS as well as the food distribution center.

Route: 130 **Structure No.:** N/A

Project ID No.: 891

Municipalities Burlington Twp. and Florence Twp.

Project Start Date:

Programmed, Revised: \$879,052

Expended: \$879,052

Status: Of the original \$5,000,000 programmed, the balance of \$4,120,948 was transferred to the Freight Program.

Route 130, Westfield Avenue/Pochack Creek, Drainage**Project Description**

This project would have provided for drainage improvements along Route 130 and Westfield Avenue. Flooding occurs approximately three to five times a year along Pochack Creek, often resulting in the closure of Route 130. Drainage basins were to be constructed along Pochack Creek, upstream and downstream of Route 130. The project began at Walnut Avenue and continued downstream to Route 90. A culvert would have been constructed to allow excess stormwater to bypass an industrial park, Route 130, and an adjoining cemetery. The existing creek flows through the Crescent Burial Park and causes extensive flooding; a basin within the cemetery would have reduced flooding in the cemetery. No disturbance of graves was anticipated.

Route: 130 **Structure No.:** 0422155

Project ID No.: 9303

Municipality: Pennsauken Twp.

Project Start Date:

Programmed, Revised: \$34,315

Expended: \$34,315

Status: This project was withdrawn on 1/15/03 due to lack of community support. Of the original \$1,200,000 programmed, the balance of \$1,165,685 was transferred to the Freight Program.

Sign Structure Inspection

Project Description

This program provided for the inspection of overhead and cantilever sign structures on state roadways. The latest inventory indicates there are over 1175 sign structures, including overhead, cantilever, and variable sign message (VMS) structures, on state routes. There have been several near failures of these structures.

Route: **Structure No.:** N/A

Project ID No.: X239

Municipalities: Various

Project Start Date:

Programmed: \$1,000,000

Expended: \$943,476

Status:

Signs Program, Statewide

Project Description

This program provides for the systematic upgrade of state highway signs, including refurbishing of deteriorated signs, installation of new signs, and improvement and updating of messages.

Route: **Structure No.:** N/A

Project ID No.: X39

Municipalities: Various

Project Start Date:

Programmed: \$1,000,000

Expended: \$985,962

Status: The Signs Program is an annual program line item. The funding of the line item is based upon available funds. Projects specifically selected during FY 2000 were funded by 1999 Bridge Bond funds. Projects not identified prior to the fiscal year, but that arose during the year as identified by inspection were issued to Maintenance by way of work orders.

Traffic Signal Replacement

Project Description

This program provides for the purchase of materials and installation of new and upgraded traffic signals statewide and related improvements to the operation of signals.

Route: **Structure No.:** N/A

Project ID No.: X47

Municipalities: Various

Project Start Date:

Programmed: \$3,163,410

Expended: \$3,163,409

Status:

NJDOT Summary (37 records)

Programmed: \$170,000,000

Expended: \$166,273,286

NJ TRANSIT COMPLETED PROJECTS

Bergen Tunnel

Project Description

This project provided the rehabilitation and waterproofing of the 124 year old north tube of the Bergen Tunnel on the Morris & Essex Lines to replace brick liner and install new lighting, ventilation and emergency egress in anticipation of increased train traffic as a result of the Secaucus Transfer Station.

Route: **Structure No.:** N/A

Project ID No.: BNJT01

Municipality: Jersey City

Project Start Date: 4/1/2001

Programmed: \$32,488,515

Expended: \$32,488,515

Status: Project completed.

Hoboken Yard "B"

Project Description

This project provided for the expansion of the train storage yard serving Hoboken Terminal to accommodate increased storage (from 42 to 56 train sets) which was needed to provide additional rail service when the Secaucus Transfer Station opened. The project included construction of two bridges.

Route: **Structure No.:** N/A

Project ID No.: T82

Municipality: Hoboken City

Project Start Date: 3/1/2001

Programmed: \$24,721,118

Expended: \$24,721,118

Status:

Union Station, Raritan Valley Line

Project Description

This project provided for construction of a new station complex, including commuter parking for 484 vehicles, on the Raritan Valley Line. The project included construction of a bridge for the railroad tracks over Morris Avenue.

Route: **Structure No.:** N/A

Project ID No.: BNJT02

Municipality: Union Twp.

Project Start Date: 2/1/2000

Programmed: \$22,790,367

Expended: \$22,790,367

Status: Bridge construction is complete; construction of station, parking lot and access drive ongoing.

NJ TRANSIT Summary (3 detail records)

Programmed: \$80,000,000

Expended: \$80,000,000

BRIDGE BOND – DISCRETIONARY ACTIVE PROJECTS

Alexander Road Bridge

Project Description This project addresses the replacement of the Alexander Road Bridge over Amtrak. The overall condition of this structure is listed as critical. The bridge is structurally deficient with a sufficiency rating of 3.3 and has deteriorated to the point that it requires replacement.

Route: **Structure No.:** 1149173

Project ID No.: 99414

Municipality: West Windsor Twp.

Project Start Date: 2/1/2002

Programmed: \$2,567,084

Expended: \$1,555,234

Status: Alexander Road Bridge was substantially complete in March 2009. The project still has some utility work (lighting) to be completed. The project is expected to be totally complete and closed out by spring 2011. NJDOT entered into agreement with Mercer County on 8/30/2006, wherein Mercer County released \$1.6 million to the NJDOT for construction of Alexander Road Bridge. (check issued by county to NJDOT on 4/12/07).

Corson Inlet Bridge

Project Description This project will fund the replacement of the bridge rail system for the Ocean Drive Bridge over Corson Inlet. The bridge rail system is severely deteriorated and replacement is necessary. The replacement of the bridge rail system is part of the overall project that includes the rehabilitation of the existing Ocean Drive Bridge. The county will provide their own funds for the costs of the bridge rehabilitation and anticipates contributing \$3,180,000 of the overall construction cost estimate of \$3,580,000.

Route: **Structure No.:** 3100002

Project ID No.: BDIS10

Municipality: Upper Twp.

Project Start Date:

Programmed: \$400,000

Expended: \$400,000

Status: The project is currently under design. The county is awaiting FHWA's approval of historic/ornamental bridge rail since June 2006. The programmed funds for Corson Inlet Bridge rail replacement were transferred to the 2008 miscellaneous structure repair to four Ocean Drive bridges by agreement dated 5/6/2009.

Franklin Viaduct (E-07)

Project Description This structure is over the NYS&W RR and Wallkill River. CR 631 is a critical artery that connects Routes 23 and 94 in the north-central region of Sussex County. The bridge was built from spare parts in 1927, rebuilt in 1974, struck by a train in 1987 and then repaired. It has been recommended for replacement in the last several NBIS inspections. Due to the many undocumented repairs and reconstruction projects, there is a great potential for hidden flaws. In 1997, the NBIS brought forth a flag for such a potential hidden deficiency. Subsequent to the NBIS inspection, an in-depth inspection was performed that found a crack in one of the girder plates. This resulted in an emergency repair to the structure. The bridge has a sufficiency rating of 2.4. The county proposes to replace the structure in the same vicinity but probably not on the same alignment.

Route: CR 631 **Structure No.:** 1900E07

Project ID No.: NS9910

Municipality: Franklin Boro

Project Start Date: 6/25/2001

Programmed: \$10,000,000

Expended: \$869,728

Status: Under design. The county expects to award the construction contract in March 2012. The current construction estimate is \$16,000,000. The programmed amount is for both engineering and construction. The expended amount reflects the invoiced amount for design to date.

Colonial Way Culvert

Project Description This project provided the replacement of the existing Colonial Way culvert with a new culvert.

Route: **Structure No.:**

Project ID No.: BDIS11

Municipality: Washington Twp.

Project Start Date: 7/29/2004

Programmed: \$150,000

Expended: \$106,521

Status: Construction completed. Final invoice was processed in April 2005.

Ivy Avenue Bridge

Project Description This project provided for the replacement of a timber bridge.

Route: **Structure No.:** 020026M

Project ID No.: BDIS07

Municipality: Haworth Boro

Project Start Date:

Programmed: \$750,000

Expended: \$750,000

Status: Construction completed 4/20/2007.

Local Bridge Bond, Discretionary

Project Description Under the 1999 Bridge Bond Act, grants were appropriated to the county governments for the cost of construction, reconstruction, demolition, removal, replacement, improvement, repair or rebuilding of structurally deficient bridges carrying county or municipal roads.

Route: **Structure No.:** N/A

Project ID No.: 00354D1

Municipalities: Various

Project Start Date:

Programmed: \$5,722,701

Expended: \$5,142,221

Status:

Main Street Bridge

Project Description This project provided for emergency repairs to the Main Street Bridge. The raceway culvert collapsed when a school bus traveling on Main Street passed over it.

Route: CR 539 **Structure No.:**

Project ID No.: BDIS14

Municipality: Allentown Boro

Project Start Date:

Programmed: \$100,000

Expended: \$95,441

Status: A construction contract in the amount of \$32,514 was awarded on March 27, 2003. An agreement dated February 23, 2004 expanded the project limits for the county to use the remaining funds. Contract 2 in the amount of \$77,617 was approved. The final voucher for the project was processed on August 28, 2008 in the amount of \$63,441. The total combined amount expended for Contracts 1 & 2 was \$ 95, 441. The remaining balance of \$4,558 was requested to be cancelled by Commissioner Action dated August 28, 2008, to Account 01-0572-078-6220-044-6010.

Maple Lake Road

Project Description

This project provided for roadway reconstruction of Maple Lake Road from Paterson-Hamburg Turnpike to the municipal boundary. This was necessary to provide a detour route while the Paterson-Hamburg Turnpike Bridge was under construction.

Route: **Structure No.:** N/A

Project ID No.: BDIS09

Municipality: Butler Boro

Project Start Date:

Programmed: \$200,000

Expended: \$200,000

Status: Construction completed. Final invoice paid 3/18/2008 and agreement closed 2/14/2008.

Meadowlands Parkway Bridge

Project Description

This is a five-span, simply supported multiple rolled steel stringer structure over a railroad, ditch and roadway. The length of the structure is 316 feet. This project provided for deck and structural repairs.

Route: **Structure No.:** 0908412

Project ID No.: BDIS05

Municipality: Secaucus Town

Project Start Date:

Programmed: \$1,900,000

Expended: \$2,347,656

Status: Construction complete.

New York Avenue Culvert

Project Description

This project provided for the replacement of the New York Avenue culvert over a tributary of the Hirschfield Brook.

Route: **Structure No.:** N/A

Project ID No.: BDIS02

Municipality: Dumont Boro

Project Start Date: 1/14/2003

Programmed: \$200,000

Expended: \$198,735

Status: Construction completed on August 22, 2003. The final payment was processed in July 2004, leaving a balance of \$1,265 in this project.

Nutley Park Bridges

Project Description Bridge Bond Discretionary Funds have been provided to Nutley Township for the improvements to six park bridges located in Booth Park, Memorial Park I, Memorial Park II, and Kingsland Park.

Route: **Structure No.:** N/A

Project ID No.: BDIS04

Municipality: Nutley Twp.

Project Start Date:

Programmed: \$150,000

Expended: \$141,963

Status: Construction completed 7/21/2005.

Paterson-Hamburg Turnpike Bridge

Project Description

The Paterson-Hamburg Turnpike over Singac Brook was recently damaged by fire. This project provided necessary repairs to this structure.

Route: **Structure No.:** 1600140
Project ID No.: BDIS08
Municipality: Wayne Twp.

Project Start Date:

Programmed: \$177,050
Expended: \$177,050

Status: Construction completed.

River Street Railroad Bridge

Project Description

This was a joint venture between Bergen County, the City of Hackensack and the railroad to replace the old railroad bridge that currently has low clearance. The roadway under the bridge was widened to four lanes to match the adjacent approach roads.

Route: **Structure No.:** N/A
Project ID No.: BDIS03
Municipality: Hackensack City

Project Start Date:

Programmed: \$500,000
Expended: \$500,000

Status: Construction completed.

Rockaway Road Bridge (Bridge T-80)

Project Description

This project provided for the replacement of this structure over the north branch of the Rockaway.

Route: **Structure No.:** 1000039
Project ID No.: BDIS01
Municipality: Tewksbury Twp.

Project Start Date: 12/18/2001

Programmed: \$600,000
Expended: \$600,000

Status: Project completed April 26, 2002.

Roosevelt Boulevard Bridge

Project Description

This project provided for the rehabilitation of the Roosevelt Boulevard Bridge over Crook Horn Thorofare. This bridge was used as a detour route when construction began on the Route 52 Causeway project planned in 2007. In its present condition, the Roosevelt Boulevard Bridge cannot safely carry the anticipated traffic that will use this route as a result of the detour.

Route: CR 623 **Structure No.:** 0500004
Project ID No.: BDIS13
Municipality: Ocean City Upper Twp.

Project Start Date: 7/27/2004
Programmed: \$1,450,000
Expended: \$1,450,000

Status: Construction completed in May 2006. Final invoice processed. Cape May County provided funding above the \$1,450,000 BB-Discretionary allotment.

State Street Bridge

Project Description

This project funded emergency repairs on the bridge deck.

Route: CR 601 **Structure No.:** 042A001
Project ID No.: BDIS12
Municipality: Camden City

Project Start Date: 1/1/2004
Programmed: \$133,165
Expended: \$53,018

Status: The emergency repairs were completed on April 14, 2004. Final invoice was processed and project has been closed.

Bridge Bond – Discretionary Summary (16 records)

Programmed: \$25,000,000
Expended: \$14,587,567

Atsion/Middle Road Bridge

Project Description This project will provide for the replacement of Bridge H12 over the Great Swamp Branch. The work will include scoping/preliminary engineering, final design & permitting, construction and inspection services.

Route: CR 613 **Structure No.:** 01H0012

Project ID No.: BATL06

Municipality: Hammonton Town

Project Start Date: 1/20/2003

Programmed: \$343,712

Expended: \$0

Status: The scoping/preliminary engineering phase is 83% complete and is expected to be completed December 2011; funded with \$122,500 in BB-89 funds. The final design & permitting phase is expected to begin Spring 2012 and be completed July 2012; the funding will be \$217,500 in BB-99 funds. The construction phase is expected to begin Summer 2014. Partial funding will be \$116,863.40 in BB-99 funds. The construction inspection & material testing phase will run concurrently with the construction phase; partial funding will be \$9,349.07 in BB-99 funds.

Dorset Avenue Bridge over Inside Thorofare (Rehabilitation)

Project Description

This project will provide for the structural rehabilitation and mechanical & electrical repairs of bridge V-1 over Inside Thorofare. The work will include construction & inspection services.

Route: CR 629 **Structure No.:** 01V0001

Project ID No.: BATL11

Municipality: Ventnor City

Project Start Date: 12/1/2009

Programmed: \$1,620,000

Expended: \$1,027,609

Status: Phase 1 (structural, mechanical & electrical repairs) of the construction is 100% complete; Phase 2 (sandblast and paint) will take place Spring 2011 and is expected to be complete by June 2011. The construction phase is funded with \$1,472,727 in BB-99 funds, \$900,000 FY09 LBFN funds and \$900,000 in FY10 LBFN funds. The construction inspection & material testing phase will run currently with the construction phase; the funding is \$147,273 in BB-99 funds, \$100,000 in FY09 LBFN and \$100,000 in FY10 LBFN funds.

Eighth Street (Municipal Street) Bridge

Project Description

This project will provide for the replacement of Bridge BV-7 over Hospitality Branch. The work will include Scoping, Preliminary Engineering, Final Design, Construction and Inspection Services.

Route: **Structure No.:** 01BV007

Project ID No.: BATL04

Municipality: Folsom Boro

Project Start Date: 1/20/2003

Programmed: \$240,000

Expended: \$0

Status: The scoping/preliminary engineering phase is 98% complete; funded with \$34,076.93 in BB-83 funds and \$115,863.07 in BB-89 funds. The final design/permitting phase will be funded with \$240,000 in BB-99 funds and is expected to begin November 2011 and be completed April 2012. The construction phase is expected to begin July 2012 and be completed March 2013; funding has not been determined.

Somers Point-Mays Landing Road Bridge over English Creek

Project Description

This project will provide for the replacement of Bridge EH-21 over Patcong Creek. The work will include final design & permitting.

Route: CR 559 **Structure No.:** 01EH021

Project ID No.: BATL10

Municipality: Egg Harbor Twp.

Project Start Date: 1/1/2009

Programmed: \$572,200

Expended: \$181,008

Status: The final design & permitting phase is 40% complete and is expected to be completed May 2011; funded with \$572,200 in BB-99 funds. The ROW acquisition phase has begun. The construction phase is expected to begin in August 2011 and be completed April 2012; funding has not been determined for construction and inspection & material testing.

Somers Point-Mays Landing Road Bridge over Lakes Creek

Project Description

This project will provide for the replacement of Bridge EH-29 over Lakes Creek. Work will include scoping/preliminary engineering, final design and permitting, construction and inspection services.

Route: CR 559 **Structure No.:** 01EH029

Project ID No.: BATL01

Municipality: Egg Harbor Twp.

Project Start Date: 11/1/2002

Programmed: \$314,719

Expended: \$0

Status: The scoping/preliminary engineering phase is 85% complete and is expected to be completed April 2011, funded with \$125,000 in BB-83 funds, \$281 in BB-89 funds and \$11,625 in BB-99 funds. The final design & permitting phase is expected to begin August 2011 and be completed in January 2013; partial funding will be \$303,094 in BB-99 funds. The construction phase is expected to begin June 2013 and be completed February 2014; funding has not been determined.

Somers Point-Mays Landing Road Bridge over Patcong Creek

Project Description

This project will provide for the scoping/preliminary design phase for the replacement of Bridge EH-32 over Patcong Creek.

Route: CR 559 **Structure No.:** 01EH032

Project ID No.: BATL07

Municipality: Egg Harbor Twp. Somers Point City

Project Start Date: 1/20/2003

Programmed: \$314,450

Expended: \$311,569

Status: The scoping/preliminary engineering phase is 95% complete, funded with \$314,450 in BB-99 funds. The final design & permitting phase is expected to begin in January 2012 and be completed December 2012. The construction phase is expected to begin June 2013 and be completed November 2014. Funding has not yet been determined for design and construction.

Weymouth Road Bridges

Project Description

This project will provide for the replacement of Bridges HML22 and HML23 over Great Egg Harbor River. The work will include scoping/preliminary engineering, final design & permitting, construction and inspection services.

Route: CR 559

Structure Nos.: 01HML22 & 01HML23

Project ID No.: BATL05

Municipality: Hamilton Twp.

Project Start Date: 5/2/2003

Programmed: \$663,159

Expended: \$31,577

Status: The scoping/preliminary engineering phase is 80% complete and is expected to be completed June 2011; funded with \$2,283 BB-83 funds, \$10,290 BB-89 funds, \$31,577 BB-99 funds and \$176,000 in LB-FY'00 funds. The project is currently in limbo due to legal issues between the County and the consultant.

The final design & permitting phase is expected to begin in October 2011 and be completed September 2013; the funding will be \$482,149 in BB-99 funds. The construction phase is expected to begin December 2013 and be completed January 2015; partial funding will be \$138,365 in BB-99 funds. The construction inspection & material testing partial funding will be \$11,068 in BB-99 funds.

Zion Road Bridge

Project Description

This project will provide for the replacement of Bridge EH-10 over Patcong Creek. The work will include scoping/preliminary engineering, final design & permitting, construction and inspection services.

Route: CR 615

Structure No.: 10EH010

Project ID No.: BATL03

Municipality: Egg Harbor Twp.

Project Start Date: 11/1/2002

Programmed: \$1,156,892

Expended: \$0

Status: The scoping/preliminary engineering phase is complete; funded with \$125,000 in BB-83 funds and \$23,889 in BB-89 funds. The final design & permitting phase began March 2011; the funding will be \$1,056 in BB-89 funds and \$250,055 in BB-99 funds. The construction phase is expected to begin June 2012 and be completed February 2013; partial funding will be \$839,665 in BB-99 funds. The construction inspection & material testing partial funding will be \$67,172 in BB-99 funds.

ATLANTIC COUNTY COMPLETED PROJECTS**Dorset Avenue Bridge over Inside Thorofare (Deck Replacement)****Project Description**

This project provided for the replacement of the steel open grid deck system on the Dorset Avenue Bridge (01V0001) over Inside Thorofare. The work included design, construction & inspection.

Route: CR 629 **Structure No.:** 01V0001

Project ID No.: BATL09

Municipality: Ventnor City

Project Start Date: 1/1/2005

Programmed: \$1,332,980

Expended: \$1,332,980

Status: This project is complete and closed out. The total contract costs were \$1,332,980 (BB-99 funds) including design, construction & inspection services.

Atsion-Pleasant Mill Road (Municipal St.) Bridge over Nescochague Creek**Project Description**

This project provided for the replacement of Bridge M-30 over Nescochague Creek. The work included surveying, permitting, final design (County staff), construction & inspection. Atlantic County will design the bridge with in-house staff.

Route: **Structure No.:** 01M0030

Project ID No.: BATL08

Municipality: Mullica Twp.

Project Start Date:

Programmed: \$0

Expended: \$0

Status: This project has been removed from the 1999 Bridge Bond Program. All funds have been reallocated to other projects.

**Somers Point-Mays Landing Rd. Bridge over Patcong Creek
(Stabilization Repairs)****Project Description**

This project provided for stabilization and repairs to Bridge EH-32 over Patcong Creek. The work included replacement of four timber piles on two separate piers.

Route: CR 559 **Structure No.:** 01EH032

Project ID No.: BATL02

Municipality: Egg Harbor Twp.

Project Start Date: 6/1/2004

Programmed: \$1,502,887

Expended: \$1,502,887

Status: Construction is complete and closed out. The total contract costs were \$1,502,887.10 (BB-99 funds) including design, construction & inspection services.

Atlantic County Summary (11 detail records)

Programmed: \$8,061,000

Expended: \$4,387,629

Brookside Avenue Bridge

Project Description

This project will provide for the replacement of the structure over the Ho-Ho-Kus Brook.

Route: **Structure No.:** 020001B

Project ID No.: BBER03

Municipality: Allendale Boro

Project Start Date: March 2011

Programmed: \$550,000

Expended: \$56,400

Status: Design completed; to be bid in July 2011.

Court Street Bridge

Project Description

This project will provide for the rehabilitation of the structure over the Hackensack River.

Route: **Structure No.:** 020004A

Project ID No.: BBER01

Municipality: Hackensack City Bogota Boro

Project Start Date: July 2010

Programmed: \$5,250,626

Expended: \$5,250,626

Status: Project awarded and approved by the NJDOT on June 1, 2010. Pre-construction meeting June 23, 2010. Additional funding provided by the Federal Aid ARRA stimulus program. Anticipated completion date is February 2012.

Elm Street Bridge

Project Description

This project will provide for the rehabilitation of the structure over the Hackensack River.

Route: **Structure No.:** 020044B

Project ID No.: BBER10

Municipality: Oradell Boro

Project Start Date: June 2011

Programmed: \$1,000,000

Expended: \$248,700

Status: Under design; to be bid in September 2011.

Franklin Turnpike Bridge

Project Description

Replacement of existing bridge over the Mahwah Creek.

Route: **Structure No.:** 020033B

Project ID No.: BBER02

Municipality: Mahwah Township

Project Start Date: December 2010

Programmed: \$1,250,000

Expended: \$191,440

Status: Construction contract awarded April 2011.

Lake Avenue Bridge over Goffle Brook, Midland Park

Project Description

This project will provide for the replacement of the structure over the Goffle Brook.

Route: **Structure No.:** 020035A

Project ID No.: BBER09

Municipality: Midland Park Boro

Project Start Date: April 2011

Programmed: \$1,250,000

Expended: \$133,850

Status: Design completed; to be bid in June 2011.

Lake Street Bridge over Ramsey Brook, Ramsey

Project Description

This project will provide for the replacement of the structure over the Ramsey Brook with a culvert.

Route: **Structure No.:** 020048A

Project ID No.: BBER11

Municipality: Ramsey Boro

Project Start Date: September 2010

Programmed: \$500,000

Expended: \$95,518

Status: Under design; to be bid in January 2012.

Lower Cross Road Bridge

Project Description

Replacement of existing bridge over the Saddle River.

Route: **Structure No.:** 020058A

Project ID No.:

Municipality: Saddle River Boro

Project Start Date: October 2010

Programmed: \$1,250,000

Expended: \$159,328

Status: Under design; to be bid in July 2011.

Paris Avenue Bridge

Project Description

This project will provide for the replacement of the structure over the Sparkill Brook.

Route: **Structure No.:** 020055A

Project ID No.: BBER13

Municipality: Rockleigh Boro

Project Start Date: October 2010

Programmed: \$500,000

Expended: \$156,020

Status: Under construction. Additional \$1,000,000 of 2010 Bridge Initiative funds allocated to project.

Passaic Street Bridge (Wall Street Bridge)

Project Description

Rehabilitation of existing bridge over the Passaic River.

Route: **Structure No.:** 020021C

Project ID No.:

Municipality: Garfield City

Project Start Date: October 2010

Programmed: \$1,500,000

Expended: \$123,500

Status: Design completed, construction contract award expected May 2011.

West Crescent Avenue Bridge

Project Description

Replacement of the existing bridge over the Ho-Ho-Kus Brook.

Route: **Structure No.:** 020001D

Project ID No.:

Municipality: Allendale Boro.

Project Start Date:

Programmed: \$750,000

Expended: \$185,500

Status: Under design; to be bid in September 2011.

BERGEN COUNTY COMPLETED PROJECTS

Lafayette Avenue Bridge

Project Description

This project will provide for the replacement of the structure over the Musquapsink Brook.

Route: **Structure No.:** 020067C

Project ID No.: BBER14

Municipality: Washington Twp. Westwood Boro

Project Start Date: March 2006

Programmed: \$691,867

Expended: \$691,867

Status: Construction completed and final close-out documents sent to NJDDOT.

Bergen Turnpike Bridge

Project Description

Rehabilitation of existing bridge over the Overpeck creek.

Route: **Structure No.:** 020049A

Project ID No.:

Municipality: Ridgefield Boro

Project Start Date: August 2009

Programmed: \$1,900,000

Expended: \$1,900,000

Status: Construction completed March 2011.

Ramapo Valley Road Bridge

Project Description

This project will provide for the replacement of the structure over the Mahwah Creek.

Route: **Structure No.:** 020033C

Project ID No.: BBER08

Municipality: Mahwah Twp.

Project Start Date: June 2009

Programmed: \$1,000,000

Expended: \$1,000,000

Status: Construction completed. Additional \$1,000,000 of 2009 Bridge Initiative funds allocated to project.

BERGEN COUNTY COMPLETED PROJECTS

Rivervale Road Bridge

Project Description

This project will provide for the Replacement of the structure over the Holdrum Brook.

Route: **Structure No.:** 020053C

Project ID No.: BBER12

Municipality: River Vale Twp.

Project Start Date: June 2005

Programmed: \$924,507

Expended: \$924,507

Status: Project completed and final close-out documents sent to NJDOT.

West Crescent Avenue Bridge

Project Description

This project will provide for the total replacement of the structure over Ramsey Brook.

Route: **Structure No.:** 020001C

Project ID No.: BBER04

Municipality: Allendale Boro

Project Start Date: April 2006

Programmed: \$150,000

Expended: \$150,000

Status: Project completed and final close-out documents sent to NJDOT. Additional \$610,627 of 1999 County Aid allocated to project.

Bergen County Summary (15 detail records)

Programmed from 1999 Bridge Bond: \$18,417,000

Programmed Total: \$18,467,000; excess funds provided by county

Expended: \$11,267,256

BURLINGTON COUNTY COMPLETED PROJECTS

Cookstown-New Egypt Road Bridge

Project Description This project provided for the widening and deck replacement of the CR 616 bridge over tributary to North Run.

Route: CR 616 **Structure No.:** 03G3005

Project ID No.: BBUR14

Municipality: North Hanover Twp.

Project Start Date: 5/15/2001

Programmed: \$1,014,372

Expended: \$957,137

Status: Construction completed in 2006. Close out document submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

County Route 537 Bridge over Barkers Brook

Project Description This project provided for the rehabilitation of the CR 537 bridge over Barkers Brook.

Route: CR 537 **Structure No.:** 03E3330

Project ID No.: BBUR10

Municipality: Springfield Twp.

Project Start Date: 10/16/2001

Programmed: \$19,160

Expended: \$19,160

Status: Preliminary engineering and alternatives analysis report completed in 2005. Insufficient 99-BB funds available to proceed with project. Close out documents submitted to NJDOT.

County Route 537 Bridge over Parker's Creek

Project Description This project provided for the replacement of the CR 537 bridge over Parker's Creek.

Route: CR 537 **Structure No.:** 03C4150

Project ID No.: BBUR04

Municipality: Mount Laurel Twp.

Project Start Date: 8/1/2001

Programmed: \$3,187,063

Expended: \$3,110,037

Status: Construction completed in Fall 2004. Close out documents submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

County Route 634 Bridge

Project Description This project studied the rehabilitation of CR 634 bridge over Rancocas Creek.

Route: CR 634 **Structure No.:** 03C4004

Project ID No.: BBUR03

Municipalities: Mount Laurel Twp., Westampton, and Willingboro Twp.

Project Start Date: 11/26/2001

Programmed: \$98,015

Expended: \$96,175

Status: Preliminary engineering and report being finalized. Structure is historically eligible pursuant to NJDOT Historic Bridge Survey. Insufficient 99-BB funds available to proceed with project. Final close out documents need to be submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

BURLINGTON COUNTY COMPLETED PROJECTS

County Route 656 Bridge**Project Description**

This project provided for the replacement of the CR 656 (River Road) bridge over US Pipe railroad siding.

Route: CR 656 **Structure No.:** 03C2002

Project ID No.: BBUR02

Municipality: Burlington Twp.

Project Start Date: 10/15/2003

Programmed: \$393,200

Expended: \$223,372

Status: Design and permitting is in progress and partially funded by Bridge Bond and with County funds. Project is subject to review and approved by SHPO. Construction targeted for 2011-2012. (County to evaluate alternative funding sources for construction.) Final close out need to be submitted to NJDOT for Bridge Bond funded portion of design. Remaining funds transferred to Hilliards Bridge Road project.

County Route 670 Bridge (Burlington Twp.)**Project Description**

This project replaced the CR 670 (Jacksonville Road) bridge over a branch of the Assicunk Creek.

Route: CR 670 **Structure No.:** 03D3540

Project ID No.: BBUR05

Municipality: Burlington Twp.

Project Start Date: 10/8/2002

Programmed: \$2,971,125

Expended: \$2,951,853

Status: Construction completed in 2006. Close out documents submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

Hilliards Road Bridge**Project Description**

This project rehabilitated the steel truss on Hilliards Bridge Road over the South Branch Rancocas Creek.

Route: **Structure No.:** 03E4400

Project ID No.: BBUR11

Municipality: Southampton Twp.

Project Start Date: 3/1/2000

Programmed, Initial: \$145,231

Expended: \$516,600

Status: Construction completed in 2006. Design and Construction partially funded by Bridge Bond and County funds. Final close out documents need to be submitted to NJDOT for Bridge Bond funded portions of Design & Construction.

BURLINGTON COUNTY COMPLETED PROJECTS

River Road (a/k/a Foundry Rd.) Bridge over N. Branch Rancocas Creek

Project Description

This project replaced the River Road Bridge.

Route: **Structure No.:** 03D4140

Project ID No.: BBUR15

Municipality: Eastampton Twp.

Project Start Date: 12/1/2001

Programmed: \$1,413,851

Expended: \$1,413,851

Status: Construction completed in May 2006. Close out documents submitted to NJDOT.

Washington Street Bridge over North Branch Rancocas Creek

Project Description

This project replaced the bridge deck of the Washington Street Bridge over the North Branch of Rancocas Creek.

Route: **Structure No.:** 03D410A

Project ID No.: BBUR08

Municipality: Mount Holly Twp.

Project Start Date: 4/2/2002

Programmed: \$137,983

Expended: \$107,616

Status: Engineering funded by Bridge Bond. Construction completed in 2007. Insufficient 99 BB funds available to fund construction; construction funded by county. Close out documents submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

White Street Bridge

Project Description

This project provided for the rehabilitation of the White Street Bridge over the North Branch of Rancocas Creek.

Route: **Structure No.:** 03D4108

Project ID No.: BBUR07

Municipality: Mount Holly Twp.

Project Start Date: 8/1/2001

Programmed: \$79,000

Expended: \$63,200

Status: Preliminary engineering completed. Brick arch structure is located in Historic district and historically eligible pursuant to NJDOT Historic Bridge Survey; project is subject to review and approval by SHPO. Insufficient 99 BB funds available to fund Final Design. County to evaluate alternative funding sources for final design and construction. Close out documents submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

Burlington County Summary (10 detail records)

Programmed: \$9,459,000

Expended: \$9,459,000

Broadway Bridge over Little Timber Creek**Project Description**

This project will replace the bridge on CR 551.

Route: CR 551 **Structure No.:** 045A010

Project ID No.: BCAM06

Municipality: Gloucester City Brooklawn Boro

Project Start Date:

Programmed: \$1,675,000

Expended: \$150,490

Status: The project design is complete but the engineering firm CMX is no longer in business and plans need to be signed by Cherry Weber. The county expects construction to start in Summer 2011 before NJDEP permits expire in December 2011.

East Atlantic Avenue Bridge**Project Description**

The existing two-span steel structure over Relief a/k/a Peter's Creek (Bridge No. 4B-15) will be replaced with embankment fill and construction of the roadway on new fill.

Route: CR 727 **Structure No.:** 044B015

Project ID No.: BCAM05

Municipality: Audubon Boro Oaklyn Boro

Project Start Date:

Programmed: \$1,894,000

Expended: \$0

Status: The project design was denied and needs to be redesigned in order to meet the Flood Hazard Area Control Act rules, N.J.A.C. 7:13-1.1 et seq. The project and design process has stopped.

State Street Bridge**Project Description**

This project will provide for the rehabilitation of the inoperable two-span, swing truss structure over the Cooper River (Bridge No. 2A1) according to SHPO directives, or replace it with a new structure if permitted.

Route: CR 601 **Structure No.:** 042A001

Project ID No.: BCAM02

Municipality: Camden City

Project Start Date:

Programmed: \$5,500,000

Expended: \$387,910

Status: The project design is complete and all permits are received. The estimated construction cost is more than the available funds and the county will use the services of an engineering design firm to explore ways to reduce the construction cost. The county expects to start construction prior to the permits expiration date of March 2012.

Camden County Summary (3 detail records)

Programmed: \$9,069,000

Expended: \$538,400

CAPE MAY COMPLETED COUNTY PROJECTS

Ocean Drive Bridge

Project Description

This project provided for the rehabilitation of Ocean Drive Bridge over the Great Channel.

Route: CR 619 **Structure No.:** 0500028

Project ID No.: BCAP02

Municipalities: Middle Twp. and Stone Harbor Boro

Project Start Date: 2/1/2001

Programmed: \$6,000,000

Expended: \$6,000,000

Status: Completed in June 2004.

Cape May County Summary (1 detail record)

Programmed: \$6,000,000

Expended: \$6,000,000

CUMBERLAND COUNTY ACTIVE PROJECTS

Dante Avenue Bridge

Project Description

This project will provide for the rehabilitation of the Dante Avenue Bridge over Menantico Creek.

Route: **Structure No.:** 0600012

Project ID No.: BCUM15

Municipality: Vineland City

Project Start Date: 7/18/2006

Programmed: \$106,000

Expended: \$89,000

Status: Design completed. Under contract utilizing BB99 & FY 2010 Bridge future needs funds. The county share is \$8,500.

Glade Road Bridge

Project Description

This project will provide for the rehabilitation of the Glade Road Bridge over Riggins Ditch.

Route: CR 616 **Structure No.:** 0600043

Project ID No.: BCUM11

Municipality: Maurice River Twp.

Project Start Date: 4/1/2003

Programmed: \$189,549

Expended: \$78,725

Status: Design completed. Under contract utilizing BB99 & FY 2010 Bridge future needs funds. The county share is \$16,485.

Harmony Road Bridge

Project Description

This project will provide for the rehabilitation of the Harmony Road Bridge over the Cohansey River.

Route: CR 689 **Structure No.:** 0600048

Project ID No.: BCUM16

Municipalities: Upper Deerfield Twp. and Hopewell Twp.

Project Start Date: 7/1/2005

Programmed: \$451,724

Expended: \$49,000

Status: Design completed. Under contract utilizing BB99 funds. The county share is \$2,500.

CUMBERLAND COUNTY ACTIVE PROJECTS

Mauricetown Road Bridge

Project Description

This project will provide for the rehabilitation of Mauricetown Road Bridge over Maurice River.

Route: CR 670

Structure No.: 0600008

Project ID No.: BCUM08

Municipality: Commercial Twp.

Maurice River Twp.

Project Start Date: 4/1/2003

Programmed: \$96,797

Expended: \$39,500

Status: Design completed. Contract out to bid utilizing FY 2010 Bridge future needs funds. The county share to date is \$8,400.

West Park Drive Bridge

Project Description

This project will provide for the rehabilitation of West Park Drive Bridge over Sunset Lake Raceway.

Route: CR 621

Structure No.: 0600017

Project ID No.: BCUM17

Municipality: Bridgeton City

Project Start Date: 7/1/2005

Programmed: \$605,569

Expended: \$94,127

Status: Design completed. Under contract utilizing BB99 funds. The county share to date is \$2,500.

CUMBERLAND COUNTY COMPLETED PROJECTS

Almond Road Bridge

Project Description This project provided the improvement of the functionally obsolete structure over Maurice River.

Route: CR 540 **Structure No.:** 0600014

Project ID No.: BCUM18

Municipality: Vineland City

Project Start Date: 1/23/2001

Programmed: \$1,922

Expended: \$1,922

Status: Design-Build project completed at total cost of \$587,843. Cost shared with Salem County. Cumberland County used \$1,922 (BB99), \$8,701 (BB83), \$243,621 (Bridge Rehab.) funds. County's share of \$333,598 included Salem County's share and county funds.

Barrett Run Road Bridge

Project Description This project provided for the replacement of the structures.

Route: CR 661 **Structure No.:** 0600101

Project ID No.: BCUM19

Municipality: Hopewell Twp.

Project Start Date: 7/5/2002

Programmed: \$555,366

Expended: \$555,366

Status: Construction complete. Total construction cost was \$555,366.

Bay Point Road Bridge

Project Description This project provided the improvement of the functionally obsolete structure over Cedar Ditch.

Route: **Structure No.:** 0600041

Project ID No.: BCUM05

Municipality: Lawrence Twp.

Project Start Date: 11/1/2004

Programmed: \$514,803

Expended: \$514,803

Status: Construction completed at total cost of \$520,853. Cumberland County used \$514,803 BB-99 funds. County's share was \$6,050.

Brandriff Avenue Bridge

Project Description This project improved the functionally obsolete structure over Maurice River.

Route: **Structure No.:** 0600009

Project ID No.: BCUM02

Municipality: Millville City

Project Start Date: 4/30/2003

Programmed: \$269,658

Expended: \$269,658

Status: Construction completed at total cost of \$270,905. Cumberland County used \$385,989 in BB-99 funds. The County share was \$1,247.

CUMBERLAND COUNTY COMPLETED PROJECTS

Buckhorn Road Bridge

Project Description

This project provided for the rehabilitation of the Buckhorn Road Bridge over Stow Creek.

Route: **Structure No.:** 0600045

Project ID No.: BCUM12

Municipality: Stow Creek Twp. Lower Alloway Twp.

Project Start Date:

Programmed: \$0

Expended: \$0

Status: No funds programmed.

Canton Road Bridge

Project Description

This project will provide for the rehabilitation of the Canton Road Bridge over Stow Creek.

Route: CR 623 **Structure No.:** 0600003

Project ID No.: BCUM14

Municipality: Stow Creek Twp. Lower Alloway Twp.

Project Start Date:

Programmed: \$0

Expended: \$0

Status: No funds programmed.

Commerce Street Bridge

Project Description

This project will provide for the rehabilitation of the Commerce Street Bridge over the Cohansey River.

Route: **Structure No.:** 0600022

Project ID No.: BCUM09

Municipality: Bridgeton City

Project Start Date: 2/1/2006

Programmed: \$385,990

Expended: \$385,990

Status: Construction completed at total cost of \$391,014. Cumberland County used \$385,989 (BB-99 funds). County's share was \$5,025.

CUMBERLAND COUNTY COMPLETED PROJECTS

Cooks Corner Bridge

Project Description This project replaced the structurally deficient structure over Raccoon Ditch.

Route: CR 639

Structure No.: 0600046

Project ID No.: BCUM01

Municipality: Stow Creek Twp.

Greenwich Twp.

Project Start Date: 4/11/2002

Programmed: \$594,139

Expended: \$594,139

Status: Construction completed at total cost of \$602,088. Cumberland County used \$594,138 (BB-99). The County share was \$7,950.

Fortescue Road Bridge

Project Description This project provided for the rehabilitation of the structure over Fortescue Road.

Route: CR 637

Structure No.: 0600001

Project ID No.: BCUM07

Municipality: Downe Twp.

Project Start Date: 4/1/2003

Programmed: \$25,300

Expended: \$25,300

Status: Design completed. No construction funds programmed. The county share was \$5,225.

Lower Sharp Street Bridge

Project Description

This project will provide for the improvement of the functionally obsolete structure over Maurice River.

Route: CR 667

Structure No.: 0600054

Project ID No.: BCUM06

Municipality: Millville City

Project Start Date: 4/30/2003

Programmed: \$184,067

Expended: \$184,067

Status: Construction completed. Total construction cost was \$185,317 including \$184,067 (BB99 funds). The county share was \$1,250.

Mayor Aitken Drive Bridge

Project Description This project provided for the improvement of the functionally obsolete structure over Cohansey.

Route: CR 697

Structure No.: 0600023

Project ID No.: BCUM04

Municipality: Bridgeton City

Project Start Date: 11/14/2002

Programmed: \$784,515

Expended: \$784,515

Status: Construction completed. Total construction cost was \$785,065 including \$784,515 (BB-99 funds). The county share was \$550.

Project Description

Municipality: Downe Twp.

Status: No funds programmed.

Status: Construction completed. Total construction cost was \$421,413 including \$420,925 (BB-99 funds). The county share was \$487.

Status: Construction completed. Total construction cost was \$817,8630 including \$813,675 (BB-99 funds). The county share was \$4,187.

Expended: \$4,900,713

Brookfield Avenue Bridge

Project Description This project will provide for the rehabilitation of the structure over Third River.

Route: **Structure No.:** 0700064

Project ID No.: BESS19

Municipality: Nutley Twp.

Project Start Date:

Programmed: \$200,000

Expended: \$0

Status: Awaiting design.

Eisenhower Parkway Bridge

Project Description

This project will provide for the rehabilitation of the structure over the south branch of Foulerton's Brook.

Route: **Structure No.:** 0700015

Project ID No.: BESS22

Municipality: Roseland Boro

Project Start Date: To be determined

Programmed: \$825,000

Expended: \$0

Status: Design completed, it is expected to be in construction Spring 2011.

Essex Street Bridge

Project Description

This project will provide for the rehabilitation of the structure over West Branch of the Rahway River.

Route: **Structure No.:** 0703065

Project ID No.: BESS14

Municipality: Millburn Twp.

Project Start Date:

Programmed: \$100,000

Expended: \$0

Status: Awaiting design.

Hoover Avenue Bridge

Project Description This project will provide for the rehabilitation of the structure over the Third River.

Route: **Structure No.:** 0700086

Project ID No.: BESS03

Municipality: Bloomfield Twp.

Project Start Date:

Programmed: \$431,571

Expended: \$0

Status: Awaiting design.

Mill Street Bridge

Project Description

This project will provide for the rehabilitation of the structure over the Second River.

Route: **Structure No.:** 0700060

Project ID No.: BESS01

Municipality: Belleville Twp.

Project Start Date:

Programmed: \$100,000

Expended: \$0

Status: Awaiting design.

Ozone Avenue Bridge

Project Description

This project will provide for the replacement of the structure over Peckman River.

Route: **Structure No.:** 0700042

Project ID No.: BESS25

Municipality: Verona Twp.

Project Start Date:

Programmed: \$100,000

Expended: \$0

Status: Awaiting design.

Watchung Avenue Bridge over Third River

Project Description

This project will provide for the replacement of the structure over Third River.

Route: **Structure No.:** 0700033

Project ID No.: BESS05

Municipality: Bloomfield Twp.

Project Start Date:

Programmed: \$100,000

Expended: \$0

Status: Awaiting design.

ESSEX COUNTY COMPLETED PROJECTS

Baldwin Street Bridge

Project Description This project provided for the rehabilitation of the structure over JFK Drive.

Route: **Structure No.:** 0700082

Project ID No.: BESS02

Municipality: Bloomfield Twp.

Project Start Date: 1/4/2005

Programmed: \$549,756

Expended: \$549,756

Status: Construction completed 4/29/2005.

Bloomfield Avenue Bridge

Project Description This project provided for the replacement of the structure over the Peckman River.

Route: **Structure No.:** 0700012

Project ID No.: BESS23

Municipality: Verona Twp.

Project Start Date: 9/26/2005

Programmed: \$1,629,873

Expended: \$1,629,873

Status: Construction completed 4/17/2006.

Central Avenue Culvert

Project Description This project provided for the replacement of the culvert on Central Avenue over Green Brook.

Route: **Structure No.:** NC512GR

Project ID No.: BESS18

Municipality: North Caldwell Twp.

Project Start Date: 6/27/2002

Programmed: \$1,653,355

Expended: \$1,653,355

Status: Construction completed 9/19/2003.

Chancellor Avenue & Springfield Avenue Culverts

Project Description This project provided for replacement of the culverts on Chancellor Avenue and Springfield Avenue over Lightning Brook.

Route: **Structure Nos.:** MP308LT, MP413LT

Project ID No.: BESS13

Municipality: Maplewood Twp.

Project Start Date: 3/1/2007

Programmed: \$1,603,266

Expended: \$1,603,266

Status: Construction completed 3/12/2008.

ESSEX COUNTY COMPLETED PROJECTS

Cleveland Street Bridge

Project Description This project provided for the replacement of the structure over the Second River.

Route: **Structure No.:** 0700074

Project ID No.: BESS20

Municipality: Orange Twp.

Project Start Date: 12/10/2007

Programmed: \$576,111

Expended: \$576,111

Status: Construction completed 2/8/2008.

East Northfield Road Bridge

Project Description This project provided for the replacement of the structure over Bear Brook.

Route: **Structure No.:** 0700090

Project ID No.: BESS11

Municipality: Livingston Twp.

Project Start Date: 10/17/2005

Programmed: \$919,464

Expended: \$919,464

Status: Construction completed 5/26/2006.

Franklin Avenue & Whittlesey Avenue Culverts

Project Description

This project provided for the replacement of culverts on Franklin Avenue and Whittlesey Avenue over Wigwam Brook.

Route: **Structure Nos.:** WO508WW, WO523WW

Project ID No.: BESS26

Municipality: West Orange Twp.

Project Start Date: 7/16/2001

Programmed: \$507,644

Expended: \$507,644

Status: Construction completed 11/29/2001.

Hillside Avenue Bridge

Project Description This project provided for the replacement of the structure over Toney's Brook.

Route: **Structure No.:** 0700088

Project ID No.: BESS09

Municipality: Glen Ridge Twp.

Project Start Date: 12/5/2004

Programmed: \$1,212,096

Expended: \$1,212,096

Status: Construction completed 6/17/2005.

ESSEX COUNTY COMPLETED PROJECTS

James Street Bridge

Project Description

This project provided for the rehabilitation of the structure over JFK Drive.

Route: **Structure No.:** 0700081

Project ID No.: BESS04

Municipality: Bloomfield Twp.

Project Start Date: 7/22/2002

Programmed: \$567,315

Expended: \$567,315

Status: Construction completed 1/20/2003.

Linden Avenue Bridge

Project Description

This project provided for the replacement of the structure over Peckman River.

Route: **Structure No.:** 0700103

Project ID No.: BESS24

Municipality: Verona Twp.

Project Start Date: 7/21/2008

Programmed: \$1,140,906

Expended: \$1,140,906

Status: Construction completed 1/9/2009.

Madison Avenue Bridge

Project Description

This project provided for the replacement of the structure over Elizabeth River.

Route: **Structure No.:** 0700094

Project ID No.: BESS10

Municipality: Irvington Twp.

Project Start Date: 12/1/2004

Programmed: \$550,007

Expended: \$550,007

Status: Construction completed 5/10/2005.

ESSEX COUNTY COMPLETED PROJECTS

Nassau Street, Watchung Street & Joyce Street Culverts

Project Description This project provided for the replacement of the culverts on Nassau Street, Watchung Street and Joyce Street over the East Branch of the Rahway River and Second River.

Route: **Structure Nos.:** OR405EB, OR508SR and WO511B

Project ID No.: BESS21

Municipalities: Orange Twp. & West Orange Twp.

Project Start Date: 4/23/2001

Programmed: \$566,151

Expended: \$566,151

Status: Construction completed 10/24/01.

Parsonage Hill Road & White Oak Ridge Road Culverts

Project Description

This project provided for the replacement of the culverts on Parsonage Hill Road and White Oak Ridge Road over Taylor's Brook.

Route: **Structure Nos.:** ML309TY, ML413TY

Project ID No.: BESS16

Municipality: Millburn Twp.

Project Start Date: 8/26/2002

Programmed: \$481,905

Expended: \$481,905

Status: Construction completed 12/17/2003.

Pier Lane, Kirkpatrick Lane & Washington Street Culverts

Project Description This project provided for the replacement of culverts on Pier Lane, Kirkpatrick Lane and Washington Street over three brooks.

Route: **Structure Nos.:** FR314DP, WC418LN and MN534NS

Project ID No.: BESS08

Municipalities: Fairfield Twp., West Caldwell Twp. & Montclair Twp.

Project Start Date: 7/22/2002

Programmed: \$827,803

Expended: \$827,803

Status: Construction completed 8/7/2003.

Ridgewood Road Bridge

Project Description This project provided for the replacement of the structure over West Branch of Rahway River.

Route: **Structure No.:** 0700054

Project ID No.: BESS17

Municipality: Millburn Twp.

Project Start Date: 4/17/2003

Programmed: \$724,632

Expended: \$724,632

Status: Construction completed 12/5/03.

ESSEX COUNTY COMPLETED PROJECTS

Runnymede Road Bridge

Project Description This project provided for the replacement of the structure over Pine Brook.

Route: **Structure No.:** 0700104

Project ID No.: BESS07

Municipality: Essex Fells Twp.

Project Start Date: 4/15/2003

Programmed: \$535,260

Expended: \$535,260

Status: Construction completed 11/5/2003.

West Oakwood Avenue Bridge

Project Description This project provided for the replacement of the structure over Canoe Brook.

Route: **Structure No.:** 0700102

Project ID No.: BESS12

Municipality: Livingston Twp.

Project Start Date: 11/29/2004

Programmed: \$655,464

Expended: \$655,464

Status: Construction completed 4/22/2005.

West Street Bridge

Project Description This project provided for the rehabilitation of the structure over Second River.

Route: **Structure No.:** 0700055

Project ID No.: BESS06

Municipality: Bloomfield Twp.

Project Start Date: 9/23/2008

Programmed: \$630,441

Expended: \$630,441

Status: Construction completed 3/27/2009.

Essex County Summary (25 detail records)

Programmed from 1999 Bridge Bond: \$16,077,000

Programmed total: \$17,188,020; excess funds provided by county

Expended: \$15,331,449

GLOUCESTER COUNTY ACTIVE PROJECTS

County Route 640 Bridge

Project Description

This project will provide for the replacement of the bridge over Matthew's Branch (a/k/a Starr's Ditch) of the Woodbury Creek. The existing reinforced concrete arch structure (20-foot span) will be replaced with a wider and significantly longer pre-stressed concrete box beam structure.

Route: CR 640 **Structure No.:** 0802H03

Project ID No.: BGLO01

Municipality: West Deptford Twp.

Project Start Date: 3/1/2006

Programmed: \$1,850,000

Expended: \$920,851

Status: Work is underway with Mount Construction as the contractor. There was a significant shortfall in the BB-99 funds and the county had to utilize approximately \$2.5 million dollars of its own funds. \$750,000 of Discretionary State Aid was provided in order for this project to go to construction.

Glen Echo Avenue Bridge

Project Description

This project will provide for the replacement of CR 538 Bridge over Narraticon Run of Raccoon Creek. The existing reinforced concrete arch structure will be replaced with a wider precast concrete or structural plate arch structure.

Route: CR 538 **Structure No.:** 0805D05

Project ID No.: BGLO02

Municipality: Swedesboro Boro

Project Start Date: 3/1/2005

Programmed: \$221,143

Expended: \$170,694

Status: Project was designed using \$170,694 in 1999 bridge bond funding. The project is under award with Mount Construction at approximately \$1,998,000. A funding shortfall is being partially filled with Discretionary State Aid.

GLOUCESTER COUNTY COMPLETED PROJECTS

Coles Mill Road Bridge

Project Description This project replaced the Coles Mill Road Bridge over the Hospitality Branch of the Great Egg Harbor River. The existing reinforced concrete slab structure was replaced with a wider precast concrete arch structure.

Route: CR 538 **Structure No.:** 0809P02

Project ID No.: BGLO06

Municipality: Monroe Twp. **Project Start Date:** 2/5/2001

Programmed: \$778,857

Expended: \$778,857

Status: County used own funds for Design. Construction completed at a final cost of \$778,857 in BB-99 funds.

County Route 553 Alt. Bridge

Project Description This project provided for the replacement of CR 553 Alternate over Chestnut Branch of Mantua Creek. The existing reinforced concrete arch structure was replaced with a wider precast concrete arch.

Route: CR 553 Alt. **Structure No.:** 0805I03

Project ID No.: BGLO03

Municipality: Mantua Twp. **Project Start Date:** 3/1/2005

Programmed: \$2,308,740

Expended: \$2,308,740

Status: Construction has been completed on the project with the final change order being processed. Punch list items being completed by the contractor.

Washington Avenue Bridge over Scotland Run

Project Description This project provided the replacement of the bridge over Scotland Run. The existing two-span timber stringer structure was replaced with a wider one-span timber stringer structure.

Route: **Structure No.:** 0808L02

Project ID No.: BGLO04

Municipality: Franklin Twp. **Project Start Date:** 1/1/2003

Programmed: \$850,000

Expended: \$749,374

Status: Construction is complete at final cost \$749,373. Construction and Inspection costs (\$34,000) were funded.

Whitehall Road Bridge

Project Description This project replaced the Whitehall Road Bridge over the Hospitality Branch of Great Egg Harbor River. The existing reinforced concrete slab structure was replaced with a wider box culvert or arch structure.

Route: **Structure No.:** 0808O01

Project ID No.: BGLO05

Municipality: Monroe Twp. **Project Start Date:** 1/1/2003

Programmed: \$1,071,484

Expended: \$1,071,484

Status: The construction is complete with South State as the contractor.

Gloucester County Summary (6 detail records)

Programmed from 1999 Bridge Bond: \$6,000,000

Programmed total: \$7,080,224; excess funds provided by county

Expended: \$6,000,000

HUDSON COUNTY ACTIVE PROJECTS

JFK Boulevard (Columbus Bridge)

Project Description

This project will provide for the rehabilitation of a 487-foot, two-span concrete arch bridge over Conrail and PATH Station.

Route: **Structure No.:** 0900008

Project ID No.: BHUD07

Municipality: Jersey City

Project Start Date:

Programmed: \$103,450

Expended: \$103,450

Status: Design contract funded with \$103,450. Construction started 12/15/2008 and funded through a Hudson County alternate fund. No construction funds are from the 1999 bridge bond. Work is in progress.

JFK Boulevard East

Project Description

This project will provide for the rehabilitation of a 135-foot, single-span truss bridge over cliff at extension of 77th Street.

Route: **Structure No.:** 0900007

Project ID No.: BHUD06

Municipality: North Bergen Twp.

Project Start Date:

Programmed: \$82,625

Expended: \$82,625

Status: Design completed; funded with \$82,625 BB-99 funds. Construction has not started due to insufficient funds.

HUDSON COUNTY COMPLETED PROJECTS

14th Street Viaduct

Project Description This project provided for the interim rehabilitation of a 1460-foot, 31-span bridge over Conrail and local street.

Route: **Structure No.:** 0900016

Project ID No.: BHUD14

Municipality: Hoboken City

Project Start Date: 4/10/2002

Programmed: \$53,500

Expended: \$53,500

Status: This funding covered engineering and inspection costs on this project; actual construction funding was provided through another source. Construction completed November 15, 2002.

Bergen Avenue Bridge

Project Description

This project provided for the rehabilitation of a 54-foot, single-span bridge over NJ Transit Bergen line.

Route: **Structure No.:** 0900011

Project ID No.: BHUD10

Municipality: Jersey City

Project Start Date: 2/22/2005

Programmed: \$36,800

Expended: \$76,242

Status: Project completed May 1, 2006. Total funded under 1999 bridge bond was \$76,242. The balance of the construction cost was funded through a Hudson County alternate source.

Kearny Avenue (Jones Memorial)

Project Description This project provided for the rehabilitation of a 193-foot, three-span bridge over NJ TRANSIT.

Route: **Structure No.:** 0900014

Project ID No.: BHUD12

Municipality: Kearny

Project Start Date: 2/22/2005

Programmed: \$47,800

Expended: \$222,645

Status: Design cost \$47,800. Project completed on May 1, 2006. Total funded under 1999 bridge bond was \$222,644. The balance of the construction was funded through a Hudson County alternate source.

Nelson Avenue Bridge

Project Description This project provided for the rehabilitation of a 65-foot, single-span bridge over Secaucus Road.

Route: **Structure No.:** 0900010

Project ID No.: BHUD09

Municipalities: Jersey City and North Bergen Twp.

Project Start Date: 2/22/2005

Programmed: \$665,755

Expended: \$356,333

Status: Construction completed on May 1, 2006. Total funded under bridge bond was \$356,333. The balance of the construction was funded through a Hudson County alternate source.

HUDSON COUNTY COMPLETED PROJECTS

Palisade Avenue Bridge**Project Description**

This project provided for the repair of a 35-foot, single-span bridge over New York Avenue.

Route: **Structure No.:** 0900028

Project ID No.: BHUD22

Municipality: Jersey City

Project Start Date:

Programmed: \$19,650

Expended: \$19,650

Status: Design contract funded with \$19,650 Bridge Bond funds. Construction was not funded with 1999 Bridge Bond funds, but through a Hudson County alternate funding source. Construction started 3/13/2008, and rehabilitation was completed on 6/5/2008.

Park Avenue Bridge over Weehawken Branch**Project Description**

This project provided for the rehabilitation of the 848-foot, 16-span bridge over Weehawken Branch.

Route: **Structure No.:** 0900001

Project ID No.: BHUD01

Municipalities: Hoboken City and Weehawken Twp.

Project Start Date: 2/22/2005

Programmed: \$3,888,689

Expended: \$3,940,323

Status: Construction completed on May 1, 2006.

Willow Avenue Bridge**Project Description**

This project provided the rehabilitation of the 731-foot, 22-span bridge over Weehawken Branch, 18th and South Street.

Route: **Structure No.:** 0900002

Project ID No.: BHUD02

Municipalities: Hoboken City and Weehawken Twp.

Project Start Date: 6/16/2003

Programmed: \$5,590,731

Expended: \$5,634,231

Status: Construction completed on August 15, 2004.

Hudson County Summary (9 detail records)

Programmed: \$10,489,000

Expended: \$10,489,000

Project Description	This project provided for the rehabilitation of the structure over the South Branch of the Raritan.		
Route:		Structure No.:	1000055
Project ID No.:	BHUN06		
Municipality:	High Bridge Boro		
Project Start Date:	7/1/2003		
Programmed:	\$1,550,000		
Expended:	\$1,448,321		
Status:	Construction completed 6/16/06. Total cost of project \$1,448,321.		

Project Description	
This project provided for the replacement of the structure over Little Brook.	
Route:	CR 513
Structure No.:	1000005
Project ID No.:	BHUN07
Municipality:	Lebanon Twp.
Project Start Date:	7/1/2003
Programmed:	\$300,000
Expended:	\$300,000
Status: Award amount was \$457,551.41 (funding through BB-99 and other funding). Construction completed December 2004. Total cost of project was \$487,903.	

Project Description
This project provided for the replacement of the structure over the Neshanic River.

Route:	CR 609	Structure No.:	100E239
Project ID No.:	BHUN08		
Municipality:	East Amwell Twp.		
Project Start Date:	10/1/2001		
Programmed:	\$800,000		
Expended:	\$800,000		
Status:	Construction completed 04/20/2002. Total cost of project was \$873,035.		

Project Description	
This project provided for the replacement of the structure over the Hakiwokake Creek.	
Route:	CR 614
Structure No.:	100A004
Project ID No.:	BHUN01
Municipality:	Alexandria Twp.
Project Start Date:	8/1/2003
Programmed:	\$360,000
Expended:	\$360,000
Status:	Construction completed 9/20/05. Total cost of project was \$656,529.

HUNTERDON COUNTY COMPLETED PROJECTS

Everitts Road Bridge (Q-1)

Project Description

This project provided for the replacement of the structure over the Neshanic River.

Route: **Structure No.:** 10XX0Q1

Project ID No.: BHUN03

Municipality: Raritan Twp.

Project Start Date: 6/25/2001

Programmed: \$650,000

Expended: \$546,684

Status: Project completed 11/5/01. Total cost of project \$546,684.

Halsted Street Bridge (N-2)

Project Description

This project provided for the replacement of the structure over the South Branch of the Raritan River.

Route: **Structure No.:** 1000097

Project ID No.: BHUN09

Municipality: Clinton Town

Project Start Date: 10/1/2003

Programmed: \$750,000

Expended: \$750,000

Status: Construction completed 3/01/07. Total cost of project was \$2,121,975.

Hamden Road Bridge (FC-62)

Project Description

This project provided for the replacement of the structure over the South Branch of the Raritan River.

Route: **Structure No.:** 10XXF62

Project ID No.: BHUN10

Municipality: Franklin Twp.

Project Start Date: 5/1/2003

Programmed: \$1,000,000

Expended: \$1,000,000

Status: Construction completed 11/23/05. Total cost of project was \$1,839,402.

Manners Road Bridge (E-240)

Project Description

This project provided for the replacement of the structure over the Neshanic River.

Route: **Structure No.:** 100E240

Project ID No.: BHUN02

Municipality: East Amwell Twp.

Project Start Date: 10/1/2001

Programmed: \$500,000

Expended: \$500,000

Status: Construction completed 4/20/02. Total cost of project was \$1,132,375.

HUNTERDON COUNTY COMPLETED PROJECTS

Old York Road Bridge (R-147)

Project Description

This project will provide for the replacement of the structure over Pleasant Run.

Route: **Structure No.:** 1000041

Project ID No.: BHUN04

Municipality: Readington Twp.

Project Start Date: 8/1/2003

Programmed: \$500,000

Expended: \$500,000

Status: Construction completed 11/26/05. Total cost of project was \$663,722.

Pottersville Road Bridge (T-61)

Project Description

This project provided for the replacement of the structure over the Musconetcong River.

Route: **Structure No.:** 10XXB26

Project ID No.: BHUN11

Municipality: Bethlehem Twp. Franklin Twp.

Project Start Date: 4/1/2004

Programmed: \$600,000

Expended: \$600,000

Status: Project awarded in April 2006 and completed in March 2007. Total cost of project was \$692,498.

Rocktown-Lambertville Road Bridge (W-45)

Project Description

This project provided for the replacement of the structure over Swan Creek.

Route: **Structure No.:** 1000049

Project ID No.: BHUN05

Municipality: West Amwell Twp.

Project Start Date: 4/3/2002

Programmed: \$729,000

Expended: \$352,007

Status: Construction completed 07/25/2002. Total cost of project was \$352,007.

Hunterdon County Summary (11 detail records)

Programmed: \$7,739,000

Expended: \$7,157,012

All projects completed. Final Construction costs exceeded the monies allotted on nine (9) projects.

Bear Tavern Road Bridge**Project Description**

This project will provide for the replacement of the structure over Jacob Creek at the same location. The existing steel truss with timber deck structure is 75 feet long and 17 feet wide.

Route: **Structure No.:** 11000060

Project ID No.: BMER01

Municipality: Hopewell Twp.

Project Start Date:

Programmed: \$1,000,000

Expended: \$0

Status: Historic bridge alternative analysis, phase 1A & phase 1B archeological surveys have been completed and submitted to SHPO for their review. Waiting on their approval before awarding a design contract.

Jacob's Creek Road over Ewing Creek

Project Description This bridge will be incorporated with Structure No. 11000060 (above) since it will be affected depending on the final alignment of Structure No. 11000060.

Route: **Structure No.:** 11000062

Project ID No.:

Municipality: Hopewell Twp.

Project Start Date:

Programmed: \$400,000

Expended: \$0

Status: This bridge will be incorporated with 214.2 replacement since it will be affected depending on the final alignment of 214.2.

Crosswicks-Hamilton Square Rd. over Back Creek, Hamilton Township**Project Description**

Route: **Structure No.:** 11F7106

Project ID No.:

Municipality: Hamilton Township **Project Start Date:**

Programmed: \$1,175,556

Expended: \$0

Status: Construction scheduled to start Jan. 2011; approximate duration: 5 months. Construction Est.: \$1,586,993.

Nottingham Way Bridge

Project Description This project will provide for the replacement of the existing structure over the Assunpink Creek on the same alignment. The existing steel girder structure is 81 feet long and 49 feet wide.

Route: **Structure No.:** 11000057

Project ID No.: BMER02

Municipalities: Hamilton Twp. and Trenton City

Project Start Date:

Programmed: \$1,700,000

Expended: \$0

Status: Design 90% complete. County is negotiating with PSEG to relocate utilities and to phase construction.

MERCER COUNTY COMPLETED PROJECTS

Rosedale Road over Stony Brook, Princeton Township**Project Description****Route:** **Structure No.:** 1100041**Project ID No.:****Municipality:** Princeton Township**Project Start Date:****Programmed:** \$1,600,000**Expended:** \$1,600,000**Status:** Project completed in 2009.**Basin Road over Assunpink Creek, Hamilton & Lawrence Township****Project Description****Route:** **Structure No.:** 1100015**Project ID No.:****Municipality:** Princeton Township**Project Start Date:****Programmed:** \$224,444**Expended:** \$224,444**Status:** Project completed in 2010. Balance (\$1,175,556) to be reallocated to 671.6.**Quakerbridge Road Bridge****Project Description**

This project provided for the replacement of the structure over the Assunpink Creek at the same location. The existing reinforced concrete slab structure was 80 feet long and 50 feet wide.

Route: **Structure No.:** 1100016**Project ID No.:** BMER04**Municipalities:** Hamilton Twp. and Lawrence Twp.**Project Start Date:****Programmed:** \$2,670,000**Expended:** \$2,670,000**Status:** Project completed in 2009.**Wall Street Bridge****Project Description**

This project provided for the replacement of the existing structure over the Assunpink Creek at the same location. The existing steel with concrete deck structure was 84 feet long and 60 feet wide.

Route: **Structure No.:** 1100058**Project ID No.:** BMER03**Municipality:** Trenton City**Project Start Date:****Programmed:** \$1,800,000**Expended:** \$1,800,000**Status:** Project completed in 2007.**Mercer County Summary** (8 detail records)

Programmed: \$10,570,000

Expended: \$6,294,444

MIDDLESEX COUNTY ACTIVE PROJECTS

Behmer Road Bridge

Project Description

This project will provide for the replacement of the single-span structure over Ambrose Brook.

Route: **Structure No.:** 122B133

Project ID No.: BMID04

Municipality: Piscataway Twp.

Project Start Date: 2/1/2001

Programmed: \$1,250,000

Expended: \$1,180,434

Status: Anticipated construction contract award: April 2011. Anticipated construction completion: December 2011.

New Brunswick Avenue Bridge

Project Description

This project will provide for the replacement of the single-span structure over Bound Brook.

Route: **Structure No.:** 122B093

Project ID No.: BMID01

Municipalities: Piscataway Twp. and South Plainfield Boro

Project Start Date: 3/1/2001

Programmed: \$2,500,000

Expended: \$893,215

Status: Under construction. Anticipated construction completion: December 2011.

Park Avenue Bridge over Conrail

Project Description

This project will provide for the replacement of the three-span structure over CONRAIL (a/k/a Lehigh Valley Main Line).

Route: **Structure No.:** 1253163

Project ID No.: BMID03

Municipality: South Plainfield Boro

Project Start Date: 12/21/2000

Programmed: \$3,534,658

Expended: \$3,548,245

Status: Design 95% complete. Awaiting additional funds from NJDOT to complete project.

MIDDLESEX COUNTY COMPLETED PROJECTS

Davidson's Mill Road Bridge

Project Description

This project provided for the replacement of the single-span structure over Oakley's Brook.

Route: **Structure No.:** 124B034

Project ID No.: BMID02

Municipality: South Brunswick Twp.

Project Start Date: 2/1/2001

Programmed: \$1,477,342

Expended: \$1,479,408

Status: Construction completed.

Spotswood-Gravel Hill Road Bridge

Project Description

This project provided for the replacement of the two-span bridge over Manalapan Brook.

Route: **Structure No.:** 125B083

Project ID No.: BMID06

Municipality: Monroe Twp.

Project Start Date: 1/18/2001

Programmed: \$1,250,000

Expended: \$2,037,551

Status: Project completed.

Wedgewood Avenue Bridge

Project Description

This project provided for the replacement of the single cell, reinforced concrete box culverts over Wedgewood Brook.

Route: **Structure No.:** 121B019

Project ID No.: BMID05

Municipality: Woodbridge Twp.

Project Start Date: 2/1/2001

Programmed: \$1,000,000

Expended: \$994,897

Status: Project completed.

Middlesex County Summary (6 detail records)

Programmed: \$11,012,000

Expended: \$10,133,750

MONMOUTH COUNTY COMPLETED PROJECTS

Atlantic Avenue Bridge

Project Description

This project provided for the replacement of the structure over Troutmans Creek.

Route: CR 29 **Structure No.:** 1300O35

Project ID No.: BMON10

Municipality: Long Branch City

Project Start Date: 8/10/2000

Programmed: \$2,690,513

Expended: \$2,609,513

Status: The design contract was awarded 8/10/00. Construction contract awarded on 3/4/05. Construction completed.

Brighton Avenue Bridge

Project Description This project provided for the replacement of the structure over the Shark River.

Route: **Structure No.:** 1300W35

Project ID No.: BMON06

Municipalities: Neptune Twp. and Wall Twp.

Project Start Date: 5/5/2001

Programmed: \$3,585,905

Expended: \$3,585,905

Status: The design contract was awarded on 4/12/01 to HNTB Corporation. Construction completed.

Georgia Road Bridge

Project Description This project provided for the replacement of the structure over Manasquan River.

Route: **Structure No.:** 1300F45

Project ID No.: BMON13

Municipality: Freehold Twp.

Project Start Date: 4/13/2000

Programmed: \$869,416

Expended: \$869,416

Status: Construction completed.

Iron Ore Road Bridge

Project Description This project will provide for the replacement of the structure over Manalapan Brook.

Route: CR 527A **Structure No.:** 130MN29

Project ID No.: BMON01

Municipality: Manalapan Twp.

Project Start Date: 2/22/2001

Programmed: \$231,016

Expended: \$231,016

Status: Engineering design has been substantially completed. Project closed out by NJDOT. County will use other funding sources for construction.

MONMOUTH COUNTY COMPLETED PROJECTS

Lakewood-Farmingdale Road Bridge

Project Description

This project provided for the replacement of the structure over Hay Stack Brook.

Route: CR 547 **Structure No.:** 130HL53

Project ID No.: BMON14

Municipality: Howell Twp.

Project Start Date: 4/13/2000

Programmed: \$1,155,103

Expended: \$1,155,103

Status: Construction completed.

Main Street Bridge over Deal Lake

Project Description

This project will provide for the replacement of the structure over Deal Lake.

Route: **Structure No.:** 1300O11

Project ID No.: BMON07

Municipalities: Interlaken Boro and Loch Arbour Village

Project Start Date: 4/12/2001

Programmed: \$294,351

Expended: \$294,351

Status: Engineering design has been substantially completed. Project closed out by NJDOT. County will use other funding sources for construction.

Main Street Bridge over Pemberton Creek

Project Description

This project provided for the replacement of the structure over Pemberton Creek.

Route: **Structure No.:** 1300E14

Project ID No.: BMON04

Municipality: Oceanport Boro

Project Start Date: 3/22/2001

Programmed: \$3,113,594

Expended: \$3,113,594

Status: Construction completed.

Monmouth Road Bridge

Project Description This project provided for the replacement of the structure over Deal Lake.

Route: CR 15 **Structure No.:** 1300O13

Project ID No.: BMON11

Municipalities: Interlaken Boro and Ocean Twp.

Project Start Date: 8/13/1998

Programmed: \$2,314,656

Expended: \$2,314,656

Status: Construction completed.

Status: Construction completed.

Status: Engineering design has been substantially completed. Project closed out by NJDOT. County will use other funding sources for construction.

Status: Construction completed.

MONMOUTH COUNTY COMPLETED PROJECTS

Tinton Avenue Bridge

Project Description

This project would have provided for the replacement of the structure over NJ TRANSIT.

Route: CR 537 **Structure No.:** 1300E24

Project ID No.: BMON12

Municipality: Eatontown Boro

Project Start Date: N/A

Programmed: \$0

Expended: \$0

Status: Project eliminated from the 1999 Bridge Bond Program.

Union Avenue Bridge over Flat Creek

Project Description

This project provided for the replacement of the structure over Flat Creek.

Route: CR 39 **Structure No.:** 13000R7

Project ID No.: BMON09

Municipality: Union Beach Boro

Project Start Date: 3/8/2001

Programmed: \$4,651,372

Expended: \$4,651,372

Status: Construction completed.

Water Street Bridge

Project Description

This project provided for the replacement of the structure over Weamaconk Creek.

Route: CR 522 **Structure No.:** 130MN30

Project ID No.: BMON05

Municipality: Englishtown Boro

Project Start Date: 4/12/2000

Programmed: \$957,515

Expended: \$957,515

Status: Project funded dually through 1999 Bridge Bond and several ATP programs. Project close out documents submitted to NJDOT.

Monmouth County Summary (14 detail records)

Programmed from 1999 Bridge Bond: \$25,000,000

Programmed total: \$29,651,373; excess funds provided by county

1999 Bridge Bond Expended: \$25,000,000

Expended total: \$29,651,373; excess funds provided by county

MORRIS COUNTY COMPLETED PROJECTS

Mosele Road Bridge

Project Description

This project provided for the replacement of Bridge No. 636 over the North Branch of the Raritan River.

Route: **Structure No.:** 1400636

Project ID No.: BMOR08

Municipality: Mendham Twp.

Project Start Date: 4/24/2006

Programmed: \$1,700,000

Expended: \$1,726,751

Status: Construction complete.

Mount Vernon Avenue Bridge

Project Description

This project provided for the replacement of Bridge No. 520 over the Passaic River.

Route: **Structure No.:** 1400520

Project ID No.: BMOR05

Municipalities: Chatham Twp. and Summit City

Project Start Date: 7/6/2005

Programmed: \$1,250,000

Expended: \$1,283,858

Status: Construction complete.

Passaic Avenue Bridge over Passaic River

Project Description

This project provided for the replacement of Bridge No. 461 over the Passaic River.

Route: **Structure No.:** 070M065

Project ID No.: BMOR03

Municipalities: Florham Park Boro and Millburn Twp.

Project Start Date: 7/5/2006

Programmed: \$1,300,000

Expended: \$1,348,564

Status: Project completed.

MORRIS COUNTY COMPLETED PROJECTS

Paterson-Hamburg Turnpike Bridge**Project Description**

This project provided for the replacement of the Paterson-Hamburg Turnpike Bridge (Bridge No. 140) over the Pequannock River.

Route: **Structure No.:** 1400140

Project ID No.: BMOR12

Municipalities: Butler Boro and West Milford Twp.

Project Start Date: 4/16/2008

Programmed: \$1,562,000

Expended: \$2,024,231

Status: Construction completed.

South Beverwyck Road Bridge**Project Description**

This project provided for the replacement of the bridge over Troy Brook (Bridge No. 417).

Route: **Structure No.:** 1400417

Project ID No.: BMOR02

Municipality: Parsippany-Troy Hills Twp

Project Start Date: 6/14/2004

Programmed: \$950,000

Expended: \$989,391

Status: Construction completed.

Stephensburg Road Bridge**Project Description**

This project provided for the replacement of Bridge No. 1191 over Stephensburg Brook.

Route: **Structure No.:** 1401191

Project ID No.: BMOR10

Municipality: Washington Twp.

Project Start Date: 4/10/2008

Programmed: \$450,000

Expended: \$522,568

Status: Construction completed.

Stone House Road Bridge

Project Description This project provided for the replacement of Bridge No. 540 over the Passaic River.

Route: **Structure No.:** 1400540

Project ID No.: BMOR06

Municipalities: Long Hill Twp. and Bernards Twp.

Project Start Date: 9/19/2008

Programmed: \$750,000

Expended: \$802,349

Status: Construction completed.

MORRIS COUNTY COMPLETED PROJECTS

Tingley Road Bridge

Project Description This project provided for the replacement of Bridge No. 669 over a tributary of the Whippany River.

Route: **Structure No.:** 1400669

Project ID No.: BMOR09

Municipality: Mendham Twp.

Project Start Date: 6/22/2007

Programmed: \$650,000

Expended: \$714,885

Status: Construction completed.

Watchung Avenue/River Road Bridge (see also Union County portion)

Project Description This project provided for the replacement of Bridge No. 515 over the Passaic River.

Route: **Structure No.:** 1400515

Project ID No.: BMOR01A

Municipalities: Chatham Boro and Summit City

Project Start Date: 7/16/2001

Programmed: \$1,050,000

Expended: \$1,094,884

Status: Construction completed.

Whitebridge Road Bridge

Project Description This project provided for the replacement of Bridge No. 563 over the Passaic River.

Route: **Structure No.:** 1400563

Project ID No.: BMOR07

Municipalities: Long Hill Twp. and Bernards Twp.

Project Start Date: 10/26/2009

Programmed: \$500,000.00

Expended: \$658,826

Status: Construction completed.

Morris County Summary (10 detail records)

Programmed : \$10,162,000

Total Expended: \$11,166,307; \$10,162,000 from 1999 Bridge Bond funds; excess funds provided by county

OCEAN COUNTY COMPLETED PROJECTS

Allen's Bridge**Project Description**

This project will provide for the replacement of the arch bridge and roadway approaches over the Toms River.

Route: CR 528 **Structure No.:** 1511015

Project ID No.: BOCE02

Municipality: Jackson Twp.

Project Start Date: 8/26/2003

Programmed: \$1,614,696

Expended: \$1,614,696

Status: Construction completed 10/25/04.

County Route 537 over Crosswicks Creek**Project Description**

This project provided for the construction of a new structure in the same location. The existing structure is a seven-span timber structure. The new structure will be pre-stressed concrete beam on concrete-filled steel pilings.

Route: CR 537 **Structure No.:** 1523001

Project ID No.: BOCE04

Municipality: Plumsted Twp.

Project Start Date: 11/15/2004

Programmed: \$2,393,760

Expended: \$2,393,760

Status: Construction of project completed 10/18/2006.

County Route 547 (a/k/a Whites Bridge) over the Toms River main branch**Project Description**

This project provided for a new structure to be constructed at the same location. The existing three-span structure will be replaced with pre-stressed concrete beams on treated timber piles.

Route: CR 547 **Structure No.:** 1511028

Project ID No.: BOCE05

Municipality: Jackson Twp.

Project Start Date: 6/18/2003

Programmed: \$1,189,570

Expended: \$1,189,570

Status: Construction completed 7/7/04.

OCEAN COUNTY COMPLETED PROJECTS

Great Bay Boulevard Bridge #1 over Little Sheepshead Creek**Project Description**

This project provided for repairs to the existing structure over Little Sheepshead Creek. Repairs included strengthening of timber-bearing piles, soil anchors, bulkhead replacement, beam guide rail, slope stabilization, and approach roadway paving.

Route: **Structure No.:** 1516001

Project ID No.: BOCE01

Municipality: Little Egg Harbor Twp.

Project Start Date: 8/15/2002

Programmed: \$100,933

Expended: \$100,933

Status: Completed 3/17/2004.

Mantoloking Bridge**Project Description**

The Mantoloking Bridge carries CR 528 over Barnegat Bay. The project extended 600 feet west of the westerly shoreline to 400 feet east of the easterly shoreline. The bridge provides access to northern Ocean County beach communities and is an escape route in the event of coastal storms. The structure's replacement is a movable span with a double-leaf bascule structure having vertical clearance in the closed position of 29 feet, and horizontal clearance of 80 feet. The roadway width is 40 feet from curb to curb. The total project length is approximately 2200 feet, the new bridge length.

Route: CR 528 **Structure No.:** 1506006

Project ID No.: NS9309

Municipalities: Brick Twp. and Mantoloking Boro

Project Start Date: 7/17/2002

Programmed: \$3,023,042

Expended: \$3,023,042

Status: Project construction completed and ceremony held 6/26/06.

Meadow Avenue Bridge, Cedar Bridge Avenue**Project Description**

This project provided for the replacement of the existing bridge over the South Branch of the Metedeconk River as well as the roadway approaches.

Route: **Structure No.:** 1514006

Project ID No.: BOCE03

Municipality: Lakewood Twp.

Project Start Date: 11/25/2002

Programmed: \$1,368,000

Expended: \$1,368,000

Status: Project completed 8/28/04.

Ocean County Summary (6 detail records)

Programmed: \$9,690,000

Expended: \$9,690,000

Clinton Road Bridge

Project Description This project will provide for the replacement of the structure over Mossman's Brook.

Route: **Structure No.:** 1600175

Project ID No.: BPAS17

Municipality: West Milford Twp.

Project Start Date: 6/12/2001

Programmed: \$1,874,000

Expended: \$264,622

Status: 60% of design work completed. County is in the process of obtaining right-of-way easement acquisition from the City of Newark.

Kingsland Road Bridge**Project Description**

This project will provide for the replacement of the structure over Third River.

Route: **Structure No.:** 1600081

Project ID No.: BPAS05

Municipality: Clifton City

Project Start Date: 1/9/2001

Programmed: \$740,000

Expended: \$112,441

Status: Under design; 98% complete.

Ratzer Road Bridge**Project Description**

This project will provide for superstructure replacement and substructure repair to the structure over Singac Brook.

Route: **Structure No.:** 1600138

Project ID No.: BPAS16

Municipality: Wayne Twp.

Project Start Date: 4/24/2001

Programmed: \$815,000

Expended: \$2,079,995

Status: Under construction.

Warburton Road Bridge

Project Description This project will provide for superstructure replacement and substructure repair to the structure over Goffle Brook.

Route: **Structure No.:** 1600105

Project ID No.: BPAS06

Municipality: Hawthorne Boro

Project Start Date: 10/23/2001

Programmed: \$1,020,000

Expended: \$157,161

Status: Under design; 98% complete.

PASSAIC COUNTY COMPLETED PROJECTS

Belmont Avenue and Prospect Avenue Bridges

Project Description This project provided for the replacement of the Belmont Avenue structure over Meadow Brook as well as the Prospect Avenue structure over Meadow Brook.

Route: **Structure Nos.:** 1600158, 1600363

Project ID No.: BPAS14

Municipality: Wanaque Boro

Project Start Date: 5/7/2001

Programmed: \$2,110,000

Expended: \$2,686,016

Status: Completed on 5/28/2009.

Center Street and Second Street Bridges

Project Description

This project provided for superstructure replacement and substructure repair to the Center Street structure over Weasel Brook. The superstructure and substructure of the Second Street structure over Weasel Brook was also repaired.

Route: **Structure Nos.:** 1600059; 1600063

Project ID No.: BPAS02

Municipality: Clifton City

Project Start Date: 10/23/2001

Programmed: \$1,520,000

Expended: \$1,564,251

Status: Completed on 5/10/2007.

Davidson Street and Hope Avenue Bridges

Project Description This project provided for superstructure replacement and substructure repair to the Davidson Street structure and Hope Avenue structure over Weasel Brook.

Route: **Structure Nos.:** 1600056; 1600057

Project ID No.: BPAS03

Municipality: Clifton City

Project Start Date: 10/23/2003

Programmed: \$1,780,000

Expended: \$994,487

Status: Completed on 9/11/2009.

Highland Avenue and Van Winkle Avenue Bridges

Project Description

This project provided for superstructure replacement and substructure repair to the Highland Avenue and Van Winkle Avenue structures over Weasel Brook.

Route: **Structure No.:** 1600055; 1600054

Project ID No.: BPAS07

Municipality: Passaic City

Project Start Date: 10/23/2001

Programmed: \$1,300,000

Expended: \$1,289,559

Status: Completed on 4/29/2008.

PASSAIC COUNTY COMPLETED PROJECTS

Magee Road Bridge

Project Description This project provided for the replacement of the structure over West Brook.

Route: **Structure No.:** 1600404

Project ID No.: BPAS11

Municipality: Ringwood Boro

Project Start Date: 8/13/2001

Programmed: \$1,500,000

Expended: \$2,516,948

Status: Completed August 2007.

Osborne Terrace Bridge

Project Description This project provided for the replacement of the structure over Packanack Lake.

Route: **Structure No.:** 1600420

Project ID No.: BPAS15

Municipality: Wayne Twp.

Project Start Date: 5/12/2001

Programmed: \$1,775,000

Expended: \$2,773,289

Status: Completed on 9/26/2006.

Skyline Lakes Drive Bridge

Project Description This project provided for superstructure replacement and repair to the structure over Meadow Brook.

Route: **Structure No.:** 1600496

Project ID No.: BPAS12

Municipality: Ringwood Boro

Project Start Date: 10/23/2001

Programmed: \$630,000

Expended: \$1,078,438

Status: Completed on 9/10/2009.

Willard Street Bridge

Project Description This project provided for superstructure replacement and substructure repair to the structure over Post Brook.

Route: **Structure No.:** 1600143

Project ID No.: BPAS10

Municipality: Pompton Lakes Boro

Project Start Date: 4/13/2002

Programmed: \$550,000

Expended: \$1,095,996

Status: Completed on 4/21/2008.

Passaic County Summary (12 detail records) Total programmed: \$16,624,000; programmed amount shown (\$15,614,000) does not include a project previously programmed for Crosby Avenue Bridge, structure #1600476. These funds have been expended on other projects. Expended: \$16,613,203. Unexpended funds will be used for Ratzer Road bridge.

SALEM COUNTY COMPLETED PROJECTS

Alloway Station Bridge

Project Description This project provided for the rehabilitation of the Alloway Station Bridge over Alloway Creek.

Route: CR 540 **Structure No.:** 1701028

Project ID No.: BSAL03

Municipality: Alloway Twp.

Project Start Date: 6/19/2002

Programmed: \$395,123

Expended: \$395,122

Status: The project is complete. Funded with BB-99 Funds. Request that unused portion of BB-99 funds originally programmed be transferred to Courses Landing Bridge.

Almond Road Bridge

Project Description This project provided for the rehabilitation of the Almond Road Bridge over Maurice River (County structure number 1701296).

Route: CR 540 **Structure No.:** 0600014

Project ID No.: BSAL06

Municipalities: Pittsgrove Twp. and Vineland City

Project Start Date: 1/23/2001

Programmed: \$293,922

Expended: \$293,922

Status: Design-Build Project completed at \$587,843 total cost, shared with Cumberland County. Salem County used \$293,922 in BB-99 funds. Request the unused portion of BB-99 funds originally programmed be transferred to Courses Landing Bridge.

Canton Drain Bridge

Project Description This project provided for the replacement of the bridge over Canton Drain.

Route: CR 623 **Structure No.:** 1701364

Project ID No.: BSAL09

Municipality: Lower Alloways Creek Twp.

Project Start Date: 2/19/2003

Programmed: \$132,021

Expended: \$171,433

Status: This project is complete. County used 1999 Bridge Bond, 1983-1989 Bridge Bond and County Aid funds to complete the project.

Courses Landing Bridge

Project Description This project provided for the rehabilitation of the CR 646 Bridge over Salem Creek.

Route: CR 646 **Structure No.:** 1704000

Project ID No.: BSAL08

Municipality: Pilesgrove Twp.

Project Start Date: 5/24/2005

Programmed: \$1,370,000

Expended: \$1,673,062

Status: Project is complete.

SALEM COUNTY COMPLETED PROJECTS

Hancock' s Bridge

Project Description This project provided for the rehabilitation of the existing structure, corrected severe scour problems, removed lead paint and recoated the bridge.

Route: CR 658 **Structure No.:** 1701300

Project ID No.: BSAL10

Municipality: Pittsgrove Twp.

Project Start Date: 6/1/2003

Programmed: \$500,000

Expended: \$565,984

Status: This project is complete. County used 1999 Bridge Bond and county funds to complete the project.

Husted Station-Palatine Road Bridge/Hawk's Bridge

Project Description This project provided for the rehabilitation of the Husted Station-Palatine Road Bridge over Indian Run and Hawk's Bridge over Salem Creek.

Route: **Structure Nos.:** 1701243; 1700200

Project ID No.: BSAL05

Municipalities: Pittsgrove Twp. and Carneys Point Twp.

Project Start Date: 8/21/2002

Programmed: \$1,208,889

Expended: \$1,082,882

Status: Project is complete.

Long Bank Bridge

Project Description This project provided for the replacement of the CR 658 Bridge over Long Bank Creek.

Route: CR 658 **Structure No.:** 1701320

Project ID No.: BSAL07

Municipality: Lower Alloways Creek Twp.

Project Start Date: 9/1/2005

Programmed: \$1,764,478

Expended: \$1,482,029

Status: This project is complete. County used 1999 Bridge Bond county aid funds to complete the project.

Witt Road Bridge

Project Description This project provided for the deck replacement on the Witt Road Bridge over Alloway Creek.

Route: **Structure No.:** 1701073

Project ID No.: BSAL04

Municipality: Alloway Twp.

Project Start Date: 12/1/1999

Programmed: \$335,567

Expended: \$335,566

Status: The project is complete.

Salem County Summary (8 detail records)

Programmed: \$6,000,000

Expended: \$6,000,000

SOMERSET COUNTY COMPLETED PROJECTS

Bunn Road Bridge**Project Description**

The existing bridge over the North Branch of the Raritan River was replaced with a new single-span structure. The new structure is 30-feet wide and 58 feet long, and provides two travel lanes.

Route: **Structure No.:** 18D1103

Project ID No.: BSOM10

Municipality: Bedminster Twp.

Project Start Date: 12/17/2001

Programmed: \$595,000

Expended: \$748,176

Status: Construction completed.

Chimney Rock Road Bridge**Project Description**

The existing structure over Middle Brook has been rehabilitated or replaced with a new single-span structure. The new structure will be 40-feet wide, 40-foot long and will provide two travel lanes.

Route: **Structure No.:** 18G0812

Project ID No.: BSOM01

Municipality: BridgewaterTwp.

Project Start Date: 7/8/2002

Programmed: \$830,000

Expended: \$1,521,189

Status: Construction completed.

Coriell Drive Bridge**Project Description**

The existing structure over Chambers Brook was replaced with a new structure per AASHTO standards.

Route: **Structure No.:** 18F1008

Project ID No.: BSOM04

Municipality: Bridgewater Twp.

Project Start Date: 3/11/2002

Programmed: \$348,000

Expended: \$512,746

Status: Construction completed.

SOMERSET COUNTY COMPLETED PROJECTS

East High Street Bridge

Project Description The existing structure over Peter's Brook was rehabilitated/replaced with a single-span, 60-foot wide structure that provides for two travel lanes.

Route: **Structure No.:** 18F0803

Project ID No.: BSOM06

Municipality: Somerville Boro

Project Start Date: 7/1/2003

Programmed: \$909,971

Expended: \$1,269,866

Status: Construction completed.

Griggstown Causeway

Project Description The existing structure over the Millstone River was replaced with a new structure in accordance with AASHTO standards.

Route: CR 632 **Structure No.:** 18F0302

Project ID No.: BSOM07

Municipality: Franklin Twp. Montgomery Twp.

Project Start Date: 8/1/2003

Programmed: \$2,432,029

Expended: \$1,409,284

Status: Construction completed.

Grove Street Bridge

Project Description The existing structure over Stony Brook was replaced with a single-span structure. The new structure is 42 feet long and 50 feet wide and provides two travel lanes.

Route: **Structure No.:** 18M1006

Project ID No.: BSOM02

Municipality: North Plainfield Boro

Project Start Date: 8/1/2003

Programmed: \$1,767,127

Expended: \$1,521,189

Status: Construction completed.

Holland Avenue Bridge

Project Description The existing structure over Peapack Brook was replaced with a single-span structure. The new structure is 40 feet long and 42 feet wide and provides for two travel lanes.

Route: **Structure No.:** 18E1313

Project ID No.: BSOM08

Municipality: Peapack-Gladstone Boro

Project Start Date: 6/1/2003

Programmed: \$725,000

Expended: \$1,044,320

Status: Construction completed.

SOMERSET COUNTY COMPLETED PROJECTS

Mine Brook Road Bridge

Project Description The existing structure over the Dead River was replaced with a single-span. The new structure is 20 feet long and 34 feet wide and provides for two travel lanes.

Route: **Structure No.:** 18G1109

Project ID No.: BSOM05

Municipality: Bernards Twp.

Project Start Date: 11/1/2003

Programmed: \$800,000

Expended: \$145,000

Status: Construction completed.

Montgomery Road Bridge (B0405)

Project Description The existing structure over a tributary of the Neshanic River was replaced with a single span that is 59 feet long and 36 feet wide.

Route: **Structure No.:** 18B0405

Project ID No.: BSOM14

Municipality: Hillsborough Twp.

Project Start Date: 10/1/2001

Programmed: \$880,000

Expended: \$1,054,096

Status: Construction completed.

Opie (River) Road Bridge

Project Description The existing structure over the South Branch of the Raritan River was replaced with a two-span structure. The new structure is 85 feet long and 34 feet wide and provides for two travel lanes.

Route: **Structure No.:** 18C0605

Project ID No.: BSOM13

Municipalities: Branchburg Twp. and Hillsborough Twp.

Project Start Date: 4/1/2001

Programmed: \$1,433,873

Expended: \$1,646,051

Status: Construction completed.

Pleasantview Road Bridge

Project Description The existing structure over Royce Brook was replaced with a single-span structure. The new structure is 23 feet long and 40 feet wide and provides for two travel lanes.

Route: **Structure No.:** 18D0501

Project ID No.: BSOM11

Municipality: Hillsborough Twp.

Project Start Date: 11/25/2002

Programmed: \$450,000

Expended: \$562,106

Status: Construction completed.

SOMERSET COUNTY COMPLETED PROJECTS

River Road Bridge, Bedminster/Readington**Project Description**

The existing structure over the Lamington River was replaced with a single-span structure. The new structure is 80 feet long and 30 feet wide and provides for two travel lanes.

Route: **Structure No.:** 18C1001

Project ID No.: BSOM12

Municipalities: Bedminster Twp. and Readington Twp.

Project Start Date: 6/1/2003

Programmed: \$860,000

Expended: \$956,275

Status: Construction completed.

River Road Bridge, Rocky Hill/Montgomery**Project Description**

The existing structure over Van Horn Brook was replaced with a single-span structure according to AASHTO standards.

Route: **Structure No.:** 18E0104

Project ID No.: BSOM09

Municipalities: Rocky Hill Boro and Montgomery Twp.

Project Start Date: 11/1/2003

Programmed: \$2,113,000

Expended: \$2,526,328

Status: Construction completed.

Shore Drive Bridge**Project Description**

The existing structure over Chambers Brook was replaced with a single-span structure according to AASHTO standards.

Route: **Structure No.:** 18F1007

Project ID No.: BSOM03

Municipality: Bridgewater Twp.

Project Start Date:

Programmed: \$449,000

Expended: \$602,538

Status: Construction completed.

Somerset County Summary (14 detail records)

Programmed: \$14,593,000

Total Expended: \$15,519,164; \$14,593,000 from 1999 Bridge Bond; excess funds provided by county

Fredon Stillwater Road Bridge (S-01)**Project Description**

This project provided for the replacement of the structure over the Paulinskill River. Work included scoping, permits, final design and construction.

Route: CR 610 **Structure No.:** 1900S01

Project ID No.: BSUS07

Municipality: Stillwater Twp.

Project Start Date: 10/17/2004

Programmed: \$3,142,799

Expended: \$3,142,799

Status: Construction completed.

Gingerbread Castle Road Bridge (H9-01)**Project Description**

This project provided for the replacement of the structure. Work included scoping, permits, final design and construction.

Route: **Structure No.:** 1900H91

Project ID No.: BSUS08

Municipality: Hamburg Boro

Project Start Date: 11/7/2002

Programmed: \$923,387

Expended: \$923,387

Status: Construction completed.

Hillside Terrace Bridge (B-02)**Project Description**

This project provided for the replacement of the structure over Culver Creek. Work included scoping, permits, final design and construction.

Route: **Structure No.:** 1900B02

Project ID No.: BSUS01

Municipality: Branchville Boro

Project Start Date: 10/17/2001

Programmed: \$518,023

Expended: \$518,023

Status: Construction completed.

SUSSEX COUNTY COMPLETED PROJECTS

Lake Drive Bridge C-13**Project Description**

This project provided for the replacement of a bridge that washed out during a 2000 storm. Work included scoping, design and construction.

Route: **Structure No.:** 1900C13
Project ID No.: BSUS10
Municipality: Byram Twp.

Project Start Date: 10/1/2001
Programmed: \$458,513
Expended: \$458,513
Status: Construction completed.

Morris Lake Road Bridge Q-10**Project Description**

This project provided for the replacement of a bridge that was washed out during a 2000 storm. Work included scoping, design and construction.

Route: **Structure No.:** 1900Q10
Project ID No.: BSUS11
Municipality: Sparta Twp.

Project Start Date: 10/1/2001
Programmed: \$875,552
Expended: \$875,552
Status: Construction completed.

Station Road Bridge (Q-08)**Project Description**

This project provided for the replacement of a bridge that was washed out during a 2000 storm. Work included scoping, design and construction.

Route: **Structure No.:** Q08
Project ID No.: BSUS09
Municipality: Sparta Twp.

Project Start Date: 10/1/2001
Programmed: \$381,871
Expended: \$381,871
Status: Construction completed.

Sussex County Summary (6 detail records)

Programmed from 1999 Bridge Bond: \$6,000,000
Programmed total: \$6,300,145; excess funds provided by county
Expended: \$6,000,000 from 1999 Bridge Bond funds
Expended total: \$6,300,145; excess funds provided by county

UNION COUNTY COMPLETED PROJECTS

Eastman Street Bridge

Project Description This project provided for the replacement of the structure over the Rahway River.

Route: **Structure No.:** 2003008

Project ID No.: BUNI03

Municipality: Cranford Twp.

Project Start Date: 7/28/2004

Programmed: \$1,280,187

Expended: \$1,732,608

Status: Construction completed on 9/20/2006.

Goodman's Crossing Bridge

Project Description This project replaced the structure over Robinson's Branch of the Rahway River.

Route: **Structure No.:** 2002027

Project ID No.: BUNI01

Municipality: Clark Twp.

Project Start Date: 3/15/2003

Programmed: \$652,274

Expended: \$652,274

Status: Construction completed on 1/10/2006.

Jefferson Avenue Bridge

Project Description

This project provided for the replacement of the structure over Robinson's Branch of the Rahway River.

Route: **Structure No.:** 2013008

Project ID No.: BUNI07

Municipality: Rahway City

Project Start Date: 12/12/2003

Programmed: \$869,546

Expended: \$869,546

Status: Construction completed on 3/26/2005.

Liberty Avenue Bridge

Project Description

This project provided for the replacement of the structure over the Elizabeth River.

Route: **Structure No.:** 2007020

Project ID No.: BUNI05

Municipality: Hillside Twp.

Project Start Date: 7/27/2004

Programmed: \$2,690,356

Expended: \$2,690,356

Status: Construction completed on 1/22/2004.

UNION COUNTY COMPLETED PROJECTS

Snyder Avenue Bridge

Project Description This project provided for the replacement of the structure over the Passaic River.

Route: **Structure No.:** 2001001

Project ID No.: BUNI10

Municipalities: Berkeley Heights Twp. and Chatham Twp.

Project Start Date: 10/22/2001

Programmed: \$265,296

Expended: \$1,330,592

Status: Construction completed on 12/9/2002.

South Street Bridge

Project Description This project provided for the replacement of the structure over Salt Brook.

Route: **Structure No.:**

Project ID No.: BUNI11

Municipality: New Providence Boro

Project Start Date: 7/23/2003

Programmed: \$375,000

Expended: \$1,508,329

Status: Construction completed on 10/4/2004.

Springfield Avenue Bridge

Project Description This project provided for the replacement of the structure over the Rahway River.

Route: **Structure No.:** 2003072

Project ID No.: BUNI04

Municipality: Cranford Twp.

Project Start Date: 10/17/2002

Programmed: \$1,491,571

Expended: \$1,491,571

Status: Construction completed on 11/12/2003.

Union Avenue Bridge over Elizabeth River

Project Description This project provided for the replacement of the structure over the Elizabeth River.

Route: **Structure No.:** 2019040

Project ID No.: BUNI09

Municipality: Union Twp.

Project Start Date:

Programmed: \$594,911

Expended: \$594,911

Status: Construction completed on 8/29/2006.

UNION COUNTY COMPLETED PROJECTS

Union Avenue Bridge over Green Brook

Project Description This project provided for the replacement of the structure over Green Brook.

Route: **Structure No.:** 2016059

Project ID No.: BUNI08

Municipality: Scotch Plains Twp.

Project Start Date: 2/3/2003

Programmed: \$618,400

Expended: \$618,400

Status: Construction completed on 7/21/2003.

Valley Road Bridge

Project Description This project provided for the replacement of the structure over the Rahway River.

Route: **Structure No.:** 2002005

Project ID No.: BUNI02

Municipality: Clark Twp.

Project Start Date: 11/6/2002

Programmed: \$1,860,319

Expended: \$1,924,829

Status: Construction completed on 4/20/2004.

Watchung Avenue/River Road Bridge (see also Morris County portion)

Project Description This project provided for the replacement of the structure over the Passaic River.

Route: **Structure No.:** 1400515

Project ID No.: BMOR01B

Municipality: Summit City Chatham Boro

Project Start Date: 7/1/2001

Programmed: \$1,094,884

Expended: \$1,094,884

Status: Construction completed on 6/18/2004.

Farragut Road Bridge

Project Description

Route: **Structure No.:**

Project ID No.: **Municipality:**

Project Start Date:

Programmed: \$245,256

Expended: \$1,867,706

Status: Construction completed on 5/13/2008.

Union County Summary (12 detail records)

Programmed: \$12,038,000 from 1999 Bridge Bond funds

Expended: \$12,038,000 from 1999 Bridge Bond funds;

Total Expended: \$16,376,006; excess funds provided by county

WARREN COUNTY COMPLETED PROJECTS

County Route 602 Bridge (CB 04053)

Project Description This project provided for the rehabilitation of the arch over Blair Creek.

Route: CR 602 **Structure No.:** 2100453

Project ID No.: BWAR02

Municipality: Blairstown Twp.

Project Start Date: 6/1/2003

Programmed: \$250,000

Expended: \$224,921

Status: Project completed 5/31/2006.

County Route 605 Bridge (CB 13006)

Project Description This project provided for the replacement of the structure over a tributary of the Delaware River.

Route: CR 605 **Structure No.:** 2101306

Project ID No.: BWAR06

Municipality: Knowlton Twp.

Project Start Date: 3/17/2003

Programmed: \$510,000

Expended: \$407,888

Status: Project completed 9/23/2003.

County Route 633 Bridge (CB 05087)

Project Description This project provided for the replacement of the existing structure over Pohatcong Creek.

Route: CR 633 **Structure No.:** 2100587

Project ID No.: BWAR08

Municipality: Franklin Twp.

Project Start Date: 8/23/2004

Programmed: \$900,000

Expended: \$1,052,699

Status: Project completed 10/5/2005.

East Crisman Road Bridge (CB 04015)

Project Description

This project provided for the rehabilitation of the arch over the Paulins Kill River.

Route: **Structure No.:** 2100415

Project ID No.: BWAR01

Municipality: Blairstown Twp.

Project Start Date: 5/16/2005

Programmed: \$250,000

Expended: \$224,921

Status: Project completed 5/31/2006.

WARREN COUNTY COMPLETED PROJECTS

Jenny Jump Road Bridge (CB 11041)

Project Description This project provided for the rehabilitation of the arch over Trout Brook.

Route: **Structure No.:** 2101141

Project ID No.: BWAR03

Municipality: Hope Twp. **Project Start Date:** 5/16/2005

Programmed: \$250,000

Expended: \$224,921

Status: Project completed 5/31/2006.

Kings Highway Bridge (CB 16004) (see also Morris County portion)

Project Description This project provided for the replacement of the structure over the Musconetcong River.

Route: **Structure No.:** 2101604

Project ID No.: BWAR09A

Municipalities: Mansfield Twp. and Washington Twp. **Project Start Date:** 3/8/2005

Programmed: \$700,000

Expended: \$976,926

Status: This is a bi-county bridge with Warren and Morris Counties. Warren County's share was \$700,000; Morris County's share was \$700,000. Project completed 8/21/2006.

New Hampton Road Bridge (CB 22024)

Project Description This project provided for the replacement of the structure over the Musconetcong River.

Route: **Structure No.:** 2102224

Project ID No.: BWAR11A

Municipalities: Washington Twp. and Lebanon Twp. **Project Start Date:** 8/14/2006

Programmed: \$700,000

Expended: \$477,230

Status: This is a bi-county bridge. Warren County's share was \$700,000 which was funded with Bridge Bond Funds. Hunterdon County's share was \$700,000 which was funded with county funds. Project completed 9/5/2007.

Plane Hill Road Bridge (CB 22016)

Project Description This project provided for the rehabilitation of the masonry arch over the Pohatcong Creek

Route: **Structure No.:** 2102216

Project ID No.: BWAR12

Municipality: Washington Township **Project Start Date:** 10/7/2002

Programmed: \$90,000

Expended: \$79,506

Status: Project completed 1/29/2004.

South Wandling Avenue Bridge (CB 21001)

Project Description This project provided for the replacement of the structure over Shabbecong Creek.

Route: **Structure No.:** 2102101

Project ID No.: BWAR10

Municipality: Washington Boro **Project Start Date:** 6/1/2005

Programmed: \$500,000

Expended: \$577,254

Status: Project completed 1/5/2006.

WARREN COUNTY COMPLETED PROJECTS

Stephensburg Road Bridge (CB 16006)

Project Description This project provided for the rehabilitation of the arch over the Musconetcong River.

Route: **Structure No.:** 2101606

Project ID No.: BWAR04

Municipality: Mansfield Twp.

Project Start Date: 5/16/2005

Programmed: \$250,000

Expended: \$253,588

Status: Project completed 5/31/2006.

Stryker's Road Bridge CB 15016

Project Description This project provided for the replacement of the structure over Lopatcong Creek

Route: **Structure No.:** 2101516

Project ID No.: BWAR13

Municipalities: Lopatcong Twp. and Greenwich Twp.

Project Start Date: 5/1/2010

Programmed: \$800,000

Expended: \$807,175

Status: Project completed December 2010.

Wolverton Road Bridge (CB 05044)

Project Description This project provided for the rehabilitation, to include widening as well as a new deck, of the structure over the Musconetcong River.

Route: **Structure No.:** 2100544

Project ID No.: BWAR07A

Municipalities: Franklin Twp. and Bethlehem Twp.

Project Start Date: 10/1/2004

Programmed: \$800,000

Expended: \$692,972

Status: This is a bi-county bridge. Warren County's share was \$800,000 which was funded with bridge bond funds. Hunterdon County's share was \$800,000 which was funded with county funds. Project completed 8/15/2006.

Warren County Summary (12 detail records)

Programmed: \$6,000,000

Expended: \$6,000,000

Grand Total for all projects	Programmed	\$500,000,000
	Expended	\$458,915,709