

# **STATEWIDE TRANSPORTATION AND LOCAL BRIDGE BOND ACT OF 1999**

## **STATUS REPORT 2012**

**New Jersey Department of Transportation  
Division of Local Aid and Economic Development**

## TABLE OF CONTENTS

	<u>Page</u>
Introduction .....	1
Summary Table .....	2
NJDOT Projects and Programs .....	3
NJ TRANSIT Corporation Projects .....	15
Bridge Bond – Discretionary .....	16
<u>County Projects</u>	
Atlantic .....	22
Bergen .....	26
Burlington .....	31
Camden .....	34
Cape May .....	35
Cumberland .....	36
Essex .....	42
Gloucester .....	49
Hudson .....	51
Hunterdon .....	54
Mercer .....	57
Middlesex .....	60
Monmouth .....	62
Morris .....	66
Ocean .....	69
Passaic .....	71
Salem .....	74
Somerset .....	76
Sussex .....	80
Union .....	82
Warren .....	85

# STATEWIDE TRANSPORTATION AND LOCAL BRIDGE BOND ACT OF 1999

## STATUS REPORT INTRODUCTION

As directed by Section 26 of the Statewide Transportation and Local Bridge Bond Act of 1999, P.L. 1999, c.181, (the “Act”) the Department of Transportation makes the following report on the status of funds provided by the Act and the status of projects financed with those funds.

The Act authorized the issuance of \$500 million in bonds and created the 1999 Statewide Transportation and Local Bridge Fund to finance the rehabilitation and improvement of the State transportation system. Through three separate bond appropriations (P.L. 2000, c.11; P.L. 2000, c.155 and P.L. 2001, c.239), \$250 million was made available as grants to county and municipal governments for the rehabilitation and improvement of structurally deficient bridges carrying county and municipal roads and \$250 million was made available to the Department and New Jersey Transit Corporation for statewide transportation projects. Of the \$250 million appropriated for statewide transportation projects, \$246,929,718 (98.8%) has been expended as of April 30, 2012.

Of the \$250 million appropriated for local bridge projects, \$231,715,368 (92.7%) has been expended as of April 30, 2012. This represents a 7.7% increase in expended funds between the period of April 30, 2011 and April 30, 2012. For this purpose, “expended” means that funds have been paid or are under contract to the county vendor. The remaining \$18,284,632 has been distributed to the counties for approved programs, but has not yet been expended. Through an established reporting process, the Department encourages county and municipal governments to spend the funds appropriated to them.

The table on the following page summarizes expenditures for the Department, NJ TRANSIT and each county. A detailed report on project status, both active and completed, using Department information and information provided by NJ Transit and the counties is on the pages that follow.

## 1999 BRIDGE BOND SUMMARY

	PROGRAMMED	EXPENDED	UNEXPENDED
NJDOT	\$170,000,000	\$166,929,718	\$3,070,282
NJ Transit	\$80,000,000	\$80,000,000	- 0 -
Bridge Bond – Discretionary	\$25,000,000	\$15,751,844	\$9,248,156
ATLANTIC	\$8,061,000	\$5,368,735	\$2,692,265
BERGEN	\$18,417,000	\$15,008,081	\$3,408,919
BURLINGTON	\$9,459,000	\$9,459,000	- 0 -
CAMDEN	\$9,069,000	\$9,069,000	- 0 -
CAPE MAY	\$6,000,000	\$6,000,000	- 0 -
CUMBERLAND	\$6,000,000	\$5,899,889	\$100,111
ESSEX	\$16,077,000	\$15,961,514	\$115,486
GLOUCESTER	\$6,000,000	\$6,000,000	- 0 -
HUDSON	\$10,489,000	\$10,489,000	- 0 -
HUNTERDON	\$7,739,000	\$7,157,012	\$581,988
MERCER	\$10,570,000	\$8,510,968	\$2,059,032
MIDDLESEX	\$11,012,000	\$10,933,325	\$78,675
MONMOUTH	\$25,000,000	\$25,000,000	- 0 -
MORRIS	\$10,162,000	\$10,162,000	- 0 -
OCEAN	\$9,690,000	\$9,690,000	- 0 -
PASSAIC	\$16,624,000	\$16,624,000	- 0 -
SALEM	\$6,000,000	\$6,000,000	- 0 -
SOMERSET	\$14,593,000	\$14,593,000	- 0 -
SUSSEX	\$6,000,000	\$6,000,000	- 0 -
UNION	\$12,038,000	\$12,038,000	- 0 -
WARREN	\$6,000,000	\$6,000,000	- 0 -
<b>TOTAL</b>	<b>\$500,000,000</b>	<b>\$478,645,086</b>	<b>\$21,354,914</b>



## **Airport Safety Fund**

### **Project Description**

This is an ongoing program for safety and other improvements at New Jersey's public-use airports.

**Route:** **Structure No.:** N/A

**Project ID No.:** X02

**Municipalities:** Various

### **Project Start Date:**

**Programmed:** \$5,000,000

**Expended:** \$4,879,016

**Status:** The fund was used to complete several airport improvement projects. \$120,984 of the programmed amount is uncommitted.

## **Betterments, Bridge Preservation**

### **Project Description**

This is an ongoing program of minor improvements to the state highway system for bridge maintenance repair contracts, repair parts, and miscellaneous needs for emergent projects.

**Route:** **Structure No.:** N/A

**Project ID No.:** X72A

**Municipalities:** Various

### **Project Start Date:**

**Programmed:** \$10,959,068

**Expended:** \$10,936,766

**Status:** The Betterments, Bridge Preservation line item is an annual program line item. The funding of this line item is based upon available funds. Projects specifically selected during FY 2001 were funded by the 1999 Bridge Bond funds. Projects were not identified prior to the fiscal year, but arose during the year as identified by inspection and were issued to Maintenance by way of work orders. \$22,302 of the programmed amount is uncommitted.

## **Betterments, Roadway Preservation**

### **Project Description**

This is an ongoing program of minor improvements to the state highway system for miscellaneous maintenance repair contracts, repair parts, miscellaneous needs for emergent projects, handicap ramps, and drainage rehabilitation/maintenance.

**Route:** **Structure No.:** N/A

**Project ID No.:** X72B

**Municipalities:** Various

### **Project Start Date:**

**Programmed:** \$6,700,540

**Expended:** \$6,681,266

**Status:** The Betterments, Roadway Preservation line item is an annual program line item. The funding of this line item is based upon available funds. Projects specifically selected during FY 2001 were funded by the 1999 Bridge Bond funds. Projects were not identified prior to the fiscal year, but arose during the year as identified by inspection and were issued to Maintenance by way of work orders. \$19,274 of the programmed amount is uncommitted.

**Betterments, Safety****Project Description**

This is an ongoing program of minor improvements to the state highway system such as beam guide rail and impact attenuators, as well as safety fencing.

**Route:** **Structure No.:** N/A

**Project ID No.:** X72C

**Municipalities:** Various

**Project Start Date:**

**Programmed:** \$5,015,177

**Expended:** \$5,015,177

**Status:** The Betterments, Safety line item is an annual program line item. The funding of the line item is based upon available funds. Projects specifically selected during FY 2001 and FY 2002 were funded by the 1999 Bridge Bond funds. Projects were not identified prior to the fiscal years, but arose as identified by inspection and were issued to Maintenance by way of work orders.

**Bridge Maintenance, Movable Bridges****Project Description**

This program provides funding for minor improvements, repair, and preventive maintenance by NJDOT maintenance crews for drawbridges on the state highway system. Improvements may include lubrication of drawbridges, diesel engine maintenance, and system repairs.

**Route:** **Structure No.:** N/A

**Project ID No.:** 98318

**Municipalities:** Various

**Project Start Date:**

**Programmed:** \$727,504

**Expended:** \$727,504

**Status:** The Bridge Maintenance, Movable Bridges line item is an annual program line item. The funding of this line item is based upon available funds. Projects specifically selected during FY 2001 were funded by the 1999 Bridge Bond funds. Projects were not identified prior to the fiscal year, but arose during the year as identified by inspection and were issued to Maintenance by way of work orders.

**Bridge, Emergency Repair****Project Description**

This program allows NJDOT to obtain emergency, technical consultant assistance for inspection and repair design when the safety of a bridge(s) is compromised due to a collision or flood damage, etc. Consultants are available to assist Department personnel on an as-needed basis.

**Route:** **Structure No.:** N/A

**Project ID No.:** 98315

**Municipalities:** Various

**Project Start Date:**

**Programmed:** \$13,831,864

**Expended:** \$13,684,134

**Status:** The Bridge, Emergency Repair line item is an annual program line item. The funding of this line item is based upon available funds. The projects specifically selected during the FY 2001 were funded by the 1999 Bridge Bond funds. Projects were not identified prior to the fiscal year, but arose during the year as identified by inspection and were issued to Maintenance by way of work orders. \$147,730 of the programmed amount is unexpended.



## **Doremus Avenue Bridge**

### **Project Description**

The existing structure which carried two 12-foot travel lanes with no shoulders was replaced with a new structure that carries four 12-foot travel lanes and two 8-foot shoulders. This project was part of Phase I of Portway, a series of Department projects to improve intermodal facilities and support domestic and global commerce.

**Route:** **Structure No.:** 0751160

**Project ID No.:** L020

**Municipality:** Newark City

### **Project Start Date:**

**Programmed:** \$23,728,188

**Expended:** \$23,599,064

**Status:** Construction was completed August 2004. \$129,124 of the programmed amount is uncommitted.

## **Drainage Rehabilitation and Maintenance, State**

### **Project Description**

This program provides for the rehabilitation and maintenance of state highway drainage systems, and may include drainage clean out, removal and disposal of material, sweeping, video inspection, salary costs, and acquisition and maintenance of specialized equipment.

**Route:** **Structure No.:** N/A

**Project ID No.:** X154

**Municipalities:** Various

### **Project Start Date:**

**Programmed:** \$3,310,795

**Expended:** \$3,309,165

**Status:** The Drainage Rehabilitation and Maintenance line item is an annual program line item. The funding of this line item is based upon available funds. Projects specifically selected during FY 2001 were funded by the 1999 Bridge Bond funds. Projects not identified prior to the fiscal year, but that arose during the year as identified by inspection were issued to Maintenance by way of work orders. \$1,630 of the programmed amount is uncommitted.

## **Electrical Facilities**

### **Project Description**

This program provides for the replacement, repair, preservation, and installation of electrical facilities along the state highway system. Included in this program are highway lighting, sign lighting, cathodic protection for bridges, road weather information systems, traffic counting/monitoring sites, and emergency call boxes.

**Route:** **Structure No.:** N/A

**Project ID No.:** X241

**Municipalities:** Various

### **Project Start Date:**

**Programmed:** \$800,000

**Expended:** \$799,888

**Status:** The Electrical Facilities line item is an annual program line item. The funding of the line item is based upon available funds. Projects specifically selected during the FY 2001 are funded by the 1999 Bridge Bond funds. Projects not identified prior to the fiscal year, but that arose during the year as identified by inspection were issued to Maintenance by way of work orders. \$112 of the programmed amount is uncommitted.



## **Orphan Bridge Emergency Repairs**

### **Project Description**

This program provides funding for emergency repairs to orphan bridges over railroads which are identified during ongoing bridge inspections. These repairs are accomplished by a DOT contractor through work orders as priority situations are identified.

**Route:** **Structure No.:** N/A

**Project ID No.:** 99372

**Municipalities:** Various

### **Project Start Date:**

**Programmed, Revised:** \$918,136

**Expended:** \$907,858

**Status:** The Orphan Bridge Emergency Repairs line item is an annual program line item. The funding of this line item is based upon available funds. Projects specifically selected during the FY 2001 were funded by the 1999 Bridge Bond funds. Projects not identified prior to the fiscal year, but that arose during the year as identified by inspection were issued to Maintenance by way of work orders. Of the original amount programmed, \$750,000 was transferred to Betterments, Bridge and \$3,031,864 was transferred to Bridge Emergency Repairs. \$10,278 of the programmed amount is uncommitted.

## **Pedestrian Projects, Local System**

### **Project Description**

This program addresses locally initiated pedestrian access and safety projects.

**Route:** **Structure No.:** N/A

**Project ID No.:** 99358

**Municipalities:** Various

### **Project Start Date:**

**Programmed:** \$4,000,000

**Expended:** \$3,868,335

**Status:** \$131,665 of the programmed amount is uncommitted.

## **Planning and Research, State**

### **Project Description**

This program provided for planning activities which included needs assessments, geometric deficiencies, local aid assistance, congestion management, travel market analysis, formulation of a new statewide plan, demographics, facilitating/implementing intermodalism, access management plans, transportation policy, equipment, modeling, clean air initiatives, data collection equipment, deployment of new technology initiatives and research initiatives.

**Route:** **Structure No.:** N/A

**Project ID No.:** X140

**Municipalities:** Various

### **Project Start Date:**

**Programmed:** \$2,000,000

**Expended:** \$1,880,358

**Status:** All work was completed for six contracts. Two contracts have been closed out and two contracts are proceeding through close out. One contract has final invoice pending payment; once paid, closeout will proceed. The last contract is pending audit acceptance by DOT Accounting; once complete, audit invoice will be submitted for payment and then closeout will proceed. \$119,642 of the programmed amount is unexpended.



**Route 28, Bridgewater Twp., Drainage**

**Project Description** This project was to address an identified drainage problem on westbound Route 28 which causes flooding during moderate rainfalls. Conditions noted include a pavement depression that causes ponding up to the centerline of the roadway, runoff from local businesses onto the roadway, and inlets that are partially clogged.

**Route:** 28 **Structure No.:** N/A

**Project ID No.:** 96026

**Municipality:** Bridgewater Twp.

**Project Start Date:**

**Programmed, Revised:** \$0

**Expended:** \$0

**Status:** The original amount programmed (\$290,000) has been transferred to the Freight Program.

**Route 28, Somerset County Resurfacing****Project Description**

This project included resurfacing, minor intersection improvements, and other minor improvements in support of Somerset County's regional center transportation plan.

**Route:** 28 **Structure No.:** N/A

**Project ID No.:** 99371

**Municipality:** Raritan Boro  
Somerville Boro

Bridgewater Twp.

**Project Start Date:**

**Programmed:** \$3,500,000

**Expended:** \$3,271,057

**Status:** Funding was used for two construction projects. Monroe Street at Route 28 – construction began summer 2006 and completed December 2006. Rt. 28 corridor improvements – construction began summer 2007 and completed August 2008. \$228,943 of the programmed amount is unexpended; \$171,893 is uncommitted.

**Route 33 Business, Howell Road****Project Description**

The proposed improvements included exclusive left-turn lanes for each approach and also exclusive right-turn lanes for the Route 33 approaches. The Oakerson Road terminus was to be relocated to the west by approximately 460 feet.

**Route:** 33 Business **Structure No.:** N/A

**Project ID No.:** 174D

**Municipality:** Howell Twp.

**Project Start Date:**

**Programmed:** \$837,516

**Expended:** \$837,516

**Status:** This project was withdrawn due to lack of local support. Right-of-way was not purchased.

**Route 33 Business, Route 79 (South Street)****Project Description**

The proposed improvements were to include exclusive left-turn lanes for the Route 79 approaches.

**Route:** 33 Business **Structure No.:** 1332150

**Project ID No.:** 174C

**Municipality:** Freehold Boro

**Project Start Date:**

**Programmed:** \$150,000

**Expended:** \$150,000

**Status:** This project was withdrawn due to lack of local support. Right-of-way was not purchased.

**Route 46 (43)****Project Description**

This project included signing upgrades, installation of new lighting, geometric improvements, new guide rail installation, roadway resurfacing, bridge deck replacements, and acceleration/deceleration lane construction.

**Route:** 46 **Structure No.:** Various

**Project ID No.:** 9116

**Municipality:** Wayne Twp.

**Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

**Status:** As reported by Project Manager, construction began August 2005 and completed November 2008 using other funds.

**Route 47, Main Street****Project Description**

This project would have addressed intersection improvements at Route 47 and Main Street (CR 610), including left-turn slots, center-turn lane, new traffic signals, and restriping.

**Route:** 47 **Structure No.:** N/A

**Project ID No.:** 2149C

**Municipality:** Dennis Twp.

**Project Start Date:**

**Programmed, Revised:** \$0

**Expended:** \$0

**Status:** The original amount programmed (\$750,000) has been transferred to the Freight Program.

**Route 73, Edgewood Avenue, Drainage****Project Description**

This project would have addressed an identified drainage problem that results in flooding on the northbound side of Route 73. Conditions noted included an outfall pipe which is partially buried, as well as the grass berm adjacent to the outside shoulder which restricts water from flowing downstream into the existing ditch.

**Route:** 73 **Structure No.:** N/A

**Project ID No.:** 96000

**Municipality:** Berlin Twp.

**Project Start Date:**

**Programmed, Revised:** \$0

**Expended:** \$0

**Status:** Of the original amount programmed (\$100,000), \$60,000 was transferred to the Freight Program and \$40,000 was transferred to Bridge Betterments.

**Route 130, Burlington County Access Improvements****Project Description**

This project provided for construction of access improvements on Route 130 along with associated roadway improvements to serve a station and park and ride on the SNJLRTS as well as the food distribution center.

**Route:** 130 **Structure No.:** N/A

**Project ID No.:** 891

**Municipalities:** Burlington Twp. and Florence Twp.

**Project Start Date:**

**Programmed, Revised:** \$879,052

**Expended:** \$879,052

**Status:** Of the original \$5,000,000 programmed, the balance of \$4,120,948 was transferred to the Freight Program.

**Route 130, Westfield Avenue/Pochack Creek, Drainage****Project Description**

This project would have provided for drainage improvements along Route 130 and Westfield Avenue. Flooding occurs approximately three to five times a year along Pochack Creek, often resulting in the closure of Route 130. Drainage basins were to be constructed along Pochack Creek, upstream and downstream of Route 130. The project began at Walnut Avenue and continued downstream to Route 90. A culvert would have been constructed to allow excess stormwater to bypass an industrial park, Route 130, and an adjoining cemetery. The existing creek flows through the Crescent Burial Park and causes extensive flooding; a basin within the cemetery would have reduced flooding in the cemetery. No disturbance of graves was anticipated.

**Route:** 130 **Structure No.:** 0422155

**Project ID No.:** 9303

**Municipality:** Pennsauken Twp.

**Project Start Date:**

**Programmed, Revised:** \$34,315

**Expended:** \$34,315

**Status:** This project was withdrawn on 1/15/03 due to lack of community support. Of the original \$1,200,000 programmed, the balance of \$1,165,685 was transferred to the Freight Program.

## **Sign Structure Inspection**

### **Project Description**

This program provided for the inspection of overhead and cantilever sign structures on state roadways. The latest inventory indicates there are over 1175 sign structures, including overhead, cantilever, and variable sign message (VMS) structures, on state routes. There have been several near failures of these structures.

**Route:** **Structure No.:** N/A

**Project ID No.:** X239

**Municipalities:** Various

### **Project Start Date:**

**Programmed:** \$1,000,000

**Expended:** \$943,476

**Status:** \$56,524 of the programmed amount is uncommitted.

## **Signs Program, Statewide**

### **Project Description**

This program provides for the systematic upgrade of state highway signs, including refurbishing of deteriorated signs, installation of new signs, and improvement and updating of messages.

**Route:** **Structure No.:** N/A

**Project ID No.:** X39

**Municipalities:** Various

### **Project Start Date:**

**Programmed:** \$1,000,000

**Expended:** \$985,962

**Status:** The Signs Program is an annual program line item. The funding of the line item is based upon available funds. Projects specifically selected during FY 2000 were funded by 1999 Bridge Bond funds. Projects not identified prior to the fiscal year, but that arose during the year as identified by inspection were issued to Maintenance by way of work orders. \$14,038 of the programmed amount is uncommitted.

## **Traffic Signal Replacement**

### **Project Description**

This program provides for the purchase of materials and installation of new and upgraded traffic signals statewide and related improvements to the operation of signals.

**Route:** **Structure No.:** N/A

**Project ID No.:** X47

**Municipalities:** Various

### **Project Start Date:**

**Programmed:** \$3,163,410

**Expended:** \$3,163,409

**Status:**

## **NJDOT Summary** (36 records)

Programmed: \$170,000,000

Expended: \$166,929,718

## NJ TRANSIT COMPLETED PROJECTS

---

### **Bergen Tunnel**

#### **Project Description**

This project provided the rehabilitation and waterproofing of the 124 year old north tube of the Bergen Tunnel on the Morris & Essex Lines to replace brick liner and install new lighting, ventilation and emergency egress in anticipation of increased train traffic as a result of the Secaucus Transfer Station.

**Route:** **Structure No.:** N/A

**Project ID No.:** BNJT01

**Municipality:** Jersey City

**Project Start Date:** 4/1/2001

**Programmed:** \$32,488,515

**Expended:** \$32,488,515

**Status:** Project completed.

### **Hoboken Yard "B"**

#### **Project Description**

This project provided for the expansion of the train storage yard serving Hoboken Terminal to accommodate increased storage (from 42 to 56 train sets) which was needed to provide additional rail service when the Secaucus Transfer Station opened. The project included construction of two bridges.

**Route:** **Structure No.:** N/A

**Project ID No.:** T82

**Municipality:** Hoboken City

**Project Start Date:** 3/1/2001

**Programmed:** \$24,721,118

**Expended:** \$24,721,118

**Status:**

### **Union Station, Raritan Valley Line**

#### **Project Description**

This project provided for construction of a new station complex, including commuter parking for 484 vehicles, on the Raritan Valley Line. The project included construction of a bridge for the railroad tracks over Morris Avenue.

**Route:** **Structure No.:** N/A

**Project ID No.:** BNJT02

**Municipality:** Union Twp.

**Project Start Date:** 2/1/2000

**Programmed:** \$22,790,367

**Expended:** \$22,790,367

**Status:** Bridge construction is complete; construction of station, parking lot and access drive ongoing.

### **NJ TRANSIT Summary** (3 detail records)

Programmed: \$80,000,000

Expended: \$80,000,000

**BRIDGE BOND – DISCRETIONARY ACTIVE PROJECTS**

---

**Alexander Road Bridge**

**Project Description** This project addresses the replacement of the Alexander Road Bridge over Amtrak. The overall condition of this structure is listed as critical. The bridge is structurally deficient with a sufficiency rating of 3.3 and has deteriorated to the point that it requires replacement.

**Route:** **Structure No.:** 1149173

**Project ID No.:** 99414

**Municipality:** West Windsor Twp.

**Project Start Date:** 2/1/2002

**Programmed:** \$2,567,084

**Expended:** \$1,555,234

**Status:** Alexander Road Bridge was substantially complete in March 2009. The project still has some utility work (lighting) to be completed. Outages are still needed from Amtrak to access and complete some outstanding utility relocation work. As the project progresses, outages from Amtrak have become very difficult to obtain and the frequency they are granted has greatly diminished. The project is expected to be totally complete and closed out by summer 2012. NJDOT entered into agreement with Mercer County on 8/30/2006, wherein Mercer County released \$1.6 million to the NJDOT for construction of Alexander Road Bridge. (check issued by county to NJDOT on 4/12/07).

**Franklin Viaduct (E-07)**

**Project Description** This structure is over the NYS&W RR and Wallkill River. CR 631 is a critical artery that connects Routes 23 and 94 in the north-central region of Sussex County. The bridge was built from spare parts in 1927, rebuilt in 1974, struck by a train in 1987 and then repaired. It has been recommended for replacement in the last several NBIS inspections. Due to the many undocumented repairs and reconstruction projects, there is a great potential for hidden flaws. In 1997, the NBIS brought forth a flag for such a potential hidden deficiency. Subsequent to the NBIS inspection, an in-depth inspection was performed that found a crack in one of the girder plates. This resulted in an emergency repair to the structure. The bridge has a sufficiency rating of 2.4. The county proposes to replace the structure in the same vicinity but probably not on the same alignment.

**Route:** CR 631 **Structure No.:** 1900E07

**Project ID No.:** NS9910

**Municipality:** Franklin Boro

**Project Start Date:** 6/25/2001

**Programmed:** \$10,000,000

**Expended:** \$2,034,005

**Status:** Under design. The county expects to award the construction contract in July 2012. The current project cost estimate is \$17,330,000. The programmed amount is for both engineering and construction. The expended amount reflects the invoiced amount for design work. Additional funding will come from NJDOT Discretionary Funds and Local Bridges, Future Needs Program.

## BRIDGE BOND – DISCRETIONARY COMPLETED PROJECTS

### Corson Inlet Bridge

**Project Description** This project will fund the replacement of the bridge rail system for the Ocean Drive Bridge over Corson Inlet. The bridge rail system is severely deteriorated and replacement is necessary. The replacement of the bridge rail system is part of the overall project that includes the rehabilitation of the existing Ocean Drive Bridge. The county will provide their own funds for the costs of the bridge rehabilitation and anticipates contributing \$3,180,000 of the overall construction cost estimate of \$3,580,000.

**Route:** **Structure No.:** 3100002

**Project ID No.:** BDIS10

**Municipality:** Upper Twp.

**Project Start Date:**

**Programmed:** \$400,000

**Expended:** \$400,000

**Status:** The original \$400,000 programmed was transferred from the Corson Inlet Bridge railing project to complete four Ocean Drive bridges – miscellaneous structural repairs. The Corson Inlet Bridge railing project was completed and closed in November 2009. This project was closed out in August 2010.

### Colonial Way Culvert

**Project Description** This project provided the replacement of the existing Colonial Way culvert with a new culvert.

**Route:** **Structure No.:**

**Project ID No.:** BDIS11

**Municipality:** Washington Twp.

**Project Start Date:** 7/29/2004

**Programmed:** \$150,000

**Expended:** \$106,521

**Status:** Construction completed. Final invoice was processed in April 2005.

### Ivy Avenue Bridge

**Project Description** This project provided for the replacement of a timber bridge.

**Route:** **Structure No.:** 020026M

**Project ID No.:** BDIS07

**Municipality:** Haworth Boro

**Project Start Date:**

**Programmed:** \$750,000

**Expended:** \$750,000

**Status:** Construction completed 4/20/2007.

## BRIDGE BOND – DISCRETIONARY COMPLETED PROJECTS

### Local Bridge Bond, Discretionary

**Project Description** Under the 1999 Bridge Bond Act, grants were appropriated to the county governments for the cost of construction, reconstruction, demolition, removal, replacement, improvement, repair or rebuilding of structurally deficient bridges carrying county or municipal roads.

**Route:** **Structure No.:** N/A

**Project ID No.:** 00354D1

**Municipalities:** Various

**Project Start Date:**

**Programmed:** \$5,722,701

**Expended:** \$5,142,221

**Status:**

### Main Street Bridge

**Project Description** This project provided for emergency repairs to the Main Street Bridge. The raceway culvert collapsed when a school bus traveling on Main Street passed over it.

**Route:** CR 539 **Structure No.:**

**Project ID No.:** BDIS14

**Municipality:** Allentown Boro

**Project Start Date:**

**Programmed:** \$100,000

**Expended:** \$95,441

**Status:** A construction contract in the amount of \$32,514 was awarded on March 27, 2003. An agreement dated February 23, 2004 expanded the project limits for the county to use the remaining funds. Contract 2 in the amount of \$77,617 was approved. The final voucher for the project was processed on August 28, 2008 in the amount of \$63,441. The total combined amount expended for Contracts 1 & 2 was \$ 95,441. The remaining balance of \$4,558 was requested to be cancelled by Commissioner Action dated August 28, 2008, to Account 01-0572-078-6220-044-6010.

### Maple Lake Road

#### **Project Description**

This project provided for roadway reconstruction of Maple Lake Road from Paterson-Hamburg Turnpike to the municipal boundary. This was necessary to provide a detour route while the Paterson-Hamburg Turnpike Bridge was under construction.

**Route:** **Structure No.:** N/A

**Project ID No.:** BDIS09

**Municipality:** Butler Boro

**Project Start Date:**

**Programmed:** \$200,000

**Expended:** \$200,000

**Status:** Construction completed. Final invoice paid 3/18/2008 and agreement closed 2/14/2008.



### **Paterson-Hamburg Turnpike Bridge**

**Project Description**

The Paterson-Hamburg Turnpike over Singac Brook was recently damaged by fire. This project provided necessary repairs to this structure.

**Route:** **Structure No.:** 1600140  
**Project ID No.:** BDIS08  
**Municipality:** Wayne Twp.

**Project Start Date:**

**Programmed:** \$177,050  
**Expended:** \$177,050

**Status:** Construction completed.

### **River Street Railroad Bridge**

**Project Description**

This was a joint venture between Bergen County, the City of Hackensack and the railroad to replace the old railroad bridge that currently has low clearance. The roadway under the bridge was widened to four lanes to match the adjacent approach roads.

**Route:** **Structure No.:** N/A  
**Project ID No.:** BDIS03  
**Municipality:** Hackensack City

**Project Start Date:**

**Programmed:** \$500,000  
**Expended:** \$500,000

**Status:** Construction completed.

### **Rockaway Road Bridge (Bridge T-80)**

**Project Description**

This project provided for the replacement of this structure over the north branch of the Rockaway.

**Route:** **Structure No.:** 1000039  
**Project ID No.:** BDIS01  
**Municipality:** Tewksbury Twp.

**Project Start Date:** 12/18/2001

**Programmed:** \$600,000  
**Expended:** \$600,000

**Status:** Project completed April 26, 2002.

## BRIDGE BOND – DISCRETIONARY COMPLETED PROJECTS

---

### **Roosevelt Boulevard Bridge**

#### **Project Description**

This project provided for the rehabilitation of the Roosevelt Boulevard Bridge over Crook Horn Thorofare. This bridge was used as a detour route when construction began on the Route 52 Causeway project planned in 2007. In its present condition, the Roosevelt Boulevard Bridge cannot safely carry the anticipated traffic that will use this route as a result of the detour.

**Route:** CR 623                      **Structure No.:** 0500004

**Project ID No.:** BDIS13

**Municipality:** Ocean City                      Upper Twp.

**Project Start Date:** 7/27/2004

**Programmed:** \$1,450,000

**Expended:** \$1,450,000

**Status:** Construction completed in May 2006. Final invoice processed. Cape May County provided funding above the \$1,450,000 BB-Discretionary allotment.

### **State Street Bridge**

#### **Project Description**

This project funded emergency repairs on the bridge deck.

**Route:** CR 601                      **Structure No.:** 042A001

**Project ID No.:** BDIS12

**Municipality:** Camden City

**Project Start Date:** 1/1/2004

**Programmed:** \$133,165

**Expended:** \$53,018

**Status:** The emergency repairs were completed on April 14, 2004. Final invoice was processed and project has been closed.

### **Bridge Bond – Discretionary Summary** (16 records)

Programmed: \$25,000,000

Expended: \$15,751,844

## ATLANTIC COUNTY ACTIVE PROJECTS

**Atsion/Middle Road Bridge**

**Project Description** This project will provide for the replacement of Bridge H12 over the Great Swamp Branch. The work will include scoping/preliminary engineering, final design & permitting, construction and inspection services.

**Route:** CR 613 **Structure No.:** 01H0012

**Project ID No.:** BATL06

**Municipality:** Hammonton Town

**Project Start Date:** 1/20/2003

**Programmed:** \$292,337

**Expended:** \$0

**Status:** The scoping/preliminary engineering phase is 83% complete and is expected to be completed December 2012; funded with \$122,500 in BB-89 funds. The final design & permitting phase, construction, and construction inspection are currently programmed with \$292,337 in BB-99 funds. However, the County has submitted an amended application to reallocate these funds to the English Creek Bridge (project ID No. BATL10). Therefore, the project will be funded with other funds to be determined.

**Dorset Avenue Bridge over Inside Thorofare (Rehabilitation)****Project Description**

This project will provide for the structural rehabilitation and mechanical & electrical repairs of bridge V-1 over Inside Thorofare. The work will include construction & inspection services.

**Route:** CR 629 **Structure No.:** 01V0001

**Project ID No.:** BATL11

**Municipality:** Ventnor City

**Project Start Date:** 12/1/2009

**Programmed:** \$2,275,243

**Expended:** \$1,618,660

**Status:** Phase 1 (structural, mechanical & electrical repairs) of the construction is 100% complete; Phase 2 (sandblast and paint) has taken place Spring 2011 and the total project is substantially complete. The construction phase was funded with \$2,068,402 in BB-99 funds, \$870,000 FY09 LBFN funds and \$870,000 in FY10 LBFN funds. The construction inspection & material testing phase ran currently with the construction phase; the funding is \$206,840 in BB-99 funds, \$130,000 in FY09 LBFN and \$130,000 in FY10 LBFN funds.

**Eighth Street (Municipal Street) Bridge****Project Description**

This project will provide for the replacement of Bridge BV-7 over Hospitality Branch. The work will include Scoping, Preliminary Engineering, Final Design, Construction and Inspection Services.

**Route:** **Structure No.:** 01BV007

**Project ID No.:** BATL04

**Municipality:** Folsom Boro

**Project Start Date:** 1/20/2003

**Programmed:** \$245,000

**Expended:** \$5,000

**Status:** The scoping/preliminary engineering phase is 98% complete; funded with \$34,076.93 in BB-83 funds \$115,863.07 in BB-89 funds and \$5,000 in BB-99 funds. The final design/permitting phase is currently programmed with \$240,000 in BB-99 funds. However, the County has submitted an amended application to reallocate these funds to the English Creek Bridge (project ID No. BATL10). Therefore, the project will be funded with other funds to be determined.

## ATLANTIC COUNTY ACTIVE PROJECTS

**Somers Point-Mays Landing Road Bridge over English Creek****Project Description**

This project will provide for the replacement of Bridge EH-21 over Patcong Creek. The work will include final design & permitting.

**Route:** CR 559                      **Structure No.:** 01EH021

**Project ID No.:** BATL10

**Municipality:** Egg Harbor Twp.

**Project Start Date:** 1/1/2009

**Programmed:** \$572,200

**Expended:** \$448,475

**Status:** The final design & permitting phase is 85% complete and is expected to be completed in 2012; funded with \$572,200 in BB-99 funds. The County is in the process of ROW acquisition. The construction phase is expected to begin in Spring 2012 and be completed within two years. The County has submitted an amended application to reallocate all unencumbered BB-99 funds totaling approximately \$1,720,000 to the English Creek Bridge. The remaining funds will come from the FY 2000 LBRP, FY 2011 LBFN and FY 2009 & FY 2010 ATP funding sources.

English Creek Bridge (EH-21) was damaged by Hurricane Irene and has been closed ever since.

**Somers Point-Mays Landing Road Bridge over Lakes Creek****Project Description**

This project will provide for the replacement of Bridge EH-29 over Lakes Creek. Work will include scoping/preliminary engineering, final design and permitting, construction and inspection services.

**Route:** CR 559                      **Structure No.:** 01EH029

**Project ID No.:** BATL01

**Municipality:** Egg Harbor Twp.

**Project Start Date:** 11/1/2002

**Programmed:** \$321,625

**Expended:** \$0

**Status:** The scoping/preliminary engineering phase is 85% complete and is expected to be completed December 2012, funded with \$125,000 in BB-83 funds, \$281 in BB-89 funds and \$11,625 in BB-99 funds. The final design & permitting and ROW acquisition are currently programmed with \$310,000 in BB-99 funds. However, the County has submitted an amended application to reallocate these funds to the English Creek Bridge (project ID No. BATL10). Therefore, the project will be funded with other funds to be determined.

**Somers Point-Mays Landing Road Bridge over Patcong Creek****Project Description**

This project will provide for the scoping/preliminary design phase for the replacement of Bridge EH-32 over Patcong Creek.

**Route:** CR 559                      **Structure No.:** 01EH032

**Project ID No.:** BATL07

**Municipality:** Egg Harbor Twp.                      Somers Point City

**Project Start Date:** 1/20/2003

**Programmed:** \$314,450

**Expended:** \$311,569

**Status:** The scoping/preliminary engineering phase is 95% complete, funded with \$314,450 in BB-99 funds. The final design & permitting phase is expected to begin in January 2013 and be completed December 2014. The construction phase is expected to begin June 2015 and be completed November 2016. Funding has not yet been determined for design and construction.

## **Weymouth Road Bridges**

### **Project Description**

This project will provide for the replacement of Bridges HML22 and HML23 over Great Egg Harbor River. The work will include scoping/preliminary engineering, final design & permitting, construction and inspection services.

**Route:** CR 559

**Structure Nos.:** 01HML22 & 01HML23

**Project ID No.:** BATL05

**Municipality:** Hamilton Twp.

**Project Start Date:** 5/2/2003

**Programmed:** \$31,577

**Expended:** \$31,577

**Status:** Bridge HML-22 was closed in October 2009 due to the severe deterioration of the structure. A superstructure rehabilitation project using County funding was completed in June 2010. It has been determined that immediate replacement of the bridge is no longer warranted since the bridge is no longer structurally deficient and its sufficiency rating has been greatly improved. The County will revise the scoping documentation to make the recommendation of “no build” the preferred alternative and will close out the scoping/preliminary phase. Previously programmed funding has been reallocated to other projects within the program.

## **Zion Road Bridge**

### **Project Description**

This project will provide for the replacement of Bridge EH-10 over Patcong Creek. The work will include scoping/preliminary engineering, final design & permitting, construction and inspection services.

**Route:** CR 615

**Structure No.:** 10EH010

**Project ID No.:** BATL03

**Municipality:** Egg Harbor Twp.

**Project Start Date:** 11/1/2002

**Programmed:** \$1,172,701

**Expended:** \$117,587

**Status:** The scoping/preliminary engineering phase is complete; funded with \$125,000 in BB-83 funds and \$23,889 in BB-89 funds. The final design & permitting phase began March 2011 and is approximately 40% complete; the funding is \$1,056 in BB-89 funds and \$296,944 in BB-99 funds. The construction phase is expected to begin September 2013 and be completed May 2014. The ROW acquisition, construction and construction inspection are currently programmed with \$875,757 in BB-99 funds. However, the County has submitted an amended application to reallocate these funds to the English Creek Bridge (project ID No. BATL10). Therefore, the project will be funded with other funds to be determined.



**Brookside Avenue Bridge****Project Description**

This project will provide for the replacement of the structure over the Ho-Ho-Kus Brook.

**Route:** **Structure No.:** 020001B

**Project ID No.:** BBER03

**Municipality:** Allendale Boro

**Project Start Date:** March 2011

**Programmed:** \$550,000

**Expended:** \$75,650

**Status:** Under design; to bid in 2012. Additional \$1,000,000 from the 2011 Local Bridges funds allocated to project. Estimated construction cost \$1,859,000.

**Century Road Bridge****Project Description**

Rehabilitation of existing bridge over the Sprout Brook.

**Route:** **Structure No.:** 020046B

**Project ID No.:** BBER16

**Municipality:** Paramus Borough

**Project Start Date:** March 2011

**Programmed:** \$1,900,000

**Expended:** \$198,335

**Status:** Under design; to be bid in December 2012

**Court Street Bridge****Project Description**

This project will provide for the rehabilitation of the structure over the Hackensack River.

**Route:** **Structure No.:** 020004A

**Project ID No.:** BBER01

**Municipality:** Hackensack City Bogota Boro

**Project Start Date:** July 2010

**Programmed:** \$3,875,626

**Expended:** \$3,875,626

**Status:** Project awarded and approved by the NJDOT on June 1, 2010. Additional funding provided by the Federal Aid ARRA stimulus program. Anticipated completion date is May 2012.

**Elm Street Bridge**

**Project Description** This project will provide for the rehabilitation of the structure over the Hackensack River.

**Route:** **Structure No.:** 020044B

**Project ID No.:** BBER10

**Municipality:** Oradell Boro

**Project Start Date:** June 2011

**Programmed:** \$1,000,000

**Expended:** \$248,700

**Status:** Under design; to be bid in 2012.

**Status:** Under construction; anticipated completion April 2012.

**Status:** Under design; to be bid in 2012. Additional \$1,000,000 from the 2011 Local Bridges funds allocated to project.

**Status:** Under design; to be bid in July 2012.

**Municipality:** Saddle River Boro

**Status:** Under design; to be bid in 2012.

## BERGEN COUNTY ACTIVE PROJECTS

---

### Paris Avenue Bridge

**Project Description**

This project will provide for the replacement of the structure over the Sparkill Brook.

**Route:** **Structure No.:** 020055A

**Project ID No.:** BBER13

**Municipality:** Rockleigh Boro

**Project Start Date:** October 2010

**Programmed:** \$500,000

**Expended:** \$803,070

**Status:** Under construction. Additional \$1,000,000 of 2010 Bridge Initiative funds allocated to project.

### Passaic Street Bridge (Wall Street Bridge)

**Project Description**

Rehabilitation of existing bridge over the Passaic River.

**Route:** **Structure No.:** 020021C

**Project ID No.:**

**Municipality:** Garfield City

**Project Start Date:** October 2010

**Programmed:** \$1,500,000

**Expended:** \$1,745,684

**Status:** Under construction.

### West Crescent Avenue Bridge

**Project Description**

Replacement of the existing bridge over the Ho-Ho-Kus Brook.

**Route:** **Structure No.:** 020001D

**Project ID No.:**

**Municipality:** Allendale Boro.

**Project Start Date:**

**Programmed:** \$750,000

**Expended:** \$185,500

**Status:** Under design; to be bid in December 2012.

## BERGEN COUNTY COMPLETED PROJECTS

---

### **Bergen Turnpike Bridge**

**Project Description**

Rehabilitation of existing bridge over Overpeck Creek.

**Route:** **Structure No.:** 020049A

**Project ID No.:**

**Municipality:** Ridgefield Boro

**Project Start Date:** August 2009

**Programmed:** \$1,900,000

**Expended:** \$2,699,000

**Status:** Construction completed. Additional funding came from other sources.

### **Lafayette Avenue Bridge**

**Project Description**

This project provided for the replacement of the structure over the Musquapsink Brook.

**Route:** **Structure No.:** 020067C

**Project ID No.:** BBER14

**Municipality:** Washington Twp. Westwood Boro

**Project Start Date:** March 2006

**Programmed:** \$691,867

**Expended:** \$691,867

**Status:** Construction completed and final close-out documents submitted to NJDDOT.

### **Ramapo Valley Road Bridge**

**Project Description**

This project provided for the replacement of the structure over the Mahwah Creek.

**Route:** **Structure No.:** 020033C

**Project ID No.:** BBER08

**Municipality:** Mahwah Twp.

**Project Start Date:** June 2009

**Programmed:** \$1,000,000

**Expended:** \$1,280,400

**Status:** Construction completed. Additional \$1,000,000 of 2009 Bridge Initiative funds allocated to project.

## BERGEN COUNTY COMPLETED PROJECTS

---

### **Rivervale Road Bridge**

**Project Description**

This project provided for the Replacement of the structure over the Holdrum Brook.

**Route:** **Structure No.:** 020053C

**Project ID No.:** BBER12

**Municipality:** River Vale Twp.

**Project Start Date:** June 2005

**Programmed:** \$924,507

**Expended:** \$924,507

**Status:** Project completed and final close-out documents submitted to NJDOT.

### **West Crescent Avenue Bridge**

**Project Description**

This project provided for the total replacement of the structure over Ramsey Brook.

**Route:** **Structure No.:** 020001C

**Project ID No.:** BBER04

**Municipality:** Allendale Boro

**Project Start Date:** April 2006

**Programmed:** \$150,000

**Expended:** \$150,000

**Status:** Project completed and final close-out documents submitted to NJDOT. Additional \$610,627 of 1999 County Aid allocated to project.

### **Bergen County Summary** (16 detail records)

Programmed from 1999 Bridge Bond: \$18,417,000

Programmed Total: \$18,467,000; excess funds provided by county

Expended: \$15,008,081

## BURLINGTON COUNTY COMPLETED PROJECTS

### Cookstown-New Egypt Road Bridge

**Project Description** This project provided for the widening and deck replacement of the CR 616 bridge over tributary to North Run.

**Route:** CR 616 **Structure No.:** 03G3005

**Project ID No.:** BBUR14

**Municipality:** North Hanover Twp.

**Project Start Date:** 5/15/2001

**Programmed:** \$1,014,372

**Expended:** \$957,137

**Status:** Construction completed in 2006. Close out document submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

### County Route 537 Bridge over Barkers Brook

**Project Description** This project was to provide for the rehabilitation of the CR 537 bridge over Barkers Brook.

**Route:** CR 537 **Structure No.:** 03E3330

**Project ID No.:** BBUR10

**Municipality:** Springfield Twp.

**Project Start Date:** 10/16/2001

**Programmed:** \$19,160

**Expended:** \$19,160

**Status:** Preliminary engineering and alternatives analysis report completed in 2005. Insufficient 99-BB funds available to proceed with project. Close out documents submitted to NJDOT.

### County Route 537 Bridge over Parker's Creek

**Project Description** This project provided for the replacement of the CR 537 bridge over Parker's Creek.

**Route:** CR 537 **Structure No.:** 03C4150

**Project ID No.:** BBUR04

**Municipality:** Mount Laurel Twp.

**Project Start Date:** 8/1/2001

**Programmed:** \$3,187,063

**Expended:** \$3,010,287

**Status:** Construction completed in Fall 2004. Close out documents submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

### County Route 634 Bridge

**Project Description** This project studied the rehabilitation of the CR 634 bridge over Rancocas Creek.

**Route:** CR 634 **Structure No.:** 03C4004

**Project ID No.:** BBUR03

**Municipalities:** Mount Laurel Twp., Westampton and Willingboro Twp.

**Project Start Date:** 11/26/2001

**Programmed:** \$98,015

**Expended:** \$96,175

**Status:** Preliminary engineering and report finalized. Structure is historically eligible pursuant to NJDOT Historic Bridge Survey. Insufficient 99-BB funds available to proceed with project. Final close out documents need to be submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

## BURLINGTON COUNTY COMPLETED PROJECTS

---

### County Route 656 Bridge

**Project Description**

This project provided for the replacement of the CR 656 (River Road) bridge over U.S. Pipe railroad siding.

**Route:** CR 656      **Structure No.:** 03C2002

**Project ID No.:** BBUR02

**Municipality:** Burlington Twp.

**Project Start Date:** 10/15/2003

**Programmed:** \$393,200

**Expended:** \$223,372

**Status:** Design and permitting is in progress; funded by Bridge Bond (in part) and County funds. Project is subject to review and approval by the State Historic Preservation Office. Construction targeted for 2014, with County to evaluate alternative funding sources for that phase. Final close out needs to be submitted to NJDOT for Bridge Bond -funded portion of design. Remaining funds transferred to Hilliards Bridge Road project.

### County Route 670 Bridge (Burlington Twp.)

**Project Description**

This project replaced the CR 670 (Jacksonville Road) bridge over a branch of the Assiscunk Creek.

**Route:** CR 670      **Structure No.:** 03D3540

**Project ID No.:** BBUR05

**Municipality:** Burlington Twp.

**Project Start Date:** 10/8/2002

**Programmed:** \$2,971,125

**Expended:** \$2,927,067

**Status:** Construction completed in 2006. Close out documents submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

### Hilliards Bridge Road

**Project Description**

This project rehabilitated the steel truss on Hilliards Bridge Road over the south branch of Rancocas Creek.

**Route:**      **Structure No.:** 03E4400

**Project ID No.:** BBUR11

**Municipality:** Southampton Twp.

**Project Start Date:** 3/1/2000

**Programmed, Initial:** \$145,231

**Expended:** \$641,135

**Status:** Construction completed in 2006. Design and construction funded by Bridge Bond (partial) and County funds. Close out documents for Bridge Bond-funded portions of design & construction submitted to NJDOT.

## BURLINGTON COUNTY COMPLETED PROJECTS

### **River Road (a/k/a Foundry Rd.) Bridge over N. Branch Rancocas Creek**

**Project Description**

This project replaced the River Road Bridge.

**Route:** **Structure No.:** 03D4140

**Project ID No.:** BBUR15

**Municipality:** Eastampton Twp.

**Project Start Date:** 12/1/2001

**Programmed:** \$1,413,851

**Expended:** \$1,413,851

**Status:** Construction completed in May 2006. Close out documents submitted to NJDOT.

### **Washington Street Bridge over North Branch Rancocas Creek**

**Project Description**

This project replaced the bridge deck of the Washington Street Bridge over the north branch of Rancocas Creek.

**Route:** **Structure No.:** 03D410A

**Project ID No.:** BBUR08

**Municipality:** Mount Holly Twp.

**Project Start Date:** 4/2/2002

**Programmed:** \$137,983

**Expended:** \$107,616

**Status:** Engineering funded by Bridge Bond. Construction completed in 2007. Insufficient 99 BB funds available to fund construction; construction funded by county. Close out documents submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

### **White Street Bridge**

**Project Description**

This project provided for the rehabilitation of the White Street Bridge over the north branch of Rancocas Creek.

**Route:** **Structure No.:** 03D4108

**Project ID No.:** BBUR07

**Municipality:** Mount Holly Twp.

**Project Start Date:** 8/1/2001

**Programmed:** \$79,000

**Expended:** \$63,200

**Status:** Preliminary engineering completed. Brick arch structure is located in historic district and eligible pursuant to NJDOT Historic Bridge Survey; project is subject to review and approval by the State Historic Preservation Office. Insufficient 99 BB funds available to fund final design; County to evaluate alternative funding sources for final design and construction. Close out documents submitted to NJDOT. Remaining funds transferred to Hilliards Bridge Road project.

### **Burlington County Summary** (10 detail records)

Programmed: \$9,459,000

Expended: \$9,459,000

## CAMDEN COUNTY ACTIVE PROJECTS

---

### **Broadway Bridge over Little Timber Creek**

**Project Description**

This project will replace the bridge on CR 551.

**Route:** CR 551                      **Structure No.:** 045A010

**Project ID No.:** BCAM06

**Municipality:** Gloucester City and Brooklawn Boro

**Project Start Date:** November 2011

**Programmed:** \$150,490

**Expended:** \$150,490

**Status:** The bid for this project was awarded in October 2011. Construction will take one to two years.

### **State Street Bridge**

**Project Description**

This project will provide for the rehabilitation of the inoperable two-span, swing truss structure over the Cooper River (Bridge No. 2A1). According to State Historic Preservation Office directives, this bridge to be for pedestrian use only. A new bridge will be constructed for vehicle use.

**Route:** CR 601                      **Structure No.:** 042A001

**Project ID No.:** BCAM02

**Municipality:** Camden City

**Project Start Date:** October 2011

**Programmed:** \$8,918,510

**Expended:** \$8,918,510

**Status:** The bid for this project was awarded in September 2011 and is under construction. Construction for the entire project will take two to three years.

### **Camden County Summary** (2 detail records)

Programmed: \$9,069,000

Expended: \$9,069,000

## CAPE MAY COUNTY COMPLETED PROJECTS

---

### **Ocean Drive Bridge**

**Project Description**

This project provided for the rehabilitation of Ocean Drive Bridge over the Great Channel.

**Route:** CR 619                      **Structure No.:** 0500028

**Project ID No.:** BCAP02

**Municipalities:** Middle Twp. and Stone Harbor Boro

**Project Start Date:** 2/1/2001

**Programmed:** \$6,000,000

**Expended:** \$6,000,000

**Status:** Completed in June 2004.

### **Cape May County Summary** (1 detail record)

Programmed: \$6,000,000

Expended: \$6,000,000

## CUMBERLAND COUNTY ACTIVE PROJECTS

---

### **Mauricetown Road Bridge**

**Project Description**

This project will provide for the rehabilitation of Mauricetown Road Bridge over Maurice River.

**Route:** CR 670

**Structure No.:** 0600008

**Project ID No.:** BCUM08

**Municipality:** Commercial Twp.

Maurice River Twp.

**Project Start Date:** 4/1/2003

**Programmed:** \$139,611

**Expended:** \$39,500

**Status:** Design completed. Contract out to bid utilizing FY 2010 Bridge future needs funds. The county share to date is \$8,400.

## CUMBERLAND COUNTY COMPLETED PROJECTS

### Almond Road Bridge

**Project Description** This project provided the improvement of the functionally obsolete structure over Maurice River.

**Route:** CR 540 **Structure No.:** 0600014

**Project ID No.:** BCUM18

**Municipality:** Vineland City

**Project Start Date:** 1/23/2001

**Programmed:** \$1,922

**Expended:** \$1,922

**Status:** Design-Build project completed at total cost of \$587,843. Cost shared with Salem County. Cumberland County used \$1,922 (BB-99), \$8,701 (BB-83), \$243,621 (Bridge Rehab.) funds. County's share of \$333,598 included Salem County's share of funds.

### Barrett Run Road Bridge

**Project Description** This project provided for the replacement of the structures.

**Route:** CR 661 **Structure No.:** 0600101

**Project ID No.:** BCUM19

**Municipality:** Hopewell Twp.

**Project Start Date:** 7/5/2002

**Programmed:** \$555,366

**Expended:** \$555,366

**Status:** Construction complete. Total construction cost was \$555,366.

### Bay Point Road Bridge

**Project Description** This project provided the improvement of the functionally obsolete structure over Cedar Ditch.

**Route:** **Structure No.:** 0600041

**Project ID No.:** BCUM05

**Municipality:** Lawrence Twp.

**Project Start Date:** 11/1/2004

**Programmed:** \$514,803

**Expended:** \$514,803

**Status:** Construction completed at total cost of \$520,853. In addition to using BB-99 funds, the county's share was \$6,050.

### Brandriff Avenue Bridge

**Project Description** This project improved the functionally obsolete structure over Maurice River.

**Route:** **Structure No.:** 0600009

**Project ID No.:** BCUM02

**Municipality:** Millville City

**Project Start Date:** 4/30/2003

**Programmed:** \$269,658

**Expended:** \$269,658

**Status:** Construction completed at total cost of \$270,905; the county share was \$1,247.

---

**CUMBERLAND COUNTY COMPLETED PROJECTS**

---

**Buckhorn Road Bridge****Project Description**

This project was to provide for the rehabilitation of the Buckhorn Road Bridge over Stow Creek.

**Route:** **Structure No.:** 0600045

**Project ID No.:** BCUM12

**Municipality:** Stow Creek Twp. and Lower Alloway Twp.

**Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

**Status:** No funds programmed.

**Canton Road Bridge****Project Description**

This project was to provide for the rehabilitation of the Canton Road Bridge over Stow Creek.

**Route:** CR 623 **Structure No.:** 0600003

**Project ID No.:** BCUM14

**Municipality:** Stow Creek Twp. and Lower Alloway Twp.

**Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

**Status:** No funds programmed.

**Commerce Street Bridge****Project Description**

This project provided for the rehabilitation of the Commerce Street Bridge over the Cohansey River.

**Route:** **Structure No.:** 0600022

**Project ID No.:** BCUM09

**Municipality:** Bridgeton City

**Project Start Date:** 2/1/2006

**Programmed:** \$385,990

**Expended:** \$385,990

**Status:** Construction completed at total cost of \$391,014. In addition to BB-99 funds, the county contributed \$5,025.

**Cooks Corner Bridge**

**Project Description** This project replaced the structurally deficient structure over Raccoon Ditch.

**Route:** CR 639 **Structure No.:** 0600046

**Project ID No.:** BCUM01

**Municipality:** Stow Creek Twp. and Greenwich Twp.

**Project Start Date:** 4/11/2002

**Programmed:** \$594,139

**Expended:** \$594,139

**Status:** Construction completed at total cost of \$602,088. In addition to BB-99 funds, the county contributed \$7,950.

**Status:** Construction completed at a total cost of \$611,284.

**Status:** Design completed. No construction funds programmed. The county share was \$5,225.

**Status:** Construction completed at a total cost of \$1,207,738.

**Status:** Construction completed at a total cost of 444,879.

## CUMBERLAND COUNTY COMPLETED PROJECTS

### Lower Sharp Street Bridge

**Project Description**

This project provided for the improvement of the functionally obsolete structure over Maurice River.

**Route:** CR 667 **Structure No.:** 0600054

**Project ID No.:** BCUM06

**Municipality:** Millville City

**Project Start Date:** 4/30/2003

**Programmed:** \$184,067

**Expended:** \$184,067

**Status:** Construction completed. Total construction cost was \$185,317 including \$184,067 (BB-99 funds).  
The county share was \$1,250.

### Mayor Aitken Drive Bridge

**Project Description** This project provided for the improvement of the functionally obsolete structure over Cohansey.

**Route:** CR 697 **Structure No.:** 0600023

**Project ID No.:** BCUM04

**Municipality:** Bridgeton City

**Project Start Date:** 11/14/2002

**Programmed:** \$784,515

**Expended:** \$784,515

**Status:** Construction completed. Total construction cost was \$785,065 including \$784,515 (BB-99 funds).  
The county share was \$550.

### New Jersey Avenue Bridge

**Project Description**

This project was to provide for the rehabilitation of the New Jersey Avenue Bridge over Oyster Creek.

**Route:** **Structure No.:** 0600031

**Project ID No.:** BCUM10

**Municipality:** Downe Twp.

**Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

**Status:** No funds programmed.

### Seeley-Lebanon Road Bridge

**Project Description**

This project provided for the rehabilitation of the Seeley-Lebanon Road Bridge over the Cohansey.

**Route:** CR 617 **Structure No.:** 0600002

**Project ID No.:** BCUM13

**Municipality:** Upper Deerfield Twp.

**Project Start Date:** 4/1/2003

**Programmed:** \$420,926

**Expended:** \$420,926

**Status:** Construction completed. Total construction cost was \$421,413 including \$420,925 (BB-99 funds).  
The county share was \$487.

## CUMBERLAND COUNTY COMPLETED PROJECTS

---

### **West Avenue Bridge**

**Project Description**

This project provided for the improvement of the functionally obsolete structure over Irelands Mill.

**Route:** CR 607                      **Structure No.:** 0600020

**Project ID No.:** BCUM03

**Municipality:** Bridgeton City

**Project Start Date:** 9/12/2001

**Programmed:** \$813,676

**Expended:** \$813,676

**Status:** Construction completed. Total construction cost was \$817,8630 including \$813,675 (BB-99 funds).  
The county share was \$4,187.

### **West Park Drive Bridge**

**Project Description**

This project provided for the rehabilitation of West Park Drive Bridge over Sunset Lake Raceway.

**Route:** CR 621                      **Structure No.:** 0600017

**Project ID No.:** BCUM17

**Municipality:** Bridgeton City

**Project Start Date:** 7/1/2005

**Programmed:** \$587,395

**Expended:** \$587,395

**Status:** Construction completed at a total cost of \$660,979.

### **Cumberland County Summary** (19 detail records)

Programmed from 1999 Bridge Bond: \$6,000,000

Programmed Total: \$6,000,000

Expended: \$5,899,889

### **Brookfield Avenue Bridge**

**Project Description** This project will provide for the rehabilitation of the structure over Third River.

**Route:** **Structure No.:** 0700064

**Project ID No.:** BESS19

**Municipality:** Nutley Twp.

**Project Start Date:**

**Programmed:** \$200,000

**Expended:** \$0

**Status:** Awaiting design.

### **Essex Street Bridge**

**Project Description**

This project will provide for the rehabilitation of the structure over west branch of the Rahway River.

**Route:** **Structure No.:** 0703065

**Project ID No.:** BESS14

**Municipality:** Millburn Twp.

**Project Start Date:**

**Programmed:** \$100,000

**Expended:** \$0

**Status:** Awaiting design.

### **Hoover Avenue Bridge**

**Project Description** This project will provide for the rehabilitation of the structure over the Third River.

**Route:** **Structure No.:** 0700086

**Project ID No.:** BESS03

**Municipality:** Bloomfield Twp.

**Project Start Date:**

**Programmed:** \$431,571

**Expended:** \$0

**Status:** Awaiting design.

**Mill Street Bridge****Project Description**

This project will provide for the rehabilitation of the structure over the Second River.

**Route:** **Structure No.:** 0700060

**Project ID No.:** BESS01

**Municipality:** Belleville Twp.

**Project Start Date:**

**Programmed:** \$100,000

**Expended:** \$0

**Status:** Awaiting design.

**Ozone Avenue Bridge****Project Description**

This project will provide for the replacement of the structure over Peckman River.

**Route:** **Structure No.:** 0700042

**Project ID No.:** BESS25

**Municipality:** Verona Twp.

**Project Start Date:**

**Programmed:** \$100,000

**Expended:** \$0

**Status:** Awaiting design.

**Watchung Avenue Bridge over Third River****Project Description**

This project will provide for the replacement of the structure over Third River.

**Route:** **Structure No.:** 0700033

**Project ID No.:** BESS05

**Municipality:** Bloomfield Twp.

**Project Start Date:**

**Programmed:** \$100,000

**Expended:** \$0

**Status:** Awaiting design.

## ESSEX COUNTY COMPLETED PROJECTS

### Baldwin Street Bridge

**Project Description** This project provided for the rehabilitation of the structure over JFK Drive.

**Route:** **Structure No.:** 0700082

**Project ID No.:** BESS02

**Municipality:** Bloomfield Twp.

**Project Start Date:** 1/4/2005

**Programmed:** \$549,756

**Expended:** \$549,756

**Status:** Construction completed 4/29/2005.

### Bloomfield Avenue Bridge

**Project Description** This project provided for the replacement of the structure over the Peckman River.

**Route:** **Structure No.:** 0700012

**Project ID No.:** BESS23

**Municipality:** Verona Twp.

**Project Start Date:** 9/26/2005

**Programmed:** \$1,629,873

**Expended:** \$1,629,873

**Status:** Construction completed 4/17/2006.

### Central Avenue Culvert

**Project Description** This project provided for the replacement of the culvert on Central Avenue over Green Brook.

**Route:** **Structure No.:** NC512GR

**Project ID No.:** BESS18

**Municipality:** North Caldwell Twp.

**Project Start Date:** 6/27/2002

**Programmed:** \$1,653,355

**Expended:** \$1,653,355

**Status:** Construction completed 9/19/2003.

### Chancellor Avenue & Springfield Avenue Culverts

**Project Description** This project provided for replacement of the culverts on Chancellor Avenue and Springfield Avenue over Lightning Brook.

**Route:** **Structure Nos.:** MP308LT, MP413LT

**Project ID No.:** BESS13

**Municipality:** Maplewood Twp.

**Project Start Date:** 3/1/2007

**Programmed:** \$1,603,266

**Expended:** \$1,603,266

**Status:** Construction completed 3/12/2008.

## ESSEX COUNTY COMPLETED PROJECTS

### Cleveland Street Bridge

**Project Description** This project provided for the replacement of the structure over the Second River.

**Route:** **Structure No.:** 0700074

**Project ID No.:** BESS20

**Municipality:** Orange Twp.

**Project Start Date:** 12/10/2007

**Programmed:** \$576,111

**Expended:** \$576,111

**Status:** Construction completed 2/8/2008.

### East Northfield Road Bridge

**Project Description** This project provided for the replacement of the structure over Bear Brook.

**Route:** **Structure No.:** 0700090

**Project ID No.:** BESS11

**Municipality:** Livingston Twp.

**Project Start Date:** 10/17/2005

**Programmed:** \$919,464

**Expended:** \$919,464

**Status:** Construction completed 5/26/2006.

### Eisenhower Parkway Bridge

#### **Project Description**

This project provided for the rehabilitation of the structure over the south branch of Foulerton's Brook.

**Route:** **Structure No.:** 0700015

**Project ID No.:** BESS22

**Municipality:** Roseland Boro

**Project Start Date:** 6/6/2011

**Programmed:** \$550,000

**Expended:** \$630,065

**Status:** Construction completed 9/16/2011.

### Franklin Avenue & Whittlesey Avenue Culverts

#### **Project Description**

This project provided for the replacement of culverts on Franklin Avenue and Whittlesey Avenue over Wigwam Brook.

**Route:** **Structure Nos.:** WO508WW, WO523WW

**Project ID No.:** BESS26

**Municipality:** West Orange Twp.

**Project Start Date:** 7/16/2001

**Programmed:** \$507,644

**Expended:** \$507,644

**Status:** Construction completed 11/29/2001.

---

**ESSEX COUNTY COMPLETED PROJECTS**

---

**Hillside Avenue Bridge**

**Project Description** This project provided for the replacement of the structure over Toney's Brook.

**Route:** **Structure No.:** 0700088

**Project ID No.:** BESS09

**Municipality:** Glen Ridge Twp.

**Project Start Date:** 12/5/2004

**Programmed:** \$1,212,096

**Expended:** \$1,212,096

**Status:** Construction completed 6/17/2005.

**James Street Bridge**

**Project Description**

This project provided for the rehabilitation of the structure over JFK Drive.

**Route:** **Structure No.:** 0700081

**Project ID No.:** BESS04

**Municipality:** Bloomfield Twp.

**Project Start Date:** 7/22/2002

**Programmed:** \$567,315

**Expended:** \$567,315

**Status:** Construction completed 1/20/2003.

**Linden Avenue Bridge**

**Project Description**

This project provided for the replacement of the structure over Peckman River.

**Route:** **Structure No.:** 0700103

**Project ID No.:** BESS24

**Municipality:** Verona Twp.

**Project Start Date:** 7/21/2008

**Programmed:** \$1,140,906

**Expended:** \$1,140,906

**Status:** Construction completed 1/9/2009.

**Madison Avenue Bridge**

**Project Description**

This project provided for the replacement of the structure over Elizabeth River.

**Route:** **Structure No.:** 0700094

**Project ID No.:** BESS10

**Municipality:** Irvington Twp.

**Project Start Date:** 12/1/2004

**Programmed:** \$550,007

**Expended:** \$550,007

**Status:** Construction completed 5/10/2005.

## ESSEX COUNTY COMPLETED PROJECTS

### Nassau Street, Watchung Street & Joyce Street Culverts

**Project Description** This project provided for the replacement of the culverts on Nassau Street, Watchung Street and Joyce Street over the east branch of the Rahway River and Second River.

**Route:** **Structure Nos.:** OR405EB, OR508SR and WO511B

**Project ID No.:** BESS21

**Municipalities:** Orange Twp. & West Orange Twp.

**Project Start Date:** 4/23/2001

**Programmed:** \$566,151

**Expended:** \$566,151

**Status:** Construction completed 10/24/01.

### Parsonage Hill Road & White Oak Ridge Road Culverts

**Project Description**

This project provided for the replacement of the culverts on Parsonage Hill Road and White Oak Ridge Road over Taylor's Brook.

**Route:** **Structure Nos.:** ML309TY, ML413TY

**Project ID No.:** BESS16

**Municipality:** Millburn Twp.

**Project Start Date:** 8/26/2002

**Programmed:** \$481,905

**Expended:** \$481,905

**Status:** Construction completed 12/17/2003.

### Pier Lane, Kirkpatrick Lane & Washington Street Culverts

**Project Description** This project provided for the replacement of culverts on Pier Lane, Kirkpatrick Lane and Washington Street over three brooks.

**Route:** **Structure Nos.:** FR314DP, WC418LN and MN534NS

**Project ID No.:** BESS08

**Municipalities:** Fairfield Twp., West Caldwell Twp. & Montclair Twp.

**Project Start Date:** 7/22/2002

**Programmed:** \$827,803

**Expended:** \$827,803

**Status:** Construction completed 8/7/2003.

### Ridgewood Road Bridge

**Project Description** This project provided for the replacement of the structure over west branch of Rahway River.

**Route:** **Structure No.:** 0700054

**Project ID No.:** BESS17

**Municipality:** Millburn Twp.

**Project Start Date:** 4/17/2003

**Programmed:** \$724,632

**Expended:** \$724,632

**Status:** Construction completed 12/5/03.

## ESSEX COUNTY COMPLETED PROJECTS

---

### **Runnymede Road Bridge**

**Project Description** This project provided for the replacement of the structure over Pine Brook.

**Route:** **Structure No.:** 0700104

**Project ID No.:** BESS07

**Municipality:** Essex Fells Twp.

**Project Start Date:** 4/15/2003

**Programmed:** \$535,260

**Expended:** \$535,260

**Status:** Construction completed 11/5/2003.

### **West Oakwood Avenue Bridge**

**Project Description** This project provided for the replacement of the structure over Canoe Brook.

**Route:** **Structure No.:** 0700102

**Project ID No.:** BESS12

**Municipality:** Livingston Twp.

**Project Start Date:** 11/29/2004

**Programmed:** \$655,464

**Expended:** \$655,464

**Status:** Construction completed 4/22/2005.

### **West Street Bridge**

**Project Description** This project provided for the rehabilitation of the structure over Second River.

**Route:** **Structure No.:** 0700055

**Project ID No.:** BESS06

**Municipality:** Bloomfield Twp.

**Project Start Date:** 9/23/2008

**Programmed:** \$630,441

**Expended:** \$630,441

**Status:** Construction completed 3/27/2009.

### **Essex County Summary** (25 detail records)

Programmed from 1999 Bridge Bond: \$16,077,000

Programmed total: \$16,913,020; excess funds provided by county

Expended: \$15,961,514

---

**GLOUCESTER COUNTY COMPLETED PROJECTS**

---

**Coles Mill Road Bridge**

**Project Description** This project replaced the Coles Mill Road Bridge over the Hospitality Branch of the Great Egg Harbor River. The existing reinforced concrete slab structure was replaced with a wider precast concrete arch structure.

**Route:** CR 538 **Structure No.:** 0809P02

**Project ID No.:** BGLO06

**Municipality:** Monroe Twp. **Project Start Date:** 2/5/2001

**Programmed:** \$778,857

**Expended:** \$778,857

**Status:** County used own funds for Design. Construction completed at a final cost of \$778,857 in BB-99 funds.

**County Route 553 Alt. Bridge**

**Project Description** This project provided for the replacement of CR 553 Alternate over Chestnut Branch of Mantua Creek. The existing reinforced concrete arch structure was replaced with a wider precast concrete arch.

**Route:** CR 553 Alt. **Structure No.:** 0805I03

**Project ID No.:** BGLO03

**Municipality:** Mantua Twp. **Project Start Date:** 3/1/2005

**Programmed:** \$2,308,740

**Expended:** \$2,308,740

**Status:** Construction has been completed on the project.

**County Route 640 Bridge****Project Description**

This project provided for the replacement of the bridge over Matthew's Branch (a/k/a Starr's Ditch) of the Woodbury Creek. The existing reinforced concrete arch structure (20-foot span) was replaced with a wider and significantly longer pre-stressed concrete box beam structure.

**Route:** CR 640 **Structure No.:** 0802H03

**Project ID No.:** BGLO01

**Municipality:** West Deptford Twp.

**Project Start Date:** 3/1/2006

**Programmed:** \$1,850,000

**Expended:** \$920,851

**Status:** Construction was completed with Mount Construction as the contractor. There was a significant shortfall in the BB-99 funds. \$750,000 of discretionary State Aid was provided for construction, and the County utilized approximately \$2.5 million of its own funds.

## GLOUCESTER COUNTY COMPLETED PROJECTS

### Glen Echo Avenue Bridge

**Project Description**

This project provided for the replacement of CR 538 Bridge over Narraticon Run of Raccoon Creek. The existing reinforced concrete arch structure was replaced with a wider precast concrete or structural plate arch structure.

**Route:** CR 538      **Structure No.:** 0805D05

**Project ID No.:** BGLO02

**Municipality:** Swedesboro Boro

**Project Start Date:** 3/1/2005

**Programmed:** \$221,143

**Expended:** \$170,694

**Status:** Project was designed using bridge bond funding (\$170,694 in BB-99 funds). The project was completed by Mount Construction at approximately \$1,998,000. The funding shortfall was partially filled with Discretionary State Aid.

### Washington Avenue Bridge over Scotland Run

**Project Description** This project provided the replacement of the bridge over Scotland Run. The existing two-span timber stringer structure was replaced with a wider one-span timber stringer structure.

**Route:**      **Structure No.:** 0808L02

**Project ID No.:** BGLO04

**Municipality:** Franklin Twp.      **Project Start Date:** 1/1/2003

**Programmed:** \$850,000

**Expended:** \$749,374

**Status:** Construction is complete at final cost \$749,373. Construction and Inspection costs (\$34,000) were funded with bridge bond funds.

### Whitehall Road Bridge

**Project Description** This project replaced the Whitehall Road Bridge over the Hospitality Branch of Great Egg Harbor River. The existing reinforced concrete slab structure was replaced with a wider box culvert or arch structure.

**Route:**      **Structure No.:** 0808O01

**Project ID No.:** BGLO05

**Municipality:** Monroe Twp.      **Project Start Date:** 1/1/2003

**Programmed:** \$1,071,484

**Expended:** \$1,071,484

**Status:** The construction is complete with South State as the contractor.

### Gloucester County Summary (6 detail records)

Programmed from 1999 Bridge Bond: \$6,000,000

Programmed total: \$7,080,224; excess funds provided by county

Expended: \$6,000,000

---

**HUDSON COUNTY COMPLETED PROJECTS**

---

**14th Street Viaduct**

**Project Description** This project provided for the interim rehabilitation of a 1460-foot, 31-span bridge over Conrail and local street.

**Route:** **Structure No.:** 0900016

**Project ID No.:** BHUD14

**Municipality:** Hoboken City

**Project Start Date:** 4/10/2002

**Programmed:** \$53,500

**Expended:** \$53,500

**Status:** This funding covered engineering and inspection costs on this project; actual construction funding was provided through another source. Construction completed November 15, 2002.

**Bergen Avenue Bridge****Project Description**

This project provided for the rehabilitation of a 54-foot, single-span bridge over NJ Transit Bergen line.

**Route:** **Structure No.:** 0900011

**Project ID No.:** BHUD10

**Municipality:** Jersey City

**Project Start Date:** 2/22/2005

**Programmed:** \$36,800

**Expended:** \$76,243

**Status:** Project completed May 1, 2006. Total funded under 1999 bridge bond was \$76,243. Additional construction costs were funded through a Hudson County alternate source.

**JFK Boulevard (Columbus Bridge)****Project Description**

This project provided for the rehabilitation of a 487-foot, two-span concrete arch bridge over Conrail and PATH Station.

**Route:** **Structure No.:** 0900008

**Project ID No.:** BHUD07

**Municipality:** Jersey City

**Project Start Date:**

**Programmed:** \$103,450

**Expended:** \$103,450

**Status:** Design contract funded with \$103,450 in Bridge Bonds funds; that phase of work is completed. Construction started 12/15/2008 and funded through a Hudson County alternate fund. No construction funds are from the BB-99.

## HUDSON COUNTY COMPLETED PROJECTS

---

### **JFK Boulevard East**

**Project Description**

This project provided for the rehabilitation of a 135-foot, single-span truss bridge over cliff at extension of 77th Street.

**Route:** **Structure No.:** 0900007

**Project ID No.:** BHUD06

**Municipality:** North Bergen Twp.

**Project Start Date:**

**Programmed:** \$82,625

**Expended:** \$82,625

**Status:** Design completed; funded with \$82,625 BB-99 funds. Construction has not started due to insufficient funds. The phase of work funded with Bridge Bond is completed.

### **Kearny Avenue (Jones Memorial)**

**Project Description** This project provided for the rehabilitation of a 193-foot, three-span bridge over NJ TRANSIT.

**Route:** **Structure No.:** 0900014

**Project ID No.:** BHUD12

**Municipality:** Kearny

**Project Start Date:** 2/22/2005

**Programmed:** \$47,800

**Expended:** \$222,645

**Status:** Design cost \$47,800. Total funded under 1999 bridge bond was \$222,644. The balance of the construction was funded through a Hudson County alternate source. Project completed on May 1, 2006.

### **Nelson Avenue Bridge**

**Project Description** This project provided for the rehabilitation of a 65-foot, single-span bridge over Secaucus Road.

**Route:** **Structure No.:** 0900010

**Project ID No.:** BHUD09

**Municipalities:** Jersey City and North Bergen Twp.

**Project Start Date:** 2/22/2005

**Programmed:** \$665,755

**Expended:** \$356,333

**Status:** Construction completed on May 1, 2006. Total funded under bridge bond was \$356,333. The balance of the construction was funded through a Hudson County alternate source.

---

**HUDSON COUNTY COMPLETED PROJECTS**

---

**Palisade Avenue Bridge****Project Description**

This project provided for the repair of a 35-foot, single-span bridge over New York Avenue.

**Route:** **Structure No.:** 0900028

**Project ID No.:** BHUD22

**Municipality:** Jersey City

**Project Start Date:**

**Programmed:** \$19,650

**Expended:** \$19,650

**Status:** Design contract funded with \$19,650 Bridge Bond funds. Construction was not funded with 1999 Bridge Bond funds, but through a Hudson County alternate funding source. Construction started 3/13/2008, and rehabilitation was completed on 6/5/2008.

**Park Avenue Bridge over Weehawken Branch****Project Description**

This project provided for the rehabilitation of the 848-foot, 16-span bridge over Weehawken Branch.

**Route:** **Structure No.:** 0900001

**Project ID No.:** BHUD01

**Municipalities:** Hoboken City and Weehawken Twp.

**Project Start Date:** 2/22/2005

**Programmed:** \$3,888,689

**Expended:** \$3,940,323

**Status:** Construction completed on May 1, 2006.

**Willow Avenue Bridge****Project Description**

This project provided the rehabilitation of the 731-foot, 22-span bridge over Weehawken Branch, 18th and South Street.

**Route:** **Structure No.:** 0900002

**Project ID No.:** BHUD02

**Municipalities:** Hoboken City and Weehawken Twp.

**Project Start Date:** 6/16/2003

**Programmed:** \$5,590,731

**Expended:** \$5,634,231

**Status:** Construction completed on August 15, 2004.

**Hudson County Summary** (9 detail records)

Programmed: \$10,489,000

Expended: \$10,489,000



## HUNTERDON COUNTY COMPLETED PROJECTS

### Everitts Road Bridge (Q-1)

**Project Description**

This project provided for the replacement of the structure over the Neshanic River.

**Route:** **Structure No.:** 10XX0Q1

**Project ID No.:** BHUN03

**Municipality:** Raritan Twp.

**Project Start Date:** 6/25/2001

**Programmed:** \$650,000

**Expended:** \$546,684

**Status:** Project completed 11/5/01. Total cost of project \$546,684.

### Halsted Street Bridge (N-2)

**Project Description**

This project provided for the replacement of the structure over the south branch of the Raritan River.

**Route:** **Structure No.:** 1000097

**Project ID No.:** BHUN09

**Municipality:** Clinton Town

**Project Start Date:** 10/1/2003

**Programmed:** \$750,000

**Expended:** \$750,000

**Status:** Construction completed 3/01/07. Total cost of project was \$2,121,975.

### Hamden Road Bridge (FC-62)

**Project Description**

This project provided for the replacement of the structure over the south branch of the Raritan River.

**Route:** **Structure No.:** 10XXF62

**Project ID No.:** BHUN10

**Municipality:** Franklin Twp.

**Project Start Date:** 5/1/2003

**Programmed:** \$1,000,000

**Expended:** \$1,000,000

**Status:** Construction completed 11/23/05. Total cost of project was \$1,839,402.

### Manners Road Bridge (E-240)

**Project Description**

This project provided for the replacement of the structure over the Neshanic River.

**Route:** **Structure No.:** 100E240

**Project ID No.:** BHUN02

**Municipality:** East Amwell Twp.

**Project Start Date:** 10/1/2001

**Programmed:** \$500,000

**Expended:** \$500,000

**Status:** Construction completed 4/20/02. Total cost of project was \$1,132,375.

## HUNTERDON COUNTY COMPLETED PROJECTS

### **Old York Road Bridge (R-147)**

**Project Description**

This project will provide for the replacement of the structure over Pleasant Run.

**Route:** **Structure No.:** 1000041

**Project ID No.:** BHUN04

**Municipality:** Readington Twp.

**Project Start Date:** 8/1/2003

**Programmed:** \$500,000

**Expended:** \$500,000

**Status:** Construction completed 11/26/05. Total cost of project was \$663,722.

### **Pottersville Road Bridge (T-61)**

**Project Description**

This project provided for the replacement of the structure over the Musconetcong River.

**Route:** **Structure No.:** 10XXB26

**Project ID No.:** BHUN11

**Municipality:** Bethlehem Twp. Franklin Twp.

**Project Start Date:** 4/1/2004

**Programmed:** \$600,000

**Expended:** \$600,000

**Status:** Project awarded in April 2006 and completed in March 2007. Total cost of project was \$692,498.

### **Rocktown-Lambertville Road Bridge (W-45)**

**Project Description**

This project provided for the replacement of the structure over Swan Creek.

**Route:** **Structure No.:** 1000049

**Project ID No.:** BHUN05

**Municipality:** West Amwell Twp.

**Project Start Date:** 4/3/2002

**Programmed:** \$729,000

**Expended:** \$352,007

**Status:** Construction completed 07/25/2002. Total cost of project was \$352,007.

### **Hunterdon County Summary** (11 detail records)

Programmed: \$7,739,000

Expended: \$7,157,012

All projects completed. Final Construction costs exceeded the monies allotted on nine (9) projects.

**Bear Tavern Road Bridge****Project Description**

This project will provide for the replacement of the structure over Jacob Creek at the same location. The existing steel truss with timber deck structure is 75 feet long and 17 feet wide.

**Route:** **Structure No.:** 11000060

**Project ID No.:** BMER01

**Municipality:** Hopewell Twp.

**Project Start Date:** 3/30/2011

**Programmed:** \$1,000,000

**Expended:** \$810,493

**Status:** The road realignment and bridge replacement is currently under design. The permit application has been submitted to NJDEP for review and approval.

**Jacob's Creek Road over Ewing Creek**

**Project Description** This bridge will be incorporated with Structure No. 11000060 (above) since it will be affected depending on the final alignment of Structure No. 11000060.

**Route:** **Structure No.:** 11000062

**Project ID No.:**

**Municipality:** Hopewell Twp.

**Project Start Date:** 3/30/2011

**Programmed:** \$400,000

**Expended:** \$0

**Status:** This bridge is currently being designed as part of structure No. 11000060 project.

**Nottingham Way Bridge**

**Project Description** This project will provide for the replacement of the existing structure over the Assunpink Creek on the same alignment. The existing steel girder structure is 81 feet long and 49 feet wide.

**Route:** **Structure No.:** 1100057

**Project ID No.:** BMER02

**Municipalities:** Hamilton Twp. and Trenton City

**Project Start Date:** 2000

**Programmed:** \$1,700,000

**Expended:** \$230,475

**Status:** Design 90% complete. County has negotiated with PSE&G for utility relocation and designer to accommodate future right-of-way.

## MERCER COUNTY COMPLETED PROJECTS

### **Basin Road over Assunpink Creek, Hamilton & Lawrence Township**

**Project Description**
**Route:**                      **Structure No.:**    1100015

**Project ID No.:**
**Municipality:**    Princeton Township                      **Project Start Date:** 10/19/2009

**Programmed:**                                      \$224,444 (\$

**Expended:**                                         \$224,444

**Status:** Project completed in 2010. Balance of \$806,600 reallocated to structure No. 1165404, Carnegie Road over Assunpink Creek.

### **Carnegie Road over Assunpink Creek**

**Project Description**

This project provided for the replacement of the existing structure over the Assunpink Creek at the same location. The existing thru steel girder structure is 74 feet long and 27 feet wide.

**Route:**                                      **Structure No.:**    1165404

**Project ID No.:**
**Municipality:**    Hamilton and Lawrence Townships

**Project Start Date:** 6/22/2011

**Programmed:**                                      \$806,600

**Expended:**                                         \$806,600

**Status:** Bridge opened to traffic on November 18, 2011.

### **Crosswicks-Hamilton Square Rd. over Back Creek, Hamilton Township**

**Project Description**
**Route:**                                      **Structure No.:**    11F7106

**Project ID No.:**
**Municipality:**    Hamilton Township

**Project Start Date:** 1/3/2011

**Programmed:**                                      \$0

**Expended:**                                         \$0

**Status:** All bridge monies for this project have been transferred to structure No. 1165404, Carnegie Road over Assunpink Creek; construction was completed April 6, 2011.

### **Quakerbridge Road Bridge**

**Project Description**

This project provided for the replacement of the structure over the Assunpink Creek at the same location. The existing reinforced concrete slab structure was 80 feet long and 50 feet wide.

**Route:**                                      **Structure No.:**    1100016

**Project ID No.:**    BMER04

**Municipalities:**    Hamilton Twp. and Lawrence Twp.

**Project Start Date:** 1/28/2008

**Programmed:**                                      \$3,038,956

**Expended:**                                         \$3,038,956

**Status:**    Project completed in 2010.

## MERCER COUNTY COMPLETED PROJECTS

---

### **Rosedale Road over Stony Brook, Princeton Township**

**Project Description**

**Route:** **Structure No.:** 1100041  
**Project ID No.:**  
**Municipality:** Princeton Township **Project Start Date:** 6/29/2009  
**Programmed:** \$1,600,000  
**Expended:** \$1,600,000  
**Status:** Project completed in 2009.

### **Wall Street Bridge**

**Project Description**

This project provided for the replacement of the existing structure over the Assunpink Creek at the same location. The existing steel with concrete deck structure was 84 feet long and 60 feet wide.

**Route:** **Structure No.:** 1100058  
**Project ID No.:** BMER03  
**Municipality:** Trenton City **Project Start Date:** 1/8/2007  
**Programmed:** \$1,800,000  
**Expended:** \$1,800,000  
**Status:** Project completed in 2007.

### **Mercer County Summary** (9 detail records)

Programmed: \$10,570,000  
 Expended: \$8,510,968

## MIDDLESEX COUNTY ACTIVE PROJECTS

---

### **Behmer Road Bridge**

**Project Description**

This project will provide for the replacement of the single-span structure over Ambrose Brook.

**Route:** **Structure No.:** 122B133

**Project ID No.:** BMID04

**Municipality:** Piscataway Twp.

**Project Start Date:** 2/1/2001

**Programmed:** \$1,182,157

**Expended:** \$1,182,157

**Status:** Construction contract awarded on April 28, 2011. Anticipated construction completion and landscaping in 2012.

### **New Brunswick Avenue Bridge**

**Project Description**

This project will provide for the replacement of the single-span structure over Bound Brook.

**Route:** **Structure No.:** 122B093

**Project ID No.:** BMID01

**Municipalities:** Piscataway Twp. and South Plainfield Boro

**Project Start Date:** 3/1/2001

**Programmed:** \$2,666,777

**Expended:** \$2,588,102

**Status:** Under construction. Anticipated construction completion: December 2012.

### **Park Avenue Bridge over Conrail**

**Project Description**

This project will provide for the replacement of the three-span structure over CONRAIL (a/k/a Lehigh Valley Main Line).

**Route:** **Structure No.:** 1253163

**Project ID No.:** BMID03

**Municipality:** South Plainfield Boro

**Project Start Date:** 12/21/2000

**Programmed:** \$2,704,824

**Expended:** \$2,704,824

**Status:** County waiting for State to forward agreement for full funding of project costs. Sunoco finalizing relocation plans; construction easement needed. Anticipated construction completion: 2014.

## MIDDLESEX COUNTY COMPLETED PROJECTS

---

### **Davidson's Mill Road Bridge**

**Project Description**

This project provided for the replacement of the single-span structure over Oakley's Brook.

**Route:** **Structure No.:** 124B034

**Project ID No.:** BMID02

**Municipality:** South Brunswick Twp.

**Project Start Date:** 2/1/2001

**Programmed:** \$1,476,758

**Expended:** \$1,476,758

**Status:** Construction completed.

### **Spotswood-Gravel Hill Road Bridge**

**Project Description**

This project provided for the replacement of the two-span bridge over Manalapan Brook.

**Route:** **Structure No.:** 125B083

**Project ID No.:** BMID06

**Municipality:** Monroe Twp.

**Project Start Date:** 1/18/2001

**Programmed:** \$2,019,169

**Expended:** \$2,019,169

**Status:** Project completed.

### **Wedgewood Avenue Bridge**

**Project Description**

This project provided for the replacement of the single cell, reinforced concrete box culverts over Wedgewood Brook.

**Route:** **Structure No.:** 121B019

**Project ID No.:** BMID05

**Municipality:** Woodbridge Twp.

**Project Start Date:** 2/1/2001

**Programmed:** \$962,315

**Expended:** \$962,315

**Status:** Project completed.

### **Middlesex County Summary** (6 detail records)

Programmed: \$11,012,000

Expended: \$10,933,325

## MONMOUTH COUNTY COMPLETED PROJECTS

### Atlantic Avenue Bridge

**Project Description**

This project provided for the replacement of the structure over Troutmans Creek.

**Route:** CR 29 **Structure No.:** 1300O35

**Project ID No.:** BMON10

**Municipality:** Long Branch City

**Project Start Date:** 8/10/2000

**Programmed:** \$2,690,513

**Expended:** \$2,609,513

**Status:** The design contract was awarded 8/10/00. Construction contract awarded on 3/4/05. Construction completed and project closed out on 3/13/2008.

### Brighton Avenue Bridge

**Project Description** This project provided for the replacement of the structure over the Shark River.

**Route:** **Structure No.:** 1300W35

**Project ID No.:** BMON06

**Municipalities:** Neptune Twp. and Wall Twp.

**Project Start Date:** 5/5/2001

**Programmed:** \$3,585,905

**Expended:** \$3,585,905

**Status:** The design contract was awarded on 4/12/01 to HNTB Corporation. Construction completed and project closed out on 2/26/2008.

### Georgia Road Bridge

**Project Description** This project provided for the replacement of the structure over Manasquan River.

**Route:** **Structure No.:** 1300F45

**Project ID No.:** BMON13

**Municipality:** Freehold Twp.

**Project Start Date:** 4/13/2000

**Programmed:** \$869,416

**Expended:** \$869,416

**Status:** Construction completed and project closed out on 2/27/2008.

### Iron Ore Road Bridge

**Project Description** This project will provide for the replacement of the structure over Manalapan Brook.

**Route:** CR 527A **Structure No.:** 130MN29

**Project ID No.:** BMON01

**Municipality:** Manalapan Twp.

**Project Start Date:** 2/22/2001

**Programmed:** \$231,016

**Expended:** \$231,016

**Status:** Engineering design has been substantially completed. Project closed out on 3/26/2010. County will use other funding sources for construction.

## MONMOUTH COUNTY COMPLETED PROJECTS

### Lakewood-Farmingdale Road Bridge

**Project Description**

This project provided for the replacement of the structure over Hay Stack Brook.

**Route:** CR 547 **Structure No.:** 130HL53

**Project ID No.:** BMON14

**Municipality:** Howell Twp.

**Project Start Date:** 4/13/2000

**Programmed:** \$1,155,103

**Expended:** \$1,155,103

**Status:** Construction completed and project closed out on 2/22/2008.

### Main Street Bridge over Deal Lake

**Project Description**

This project will provide for the replacement of the structure over Deal Lake.

**Route:** **Structure No.:** 1300O11

**Project ID No.:** BMON07

**Municipalities:** Interlaken Boro and Loch Arbour Village

**Project Start Date:** 4/12/2001

**Programmed:** \$294,351

**Expended:** \$294,351

**Status:** Engineering design has been substantially completed. Project closed out on 3/26/2010. County will use other funding sources for construction.

### Main Street Bridge over Pemberton Creek

**Project Description**

This project provided for the replacement of the structure over Pemberton Creek.

**Route:** **Structure No.:** 1300E14

**Project ID No.:** BMON04

**Municipality:** Oceanport Boro

**Project Start Date:** 3/22/2001

**Programmed:** \$3,113,594

**Expended:** \$3,113,594

**Status:** Construction completed and project closed out on 9/26/2006.

### Monmouth Road Bridge

**Project Description** This project provided for the replacement of the structure over Deal Lake.

**Route:** CR 15 **Structure No.:** 1300O13

**Project ID No.:** BMON11

**Municipalities:** Interlaken Boro and Ocean Twp.

**Project Start Date:** 8/13/1998

**Programmed:** \$2,314,656

**Expended:** \$2,314,656

**Status:** Construction completed and project closed out on 6/22/2006.



## MONMOUTH COUNTY COMPLETED PROJECTS

### Tinton Avenue Bridge

**Project Description**

This project would have provided for the replacement of the structure over NJ TRANSIT.

**Route:** CR 537                      **Structure No.:** 1300E24

**Project ID No.:** BMON12

**Municipality:** Eatontown Boro

**Project Start Date:** N/A

**Programmed:** \$0

**Expended:** \$0

**Status:** Project eliminated from the 1999 Bridge Bond Program.

### Union Avenue Bridge over Flat Creek

**Project Description**

This project provided for the replacement of the structure over Flat Creek.

**Route:** CR 39                      **Structure No.:** 13000R7

**Project ID No.:** BMON09

**Municipality:** Union Beach Boro

**Project Start Date:** 3/8/2001

**Programmed:** \$4,651,372

**Expended:** \$4,651,372

**Status:** Construction completed and project closed out on 12/1/2008.

### Water Street Bridge

**Project Description**

This project provided for the replacement of the structure over Weamaconk Creek.

**Route:** CR 522                      **Structure No.:** 130MN30

**Project ID No.:** BMON05

**Municipality:** Englishtown Boro

**Project Start Date:** 4/12/2000

**Programmed:** \$957,515

**Expended:** \$957,515

**Status:** Project funded dually through 1999 Bridge Bond and several ATP programs. Project close out documents submitted to NJDOT.

### Monmouth County Summary (14 detail records)

Programmed from 1999 Bridge Bond: \$25,000,000

Programmed total: \$29,651,373; excess funds provided by county

1999 Bridge Bond Expended:\$25,000,000

Expended total: \$29,651,373; excess funds provided by county

## MORRIS COUNTY COMPLETED PROJECTS

---

### Mosele Road Bridge

**Project Description**

This project provided for the replacement of Bridge No. 636 over the north branch of the Raritan River.

**Route:** **Structure No.:** 1400636

**Project ID No.:** BMOR08

**Municipality:** Mendham Twp.

**Project Start Date:** 4/24/2006

**Programmed:** \$1,700,000

**Expended:** \$1,726,751

**Status:** Construction completed on 3/28/2007.

### Mount Vernon Avenue Bridge

**Project Description**

This project provided for the replacement of Bridge No. 520 over the Passaic River.

**Route:** **Structure No.:** 1400520

**Project ID No.:** BMOR05

**Municipalities:** Chatham Twp. and Summit City

**Project Start Date:** 7/6/2005

**Programmed:** \$1,250,000

**Expended:** \$1,283,858

**Status:** Construction completed on 12/27/2006.

### Passaic Avenue Bridge over Passaic River

**Project Description**

This project provided for the replacement of Bridge No. 461 over the Passaic River.

**Route:** **Structure No.:** 070M065

**Project ID No.:** BMOR03

**Municipalities:** Florham Park Boro and Millburn Twp.

**Project Start Date:** 7/5/2006

**Programmed:** \$1,300,000

**Expended:** \$1,348,564

**Status:** Project completed on 8/8/2007.

**MORRIS COUNTY COMPLETED PROJECTS**

---

**Paterson-Hamburg Turnpike Bridge****Project Description**

This project provided for the replacement of the Paterson-Hamburg Turnpike Bridge (Bridge No. 140) over the Pequannock River.

**Route:** **Structure No.:** 1400140

**Project ID No.:** BMOR12

**Municipalities:** Butler Boro and West Milford Twp.

**Project Start Date:** 4/16/2008

**Programmed:** \$1,562,000

**Expended:** \$2,024,231

**Status:** Construction completed on 8/26/2009.

**South Beverwyck Road Bridge****Project Description**

This project provided for the replacement of the bridge over Troy Brook (Bridge No. 417).

**Route:** **Structure No.:** 1400417

**Project ID No.:** BMOR02

**Municipality:** Parsippany-Troy Hills Twp

**Project Start Date:** 6/14/2004

**Programmed:** \$950,000

**Expended:** \$989,391

**Status:** Construction completed on 12/14/2005.

**Stephensburg Road Bridge****Project Description**

This project provided for the replacement of Bridge No. 1191 over Stephensburg Brook.

**Route:** **Structure No.:** 1401191

**Project ID No.:** BMOR10

**Municipality:** Washington Twp.

**Project Start Date:** 4/10/2008

**Programmed:** \$450,000

**Expended:** \$522,568

**Status:** Construction completed on 8/12/2009.

**Stone House Road Bridge**

**Project Description** This project provided for the replacement of Bridge No. 540 over the Passaic River.

**Route:** **Structure No.:** 1400540

**Project ID No.:** BMOR06

**Municipalities:** Long Hill Twp. and Bernards Twp.

**Project Start Date:** 9/19/2008

**Programmed:** \$750,000

**Expended:** \$1,685,433

**Status:** Construction completed on 5/26/2010.

## MORRIS COUNTY COMPLETED PROJECTS

### Tingley Road Bridge

**Project Description** This project provided for the replacement of Bridge No. 669 over a tributary of the Whippany River.

**Route:** **Structure No.:** 1400669

**Project ID No.:** BMOR09

**Municipality:** Mendham Twp.

**Project Start Date:** 6/22/2007

**Programmed:** \$650,000

**Expended:** \$714,885

**Status:** Construction completed on 7/23/2008.

### Watchung Avenue/River Road Bridge (see also Union County portion)

**Project Description** This project provided for the replacement of Bridge No. 515 over the Passaic River.

**Route:** **Structure No.:** 1400515

**Project ID No.:** BMOR01A

**Municipalities:** Chatham Boro and Summit City

**Project Start Date:** 7/16/2001

**Programmed:** \$1,050,000

**Expended:** \$1,094,884

**Status:** Construction completed on 11/22/2003.

### Whitebridge Road Bridge

**Project Description** This project provided for the replacement of Bridge No. 563 over the Passaic River.

**Route:** **Structure No.:** 1400563

**Project ID No.:** BMOR07

**Municipalities:** Long Hill Twp. and Bernards Twp.

**Project Start Date:** 10/26/2009

**Programmed:** \$500,000

**Expended:** \$1,422,847

**Status:** Construction completed on 12/20/2010.

### Morris County Summary (10 detail records)

Programmed: \$10,162,000

Total Expended: \$12,813,412; \$10,162,000 from 1999 Bridge Bond funds; excess funds provided by county.

---

**OCEAN COUNTY COMPLETED PROJECTS**

---

**Allen's Bridge****Project Description**

This project provided for the replacement of the arch bridge and roadway approaches over the Toms River.

**Route:** CR 528                      **Structure No.:** 1511015

**Project ID No.:** BOCE02

**Municipality:** Jackson Twp.

**Project Start Date:** 8/26/2003

**Programmed:** \$1,614,696

**Expended:** \$1,614,696

**Status:** Construction completed 10/25/04.

**County Route 537 over Crosswicks Creek****Project Description**

This project provided for the construction of a new structure in the same location. The existing structure was a seven-span timber structure. The new structure will be pre-stressed concrete beam on concrete-filled steel pilings.

**Route:** CR 537                      **Structure No.:** 1523001

**Project ID No.:** BOCE04

**Municipality:** Plumsted Twp.

**Project Start Date:** 11/15/2004

**Programmed:** \$2,393,760

**Expended:** \$2,393,760

**Status:** Construction of project completed 10/18/2006.

**County Route 547 (a/k/a Whites Bridge) over Toms River main branch****Project Description**

This project provided for a new structure constructed at the same location. The existing three-span structure was replaced with pre-stressed concrete beams on treated timber piles.

**Route:** CR 547                      **Structure No.:** 1511028

**Project ID No.:** BOCE05

**Municipality:** Jackson Twp.

**Project Start Date:** 6/18/2003

**Programmed:** \$1,189,570

**Expended:** \$1,189,570

**Status:** Construction completed 7/7/04.

## OCEAN COUNTY COMPLETED PROJECTS

**Great Bay Boulevard Bridge #1 over Little Sheepshead Creek****Project Description**

This project provided for repairs to the existing structure over Little Sheepshead Creek. Repairs included strengthening of timber-bearing piles, soil anchors, bulkhead replacement, beam guide rail, slope stabilization, and approach roadway paving.

**Route:** **Structure No.:** 1516001

**Project ID No.:** BOCE01

**Municipality:** Little Egg Harbor Twp.

**Project Start Date:** 8/15/2002

**Programmed:** \$100,933

**Expended:** \$100,933

**Status:** Completed 3/17/2004.

**Mantoloking Bridge****Project Description**

The Mantoloking Bridge carries CR 528 over Barnegat Bay. The project extended from 600 feet west of the westerly shoreline to 400 feet east of the easterly shoreline. The bridge provided access to northern Ocean County beach communities and is an escape route in the event of coastal storms. The structure's replacement is a movable span with a double-leaf bascule structure having vertical clearance in the closed position of 29 feet, and horizontal clearance of 80 feet. The roadway width is 40 feet from curb to curb. The total project length is approximately 2200 feet, the new bridge length.

**Route:** CR 528 **Structure No.:** 1506006

**Project ID No.:** NS9309

**Municipalities:** Brick Twp. and Mantoloking Boro

**Project Start Date:** 7/17/2002

**Programmed:** \$3,023,041

**Expended:** \$3,023,041

**Status:** Project construction completed and ceremony held 6/26/06.

**Meadow Avenue Bridge, Cedar Bridge Avenue****Project Description**

This project provided for the replacement of the existing bridge over the south branch of the Metedeconk River as well as the roadway approaches.

**Route:** **Structure No.:** 1514006

**Project ID No.:** BOCE03

**Municipality:** Lakewood Twp.

**Project Start Date:** 11/25/2002

**Programmed:** \$1,368,000

**Expended:** \$1,368,000

**Status:** Project completed 8/28/04.

**Ocean County Summary** (6 detail records)

Programmed: \$9,690,000

Expended: \$9,690,000

---

**PASSAIC COUNTY ACTIVE PROJECTS**

---

**Clinton Road Bridge**

**Project Description** This project will provide for the replacement of the structure over Mossman's Brook.

**Route:** **Structure No.:** 1600175

**Project ID No.:** BPAS17

**Municipality:** West Milford Twp.

**Project Start Date:** 6/12/2001

**Programmed:** \$1,874,000

**Expended:** \$265,372

**Status:** 60% of design work completed. County is in the process of obtaining right-of-way easement acquisition from the City of Newark.

**Kingsland Road Bridge**

**Project Description**

This project will provide for the replacement of the structure over Third River.

**Route:** **Structure No.:** 1600081

**Project ID No.:** BPAS05

**Municipality:** Clifton City

**Project Start Date:** 1/9/2001

**Programmed:** \$740,000

**Expended:** \$166,441

**Status:** Under design; 98% complete.

**Warburton Road Bridge**

**Project Description** This project will provide for superstructure replacement and substructure repair to the structure over Goffle Brook.

**Route:** **Structure No.:** 1600105

**Project ID No.:** BPAS06

**Municipality:** Hawthorne Boro

**Project Start Date:** 10/23/2001

**Programmed:** \$1,020,000

**Expended:** \$186,161

**Status:** Under design; 98% complete.

## PASSAIC COUNTY COMPLETED PROJECTS

### Belmont Avenue and Prospect Avenue Bridges

**Project Description** This project provided for the replacement of the Belmont Avenue structure over Meadow Brook as well as the Prospect Avenue structure over Meadow Brook.

**Route:** **Structure Nos.:** 1600158, 1600363

**Project ID No.:** BPAS14 **Municipality:** Wanaque Boro

**Project Start Date:** 5/7/2001

**Programmed:** \$2,110,000

**Expended:** \$2,686,016

**Status:** Completed on 5/28/2009.

### Center Street and Second Street Bridges

**Project Description** Provided for superstructure replacement and substructure repair to the Center Street structure over Weasel Brook. The superstructure and substructure of the Second Street structure over Weasel Brook was also repaired.

**Route:** **Structure Nos.:** 1600059; 1600063

**Project ID No.:** BPAS02 **Municipality:** Clifton City

**Project Start Date:** 10/23/2001

**Programmed:** \$1,520,000

**Expended:** \$1,564,251

**Status:** Completed on 5/10/2007.

### Davidson Street and Hope Avenue Bridges

**Project Description** This project provided for superstructure replacement and substructure repair to the Davidson Street structure and Hope Avenue structure over Weasel Brook.

**Route:** **Structure Nos.:** 1600056; 1600057

**Project ID No.:** BPAS03 **Municipality:** Clifton City

**Project Start Date:** 10/23/2003

**Programmed:** \$1,780,000

**Expended:** \$994,487

**Status:** Completed on 9/11/2009.

### Highland Avenue and Van Winkle Avenue Bridges

**Project Description** This project provided for superstructure replacement and substructure repair to the Highland Avenue and Van Winkle Avenue structures over Weasel Brook.

**Route:** **Structure No.:** 1600055; 1600054

**Project ID No.:** BPAS07

**Municipality:** Passaic City

**Project Start Date:** 10/23/2001

**Programmed:** \$1,300,000

**Expended:** \$1,289,559

**Status:** Completed on 4/29/2008.

### Magee Road Bridge

**Project Description** This project provided for the replacement of the structure over West Brook.

**Route:** **Structure No.:** 1600404

**Project ID No.:** BPAS11 **Municipality:** Ringwood Boro

**Project Start Date:** 8/13/2001

**Programmed:** \$1,500,000

**Expended:** \$2,516,948

**Status:** Completed August 2007.

**PASSAIC COUNTY COMPLETED PROJECTS**

---

**Osborne Terrace Bridge**

**Project Description** This project provided for the replacement of the structure over Packanack Lake.

**Route:** **Structure No.:** 1600420

**Project ID No.:** BPAS15

**Municipality:** Wayne Twp.

**Project Start Date:** 5/12/2001

**Programmed:** \$1,775,000

**Expended:** \$2,773,289

**Status:** Completed on 9/26/2006.

**Ratzer Road Bridge**

**Project Description**

This project provided for superstructure replacement and substructure repair to the structure over Singac Brook.

**Route:** **Structure No.:** 1600138

**Project ID No.:** BPAS16

**Municipality:** Wayne Twp.

**Project Start Date:** 4/24/2001

**Programmed:** \$815,000

**Expended:** \$2,079,995

**Status:** Construction completed 7/20/2011. Used unexpended funds from other projects.

**Skyline Lakes Drive Bridge**

**Project Description** This project provided for superstructure replacement and repair to structure over Meadow Brook.

**Route:** **Structure No.:** 1600496

**Project ID No.:** BPAS12 **Municipality:** Ringwood Boro

**Project Start Date:** 10/23/2001

**Programmed:** \$630,000

**Expended:** \$1,078,438

**Status:** Completed on 9/10/2009.

**Willard Street Bridge**

**Project Description** This project provided for superstructure replacement and substructure repair to structure over Post Brook.

**Route:** **Structure No.:** 1600143

**Project ID No.:** BPAS10

**Municipality:** Pompton Lakes Boro

**Project Start Date:** 4/13/2002

**Programmed:** \$550,000

**Expended:** \$1,095,996

**Status:** Completed on 4/21/2008.

**Passaic County Summary** (12 detail records) Programmed amount shown (\$15,614,000) does not include funds previously programmed for Crosby Ave. Bridge project, structure #1600476, which have been expended on other projects. Total programmed: \$16,624,000; Total expended: \$16,696,953; county made up the difference.

## SALEM COUNTY COMPLETED PROJECTS

### Alloway Station Bridge

**Project Description** This project provided for the rehabilitation of the Alloway Station Bridge over Alloway Creek.

**Route:** CR 540 **Structure No.:** 1701028

**Project ID No.:** BSAL03

**Municipality:** Alloway Twp.

**Project Start Date:** 6/19/2002

**Programmed:** \$395,123

**Expended:** \$395,122

**Status:** The project is complete. Funded with BB-99 Funds. Request that unused portion of BB-99 funds originally programmed be transferred to Courses Landing Bridge.

### Almond Road Bridge

**Project Description** This project provided for the rehabilitation of the Almond Road Bridge over Maurice River (County structure number 1701296).

**Route:** CR 540 **Structure No.:** 0600014

**Project ID No.:** BSAL06

**Municipalities:** Pittsgrove Twp. and Vineland City

**Project Start Date:** 1/23/2001

**Programmed:** \$293,922

**Expended:** \$293,922

**Status:** Design-Build Project completed at \$587,843 total cost, shared with Cumberland County. Salem County used \$293,922 in BB-99 funds. Request the unused portion of BB-99 funds originally programmed be transferred to Courses Landing Bridge.

### Canton Drain Bridge

**Project Description** This project provided for the replacement of the bridge over Canton Drain.

**Route:** CR 623 **Structure No.:** 1701364

**Project ID No.:** BSAL09

**Municipality:** Lower Alloways Creek Twp.

**Project Start Date:** 2/19/2003

**Programmed:** \$132,021

**Expended:** \$171,433

**Status:** This project is complete. County used 1999 Bridge Bond, 1983-1989 Bridge Bond and County Aid funds to complete the project.

### Courses Landing Bridge

**Project Description** This project provided for the rehabilitation of the CR 646 Bridge over Salem Creek.

**Route:** CR 646 **Structure No.:** 1704000

**Project ID No.:** BSAL08

**Municipality:** Pilesgrove Twp.

**Project Start Date:** 5/24/2005

**Programmed:** \$1,370,000

**Expended:** \$1,673,062

**Status:** Project is complete.

## SALEM COUNTY COMPLETED PROJECTS

---

### Hancock' s Bridge

**Project Description** This project provided for the rehabilitation of the existing structure, corrected severe scour problems, removed lead paint and recoated the bridge.

**Route:** CR 658                      **Structure No.:** 1701300

**Project ID No.:** BSAL10

**Municipality:** Pittsgrove Twp.

**Project Start Date:** 6/1/2003

**Programmed:** \$500,000

**Expended:** \$565,984

**Status:** This project is complete. County used 1999 Bridge Bond and county funds to complete the project.

### Husted Station-Palatine Road Bridge/Hawk's Bridge

**Project Description** This project provided for the rehabilitation of the Husted Station-Palatine Road Bridge over Indian Run and Hawk's Bridge over Salem Creek.

**Route:**                      **Structure Nos.:** 1701243; 1700200

**Project ID No.:** BSAL05

**Municipalities:** Pittsgrove Twp. and Carneys Point Twp.

**Project Start Date:** 8/21/2002

**Programmed:** \$1,208,889

**Expended:** \$1,082,882

**Status:** Project is complete.

### Long Bank Bridge

**Project Description** This project provided for the replacement of the CR 658 Bridge over Long Bank Creek.

**Route:** CR 658                      **Structure No.:** 1701320

**Project ID No.:** BSAL07

**Municipality:** Lower Alloways Creek Twp.

**Project Start Date:** 9/1/2005

**Programmed:** \$1,764,478

**Expended:** \$1,482,029

**Status:** This project is complete. County used 1999 Bridge Bond and county aid funds to complete the project.

### Witt Road Bridge

**Project Description** This project provided for the deck replacement on the Witt Road Bridge over Alloway Creek.

**Route:**                      **Structure No.:** 1701073

**Project ID No.:** BSAL04

**Municipality:** Alloway Twp.

**Project Start Date:** 12/1/1999

**Programmed:** \$335,567

**Expended:** \$335,566

**Status:** The project is complete.

### Salem County Summary (8 detail records)

Programmed: \$6,000,000

Expended: \$6,000,000

---

**SOMERSET COUNTY COMPLETED PROJECTS**

---

**Bunn Road Bridge****Project Description**

The existing bridge over the north branch of the Raritan River was replaced with a new single-span structure. The new structure is 30-feet wide and 58 feet long, and provides two travel lanes.

**Route:** **Structure No.:** 18D1103

**Project ID No.:** BSOM10

**Municipality:** Bedminster Twp.

**Project Start Date:** 12/17/2001

**Programmed:** \$595,000

**Expended:** \$748,176

**Status:** Construction completed.

**Chimney Rock Road Bridge****Project Description**

The existing structure over Middle Brook has been rehabilitated or replaced with a new single-span structure. The new structure will be 40-feet wide, 40-foot long and will provide two travel lanes.

**Route:** **Structure No.:** 18G0812

**Project ID No.:** BSOM01

**Municipality:** Bridgewater Twp.

**Project Start Date:** 7/8/2002

**Programmed:** \$830,000

**Expended:** \$1,521,189

**Status:** Construction completed.

**Coriell Drive Bridge****Project Description**

The existing structure over Chambers Brook was replaced with a new structure per AASHTO standards.

**Route:** **Structure No.:** 18F1008

**Project ID No.:** BSOM04

**Municipality:** Bridgewater Twp.

**Project Start Date:** 3/11/2002

**Programmed:** \$348,000

**Expended:** \$512,746

**Status:** Construction completed.

---

**SOMERSET COUNTY COMPLETED PROJECTS**

---

**East High Street Bridge**

**Project Description** The existing structure over Peter's Brook was rehabilitated/replaced with a single-span, 60-foot wide structure that provides for two travel lanes.

**Route:** **Structure No.:** 18F0803

**Project ID No.:** BSOM06

**Municipality:** Somerville Boro

**Project Start Date:** 7/1/2003

**Programmed:** \$909,971

**Expended:** \$1,269,866

**Status:** Construction completed.

**Griggstown Causeway**

**Project Description** The existing structure over the Millstone River was replaced with a new structure in accordance with AASHTO standards.

**Route:** CR 632 **Structure No.:** 18F0302

**Project ID No.:** BSOM07

**Municipality:** Franklin Twp. Montgomery Twp.

**Project Start Date:** 8/1/2003

**Programmed:** \$2,432,029

**Expended:** \$1,409,284

**Status:** Construction completed.

**Grove Street Bridge**

**Project Description** The existing structure over Stony Brook was replaced with a single-span structure. The new structure is 42 feet long and 50 feet wide and provides two travel lanes.

**Route:** **Structure No.:** 18M1006

**Project ID No.:** BSOM02

**Municipality:** North Plainfield Boro

**Project Start Date:** 8/1/2003

**Programmed:** \$1,767,127

**Expended:** \$1,521,189

**Status:** Construction completed.

**Holland Avenue Bridge**

**Project Description** The existing structure over Peapack Brook was replaced with a single-span structure. The new structure is 40 feet long and 42 feet wide and provides for two travel lanes.

**Route:** **Structure No.:** 18E1313

**Project ID No.:** BSOM08

**Municipality:** Peapack-Gladstone Boro

**Project Start Date:** 6/1/2003

**Programmed:** \$725,000

**Expended:** \$1,044,320

**Status:** Construction completed.

## SOMERSET COUNTY COMPLETED PROJECTS

---

### Mine Brook Road Bridge

**Project Description** The existing structure over the Dead River was replaced with a single-span. The new structure is 20 feet long and 34 feet wide and provides for two travel lanes.

**Route:** **Structure No.:** 18G1109

**Project ID No.:** BSOM05

**Municipality:** Bernards Twp.

**Project Start Date:** 11/1/2003

**Programmed:** \$800,000

**Expended:** \$145,000

**Status:** Construction completed.

### Montgomery Road Bridge (B0405)

**Project Description** The existing structure over a tributary of the Neshanic River was replaced with a single span that is 59 feet long and 36 feet wide.

**Route:** **Structure No.:** 18B0405

**Project ID No.:** BSOM14

**Municipality:** Hillsborough Twp.

**Project Start Date:** 10/1/2001

**Programmed:** \$880,000

**Expended:** \$1,054,096

**Status:** Construction completed.

### Opie (River) Road Bridge

**Project Description** The existing structure over the south branch of the Raritan River was replaced with a two-span structure. The new structure is 85 feet long and 34 feet wide and provides for two travel lanes.

**Route:** **Structure No.:** 18C0605

**Project ID No.:** BSOM13

**Municipalities:** Branchburg Twp. and Hillsborough Twp.

**Project Start Date:** 4/1/2001

**Programmed:** \$1,433,873

**Expended:** \$1,646,051

**Status:** Construction completed.

### Pleasantview Road Bridge

**Project Description** The existing structure over Royce Brook was replaced with a single-span structure. The new structure is 23 feet long and 40 feet wide and provides for two travel lanes.

**Route:** **Structure No.:** 18D0501

**Project ID No.:** BSOM11

**Municipality:** Hillsborough Twp.

**Project Start Date:** 11/25/2002

**Programmed:** \$450,000

**Expended:** \$562,106

**Status:** Construction completed.

**SOMERSET COUNTY COMPLETED PROJECTS**

---

**River Road Bridge, Bedminster/Readington****Project Description**

The existing structure over the Lamington River was replaced with a single-span structure. The new structure is 80 feet long and 30 feet wide and provides for two travel lanes.

**Route:** **Structure No.:** 18C1001

**Project ID No.:** BSOM12

**Municipalities:** Bedminster Twp. and Readington Twp.

**Project Start Date:** 6/1/2003

**Programmed:** \$860,000

**Expended:** \$956,275

**Status:** Construction completed.

**River Road Bridge, Rocky Hill/Montgomery****Project Description**

The existing structure over Van Horn Brook was replaced with a single-span structure according to AASHTO standards.

**Route:** **Structure No.:** 18E0104

**Project ID No.:** BSOM09

**Municipalities:** Rocky Hill Boro and Montgomery Twp.

**Project Start Date:** 11/1/2003

**Programmed:** \$2,113,000

**Expended:** \$2,526,328

**Status:** Construction completed.

**Shore Drive Bridge****Project Description**

The existing structure over Chambers Brook was replaced with a single-span structure according to AASHTO standards.

**Route:** **Structure No.:** 18F1007

**Project ID No.:** BSOM03

**Municipality:** Bridgewater Twp.

**Project Start Date:**

**Programmed:** \$449,000

**Expended:** \$602,538

**Status:** Construction completed.

**Somerset County Summary** (14 detail records)

Programmed: \$14,593,000

Total Expended: \$15,519,164: \$14,593,000 from BB-99; excess funds provided by county.

---

**SUSSEX COUNTY COMPLETED PROJECTS**

---

**Fredon Stillwater Road Bridge (S-01)****Project Description**

This project provided for the replacement of the structure over the Paulinskill River. Work included scoping, permits, final design and construction.

**Route:** CR 610 **Structure No.:** 1900S01

**Project ID No.:** BSUS07

**Municipality:** Stillwater Twp.

**Project Start Date:** 10/17/2004

**Programmed:** \$3,142,799

**Expended:** \$3,142,799

**Status:** Construction completed.

**Gingerbread Castle Road Bridge (H9-01)****Project Description**

This project provided for the replacement of the structure. Work included scoping, permits, final design and construction.

**Route:** **Structure No.:** 1900H91

**Project ID No.:** BSUS08

**Municipality:** Hamburg Boro

**Project Start Date:** 11/7/2002

**Programmed:** \$923,387

**Expended:** \$923,387

**Status:** Construction completed.

**Hillside Terrace Bridge (B-02)****Project Description**

This project provided for the replacement of the structure over Culver Creek. Work included scoping, permits, final design and construction.

**Route:** **Structure No.:** 1900B02

**Project ID No.:** BSUS01

**Municipality:** Branchville Boro

**Project Start Date:** 10/17/2001

**Programmed:** \$518,023

**Expended:** \$518,023

**Status:** Construction completed.

**SUSSEX COUNTY COMPLETED PROJECTS****Lake Drive Bridge C-13****Project Description**

This project provided for the replacement of a bridge that washed out during a 2000 storm. Work included scoping, design and construction.

**Route:** **Structure No.:** 1900C13  
**Project ID No.:** BSUS10  
**Municipality:** Byram Twp.

**Project Start Date:** 10/1/2001  
**Programmed:** \$458,513  
**Expended:** \$458,513  
**Status:** Construction completed.

**Morris Lake Road Bridge Q-10****Project Description**

This project provided for the replacement of a bridge that was washed out during a 2000 storm. Work included scoping, design and construction.

**Route:** **Structure No.:** 1900Q10  
**Project ID No.:** BSUS11  
**Municipality:** Sparta Twp.

**Project Start Date:** 10/1/2001  
**Programmed:** \$875,552  
**Expended:** \$875,552  
**Status:** Construction completed.

**Station Road Bridge (Q-08)****Project Description**

This project provided for the replacement of a bridge that was washed out during a 2000 storm. Work included scoping, design and construction.

**Route:** **Structure No.:** Q08  
**Project ID No.:** BSUS09  
**Municipality:** Sparta Twp.

**Project Start Date:** 10/1/2001  
**Programmed:** \$381,871  
**Expended:** \$381,871  
**Status:** Construction completed.

**Sussex County Summary** (6 detail records)

Programmed from 1999 Bridge Bond: \$6,000,000

Programmed total: \$6,300,145; excess funds provided by county

Expended: \$6,000,000 from 1999 Bridge Bond funds

Expended total: \$6,300,145; excess funds provided by county

## UNION COUNTY COMPLETED PROJECTS

### Eastman Street Bridge

**Project Description** This project provided for the replacement of the structure over the Rahway River.

**Route:** **Structure No.:** 2003008

**Project ID No.:** BUNI03

**Municipality:** Cranford Twp.

**Project Start Date:** 7/28/2004

**Programmed:** \$1,280,187

**Expended:** \$1,732,608

**Status:** Construction completed on 9/20/2006.

### Farragut Road Bridge

**Project Description**

**Route:** **Structure No.:**

**Project ID No.:** **Municipality:**

**Project Start Date:**

**Programmed:** \$245,256

**Expended:** \$1,867,706

**Status:** Construction completed on 5/13/2008.

### Goodman's Crossing Bridge

**Project Description** This project replaced the structure over Robinson's Branch of the Rahway River.

**Route:** **Structure No.:** 2002027

**Project ID No.:** BUNI01

**Municipality:** Clark Twp.

**Project Start Date:** 3/15/2003

**Programmed:** \$652,274

**Expended:** \$652,274

**Status:** Construction completed on 1/10/2006.

### Jefferson Avenue Bridge

**Project Description**

This project provided for the replacement of the structure over Robinson's Branch of the Rahway River.

**Route:** **Structure No.:** 2013008

**Project ID No.:** BUNI07

**Municipality:** Rahway City

**Project Start Date:** 12/12/2003

**Programmed:** \$869,546

**Expended:** \$869,546

**Status:** Construction completed on 3/26/2005.

## UNION COUNTY COMPLETED PROJECTS

### Liberty Avenue Bridge

**Project Description**

This project provided for the replacement of the structure over the Elizabeth River.

**Route:** **Structure No.:** 2007020

**Project ID No.:** BUNI05

**Municipality:** Hillside Twp.

**Project Start Date:** 7/27/2004

**Programmed:** \$2,690,356

**Expended:** \$2,690,356

**Status:** Construction completed on 1/22/2004.

### Snyder Avenue Bridge

**Project Description** This project provided for the replacement of the structure over the Passaic River.

**Route:** **Structure No.:** 2001001

**Project ID No.:** BUNI10

**Municipalities:** Berkeley Heights Twp. and Chatham Twp.

**Project Start Date:** 10/22/2001

**Programmed:** \$265,296

**Expended:** \$1,330,592

**Status:** Construction completed on 12/9/2002.

### South Street Bridge

**Project Description** This project provided for the replacement of the structure over Salt Brook.

**Route:** **Structure No.:**

**Project ID No.:** BUNI11

**Municipality:** New Providence Boro

**Project Start Date:** 7/23/2003

**Programmed:** \$375,000

**Expended:** \$1,508,329

**Status:** Construction completed on 10/4/2004.

### Springfield Avenue Bridge

**Project Description** This project provided for the replacement of the structure over the Rahway River.

**Route:** **Structure No.:** 2003072

**Project ID No.:** BUNI04

**Municipality:** Cranford Twp.

**Project Start Date:** 10/17/2002

**Programmed:** \$1,491,571

**Expended:** \$1,491,571

**Status:** Construction completed on 11/12/2003.

## UNION COUNTY COMPLETED PROJECTS

### Union Avenue Bridge over Elizabeth River

**Project Description** This project provided for the replacement of the structure over the Elizabeth River.

**Route:** **Structure No.:** 2019040

**Project ID No.:** BUNI09

**Municipality:** Union Twp.

**Project Start Date:**

**Programmed:** \$594,911

**Expended:** \$594,911

**Status:** Construction completed on 8/29/2006.

### Union Avenue Bridge over Green Brook

**Project Description** This project provided for the replacement of the structure over Green Brook.

**Route:** **Structure No.:** 2016059

**Project ID No.:** BUNI08

**Municipality:** Scotch Plains Twp.

**Project Start Date:** 2/3/2003

**Programmed:** \$618,400

**Expended:** \$618,400

**Status:** Construction completed on 7/21/2003.

### Valley Road Bridge

**Project Description** This project provided for the replacement of the structure over the Rahway River.

**Route:** **Structure No.:** 2002005

**Project ID No.:** BUNI02

**Municipality:** Clark Twp.

**Project Start Date:** 11/6/2002

**Programmed:** \$1,860,319

**Expended:** \$1,924,829

**Status:** Construction completed on 4/20/2004.

### Watchung Avenue/River Road Bridge (see also Morris County portion)

**Project Description** This project provided for the replacement of the structure over the Passaic River.

**Route:** **Structure No.:** 1400515

**Project ID No.:** BMOR01B

**Municipality:** Summit City & Chatham Boro

**Project Start Date:** 7/1/2001

**Programmed:** \$1,094,884

**Expended:** \$1,094,884

**Status:** Construction completed on 6/18/2004.

### Union County Summary (12 detail records)

Programmed: \$12,038,000 - 1999 Bridge Bond funds

Expended: \$16,376,006 (\$12,038,000 from 1999 Bridge Bond funds; excess funds provided by county).

## WARREN COUNTY COMPLETED PROJECTS

### County Route 602 Bridge (CB 04053)

**Project Description** This project provided for the rehabilitation of the arch over Blair Creek.

**Route:** CR 602 **Structure No.:** 2100453

**Project ID No.:** BWAR02

**Municipality:** Blairstown Twp.

**Project Start Date:** 6/1/2003

**Programmed:** \$250,000

**Expended:** \$224,920

**Status:** Project completed 5/31/2006.

### County Route 605 Bridge (CB 13006)

**Project Description** This project provided for the replacement of the structure over a tributary of the Delaware River.

**Route:** CR 605 **Structure No.:** 2101306

**Project ID No.:** BWAR06

**Municipality:** Knowlton Twp.

**Project Start Date:** 3/17/2003

**Programmed:** \$510,000

**Expended:** \$407,888

**Status:** Project completed 9/23/2003.

### County Route 633 Bridge (CB 05087)

**Project Description** This project provided for the replacement of the existing structure over Pohatcong Creek.

**Route:** CR 633 **Structure No.:** 2100587

**Project ID No.:** BWAR08

**Municipality:** Franklin Twp.

**Project Start Date:** 8/23/2004

**Programmed:** \$900,000

**Expended:** \$1,052,699

**Status:** Project completed 10/5/2005.

### East Crisman Road Bridge (CB 04015)

**Project Description**

This project provided for the rehabilitation of the arch over the Paulins Kill River.

**Route:** **Structure No.:** 2100415

**Project ID No.:** BWAR01

**Municipality:** Blairstown Twp.

**Project Start Date:** 5/16/2005

**Programmed:** \$250,000

**Expended:** \$224,921

**Status:** Project completed 5/31/2006.

## WARREN COUNTY COMPLETED PROJECTS

### Jenny Jump Road Bridge (CB 11041)

**Project Description** This project provided for the rehabilitation of the arch over Trout Brook.

**Route:** **Structure No.:** 2101141

**Project ID No.:** BWAR03

**Municipality:** Hope Twp. **Project Start Date:** 5/16/2005

**Programmed:** \$250,000

**Expended:** \$224,921

**Status:** Project completed 5/31/2006.

### Kings Highway Bridge (CB 16004) (see also Morris County portion)

**Project Description** This project provided for the replacement of the structure over the Musconetcong River.

**Route:** **Structure No.:** 2101604

**Project ID No.:** BWAR09A

**Municipalities:** Mansfield Twp. and Washington Twp. **Project Start Date:** 3/8/2005

**Programmed:** \$700,000

**Expended:** \$976,926

**Status:** This is a bi-county bridge with Warren and Morris Counties. Warren County's share was \$700,000; Morris County's share was \$700,000. Project completed 8/21/2006.

### New Hampton Road Bridge (CB 22024)

**Project Description** This project provided for the replacement of the structure over the Musconetcong River.

**Route:** **Structure No.:** 2102224

**Project ID No.:** BWAR11A

**Municipalities:** Washington Twp. and Lebanon Twp. **Project Start Date:** 8/14/2006

**Programmed:** \$700,000

**Expended:** \$477,230

**Status:** This is a bi-county bridge. Warren County's share was \$700,000 which was funded with Bridge Bond Funds. Hunterdon County's share was \$700,000 which was funded with county funds. Project completed 9/5/2007.

### Plane Hill Road Bridge (CB 22016)

**Project Description** This project provided for the rehabilitation of the masonry arch over the Pohatcong Creek

**Route:** **Structure No.:** 2102216

**Project ID No.:** BWAR12

**Municipality:** Washington Township **Project Start Date:** 10/7/2002

**Programmed:** \$90,000

**Expended:** \$79,506

**Status:** Project completed 1/29/2004.

### South Wandling Avenue Bridge (CB 21001)

**Project Description** This project provided for the replacement of the structure over Shabbecong Creek.

**Route:** **Structure No.:** 2102101

**Project ID No.:** BWAR10

**Municipality:** Washington Boro **Project Start Date:** 6/1/2005

**Programmed:** \$500,000

**Expended:** \$577,254

**Status:** Project completed 1/5/2006.

## WARREN COUNTY COMPLETED PROJECTS

---

### **Stephensburg Road Bridge (CB 16006)**

**Project Description** This project provided for the rehabilitation of the arch over the Musconetcong River.

**Route:** **Structure No.:** 2101606

**Project ID No.:** BWAR04

**Municipality:** Mansfield Twp.

**Project Start Date:** 5/16/2005

**Programmed:** \$250,000

**Expended:** \$253,588

**Status:** Project completed 5/31/2006.

### **Stryker's Road Bridge CB 15016**

**Project Description** This project provided for the replacement of the structure over Lopatcong Creek

**Route:** **Structure No.:** 2101516

**Project ID No.:** BWAR13

**Municipalities:** Lopatcong Twp. and Greenwich Twp.

**Project Start Date:** 5/1/2010

**Programmed:** \$800,000

**Expended:** \$807,175

**Status:** Project completed December 2010.

### **Wolverton Road Bridge (CB 05044)**

**Project Description** This project provided for the rehabilitation, to include widening as well as a new deck, of the structure over the Musconetcong River.

**Route:** **Structure No.:** 2100544

**Project ID No.:** BWAR07A

**Municipalities:** Franklin Twp. and Bethlehem Twp.

**Project Start Date:** 10/1/2004

**Programmed:** \$800,000

**Expended:** \$692,972

**Status:** This is a bi-county bridge. Warren County's share was \$800,000 which was funded with bridge bond funds. Hunterdon County's share was \$800,000 which was funded with county funds. Project completed 8/15/2006.

### **Warren County Summary** (12 detail records)

Programmed: \$6,000,000

Expended: \$6,000,000

---

<b>Grand Total for all projects</b>	<b>Programmed</b>	<b>\$500,000,000</b>
	<b>Expended</b>	<b>\$478,645,086</b>