

# **STATEWIDE TRANSPORTATION AND LOCAL BRIDGE BOND ACT OF 1999**

## **STATUS REPORT May 2007**

**New Jersey Department of Transportation**

## **STATUS REPORT**

**May 2007**

### **STATEWIDE TRANSPORTATION AND LOCAL BRIDGE BOND ACT OF 1999**

As directed by Section 26 of the Statewide Transportation and Local Bridge Bond Act of 1999 (P.L. 1999, c. 181), the Department of Transportation makes the following report on the status of funds provided by the act and the status of projects financed with those funds.

The bond act created a special fund to provide \$250 million to the Department and NJ TRANSIT for statewide transportation projects and \$250 million to be distributed to the counties for local bridge projects. These funds were made available under three bond appropriations acts (P.L. 2000, c. 11, April 6, 2000; P.L. 2000, c. 155, November 13, 2000; P.L. 2001, c. 239, September 4, 2001).

Of the \$250 million appropriated for statewide transportation projects, \$240,822,320 (96%) has been expended.

Of the \$250 million appropriated for local bridge projects, \$158,389,169 (63%) has been expended. For this purpose, “expended” means that funds have been paid or are under contract to the county vendor. The remaining \$91,610,831 has been sent to the counties for approved programs, but has not yet been expended.

The table on the following page summarizes expenditures for the Department, NJ TRANSIT and each county. The following pages provide a detailed report on the status of funds and projects.

## Table of Contents

	Page
Summary	4
Atlantic	5
Bergen	9
Bridge Bond Discretionary	14
Burlington	20
Camden	25
Cape May	27
Cumberland	28
Essex	35
Gloucester	44
Hudson	47
Hunterdon	50
Mercer	54
Middlesex	56
Monmouth	58
Morris	63
NJDOT Projects and Programs	67
NJ TRANSIT	80
Ocean	81
Passaic	84
Salem	89
Somerset	92
Sussex	97
Union	101
Warren	105

## Bridge Bond Summary

	<u>Programmed</u>	<u>Expended</u>	<u>Percent Expended</u>
Atlantic	\$8,061,000	\$3,083,677	38.3%
Bergen	\$18,417,000	\$4,734,378	25.7%
Bridge Bond Discretionary	\$25,000,000	\$7,563,214	30.3%
Burlington	\$9,459,000	\$8,823,758	93.3%
Camden	\$9,069,000	\$1,311,598	14.5%
Cape May	\$6,000,000	\$6,000,000	100.0%
Cumberland	\$6,000,000	\$4,866,887	81.1%
Essex	\$16,077,000	\$11,405,665	70.9%
Gloucester	\$6,000,000	\$2,419,939	40.3%
Hudson	\$10,489,000	\$10,489,000	100.0%
Hunterdon	\$7,739,000	\$7,157,012	92.5%
Mercer	\$10,570,000	\$2,060,669	19.5%
Middlesex	\$11,012,000	\$4,073,343	37.0%
Monmouth	\$25,000,000	\$22,818,055	91.3%
Morris	\$10,162,000	\$6,658,457	65.5%
NJDOT	\$170,000,000	\$160,822,320	94.6%
NJ TRANSIT	\$80,000,000	\$80,000,000	100.0%
Ocean	\$9,690,000	\$9,690,000	100.0%
Passaic	\$16,624,000	\$5,218,087	31.4%
Salem	\$6,000,000	\$5,901,575	98.4%
Somerset	\$14,593,000	\$14,593,000	100.0%
Sussex	\$6,000,000	\$4,798,301	80.0%
Union	\$12,038,000	\$11,891,684	98.8%
Warren	<u>\$6,000,000</u>	<u>\$4,794,717</u>	<u>79.9%</u>
<b>TOTAL</b>	<b>\$500,000,000</b>	<b>\$399,211,489</b>	<b>79.8%</b>

Date: May 9, 2007

## Atlantic

### Atsion/Middle Road Bridge

#### **Project Description**

This project will provide for the replacement of Bridge H12 over the Great Swamp Branch. Work will include permits, final design, construction and inspection costs.

**Route:** CR 613 **Structure No.:** 01H0012

**Project ID No.:** BATL06

**Municipality:** Hammonton Town

**Project Start Date:** 1/20/2003

**Programmed:** \$469,239

**Expended:** \$0

#### **Status:**

Scoping contract 80% complete, funded with \$122,500 in BB-89 funds. Final design (\$217,500), Construction (partial Bridge Bond Funding of \$233,206) and Inspection (\$18,533) are to be funded with BB-99 funds. Additional construction and inspection funding to be determined. Design expected to start in September 2007. Construction award targeted for January 2009.

### Atsion-Pleasant Mill Road (Municipal Street) Bridge over Nescochague Creek

#### **Project Description**

This project will provide for the replacement of Bridge M-30 over Nescochague Creek. Work will include surveying, permitting, final design (County staff), construction & inspection. Atlantic County will design the bridge with in-house staff.

**Route:** **Structure No.:** 01M0030

**Project ID No.:** BATL08

**Municipality:** Mullica Twp.

**Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

#### **Status:**

This project has been removed from the 1999 Bridge Bond Program. All funds have been reallocated to other projects.

## **Dorset Avenue Bridge over Inside Thorofare**

### **Project Description**

This project will provide for the replacement of the steel open grid deck system on the Dorset Avenue Bridge (01V0001) over Inside Thorofare. Work will include design, construction & inspection.

**Route:** CR **Structure No.:** 01V0001

**Project ID No.:** BATL09

**Municipality:** Ventnor City

**Project Start Date:** 1/1/2005

**Programmed:** \$1,333,030

**Expended:** \$1,333,030

### **Status:**

Construction complete but closeout is pending. Total contract costs were \$1,333,030.00 (BB99 funds) including design, construction & inspection.

## **Eighth Street (Municipal Street) Bridge**

### **Project Description**

This project will provide for the replacement of Bridge BV-7 over Hospitality Branch. Work will include scoping, permits, final design and construction.

**Route:** **Structure No.:** 01BV007

**Project ID No.:** BATL04

**Municipality:** Folsom Boro

**Project Start Date:** 1/20/2003

**Programmed:** \$240,000

**Expended:** \$0

### **Status:**

Scoping contract is complete, funded with \$34,077 and \$115,863 in BB-83 and BB-89 funds, respectively. Final design (\$240,000) is funded with BB-99 funds. Construction (\$1,355,000) and Inspection (\$110,000) shall be funded with other sources. Design expected to begin in June 2007.

## **Somers Point-Mays Landing Rd. Bridge over Patcong Creek (Stab. Repairs)**

### **Project Description**

This project will provide for stabilization and repairs to Bridge EH-32 over Patcong Creek. Work will include replacement of four timber piles on two separate piers.

**Route:** CR 559 **Structure No.:** 01EH032

**Project ID No.:** BATL02

**Municipality:** Egg Harbor Twp. Somers Point City

**Project Start Date:** 6/1/2004

**Programmed:** \$1,464,670

**Expended:** \$1,464,670

### **Status:**

Construction complete but closeout is pending. Total contract costs were \$1,464,670.16 (BB99 funds) including design, construction & inspection.

## **Somers Point-Mays Landing Road Bridge over Lakes Creek**

### **Project Description**

This project will provide for the replacement of Bridge EH-29 over Lakes Creek. Work to be accomplished will include scoping, permits, final design and construction.

**Route:** CR 559 **Structure No.:** 01EH029

**Project ID No.:** BATL01

**Municipality:** Egg Harbor Twp.

**Project Start Date:** 11/1/2002

**Programmed:** \$2,179,719

**Expended:** \$0

### **Status:**

Scoping contract awarded for \$125,281.00 (\$125,000 BB83 & \$281.00 BB89 funds). Scoping is 85% complete. Design anticipated to start in September 2007. Construction contract anticipated to be awarded

## **Somers Point-Mays Landing Road Bridge over Patcong Creek**

### **Project Description**

This project will provide for the scoping/preliminary design phase for the replacement of Bridge EH-32 over Patcong Creek.

**Route:** CR 559 **Structure No.:** 01EH032

**Project ID No.:** BATL07

**Municipality:** Egg Harbor Twp. Somers Point City

**Project Start Date:** 1/20/2003

**Programmed:** \$254,400

**Expended:** \$254,400

### **Status:**

Scoping phase is 95% complete, funded with \$254,400 BB-99 funds. Funding of future phases has not yet been determined.

## **Weymouth Road Bridges**

### **Project Description**

This project will provide for the replacement of Bridges HML22 and HML23 over Great Egg Harbor River. Work will include scoping, permits, final design and construction.

Structure Nos.: 01HML22 and 01HML23.

**Route:** CR 559 **Structure No.:** See Descript.

**Project ID No.:** BATL05

**Municipality:** Hamilton Twp.

**Project Start Date:** 5/2/2003

**Programmed:** \$894,887

**Expended:** \$31,577

### **Status:**

Scoping contract is 80% complete. Funded with \$2,283 (BB-83), \$10,290 (BB-89) and \$31,577 (BB-99) funds. Final design (\$462,900), ROW (\$20,000), Construction (\$352,136) and Inspection (\$28,274) are to be funded with BB-99 funds. Additional Construction and Inspection funding to be determined. Design expected to begin in January 2008. Construction award targeted for February 2010. County anticipates using BB-99 funds (\$200,000 est.) for emergency repairs.

## **Zion Road Bridge**

### **Project Description**

This project will provide for the replacement of Bridge EH-10 over Patcong Creek. Work will include scoping, permits, final design and construction.

**Route:** CR 615 **Structure No.:** 10EH010

**Project ID No.:** BATL03

**Municipality:** Egg Harbor Twp. Northfield City

**Project Start Date:** 11/1/2002

**Programmed:** \$1,225,055

**Expended:** \$0

### **Status:**

Scoping contract is complete, funded with \$125,000 and \$24,945 in BB-83 and BB-89 funds, respectively. Final design (\$250,055), ROW (\$20,000), Construction (\$900,000) and Inspection (\$75,000) are to be funded with BB-99 funds. Design expected to begin in June 2007. Construction award

### **Summary for 'COUNTY' = Atlantic (9 detail records)**

**Sum Programmed:** \$8,061,000.00

**Expended:** \$3,083,677.00



## Bergen

### Brookside Avenue Bridge

**Project Description**

This project will provide for the replacement of the structure over the Ho-Ho-Kus Brook.

**Route:** **Structure No.:** 020001B

**Project ID No.:** BBER03

**Municipality:** Allendale Boro

**Project Start Date:**

**Programmed:** \$880,000

**Expended:** \$731,900

**Status:**

Need ROW and new DEP permit.

### Court Street Bridge

**Project Description**

This project will provide for the rehabilitation of the structure over the Hackensack River.

**Route:** **Structure No.:** 020004A

**Project ID No.:** BBER01

**Municipality:** Hackensack City Bogota Boro

**Project Start Date:** 4/11/2001

**Programmed:** \$6,097,000

**Expended:** \$663,000

**Status:**

Bids scheduled for April 25, 2007

### Elm Street Bridge

**Project Description**

This project will provide for the rehabilitation of the structure over the Hackensack River.

**Route:** **Structure No.:** 020044B

**Project ID No.:** BBER10

**Municipality:** Oradell Boro

**Project Start Date:**

**Programmed:** \$825,000

**Expended:** \$179,000

**Status:**

Project on temporary "Hold" until procedure issues are resolved. Agreement with Public Service being resolved as to placement and payment of overhead power lines. Town to confer with County as to width of bridge. Public Service has rescinded its proposal with the County as to relocation of power poles. Town wants existing width, County investigating rehabilitation of structure.

## **Lafayette Avenue Bridge**

### **Project Description**

This project will provide for the replacement of the structure over the Musquapsink Brook.

**Route:** **Structure No.:** 020067C  
**Project ID No.:** BBER14  
**Municipality:** Washington Twp. Westwood Boro

### **Project Start Date:**

**Programmed:** \$660,000

**Expended:** \$691,867

### **Status:**

Construction complete - 3/9/2006

## **Lake Avenue Bridge over Goffle Brook, Midland Park**

### **Project Description**

This project will provide for the replacement of the structure over the Goffle Brook.

**Route:** **Structure No.:** 020035A  
**Project ID No.:** BBER09  
**Municipality:** Midland Park Boro

**Project Start Date:** 8/28/2001

**Programmed:** \$880,000

**Expended:** \$89,900

### **Status:**

Under Design. Design contract funded with \$89,900. Bridge is eligible therefore Historic Bridge Alternatives Analysis was done, currently under review at SHPO. Problem with utilities. They want consultant to design and county to pay for all relocations. Tentative construction start - spring 2008.

## **Lake Street Bridge over Ramsey Brook, Ramsey**

### **Project Description**

This project will provide for the replacement of the structure over the Ramsey Brook with a culvert.

**Route:** **Structure No.:** 020048A  
**Project ID No.:** BBER11  
**Municipality:** Ramsey Boro

### **Project Start Date:**

**Programmed:** \$880,000

**Expended:** \$101,150

### **Status:**

Under Design. In advanced stages of design. Need permits and ROW.

## **Maple Avenue Bridge**

### **Project Description**

This project will provide for the replacement of the structure over the Ho-Ho-Kus Brook.

**Route:** **Structure No.:** 020028B

**Project ID No.:** BBER07

**Municipality:** Ho-Ho-Kus Boro

### **Project Start Date:**

**Programmed:** \$1,100,000

**Expended:** \$161,529

### **Status:**

Consultant wants to re-negotiate contract with County due to extra work involved with intersection

## **Paris Avenue Bridge**

### **Project Description**

This project will provide for the replacement of the structure over the Sparkill Brook.

**Route:** **Structure No.:** 020055A

**Project ID No.:** BBER13

**Municipality:** Rockleigh Boro

### **Project Start Date:**

**Programmed:** \$990,000

**Expended:** \$112,870

### **Status:**

Under Design. Have stream encroachment permit. Utility problems, hopefully resolved. Consultant will have to redesign part of project to accommodate new housing developments on either side of bridge.

## **Passaic Avenue Bridge over Saddle River**

### **Project Description**

This project will provide for the replacement of the structure over the Saddle River.

**Route:** **Structure No.:** 020031B

**Project ID No.:** BBER02

**Municipality:** Lodi Boro

### **Project Start Date:**

**Programmed:** \$2,200,000

**Expended:** \$109,837

### **Status:**

Consultant in the process of compiling all the preliminary design parameters for the project. A.C.O.E. requires a 4 foot increase in bridge elevation- this has caused the project to be held in abeyance. Redesign required. No projection for bids.

## **Patterson Street Bridge**

### **Project Description**

This project will provide for the replacement of the structure over the Pascack Brook.

**Route:** **Structure No.:** 020027C

**Project ID No.:** BBER06

**Municipality:** Hillsdale Boro

### **Project Start Date:**

**Programmed:** \$770,000

**Expended:** \$91,800

### **Status:**

Under Design, administered by Hillsdale. Consultant finalizing design-tentative construction start- spring

## **Pulis Avenue Bridge**

### **Project Description**

This project will provide for the replacement of the structure over the Ho-Ho-Kus Brook.

**Route:** **Structure No.:** 020020B

**Project ID No.:** BBER05

**Municipality:** Franklin Lakes Boro Mahwah Twp.

### **Project Start Date:**

**Programmed:** \$1,100,000

**Expended:** \$103,500

### **Status:**

Under Design. Administered by Mahwah. Project held in abeyance-town does not want to proceed.

## **Ramapo Valley Road Bridge**

### **Project Description**

This project will provide for the replacement of the structure over the Mahwah Creek.

**Route:** **Structure No.:** 020033C

**Project ID No.:** BBER08

**Municipality:** Mahwah Twp.

**Project Start Date:** 4/15/2002

**Programmed:** \$990,000

**Expended:** \$70,050

### **Status:**

Under Design. Design contract funded with \$70,050. Consultant finalizing design- tentative construction start - spring 2008.

## **Rivervale Road Bridge**

### **Project Description**

This project will provide for the rehabilitation of the structure over the Holdrum Brook.

**Route:** **Structure No.:** 020053C

**Project ID No.:** BBER12

**Municipality:** River Vale Twp.

### **Project Start Date:**

**Programmed:** \$660,000

**Expended:** \$924,507

### **Status:**

Construction complete 5/27/2005

## **West Crescent Avenue Bridge**

### **Project Description**

This project will provide for the total replacement of the structure over Ramsey Brook.

**Route:** **Structure No.:** 020001C

**Project ID No.:** BBER04

**Municipality:** Allendale Boro

### **Project Start Date:**

**Programmed:** \$385,000

**Expended:** \$703,468

### **Status:**

Project complete 2006

Summary for 'COUNTY' = Bergen (14 detail records)

Sum **Programmed:** \$18,417,000.00

**Expended:** \$4,734,378.07

## Bridge Bond Discretionary

### Alexander Road Bridge

**Project Description**

This project will address the replacement of the Alexander Road Bridge over Amtrak. The overall condition of this structure is listed as critical. The bridge is structurally deficient with a sufficiency rating of 3.3 and has deteriorated to the point that it requires replacement.

**Route:** **Structure No.:** 1149173

**Project ID No.:** 99414

**Municipality:** West Windsor Twp.

**Project Start Date:** 2/1/2002

**Programmed:** \$2,567,084

**Expended:** \$1,555,234

**Status:**

This project has been advanced to preliminary design. Only the intersection immediately adjacent to the bridge will be included in the project; the Bear Brook intersection will not be included. Utility costs of \$466,850 and right of way costs of \$545,000 are included in the programmed amount.

### Colonial Way Culvert

**Project Description**

This project will provide for the replacement of the existing Colonial Way Culvert with a new culvert.

**Route:** **Structure No.:**

**Project ID No.:** BDIS11

**Municipality:** Washington Twp.

**Project Start Date:** 7/29/2004

**Programmed:** \$150,000

**Expended:** \$106,521

**Status:**

Construction completed. Final invoice was processed in April 2005.

## **Corson Inlet Bridge**

### **Project Description**

This project will fund the replacement of the bridge rail system for the Ocean Drive Bridge over Corson Inlet. The bridge rail system is severely deteriorated and replacement is necessary. The replacement of the bridge rail system is part of the overall project that includes the rehabilitation of the existing Ocean Drive Bridge. The county will provide their own funds for the costs of the bridge rehabilitation and anticipates contributing \$3,180,000 of the overall construction cost estimate of \$3,580,000.

**Route:** **Structure No.:** 3100002

**Project ID No.:** BDIS10

**Municipality:** Upper Twp.

### **Project Start Date:**

**Programmed:** \$400,000

**Expended:** \$0

### **Status:**

The project is currently under design. The county is awaiting FHWA's approval of historic/ornamental bridge rail since June 2006. Request by County 3/07 to transfer funds to use on another bridge.

## **Franklin Viaduct (E-07)**

### **Project Description**

This structure is over the NYS&W RR and Wallkill River. County Route 631 is a critical artery that connects Routes 23 and 94 in the north central region of the county. The bridge was built from spare parts in 1927 and was rebuilt in 1974. The structure was struck by a train in 1987 and was repaired. It has been recommended for replacement in the last several NBIS inspections. Due to the many undocumented repairs and reconstruction projects, there is a great potential for hidden flaws. In 1997, the NBIS brought forth a flag for such a potential hidden deficiency. Subsequent to the NBIS inspection, an in-depth inspection was performed that found a crack in one of the girder plates. This resulted in an emergency repair to the structure. The bridge has a sufficiency rating of 2.4. The County proposes to replace the structure in the same vicinity but probably not on the same alignment.

**Route:** CR 631 **Structure No.:** 1900E07

**Project ID No.:** NS9910

**Municipality:** Franklin Boro

**Project Start Date:** 6/25/2001

**Programmed:** \$10,000,000

**Expended:** \$275,000

### **Status:**

Under design - anticipated construction award by 6/09

## **Ivy Avenue Bridge**

### **Project Description**

This project will provide for the replacement of a timber bridge.

**Route:** **Structure No.:** 020026M

**Project ID No.:** BDIS07

**Municipality:** Haworth Boro

### **Project Start Date:**

**Programmed:** \$750,000

**Expended:** \$0

### **Status:**

under construction

## **Local Bridge Bond, Discretionary**

### **Project Description**

Under the Statewide Transportation and Local Bridge Bond Act of 1999, grants were appropriated to the county governments for the cost of construction, reconstruction, demolition, removal, replacement, improvement, repair or rebuilding of structurally deficient bridges carrying county or municipal roads.

**Route:** **Structure No.:** N/A

**Project ID No.:** 00354D1

**Municipality:** Various

### **Project Start Date:**

**Programmed:** \$5,722,701

**Expended:** \$0

### **Status:**

## **Main Street Bridge**

### **Project Description**

This project will provide for emergency repairs to the Main Street bridge. The raceway culvert collapsed when a school bus traveling on Main Street passed over it.

**Route:** CR 539 **Structure No.:**

**Project ID No.:** BDIS14

**Municipality:** Allentown Boro

### **Project Start Date:**

**Programmed:** \$100,000

**Expended:** \$100,000

### **Status:**

The construction contract in the amount of \$32,514 was awarded on March 27, 2003. An agreement dated February 23, 2004 expanded the project limits for the county to use the remaining funds. Contract 2 in the amount of \$77,617 was approved. Currently awaiting closeout document from the County in order to process the final voucher.



## **Maple Lake Road**

### **Project Description**

This project will provide for roadway reconstruction of Maple Lake Road from Paterson-Hamburg Turnpike to the municipal boundary. This is necessary to provide for a detour route while the Paterson-Hamburg Turnpike bridge is under construction.

**Route:** **Structure No.:** N/A

**Project ID No.:** BDIS09

**Municipality:** Butler Boro

### **Project Start Date:**

**Programmed:** \$200,000

**Expended:** \$200,000

### **Status:**

Construction completed substantially

## **Meadowlands Parkway Bridge**

### **Project Description**

This is a five-span, simply supported multiple rolled steel stringer structure over a railroad, ditch and roadway. The length of the structure is 316 feet. This project will provide for the rehabilitation of the

**Route:** **Structure No.:** 0908412

**Project ID No.:** BDIS05

**Municipality:** Secaucus Town

### **Project Start Date:**

**Programmed:** \$1,900,000

**Expended:** \$2,347,656

### **Status:**

contruction complete

## **New York Avenue Culvert**

### **Project Description**

This project will provide for the replacement of the New York Avenue culvert over a tributary of the Hirschfield Brook.

**Route:** **Structure No.:** N/A

**Project ID No.:** BDIS02

**Municipality:** Dumont Boro

**Project Start Date:** 1/14/2003

**Programmed:** \$200,000

**Expended:** \$198,735

### **Status:**

Construction completed on August 22, 2003. The final payment was processed in July 2004, leaving a balance of \$1,265 in this project.

## **Nutley Park Bridges**

### **Project Description**

Bridge Bond Discretionary Funds have been provided to Nutley Township for the improvements to six park bridges located in Booth Park, Memorial Park I, Memorial Park II, and Kingsland Park.

**Route:** **Structure No.:** N/A

**Project ID No.:** BDIS04

**Municipality:** Nutley Twp.

### **Project Start Date:**

**Programmed:** \$150,000

**Expended:** \$0

### **Status:**

Under Design.

## **Paterson-Hamburg Turnpike Bridge**

### **Project Description**

The Paterson-Hamburg Turnpike over Singac Brook was recently damaged by fire. This project will provide for necessary repairs to this structure.

**Route:** **Structure No.:** 1600140

**Project ID No.:** BDIS08

**Municipality:** Wayne Twp.

### **Project Start Date:**

**Programmed:** \$177,050

**Expended:** \$177,050

### **Status:**

Construction complete.

## **River Street Railroad Bridge**

### **Project Description**

This is a joint venture between Bergen County, the City of Hackensack and the railroad to replace the old railroad bridge that currently has low clearance. The roadway under the bridge will be widened to four lanes to match the adjacent approach roads.

**Route:** **Structure No.:** N/A

**Project ID No.:** BDIS03

**Municipality:** Hackensack City

### **Project Start Date:**

**Programmed:** \$500,000

**Expended:** \$500,000

### **Status:**

Construction is approximately 90% complete. Total award is \$4,167,456; only \$500,000 in Bridge Bond funds were used to fund this project, the remaining funds were provided from other NJDOT and County

## **Rockaway Road Bridge (Bridge T-80)**

### **Project Description**

This project will provide for the replacement of this structure over the north branch of the Rockaway

**Route:** **Structure No.:** 1000039

**Project ID No.:** BDIS01

**Municipality:** Tewksbury Twp.

**Project Start Date:** 12/18/2001

**Programmed:** \$600,000

**Expended:** \$600,000

### **Status:**

Project completed April 26, 2002.

## **Roosevelt Boulevard Bridge**

### **Project Description**

This project will provide for the rehabilitation of the Roosevelt Boulevard Bridge over Crook Horn Thorofare. This bridge will be used as a detour route when construction begins on the Route 52 Causeway project which is planned in 2007. In its present condition, the Roosevelt Boulevard bridge cannot safely carry the anticipated traffic that will use this route as a result of the detour.

**Route:** CR 623 **Structure No.:** 0500004

**Project ID No.:** BDIS13

**Municipality:** Ocean City Upper Twp.

**Project Start Date:** 7/27/2004

**Programmed:** \$1,450,000

**Expended:** \$1,450,000

### **Status:**

Construction complete in May 2006. Final invoice processed. Cape May County provided funding above the \$1,450,000 BB-Disc. allotment.

## **State Street Bridge**

### **Project Description**

This project will fund emergency repairs on the bridge deck.

**Route:** CR 601 **Structure No.:** 042A001

**Project ID No.:** BDIS12

**Municipality:** Camden City

**Project Start Date:** 1/1/2004

**Programmed:** \$133,165

**Expended:** \$53,018

### **Status:**

The emergency repairs were completed on April 14, 2004. Final invoice was processed and project has been closed.

### **Summary for 'COUNTY' = Bridge Bond Discretionary (16 detail records)**

**Sum Programmed:** \$25,000,000.00

**Expended:** \$7,563,214.21



## **County Route 537 Bridge over Parkers Creek**

### **Project Description**

This project will provide for the replacement of the CR 537 bridge over Parkers Creek.

**Route:** CR 537                      **Structure No.:** 03C4150

**Project ID No.:** BBUR04

**Municipality:** Mount Laurel Twp.

**Project Start Date:** 8/1/2001

**Programmed:** \$3,187,063

**Expended:** \$3,106,897

### **Status:**

Construction completed in Fall 2004. Closing out project.

## **County Route 634 Bridge**

### **Project Description**

This project will provide for the rehabilitation of the CR 634 bridge over Rancocas Creek.

**Route:** CR 634                      **Structure No.:** 03C4004

**Project ID No.:** BBUR03

**Municipality:** Mount Laurel Twp.                      Willingboro Twp.

**Project Start Date:** 11/26/2001

**Programmed:** \$98,015

**Expended:** \$96,175

### **Status:**

Preliminary engineering and report being finalized. Structure is historically eligible pursuant to NJDOT Historic Bridge Survey. Final Engineering contract was awarded in 2005; however funding source has not been determined yet.

## **County Route 656 Bridge**

### **Project Description**

This project will provide for the replacement of the CR 656 bridge over US Pipe Siding.

**Route:** CR 656                      **Structure No.:** 03C2002

**Project ID No.:** BBUR02

**Municipality:** Burlington Twp.

**Project Start Date:** 10/15/2003

**Programmed:** \$393,200

**Expended:** \$102,972

### **Status:**

Design is in progress. Construction targeted for July 2007 (funding not yet determined).

## **County Route 670 Bridge (Burlington Twp.)**

### **Project Description**

This project will provide for the replacement of the CR 670 bridge over Branch of the Assicunk Creek.

**Route:** CR 670 **Structure No.:** 03D3540

**Project ID No.:** BBUR05

**Municipality:** Burlington Twp.

**Project Start Date:** 10/8/2002

**Programmed:** \$2,971,125

**Expended:** \$2,952,027

### **Status:**

Construction completed in 2006. Closing out project.

## **County Route 670 Bridge (Springfield Twp.)**

### **Project Description**

This project will provide for the replacement of the CR 670 bridge over Branch of the Assicunk Creek.

**Route:** CR 670 **Structure No.:** 03D3600

**Project ID No.:** BBUR06

**Municipality:** Springfield Twp.

**Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

### **Status:**

Inactive - 99 BB funds insufficient to fund project.

## **Georgetown-Chesterfield Road Bridge**

### **Project Description**

This project will provide for the rehabilitation of the Georgetown-Chesterfield Road bridge over Blacks

**Route:** **Structure No.:** 03F2280

**Project ID No.:** BBUR12

**Municipality:** Chesterfield Twp.

**Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

### **Status:**

Inactive - 99 BB funds insufficient to fund project.

## **Hilliards Road Bridge**

### **Project Description**

This project will provide for the rehabilitation of the Hilliards Road bridge over South Branch Rancocas

**Route:** **Structure No.:** 03E4400

**Project ID No.:** BBUR11

**Municipality:** Southampton Twp.

**Project Start Date:** 3/1/2000

**Programmed:** \$145,231

**Expended:** \$139,419

### **Status:**

Construction completed in 2006. Closing out project. Design partially funded by Bridge Bond.

Construction partially funded by Bridge Bond.

## **River Road (AKA Foundry Road) Bridge over N. Branch Rancocas Creek**

### **Project Description**

This project will provide for the replacement of the River Road Bridge.

**Route:** **Structure No.:** 03D4140

**Project ID No.:** BBUR15

**Municipality:** Eastampton Twp.

**Project Start Date:** 12/1/2001

**Programmed:** \$1,413,851

**Expended:** \$1,413,851

### **Status:**

Construction substantially completed in May 2006.

## **Washington Street Bridge over North Branch Rancocas Creek**

### **Project Description**

This project will provide for the deck replacement of the Washington Street bridge over North Branch Rancocas Creek.

**Route:** **Structure No.:** 03D410A

**Project ID No.:** BBUR08

**Municipality:** Mount Holly Twp.

**Project Start Date:** 4/2/2002

**Programmed:** \$137,983

**Expended:** \$54,734

### **Status:**

Engineering funded by Bridge Bond. Final construction documents being prepared. Construction anticipated Fall 2007. Insufficient 99 BB funds available to fund construction. Construction to be funded by County using alternate funding sources.

## **White Street Bridge**

### **Project Description**

This project will provide for the replacement of the White Street bridge over North Branch Rancocas

**Route:** **Structure No.:** 03D4108

**Project ID No.:** BBUR07

**Municipality:** Mount Holly Twp.

**Project Start Date:** 8/1/2001

**Programmed:** \$79,000

**Expended:** \$63,200

### **Status:**

Preliminary engineering and report finalized. Structure is historically eligible pursuant to NJDOT Historic Bridge Survey. Funding not yet determined for design. County to evaluate alternative funding sources.

### **Summary for 'COUNTY' = Burlington (13 detail records)**

**Sum Programmed:** \$9,459,000.00

**Expended:** \$8,823,758.00



## Camden

### **Broadway Bridge over Little Timber Creek**

#### **Project Description**

This project will replace the bridge on CR 551.

**Route:** CR 551      **Structure No.:** 045A010

**Project ID No.:** BCAM06

**Municipality:** Gloucester City      Brooklawn Boro

#### **Project Start Date:**

**Programmed:** \$1,675,000

**Expended:** \$278,218

#### **Status:**

County has awarded design contract for \$233,498. (Permit fees in the amount of \$24,000.00 are ineligible). Design is ongoing but additional work for soil borings is required to test soil contamination. Estimated total Construction and inspection cost is \$2,100,000.00, part of which are to be funded with BB-99 funds. Construction award targeted for August 2007. County is waiting for NJDEP Permits

### **East Atlantic Avenue Bridge**

#### **Project Description**

The existing two-span steel structure over Relief AKA Peter's Creek (Bridge No. 4B-15) will be replaced with embankment fill and the construction of the roadway on new fill.

**Route:** CR 727      **Structure No.:** 044B015

**Project ID No.:** BCAM05

**Municipality:** Audubon Boro      Oaklyn Boro

#### **Project Start Date:**

**Programmed:** \$1,894,000

**Expended:** \$0

#### **Status:**

Scoping completed using Federal funds. CED approved by BEPR. Design is ongoing. County's consultant is preparing documentation for NJDEP permits. Additional funding (about \$115,000) for design work may be BB-99 funds. Total estimated Construction and inspection costs is \$1,900,000.00 are to be funded with BB-99 funds. Construction award targeted for November 2007.

## **State Street Bridge**

### **Project Description**

This project will provide for the rehabilitation of the inoperable two-span, swing truss structure over the Cooper River (Bridge No. 2A1) according to SHPO directives, or replace it with a new structure if

**Route:** CR 601      **Structure No.:** 042A001

**Project ID No.:** BCAM02

**Municipality:** Camden City

### **Project Start Date:**

**Programmed:** \$5,500,000

**Expended:** \$1,033,380

### **Status:**

Scoping completed using Federal Funds. CED approved by BEPR/FHWA. County has awarded design contract (\$930,580). Bridge Rehab. Program funds (\$789,000) & BB-99 funds (\$141,580) used for design contract. Consultant is working on scope of rehabilitation of existing structure. Total estimated construction cost including ROW, Construction and Inspection is \$8,500,000.00, part of which are to be funded with BB-99 funds. Construction award targeted for November 2007. County is waiting for NJDEP Permits approval and working on permit conflict issues associated with NJDOT Flood Tide Gate project.

### **Summary for 'COUNTY' = Camden (3 detail records)**

**Sum Programmed:** \$9,069,000.00

**Expended:** \$1,311,598.00

## Cape May

### Ocean Drive Bridge

**Project Description**

This project will provide for the rehabilitation of Ocean Drive bridge over Great Channel.

**Route:** CR 619                      **Structure No.:** 0500028

**Project ID No.:** BCAP02

**Municipality:** Middle Twp.                      Stone Harbor Boro

**Project Start Date:** 2/1/2001

**Programmed:** \$6,000,000

**Expended:** \$6,000,000

**Status:**

Design contract was completed, in the amount of \$467,000 using BB-99 funds. A Construction Engineering contract was awarded for \$519,650 using BB-99 funds. A Construction contract was awarded for \$6,040,000, using \$5,013,350 BB-99 and \$500,000 Local Bridge FY00 funds; remaining balance of \$526,650 will be funded with BB-99 accrued interest and County funds.

**Summary for 'COUNTY' = Cape May (1 detail record)**

**Sum Programmed:** \$6,000,000.00

**Expended:** \$6,000,000.00

## Cumberland

### Almond Road Bridge

**Project Description**

This project will provide for the improvement of the functionally obsolete structure over Maurice River.

**Route:** **Structure No.:** 0600014

**Project ID No.:** BCUM18

**Municipality:** Vineland City

**Project Start Date:** 1/23/2001

**Programmed:** \$1,922

**Expended:** \$1,922

**Status:**

Design Build Project completed at total cost of \$587,843.00. Cost shared with Salem County.

Cumberland County used \$1,921.50 (BB99), \$8,701.76 (BB83), \$243,621.60 (Bridge Rehab.) funds.

County's share of \$333,598.14 included Salem County's share and County funds.

### Barrett Run Road Bridge

**Project Description**

This project will provide for the replacement of the structures.

**Route:** **Structure No.:** 0600101

**Project ID No.:** BCUM19

**Municipality:** Hopewell Twp.

**Project Start Date:** 7/5/2002

**Programmed:** \$555,366

**Expended:** \$555,366

**Status:**

Construction complete. Total construction cost was \$555,365.56 (BB99 funds).

### Bay Point Road Bridge

**Project Description**

This project will provide for the improvement of the functionally obsolete structure over Cedar Ditch.

**Route:** **Structure No.:** 0600041

**Project ID No.:** BCUM05

**Municipality:** Lawrence Twp.

**Project Start Date:** 11/1/2004

**Programmed:** \$514,803

**Expended:** \$514,803

**Status:**

Construction complete. Total construction cost was \$520,853.15 including \$514,803.15 (BB99 funds).

County's share was \$6,050.00 (Permits & other costs).

## **Brandriff Avenue Bridge**

### **Project Description**

This project will provide for the improvement of the functionally obsolete structure over Maurice River.

**Route:** **Structure No.:** 0600009

**Project ID No.:** BCUM02

**Municipality:** Millville City

**Project Start Date:** 4/30/2003

**Programmed:** \$269,658

**Expended:** \$269,658

### **Status:**

Construction complete. Total construction cost was \$270,905.50 including \$269,658.00 (BB99 funds).  
County's share was \$1,247.50 (Permits & other costs).

## **Buckhorn Road Bridge**

### **Project Description**

This project will provide for the rehabilitation of the Buckhorn Road bridge over Stow Creek.

**Route:** **Structure No.:** 0600045

**Project ID No.:** BCUM12

**Municipality:** Stow Creek Twp. Lower Alloway Twp.

**Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

### **Status:**

No BB 1999 funds available to advance this project.

## **Canton Road Bridge**

### **Project Description**

This project will provide for the rehabilitation of the Canton Road bridge over Stow Creek.

**Route:** **Structure No.:** 0600003

**Project ID No.:** BCUM14

**Municipality:** Stow Creek Twp. Lower Alloway Twp.

**Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

### **Status:**

No BB 1999 funds available to advance this project.

## **Commerce Street Bridge**

### **Project Description**

This project will provide for the rehabilitation of the Commerce Street bridge over the Cohansey River.

**Route:** **Structure No.:** 0600022

**Project ID No.:** BCUM09

**Municipality:** Bridgeton City

**Project Start Date:** 2/1/2006

**Programmed:** \$385,990

**Expended:** \$385,990

### **Status:**

Construction complete. Total construction cost was \$391,014.65 including \$385,989.65 (BB99 funds). County's share was \$5,025.00 (Permits & other costs).

## **Cooks Corner Bridge**

### **Project Description**

This project will provide for the replacement of the structurally deficient structure over Raccoon Ditch.

**Route:** **Structure No.:** 0600046

**Project ID No.:** BCUM01

**Municipality:** Stow Creek Twp. Greenwich Twp.

**Project Start Date:** 4/11/2002

**Programmed:** \$594,139

**Expended:** \$594,139

### **Status:**

Construction complete. Total construction cost was \$749,268.30, including \$594,138.87 (BB99), \$67,553.67 (BB83), \$17,775.76 (BB89) & \$61,850 (BRIDGE REHAB.) funds. County's share was \$7,950.00 (Permits & other costs).

## **Dante Avenue Bridge**

### **Project Description**

This project will provide for the rehabilitation of the Dante Avenue bridge over Menantico Creek.

**Route:** **Structure No.:** 0600012

**Project ID No.:** BCUM15

**Municipality:** Vineland City

**Project Start Date:** 7/18/2006

**Programmed:** \$200,000

**Expended:** \$89,000

### **Status:**

County awarded a design contract for \$89,000. Design is 100% complete. DEP Permit costs are anticipated to be \$8,500. Construction funding is yet to be determined.

## **Fortescue Road Bridge**

### **Project Description**

This project will provide for the rehabilitation of the structure over Fortescue.

**Route:** **Structure No.:** 0600001

**Project ID No.:** BCUM07

**Municipality:** Downe Twp.

**Project Start Date:** 4/1/2003

**Programmed:** \$225,300

**Expended:** \$25,300

### **Status:**

Design contract was awarded on April 1, 2003, using \$25,300 in BB-99 funds. Construction funding has not been determined (cost anticipated \$270,000).

## **Glade Road Bridge**

### **Project Description**

This project will provide for the rehabilitation of the Glade Road bridge over Riggins Ditch.

**Route:** **Structure No.:** 0600043

**Project ID No.:** BCUM11

**Municipality:** Maurice River Twp.

**Project Start Date:** 4/1/2003

**Programmed:** \$200,000

**Expended:** \$64,525

### **Status:**

Design contract was awarded April 1, 2003, using \$64,525 in BB-99 funds. Additional construction funding is yet to be determined (cost anticipated > \$135,000).

## **Harmony Road Bridge**

### **Project Description**

This project will provide for the rehabilitation of the Harmony Road bridge over the Cohansey River.

**Route:** **Structure No.:** 0600048

**Project ID No.:** BCUM16

**Municipality:** Upper Deerfield Twp. Hopewell Twp.

**Project Start Date:** 7/1/2005

**Programmed:** \$200,000

**Expended:** \$49,000

### **Status:**

Design contract awarded in July 2006 using \$49,000 in BB-99 funds. Design is 100% complete. DEP permit fees anticipated to be \$500.00. Construction funding is yet to be determined.

## **Lower Sharp Street Bridge**

### **Project Description**

This project will provide for the improvement of the functionally obsolete structure over Maurice River.

**Route:** **Structure No.:** 0600054

**Project ID No.:** BCUM06

**Municipality:** Millville City

**Project Start Date:** 4/30/2003

**Programmed:** \$184,067

**Expended:** \$184,067

### **Status:**

Construction complete. Total construction cost was \$185,317.50 including \$184,067.50 (BB99 funds). County's share was \$1,250.00 (Permits & other costs).

## **Mauricetown Road Bridge**

### **Project Description**

This project will provide for the rehabilitation of Mauricetown Road bridge over Maurice River.

**Route:** **Structure No.:** 0600008

**Project ID No.:** BCUM08

**Municipality:** Commercial Twp. Maurice River Twp.

**Project Start Date:** 4/1/2003

**Programmed:** \$500,000

**Expended:** \$38,000

### **Status:**

Design contract was awarded April 1, 2003, using \$38,000 in BB-99 funds. Additional construction funding is yet to be determined due to anticipated construction cost of \$1.5 million.

## **Mayor Aitken Drive Bridge**

### **Project Description**

This project will provide for the improvement of the functionally obsolete structure over Cohansey

**Route:** **Structure No.:** 0600023

**Project ID No.:** BCUM04

**Municipality:** Bridgeton City

**Project Start Date:** 11/14/2002

**Programmed:** \$784,515

**Expended:** \$784,515

### **Status:**

Construction complete. Total construction cost was \$785,065.21 including \$784,515.21 (BB99 funds). County's share was \$550.00 (Permits & other costs).



## **New Jersey Avenue Bridge**

### **Project Description**

This project will provide for the rehabilitation of the New Jersey Avenue bridge over Oyster Creek.

**Route:** **Structure No.:** 0600031

**Project ID No.:** BCUM10

**Municipality:** Downe Twp.

### **Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

### **Status:**

No BB 1999 funds available to advance this project.

## **Seeley-Lebanon Road Bridge**

### **Project Description**

This project will provide for the rehabilitation of the Seeley-Lebanon Road bridge over the Cohansey

**Route:** **Structure No.:** 0600002

**Project ID No.:** BCUM13

**Municipality:** Upper Deerfield Twp. Hopewell Twp.

**Project Start Date:** 4/1/2003

**Programmed:** \$420,926

**Expended:** \$420,926

### **Status:**

Construction complete. Total construction cost was \$421,413.24 including \$420,925.74 (BB99 funds).  
County's share was \$487.50 (Permits & other costs).

## **West Avenue Bridge**

### **Project Description**

This project will provide for the improvement of the functionally obsolete structure over Irelands Mill

**Route:** **Structure No.:** 0600020

**Project ID No.:** BCUM03

**Municipality:** Bridgeton City

**Project Start Date:** 9/12/2001

**Programmed:** \$813,676

**Expended:** \$813,676

### **Status:**

Construction complete. Total construction cost was \$817,863.30 including \$813,675.80 (BB99 funds).  
County's share was \$4,187.50 (Permits & other costs).

## **West Park Drive Bridge**

### **Project Description**

This project will provide for the rehabilitation of West Park Drive Bridge over Sunset Lake Raceway.

**Route:** **Structure No.:** 0600017

**Project ID No.:** BCUM17

**Municipality:** Bridgeton City

**Project Start Date:** 7/1/2005

**Programmed:** \$149,638

**Expended:** \$76,000

### **Status:**

Design contract was awarded in July 2006, using \$76,000 in BB-99 funds. Permit costs anticipated to be \$2,500.00. Construction funding is yet to be determined.

### **Summary for 'COUNTY' = Cumberland (19 detail records)**

**Sum Programmed:** \$6,000,000.00

**Expended:** \$4,866,887.00

## Essex

### **Baldwin Street Bridge**

#### **Project Description**

This project will provide for the rehabilitation of the structure over the JFK Drive.

**Route:** **Structure No.:** 0700082

**Project ID No.:** BESS02

**Municipality:** Bloomfield Twp.

**Project Start Date:** 1/4/2005

**Programmed:** \$549,756

**Expended:** \$549,756

#### **Status:**

Construction complete.

### **Bloomfield Avenue Bridge**

#### **Project Description**

This project will provide for the replacement of the structure over Peckman River.

**Route:** **Structure No.:** 0700012

**Project ID No.:** BESS23

**Municipality:** Verona Twp.

**Project Start Date:** 9/26/2005

**Programmed:** \$1,629,873

**Expended:** \$1,629,873

#### **Status:**

Construction complete.

### **Brookfield Avenue Bridge**

#### **Project Description**

This project will provide for the rehabilitation of the structure over Third River.

**Route:** **Structure No.:** 0700064

**Project ID No.:** BESS19

**Municipality:** Nutley Twp.

**Project Start Date:**

**Programmed:** \$200,000

**Expended:** \$0

#### **Status:**

Awaiting design.

## **Central Avenue Culvert**

### **Project Description**

This project will provide for the replacement of the culvert on Central Avenue over Green Brook.

**Route:** **Structure No.:** NC512GR

**Project ID No.:** BESS18

**Municipality:** North Caldwell Twp.

**Project Start Date:** 6/27/2002

**Programmed:** \$1,653,355

**Expended:** \$1,653,355

### **Status:**

Design/inspection contract \$130,653.60. Construction completed. Construction contract is

## **Chancellor Avenue & Springfield Avenue Culverts**

### **Project Description**

This project will provide for replacement of the culverts on Chancellor Avenue and Springfield Avenue over Lightning Brook.

Structure Nos.: MP308LT, MP413LT

**Route:** **Structure No.:** See Descript.

**Project ID No.:** BESS13

**Municipality:** Maplewood Twp.

**Project Start Date:**

**Programmed:** \$1,603,266

**Expended:** \$0

### **Status:**

Awarded Dec. 19, 2006. Construction to start on February 15, 2007 contract award for \$1,457,515.00 inspection 10%

## **Cleveland Street Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Second River.

**Route:** **Structure No.:** 0700074

**Project ID No.:** BESS20

**Municipality:** Orange Twp.

**Project Start Date:**

**Programmed:** \$507,072

**Expended:** \$0

### **Status:**

Awarded November 13, 2006. Construction on hold due to utility relocation. Contract awarded for

## **East Northfield Road Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Bear Brook.

**Route:** **Structure No.:** 0700090

**Project ID No.:** BESS11

**Municipality:** Livingston Twp.

**Project Start Date:** 10/17/2005

**Programmed:** \$919,464

**Expended:** \$919,464

**Status:**

Construction complete.

## **Eisenhower Parkway Bridge**

### **Project Description**

This project will provide for the rehabilitation of the structure over South Branch of Foulerton's Brook.

**Route:** **Structure No.:** 0700015

**Project ID No.:** BESS22

**Municipality:** Roseland Boro

**Project Start Date:**

**Programmed:** \$550,000

**Expended:** \$0

**Status:**

In design, construction to start in Summer '07

## **Essex Street Bridge**

### **Project Description**

This project will provide for the rehabilitation of the structure over West Branch of the Rahway River.

**Route:** **Structure No.:** 0703065

**Project ID No.:** BESS14

**Municipality:** Millburn Twp.

**Project Start Date:**

**Programmed:** \$100,000

**Expended:** \$0

**Status:**

Awaiting design.

## **Franklin Avenue & Whittlessey Avenue Culverts**

### **Project Description**

This project will provide for the replacement of culverts on Franklin Avenue and Whittlessey Avenue over Wigwam Brook.

Structure Nos.: WO508WW, WO523WW

**Route:** **Structure No.:** See Descript.

**Project ID No.:** BESS26

**Municipality:** West Orange Twp.

**Project Start Date:** 7/16/2001

**Programmed:** \$507,644

**Expended:** \$461,494

### **Status:**

Construction finish date 11-29-01 Construction cost \$461,494.16. Construction cost includes inspection \$46,149.42.

## **Glen Avenue Bridge**

### **Project Description**

This project will provide for the replacement of the structure over the West Branch of Rahway River.

**Route:** **Structure No.:** 0700053

**Project ID No.:** BESS15

**Municipality:** Millburn Twp.

**Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

### **Status:**

This project is being dropped from the Bridge Bond Program.

## **Hillside Avenue Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Toney's Brook.

**Route:** **Structure No.:** 0700088

**Project ID No.:** BESS09

**Municipality:** Glen Ridge Twp.

**Project Start Date:** 12/5/2004

**Programmed:** \$1,212,096

**Expended:** \$1,212,096

### **Status:**

Construction complete.

## **Hoover Avenue Bridge**

### **Project Description**

This project will provide for the rehabilitation of the structure over the Third River.

**Route:** **Structure No.:** 0700086

**Project ID No.:** BESS03

**Municipality:** Bloomfield Twp.

### **Project Start Date:**

**Programmed:** \$431,571

**Expended:** \$0

### **Status:**

Awaiting design.

## **James Street Bridge**

### **Project Description**

This project will provide for the rehabilitation of the structure over JFK Drive.

**Route:** **Structure No.:** 0700081

**Project ID No.:** BESS04

**Municipality:** Bloomfield Twp.

### **Project Start Date:**

**Programmed:** \$567,315

**Expended:** \$567,315

### **Status:**

Rehabilitation completed January 2003. Construction cost \$567,314.70.

## **Linden Avenue Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Peckman River.

**Route:** **Structure No.:** 0700103

**Project ID No.:** BESS24

**Municipality:** Verona Twp.

### **Project Start Date:**

**Programmed:** \$715,000

**Expended:** \$0

### **Status:**

Design complete. To be advertised in June 2007. Construction to start in 2008 as requested by

## **Madison Avenue Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Elizabeth River.

**Route:** **Structure No.:** 0700094

**Project ID No.:** BESS10

**Municipality:** Irvington Twp.

**Project Start Date:** 12/5/2004

**Programmed:** \$550,007

**Expended:** \$550,007

**Status:**

Construction complete.

## **Mill Street Bridge**

### **Project Description**

This project will provide for the rehabilitation of the structure over the Second River.

**Route:** **Structure No.:** 0700060

**Project ID No.:** BESS01

**Municipality:** Belleville Twp.

**Project Start Date:**

**Programmed:** \$100,000

**Expended:** \$0

**Status:**

Awaiting design.

## **Nassau Street, Watchung Street & Joyce Street Culverts**

### **Project Description**

This project will provide for the replacement of the culverts on Nassau Street, Watchung Street and Joyce Street over the East Branch of the Rahway River and Second River.

Structure Nos.: OR405EB, OR508SR, WO511B

**Route:** **Structure No.:** See Descript.

**Project ID No.:** BESS21

**Municipality:** Orange Twp. West Orange Twp.

**Project Start Date:** 4/23/2001

**Programmed:** \$566,151

**Expended:** \$566,151

**Status:**

Construction completed 10/24/01. Construction final cost \$540,352.16. Inspection costs \$25,799.32.



## **Ozone Avenue Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Peckman River.

**Route:** **Structure No.:** 0700042

**Project ID No.:** BESS25

**Municipality:** Verona Twp.

### **Project Start Date:**

**Programmed:** \$100,000

**Expended:** \$0

### **Status:**

Awaiting design.

## **Parsonage Hill Road & White Oak Ridge Road Culverts**

### **Project Description**

This project will provide for the replacement of the culverts on Parsonage Hill Road and White Oak Ridge Road over Taylor's Brook.

Structure Nos.: ML309TY, ML413TY

**Route:** **Structure No.:** See Descript.

**Project ID No.:** BESS16

**Municipality:** Millburn Twp.

**Project Start Date:** 8/26/2002

**Programmed:** \$481,905

**Expended:** \$438,905

### **Status:**

Construction complete. Final inspection pending. Construction contract is \$438,905.15. Construction inspection \$43,000.00.

## **Pier Lane, Kirkpatrick Lane & Washington Street Culverts**

### **Project Description**

This project will provide for the replacement of culverts on Pier Lane, Kirkpatrick Lane and Washington Street over three brooks.

Structure Nos.: FR314DP, WC418LN, MN534NS

**Route:** **Structure No.:** See Descript.

**Project ID No.:** BESS08

**Municipality:** Fairfield Twp. West Caldwell Twp.  
Montclair Twp.

**Project Start Date:** 7/22/2002

**Programmed:** \$827,803

**Expended:** \$752,603

### **Status:**

Construction completed. Construction contract is \$752,603.26. Construction inspection cost \$75,200.00

## **Ridgewood Road Bridge**

### **Project Description**

This project will provide for the replacement of the structure over West Branch of Rahway River.

**Route:** **Structure No.:** 0700054

**Project ID No.:** BESS17

**Municipality:** Millburn Twp.

**Project Start Date:** 5/7/2003

**Programmed:** \$724,632

**Expended:** \$724,556

### **Status:**

Construction completed 12/5/03. Construction contract \$658,755.99. Inspection cost \$65,800.00.

## **Runnymede Road Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Pine Brook.

**Route:** **Structure No.:** 0700104

**Project ID No.:** BESS07

**Municipality:** Essex Fells Twp.

**Project Start Date:**

**Programmed:** \$724,626

**Expended:** \$724,626

### **Status:**

Design paid for by others. Construction Contract \$658,755.99. Construction completed 11/5/03.  
Inspection cost \$65,870.00.

## **Watchung Avenue Bridge over Third River**

### **Project Description**

This project will provide for the replacement of the structure over Third River.

**Route:** **Structure No.:** 0700033

**Project ID No.:** BESS05

**Municipality:** Bloomfield Twp.

**Project Start Date:**

**Programmed:** \$100,000

**Expended:** \$0

### **Status:**

Awaiting design.

## **West Oakwood Avenue Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Canoe Brook.

**Route:** **Structure No.:** 0700102

**Project ID No.:** BESS12

**Municipality:** Livingston Twp.

**Project Start Date:** 11/29/2004

**Programmed:** \$655,464

**Expended:** \$655,464

**Status:**

Construction complete.

## **West Street Bridge**

### **Project Description**

This project will provide for the rehabilitation of the structure over Second River.

**Route:** **Structure No.:** 0700055

**Project ID No.:** BESS06

**Municipality:** Bloomfield Twp.

**Project Start Date:**

**Programmed:** \$100,000

**Expended:** \$0

**Status:**

Awaiting design.

### **Summary for 'COUNTY' = Essex (26 detail records)**

**Sum Programmed:** \$16,077,000.00

**Expended:** \$11,405,665.00

## Gloucester

### Coles Mill Road Bridge

**Project Description**

This project will provide for the replacement of the Coles Mill Road bridge over the Hospitality Branch of the Great Egg Harbor River. The existing reinforced concrete slab structure will be replaced with a wider precast concrete arch structure.

**Route:** CR 538                      **Structure No.:** 0809P02

**Project ID No.:** BGLO06

**Municipality:** Monroe Twp.

**Project Start Date:** 2/5/2001

**Programmed:** \$778,857

**Expended:** \$778,857

**Status:**

County used own funds for Design. Construction is completed at a final cost of \$778,857 in BB-99 funds. Project is complete.

### County Route 553 Alt. Bridge

**Project Description**

This project will provide for the replacement of CR 553 Alternate over Chestnut Branch of Mantua Creek. The existing reinforced concrete arch structure will be replaced with a wider precast concrete arch

**Route:** CR 553 Alt.                      **Structure No.:** 0805I03

**Project ID No.:** BGLO03

**Municipality:** Mantua Twp.

**Project Start Date:** 3/1/2005

**Programmed:** \$1,400,000

**Expended:** \$264,624

**Status:**

County has completed survey of the existing structure, roadway, stream channel & general topography. Preliminary Permit & Construction Plans are 30% complete. Project is under design contract (\$264,624 in BB-99 funds). Construction will commence upon securing ROW and obtaining Permits (cost estimate = \$1,525,000 BB-99 funds).

## **County Route 640 Bridge**

### **Project Description**

This project will provide for the replacement of the bridge over Matthew's Branch (AKA Starr's Ditch) of the Woodbury Creek. The existing reinforced concrete arch structure (20-foot span) will be replaced with a wider and significantly longer (110 foot) prestressed concrete "I" girder structure.

**Route:** CR 640                      **Structure No.:** 0802H03

**Project ID No.:** BGLO01

**Municipality:** West Deptford Twp.

**Project Start Date:** 3/1/2006

**Programmed:** \$1,850,000

**Expended:** \$350,000

### **Status:**

Design is 100% complete and permits are completed. Construction cost estimate has been revised to \$3,870,000. County will be unable to bid construction project due to high cost estimate. Construction will be using BB-99 funds.

## **Glen Echo Avenue Bridge**

### **Project Description**

This project will provide for the replacement of CR 538 bridge over Narraticon Run of Raccoon Creek. The existing reinforced concrete arch structure will be replaced with a wider precast concrete or structural plate arch structure.

**Route:** CR 538                      **Structure No.:** 0805D05

**Project ID No.:** BGLO02

**Municipality:** Swedesboro Boro

**Project Start Date:** 3/1/2005

**Programmed:** \$221,143

**Expended:** \$170,694

### **Status:**

County has completed survey of the existing structure, roadway, stream channel & general topography. Project is under design (\$170,694 in BB-99 funds). Revised cost estimate \$1,722,000.

## **Washington Avenue Bridge over Scotland Run**

### **Project Description**

This project will provide for the replacement of the bridge over Scotland Run. The existing two-span timber stringer structure will be replaced with a wider one-span timber stringer structure.

**Route:**                                      **Structure No.:** 0808L02

**Project ID No.:** BGLO04

**Municipality:** Franklin Twp.

**Project Start Date:** 1/1/2003

**Programmed:** \$850,000

**Expended:** \$749,374

### **Status:**

Construction is 100% complete with final cost \$749,373.50. Construction and Inspection cost (\$34,000) were funded with BB-99 funds.

## **Whitehall Road Bridge**

### **Project Description**

This project will provide for the replacement of the Whitehall Road bridge over the Hospitality Branch of Great Egg Harbor River. The existing reinforced concrete slab structure will be replaced with a wider box culvert or arch structure.

**Route:** **Structure No.:** 0808O01

**Project ID No.:** BGLO05

**Municipality:** Monroe Twp.

**Project Start Date:** 1/1/2003

**Programmed:** \$900,000

**Expended:** \$106,390

### **Status:**

Design contract awarded for \$106,390 using BB-99 funds. Final design is 100% complete. All permits have been obtained.

### **Summary for 'COUNTY' = Gloucester (6 detail records)**

**Sum Programmed:** \$6,000,000.00

**Expended:** \$2,419,939.00

## Hudson

### 14th Street Viaduct

**Project Description**

This project will provide for the interim rehabilitation of a 1460-foot, 31-span bridge over Conrail and local street.

**Route:** **Structure No.:** 0900016

**Project ID No.:** BHUD14

**Municipality:** Hoboken City

**Project Start Date:** 4/10/2002

**Programmed:** \$53,500

**Expended:** \$53,500

**Status:**

This funding covered construction engineering and inspection costs on this project, actual construction funding was provided through another source. Construction completed November 15, 2002.

### Bergen Avenue Bridge

**Project Description**

This project will provide for the rehabilitation of a 54-foot, single-span bridge over an abandoned railroad.

**Route:** **Structure No.:** 0900011

**Project ID No.:** BHUD10

**Municipality:** Jersey City

**Project Start Date:** 2/22/2005

**Programmed:** \$36,800

**Expended:** \$36,800

**Status:**

Design cost \$36,800.00.

### JFK Boulevard (Columbus Bridge)

**Project Description**

This project will provide for the rehabilitation of a 487-foot, two-span concrete arch bridge over Conrail.

**Route:** **Structure No.:** 0900008

**Project ID No.:** BHUD07

**Municipality:** Jersey City

**Project Start Date:**

**Programmed:** \$103,450

**Expended:** \$103,450

**Status:**

Design contract funded with \$103,450.00. Project under design.

## **JFK Boulevard East**

### **Project Description**

This project will provide for the rehabilitation of a 135-foot, single-span truss bridge over cliff at the extension of 77th Street.

**Route:** **Structure No.:** 0900007

**Project ID No.:** BHUD06

**Municipality:** North Bergen Twp.

### **Project Start Date:**

**Programmed:** \$82,625

**Expended:** \$82,625

### **Status:**

Design contract funded with \$82,625.00. Project under design.

## **Kearny Avenue (Jones Memorial)**

### **Project Description**

This project will provide for the rehabilitation of a 193-foot, three-span bridge over NJ TRANSIT

**Route:** **Structure No.:** 0900014

**Project ID No.:** BHUD12

**Municipality:** Kearny Town

**Project Start Date:** 2/22/2005

**Programmed:** \$47,800

**Expended:** \$47,800

### **Status:**

Design cost \$47,800.00

## **Nelson Avenue Bridge**

### **Project Description**

This project will provide for the rehabilitation of a 65-foot, single-span bridge over Secaucus Road.

**Route:** **Structure No.:** 0900010

**Project ID No.:** BHUD09

**Municipality:** Jersey City North Bergen Twp.

**Project Start Date:** 2/22/2005

**Programmed:** \$665,755

**Expended:** \$665,755

### **Status:**

Construction complete.



## **Palisade Avenue Bridge**

### **Project Description**

This project will provide for the repair of a 35-foot, single-span bridge over New York Avenue.

**Route:** **Structure No.:** 0900028

**Project ID No.:** BHUD22

**Municipality:** Jersey City

### **Project Start Date:**

**Programmed:** \$19,650

**Expended:** \$19,650

### **Status:**

Design contract funded with \$19,650.00. Project under design.

## **Park Avenue Bridge over Weehawken Branch**

### **Project Description**

This project will provide for the rehabilitation of the 848-foot, 16-span bridge over Weehawken Branch.

**Route:** **Structure No.:** 0900001

**Project ID No.:** BHUD01

**Municipality:** Hoboken City Weehawken Twp.

**Project Start Date:** 2/22/2005

**Programmed:** \$3,888,689

**Expended:** \$3,888,689

### **Status:**

Construction complete.

## **Willow Avenue Bridge**

### **Project Description**

This project will provide for the rehabilitation of the 731-foot, 22-span bridge over Weehawken Branch, 18th and South Street.

**Route:** **Structure No.:** 0900002

**Project ID No.:** BHUD02

**Municipality:** Hoboken City Weehawken Twp.

**Project Start Date:** 6/16/2003

**Programmed:** \$5,590,731

**Expended:** \$5,590,731

### **Status:**

Construction complete.

Summary for 'COUNTY' = Hudson (9 detail records)

**Sum Programmed:** \$10,489,000.00

**Expended:** \$10,489,000.00



## **County Route 614 Bridge (A-4)**

### **Project Description**

This project will provide for the replacement of the structure over the Hakiwokake Creek.

**Route:** CR 614 **Structure No.:** 100A004

**Project ID No.:** BHUN01

**Municipality:** Alexandria Twp.

**Project Start Date:** 8/1/2003

**Programmed:** \$360,000

**Expended:** \$360,000

### **Status:**

Construction completed 9/20/05.

## **Everitts Road Bridge (Q-1)**

### **Project Description**

This project will provide for the replacement of the structure over the Neshanic River.

**Route:** **Structure No.:** 10XX0Q1

**Project ID No.:** BHUN03

**Municipality:** Raritan Twp.

**Project Start Date:** 6/25/2001

**Programmed:** \$650,000

**Expended:** \$546,684

### **Status:**

Project completed 11/5/01.

## **Halsted Street Bridge (N-2)**

### **Project Description**

This project will provide for the replacement of the structure over the South Branch of the Raritan River.

**Route:** **Structure No.:** 1000097

**Project ID No.:** BHUN09

**Municipality:** Clinton Town

**Project Start Date:** 10/1/2003

**Programmed:** \$750,000

**Expended:** \$750,000

### **Status:**

Construction completed 3/01/07.

## **Hamden Road Bridge (FC-62)**

### **Project Description**

This project will provide for the replacement of the structure over the South Branch of the Raritan River.

**Route:** **Structure No.:** 10XXF62

**Project ID No.:** BHUN10

**Municipality:** Franklin Twp.

**Project Start Date:** 5/1/2003

**Programmed:** \$1,000,000

**Expended:** \$1,000,000

### **Status:**

Construction completed 11/23/05.

## **Manners Road Bridge (E-240)**

### **Project Description**

This project will provide for the replacement of the structure over the Neshanic River.

**Route:** **Structure No.:** 100E240

**Project ID No.:** BHUN02

**Municipality:** East Amwell Twp.

**Project Start Date:** 10/1/2001

**Programmed:** \$500,000

**Expended:** \$500,000

### **Status:**

Construction completed 4/20/02.

## **Old York Road Bridge (R-147)**

### **Project Description**

This project will provide for the replacement of the structure over Pleasant Run.

**Route:** **Structure No.:** 1000041

**Project ID No.:** BHUN04

**Municipality:** Readington Twp.

**Project Start Date:** 8/1/2003

**Programmed:** \$500,000

**Expended:** \$500,000

### **Status:**

Construction completed 11/26/05.

## **Pottersville Road Bridge (T-61)**

### **Project Description**

This project will provide for the replacement of the structure over the Musconetcong River.

**Route:** **Structure No.:** 10XXB26

**Project ID No.:** BHUN11

**Municipality:** Bethlehem Twp. Franklin Twp.

**Project Start Date:** 4/1/2004

**Programmed:** \$600,000

**Expended:** \$600,000

**Status:**

4/06 awarded

## **Rocktown-Lambertville Road Bridge (W-45)**

### **Project Description**

This project will provide for the replacement of the structure over Swan Creek.

**Route:** **Structure No.:** 1000049

**Project ID No.:** BHUN05

**Municipality:** West Amwell Twp.

**Project Start Date:** 4/3/2002

**Programmed:** \$729,000

**Expended:** \$352,007

**Status:**

Construction completed 07/25/2002

**Summary for 'COUNTY' = Hunterdon (11 detail records)**

**Sum Programmed:** \$7,739,000.00

**Expended:** \$7,157,011.68

## Mercer

### Alexander Road Bridge

#### Project Description

This project will address the replacement of the Alexander Road Bridge over Amtrak. The overall condition of this structure is listed as critical. The bridge is structurally deficient with a sufficiency rating of 3.3 and has deteriorated to the point that it requires replacement.

**Route:** **Structure No.:** 1149173

**Project ID No.:** BMER06

**Municipality:** West Windsor Twp.

**Project Start Date:** 2/1/2002

**Programmed:** \$1,600,000

**Expended:** \$1,600,000

#### Status:

This project has been awarded for construction. NJDOT is completing the project.

### Bear Tavern Road Bridge

#### Project Description

This project will provide for the replacement of the structure over Jacob Creek at the same location. The existing steel truss with timber deck structure is 75 feet long and 17 feet wide.

**Route:** **Structure No.:** 11000060

**Project ID No.:** BMER01

**Municipality:** Hopewell Twp.

**Project Start Date:**

**Programmed:** \$1,000,000

**Expended:** \$0

#### Status:

No status has been provided by the county.

### Mercer County Bridge Bond Projects

#### Project Description

Mercer County has submitted a partial list of bridges for their \$10.57 million allocation. This record represents the balance of Bridge Bond funds available for allocation in Mercer County.

**Route:** **Structure No.:** N/A

**Project ID No.:** BMER05

**Municipality:** Various

**Project Start Date:**

**Programmed:** \$1,800,000

**Expended:** \$0

#### Status:

## **Nottingham Way Bridge**

### **Project Description**

This project will provide for the replacement of the existing structure over the Assunpink Creek on the same alignment. The existing steel girder structure is 81 feet long and 49 feet wide.

**Route:** **Structure No.:** 1100057

**Project ID No.:** BMER02

**Municipality:** Hamilton Twp. Trenton City

### **Project Start Date:**

**Programmed:** \$1,700,000

**Expended:** \$206,153

### **Status:**

No updated status has been provided by the county.

## **Quakerbridge Road Bridge**

### **Project Description**

This project will provide for the replacement of the structure over the Assunpink Creek at the same location. The existing reinforced concrete slab structure is 80 feet long and 50 feet wide.

**Route:** **Structure No.:** 1100016

**Project ID No.:** BMER04

**Municipality:** Hamilton Twp. Lawrence Twp.

### **Project Start Date:**

**Programmed:** \$2,670,000

**Expended:** \$175,025

### **Status:**

No updated status has been provided by the county.

## **Wall Street Bridge**

### **Project Description**

This project will provide for the replacement of the existing structure over the Assunpink Creek at the same location. The existing steel with concrete deck structure is 84 feet long and 60 feet wide.

**Route:** **Structure No.:** 1100058

**Project ID No.:** BMER03

**Municipality:** Trenton City

### **Project Start Date:**

**Programmed:** \$1,800,000

**Expended:** \$79,491

### **Status:**

No updated status has been provided by the county.

Summary for 'COUNTY' = Mercer (6 detail records)

Sum Programmed: \$10,570,000.00

Expended: \$2,060,669.00

## Middlesex

### **Behmer Road Bridge**

#### **Project Description**

This project will provide for the replacement of the single-span structure over Ambrose Brook.

**Route:** **Structure No.:** 122B133

**Project ID No.:** BMID04

**Municipality:** Piscataway Twp.

**Project Start Date:** 2/1/2001

**Programmed:** \$1,250,000

**Expended:** \$419,000

#### **Status:**

County soliciting new consulting engineering services due to SHPO requirements. Construction award targeted for 2008

### **Davidson's Mill Road Bridge**

#### **Project Description**

This project will provide for the replacement of the single-span structure over Oakley's Brook.

**Route:** **Structure No.:** 124B034

**Project ID No.:** BMID02

**Municipality:** South Brunswick Twp.

**Project Start Date:** 2/1/2001

**Programmed:** \$1,477,342

**Expended:** \$1,477,342

#### **Status:**

Construction completed and final inspection held. Project close-out is proceeding.

### **New Brunswick Avenue Bridge**

#### **Project Description**

This project will provide for the replacement of the single-span structure over Bound Brook.

**Route:** **Structure No.:** 122B093

**Project ID No.:** BMID01

**Municipality:** Piscataway Twp. South Plainfield Boro

**Project Start Date:** 3/1/2001

**Programmed:** \$2,500,000

**Expended:** \$435,000

#### **Status:**

The project will include design (\$600,000) and construction (\$1,900,000). The design contract was awarded to Richard A. Alaimo Associates in the amount of \$435,000. County working to resolve issues with CONRAIL. Design on hold until this matter resolved.



## **Park Avenue Bridge over Conrail**

### **Project Description**

This project will provide for the replacement of the three-span structure over CONRAIL (AKA Lehigh Valley Main Line).

**Route:** **Structure No.:** 1253163

**Project ID No.:** BMID03

**Municipality:** South Plainfield Boro

**Project Start Date:** 12/21/2000

**Programmed:** \$3,534,658

**Expended:** \$1,052,500

### **Status:**

Funding will be provided for construction. The design contract was awarded to Maser Consulting in the amount of \$1,052,530. CONRAIL issues delaying completion of design phase. Construction award

## **Spotswood-Gravel Hill Road Bridge**

### **Project Description**

This project will provide for the replacement of the two-span bridge over Manalapan Brook.

**Route:** **Structure No.:** 125B083

**Project ID No.:** BMID06

**Municipality:** Monroe Twp.

**Project Start Date:** 1/18/2001

**Programmed:** \$1,250,000

**Expended:** \$321,501

### **Status:**

Funding will be provided for design (\$325,000) and construction (\$925,000). The design contract was awarded to Schoor DePalma in the amount of \$321,501.

## **Wedgewood Avenue Bridge**

### **Project Description**

This project will provide for the replacement of the single cell, reinforced concrete box culverts over Wedgewood Brook.

**Route:** **Structure No.:** 121B019

**Project ID No.:** BMID05

**Municipality:** Woodbridge Twp.

**Project Start Date:** 2/1/2001

**Programmed:** \$1,000,000

**Expended:** \$368,000

### **Status:**

Funding will be provided for design (\$375,000) and construction (\$625,000). The design contract was awarded to Frederic R. Harris, Inc. in the amount of \$368,000.

### **Summary for 'COUNTY' = Middlesex (6 detail records)**

**Sum Programmed:** \$11,012,000.00

**Expended:** \$4,073,342.67

## Monmouth

### Atlantic Avenue Bridge

**Project Description**

This project will provide for the replacement of the structure over Troutmans Creek.

**Route:** CR 29      **Structure No.:** 1300O35

**Project ID No.:** BMON10

**Municipality:** Long Branch City

**Project Start Date:** 8/10/2000

**Programmed:** \$2,690,513

**Expended:** \$2,609,513

**Status:**

The design contract was awarded 8-10-00. Construction contract awarded on 3/4/05. Construction complete and County pursuing project closeout.

### Brighton Avenue Bridge

**Project Description**

This project will provide for the replacement of the structure over the Shark River.

**Route:**      **Structure No.:** 1300W35

**Project ID No.:** BMON06

**Municipality:** Neptune Twp.      Wall Twp.

**Project Start Date:** 5/9/2001

**Programmed:** \$3,536,096

**Expended:** \$3,536,096

**Status:**

The design contract was awarded on 4-12-01 to HNTB Corporation. Construction completed.

### Georgia Road Bridge

**Project Description**

This project will provide for the replacement of the structure over Manasquan River.

**Route:**      **Structure No.:** 1300F45

**Project ID No.:** BMON13

**Municipality:** Freehold Twp.

**Project Start Date:** 4/13/2000

**Programmed:** \$869,416

**Expended:** \$869,416

**Status:**

Project built and open to traffic. County pursuing project closeout.

## **Iron Ore Road Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Manalapan Brook.

**Route:** CR 527A **Structure No.:** 130MN29

**Project ID No.:** BMON01

**Municipality:** Manalapan Twp.

**Project Start Date:** 2/22/2001

**Programmed:** \$263,830

**Expended:** \$261,177

### **Status:**

The design contract was awarded to Bay Pointe Engineering,( now Schoor DePalma), in the amount of \$198,930. Construction awarded targeted for June 2007. County decreased total bridge bond funding and will use other source of funds for construction.

## **Lakewood-Farmingdale Road Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Hay Stack Brook.

**Route:** CR 547 **Structure No.:** 130HL53

**Project ID No.:** BMON14

**Municipality:** Howell Twp.

**Project Start Date:** 4/13/2000

**Programmed:** \$1,188,928

**Expended:** \$1,188,928

### **Status:**

Project built and open to traffic. County pursuing project closeout.

## **Main Street Bridge over Deal Lake**

### **Project Description**

This project will provide for the replacement of the structure over Deal Lake.

**Route:** **Structure No.:** 1300O11

**Project ID No.:** BMON07

**Municipality:** Interlaken Boro Loch Arbour Village

**Project Start Date:** 4/12/2001

**Programmed:** \$297,460

**Expended:** \$280,800

### **Status:**

The design contract was awarded to HNTB Corporation on 4/12/01. Construction award targeted for July 2007. To be funded from other sources.

## **Main Street Bridge over Pemberton Creek**

### **Project Description**

This project will provide for the replacement of the structure over Pemberton Creek.

**Route:** **Structure No.:** 1300E14

**Project ID No.:** BMON04

**Municipality:** Oceanport Boro

**Project Start Date:** 3/22/2001

**Programmed:** \$2,942,080

**Expended:** \$2,942,080

### **Status:**

The design contract was awarded to Greenman-Pedersen Inc. in the amount of \$273,541. The County awarded a construction contract in the amount of \$ 2,737,112.00 to Marbro, Inc. on 7/10/03. Project

## **Monmouth Road Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Deal Lake.

**Route:** CR 15 **Structure No.:** 1300O13

**Project ID No.:** BMON11

**Municipality:** Interlaken Boro Ocean Twp.

**Project Start Date:** 8/13/1998

**Programmed:** \$2,314,656

**Expended:** \$2,314,656

### **Status:**

The design contract was awarded 8/13/98; The County awarded a construction contract in the amount of \$ 2,051,117.00 on 1/23/03 to Marbro, Inc. Construction completed and County pursuing project closeout

## **Patten Avenue Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Manahasset Creek.

**Route:** **Structure No.:** 1300O40

**Project ID No.:** BMON03

**Municipality:** Long Branch City Monmouth Beach Boro

**Project Start Date:** 4/26/2001

**Programmed:** \$4,960,056

**Expended:** \$4,960,056

### **Status:**

The design contract was awarded 12/21/00. Design is funded from non-Bridge Bond sources. The design phase is 100% complete. County expended \$ 34,287.50 for ROW. Project construction completed and close-out is underway.

## **Seven Bridges Road Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Silver Creek.

**Route:** CR 33                      **Structure No.:** 1300S27

**Project ID No.:** BMON02

**Municipality:** Little Silver Boro

**Project Start Date:** 3/8/2001

**Programmed:** \$240,618

**Expended:** \$240,316

### **Status:**

The design contract was awarded to Greenman-Pedersen Inc. in the amount of \$240,618. The design phase is 100% complete. Construction award is targeted for December 2007. County to use other source of funds for construction.

## **Stone Road Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Chingarora Creek.

**Route:** CR 6                      **Structure No.:** 13000R4

**Project ID No.:** BMON08

**Municipality:** Keyport Boro                      Union Beach Boro

**Project Start Date:** 3/8/2001

**Programmed:** \$2,821,416

**Expended:** \$2,591,801

### **Status:**

The design contract was awarded to Parsons-Brinkerhoff. Construction award on August 24, 2006. Construction contract combined with Bridge R-7 and completion anticipated 9/2007

## **Tinton Avenue Bridge**

### **Project Description**

This project will provide for the replacement of the structure over NJ TRANSIT.

**Route:** CR 537                      **Structure No.:** 1300E24

**Project ID No.:** BMON12

**Municipality:** Eatontown Boro

**Project Start Date:** 11/10/1999

**Programmed:** \$55,236

**Expended:** \$55,236

### **Status:**

The design contract was awarded on 11/10/99. County now using 55,236.00 of 1999 Bridge Bd for design. Construction award targeted for October 2008 using other funding sources.

## **Union Avenue Bridge over Flat Creek**

### **Project Description**

This project will provide for the replacement of the structure over Flat Creek.

**Route:** CR 39                      **Structure No.:** 13000R7

**Project ID No.:** BMON09

**Municipality:** Union Beach Boro

**Project Start Date:** 3/22/2001

**Programmed:** \$1,825,000

**Expended:** \$318,276

### **Status:**

The design contract was awarded to Parsons-Brinkerhoff. Construction award on August 24,2006.  
Contract combined with Bridge R-4. Completion anticipated 9/2007

## **Water Street Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Weamaconk Creek.

**Route:** CR 522                      **Structure No.:** 130MN30

**Project ID No.:** BMON05

**Municipality:** Englishtown Boro

**Project Start Date:** 4/12/2001

**Programmed:** \$994,695

**Expended:** \$649,703

### **Status:**

The design contract was awarded on 4/12/01 to Greenman-Pedersen, Inc..Construction award is targeted for June 2007. County to use other sources of funds for construction. Funds expended to date are for design, right-of-way and permits .

### **Summary for 'COUNTY' = Monmouth (14 detail records)**

**Sum Programmed:** \$25,000,000.00

**Expended:** \$22,818,054.50

## Morris

### Mosele Road Bridge

**Project Description**

This project will provide for the replacement of the bridge (Bridge No. 636) over the North Branch of the Raritan River.

**Route:** **Structure No.:** 1400636

**Project ID No.:** BMOR08

**Municipality:** Mendham Twp.

**Project Start Date:** 6/12/2002

**Programmed:** \$1,685,000

**Expended:** \$1,685,000

**Status:**

Construction complete

### Mount Vernon Avenue Bridge

**Project Description**

This project will provide for the replacement of the bridge (Bridge No. 520) over the Passaic River.

**Route:** **Structure No.:** 1400520

**Project ID No.:** BMOR05

**Municipality:** Chatham Twp. Summit City

**Project Start Date:** 11/28/2001

**Programmed:** \$952,000

**Expended:** \$952,000

**Status:**

Construction complete

### Passaic Avenue Bridge over Passaic River

**Project Description**

This project will provide for the replacement of the bridge (Bridge No. 461) over the Passaic River.

**Route:** **Structure No.:** 070M065

**Project ID No.:** BMOR03

**Municipality:** Florham Park Boro Millburn Twp.

**Project Start Date:** 5/27/1998

**Programmed:** \$1,200,000

**Expended:** \$1,200,000

**Status:**

Project commencement date July 5, 2006. 96.50% completed. Stage 2 construction underway

## **Paterson Hamburg Turnpike Bridge**

### **Project Description**

This project will provide for the replacement of the Paterson Hamburg Turnpike Bridge (Bridge No. 140) over the Pequannock River.

**Route:** **Structure No.:** 1400140

**Project ID No.:** BMOR12

**Municipality:** Butler Boro West Milford Twp.

**Project Start Date:** 1/9/2002

**Programmed:** \$970,000

**Expended:** \$286,739

### **Status:**

Under design. Design funded with BB funds. ROW acquisition in progress. Construction to start Summer

## **South Beverwyck Road Bridge**

### **Project Description**

This project will provide for the replacement of the bridge over Troy Brook (Bridge No. 417).

**Route:** **Structure No.:** 1400417

**Project ID No.:** BMOR02

**Municipality:** Parsippany-Troy Hills Twp

**Project Start Date:** 4/14/1997

**Programmed:** \$750,000

**Expended:** \$750,000

### **Status:**

Construction complete

## **Stephensburg Road Bridge**

### **Project Description**

This project will provide for the replacement of the bridge (Bridge No. 1191) over Stephensburg Brook.

**Route:** **Structure No.:** 1401191

**Project ID No.:** BMOR10

**Municipality:** Washington Twp.

**Project Start Date:** 8/14/2002

**Programmed:** \$575,000

**Expended:** \$113,530

### **Status:**

Under design. Design funded with 1999 Bridge Bond funds. Construction anticipated Spring 2008.



## **Stone House Road Bridge**

### **Project Description**

This project will provide for the replacement of the bridge (Bridge No. 540) over the Passaic River.

**Route:** **Structure No.:** 1400540

**Project ID No.:** BMOR06

**Municipality:** Long Hill Twp. Bernards Twp.

**Project Start Date:** 6/25/2003

**Programmed:** \$830,000

**Expended:** \$54,112

### **Status:**

Under design. Design funded with 1999 Bridge Bond funds. Construction anticipated Spring 2008.

## **Tingley Road Bridge**

### **Project Description**

This project will provide for the replacement of the bridge (Bridge No. 669) over a Tributary of the Whippany River.

**Route:** **Structure No.:** 1400669

**Project ID No.:** BMOR09

**Municipality:** Mendham Twp.

**Project Start Date:** 5/22/2002

**Programmed:** \$600,000

**Expended:** \$180,107

### **Status:**

Under design. Design funded with 1999 Bridge Bond funds. Construction anticipated 07/2007.

## **Watchung Avenue/River Road Bridge (See also Union Cty. portion)**

### **Project Description**

This project will provide for the replacement of the bridge (Bridge No. 515) over the Passaic River.

**Route:** **Structure No.:** 1400515

**Project ID No.:** BMOR01A

**Municipality:** Chatham Boro Summit City

**Project Start Date:** 9/1/2001

**Programmed:** \$1,250,000

**Expended:** \$1,250,000

### **Status:**

Design funded with 1999 Bridge Bond funds. Construction funded with 1999 Bridge Bond funds. Bridge construction complete.

## **West Valley Brook Road Bridge**

### **Project Description**

This project will provide for the replacement of the bridge (Bridge No. 1268) over the South Branch of the Raritan River.

**Route:** **Structure No.:** 1401268

**Project ID No.:** BMOR11

**Municipality:** Washington Twp.

**Project Start Date:** 12/23/2002

**Programmed:** \$850,000

**Expended:** \$73,310

### **Status:**

Under design. Design funded with 1999 Bridge Bond funds. Construction anticipated 07/2008

## **Whitebridge Road Bridge**

### **Project Description**

This project will provide for the replacement of the bridge (Bridge No. 563) over the Passaic River.

**Route:** **Structure No.:** 1400563

**Project ID No.:** BMOR07

**Municipality:** Long Hill Twp. Bernards Twp.

**Project Start Date:** 10/22/2003

**Programmed:** \$500,000

**Expended:** \$113,659

### **Status:**

Under Design. Design funded with 1999 Bridge Bond funds. Construction anticipated 07/2008

### **Summary for 'COUNTY' = Morris (11 detail records)**

**Sum Programmed:** \$10,162,000.00

**Expended:** \$6,658,457.35

## NJ DOT

### **Airport Safety Fund**

**Project Description**

This is an ongoing program of safety and other improvements at New Jersey's public-use airports.

**Route:** **Structure No.:** N/A

**Project ID No.:** X02

**Municipality:** Various

**Project Start Date:**

**Programmed:** \$5,000,000

**Expended:** \$4,639,431

**Status:**

### **Betterments, Bridge Preservation**

**Project Description**

This is an ongoing program of minor improvements to the state highway system, for bridge maintenance repair contracts, repair parts, and miscellaneous needs for emergent projects.

**Route:** **Structure No.:** N/A

**Project ID No.:** X72A

**Municipality:** Various

**Project Start Date:**

**Programmed:** \$10,959,068

**Expended:** \$10,842,517

**Status:**

### **Betterments, Roadway Preservation**

**Project Description**

This is an ongoing program of minor improvements to the state highway system, for miscellaneous maintenance repair contracts, repair parts, miscellaneous needs for emergent projects, handicap ramps, and drainage rehabilitation/maintenance.

**Route:** **Structure No.:** N/A

**Project ID No.:** X72B

**Municipality:** Various

**Project Start Date:**

**Programmed:** \$6,700,540

**Expended:** \$6,681,266

**Status:**

## **Betterments, Safety**

### **Project Description**

This is an ongoing program of minor improvements to the state highway system such as beam guide rail and impact attenuators, as well as safety fencing.

**Route:** **Structure No.:** N/A

**Project ID No.:** X72C

**Municipality:** Various

**Project Start Date:**

**Programmed:** \$5,015,177

**Expended:** \$4,721,048

**Status:**

## **Bicycle Projects, Local System**

### **Project Description**

This program will address locally initiated bicycle accommodation projects.

**Route:** **Structure No.:** N/A

**Project ID No.:** 99357

**Municipality:** Various

**Project Start Date:**

**Programmed:** \$5,000,000

**Expended:** \$5,000,000

**Status:**

## **Bridge Maintenance, Movable Bridges**

### **Project Description**

This program will provide funding for minor improvements, repair, and preventive maintenance by NJDOT maintenance crews for drawbridges on the state highway system. Improvements may include lubrication of drawbridges, diesel engine maintenance, and system repairs.

**Route:** **Structure No.:** N/A

**Project ID No.:** 98318

**Municipality:** Various

**Project Start Date:**

**Programmed:** \$727,504

**Expended:** \$727,504

**Status:**

## **Bridge, Emergency Repair**

### **Project Description**

This program will allow NJDOT to obtain emergency, technical consultant assistance for inspection and repair design when the safety of a bridge(s) is compromised due to a collision or flood damage, etc. These consultants will be available to assist Department personnel on an as-needed basis.

**Route:** **Structure No.:** N/A

**Project ID No.:** 98315

**Municipality:** Various

### **Project Start Date:**

**Programmed:** \$13,831,864

**Expended:** \$13,684,134

**Status:**

## **Construction Inspection**

### **Project Description**

In order to provide for inspection of construction projects on an as-and-where-needed basis, the Department has provided term agreements, lasting one year, for inspection of projects when and where needed. This service will also include out-of-state materials plant inspection of structural steel and pre-

**Route:** **Structure No.:** N/A

**Project ID No.:** X180

**Municipality:** Various

### **Project Start Date:**

**Programmed:** \$1,000,000

**Expended:** \$900,000

**Status:**

## **Culvert Inspection Program**

### **Project Description**

This program will provide for the inspection of state-owned highway bridges less than 20 feet.

**Route:** **Structure No.:** N/A

**Project ID No.:** 99322

**Municipality:** Various

### **Project Start Date:**

**Programmed:** \$200,000

**Expended:** \$200,000

**Status:**

## **Design, Emerging Projects**

### **Project Description**

This program will provide initial funding for task order agreements as well as projects emerging from the Scoping Work Program. Funding is also provided for advance design services which include, but are not limited to, the following functions--development of base plan for final design; location of existing features within footprints, such as utilities and drainage; geotechnical work, specifically soil borings; administrative work needed to set budgets and manpower for right of way acquisition.

**Route:** **Structure No.:** N/A

**Project ID No.:** X106

**Municipality:** Various

### **Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

### **Status:**

\$1,000,000 transferred to Resurfacing Program.

## **Doremus Avenue Bridge**

### **Project Description**

The existing structure which carries two 12-foot travel lanes with no shoulders will be replaced with a new structure that will carry four 12-foot travel lanes and two 8-foot shoulders. This project is a part of Phase I of Portway, New Jersey's Intermodal Connection to World Trade.

**Route:** **Structure No.:** 0751160

**Project ID No.:** L020

**Municipality:** Newark City

### **Project Start Date:**

**Programmed:** \$24,800,000

**Expended:** \$23,529,064

### **Status:**

## **Drainage Rehabilitation and Maintenance, State**

### **Project Description**

This program will provide for the rehabilitation and maintenance of state highway drainage systems, which may include drainage clean out, removal and disposal of material, sweeping, video inspection, salary costs, and acquisition and maintenance of specialized equipment.

**Route:** **Structure No.:** N/A

**Project ID No.:** X154

**Municipality:** Various

### **Project Start Date:**

**Programmed:** \$3,310,795

**Expended:** \$3,309,165

### **Status:**

## **Economic Development**

### **Project Description**

This program will provide assistance to counties and/or municipalities for Economic Development Authority projects, as well as provide funding for Public/Private Partnerships.

**Route:** **Structure No.:** N/A

**Project ID No.:** X186A

**Municipality:** Various

### **Project Start Date:**

**Programmed:** \$5,400,000

**Expended:** \$3,400,000

### **Status:**

\$400,000 was transferred from the Route 33 Business, Howell Road project.

## **Electrical Facilities**

### **Project Description**

This program will provide for the replacement, repair, preservation, and installation of electrical facilities along the state highway system. Included in this program is highway lighting, sign lighting, cathodic protection for bridges, road weather information systems, traffic counting/monitoring sites, and

**Route:** **Structure No.:** N/A

**Project ID No.:** X241

**Municipality:** Various

### **Project Start Date:**

**Programmed:** \$800,000

**Expended:** \$798,985

### **Status:**

## **Environmental Investigations**

### **Project Description**

This program will provide funding for environmental assessment work products provided on a quick-response basis through specialized, task order, consultant agreements in such areas as ecology permits, wetlands delineation and mitigation monitoring, hazardous waste investigations, cultural resource investigations and mitigation, and NEPA and Section 4(f) documentation. Funding is also provided for environmental permit fees, laboratory fees, and other environmental consultant agreements requiring

**Route:** **Structure No.:** N/A

**Project ID No.:** X75

**Municipality:** Various

### **Project Start Date:**

**Programmed:** \$451,790

**Expended:** \$228,884

### **Status:**

## **Freight Program**

### **Project Description**

This program will provide for the rehabilitation and improvement of key elements of the State's freight network, including acquisition, rehabilitation, facility construction, and substitute service assistance under the State Freight Assistance Program, matching of federal funds, and participation in other projects and programs for improvement of the intermodal goods movement network and support of economic

**Route:** **Structure No.:** N/A

**Project ID No.:** X34

**Municipality:** Various

### **Project Start Date:**

**Programmed:** \$14,386,633

**Expended:** \$13,097,803

### **Status:**

The program was originally programmed for \$9,100,000; \$5,286,633 is being transferred from the Route 130, Burlington County Access Improvements; Route 130, Westfield; Route 1 Meadow Road and the Doremus Avenue projects.

## **Good Neighbor Landscaping**

### **Project Description**

This program will provide funding for open-ended landscaping contracts to permit the Department to address landscaping needs on a timely basis, or install functional plantings and landscape elements to minimize adverse effects of the highway where engineering solutions are prohibitive.

**Route:** **Structure No.:** N/A

**Project ID No.:** X200A

**Municipality:** Various

### **Project Start Date:**

**Programmed:** \$500,000

**Expended:** \$500,000

### **Status:**

## **North Avenue Bridges, Phase 3**

### **Project Description**

This project will address the widening of eastbound bridges on North Avenue as part of a cost-sharing agreement with the Port Authority of New York and New Jersey.

**Route:** **Structure No.:** 3800070

**Project ID No.:** 00309

**Municipality:** Elizabeth City

### **Project Start Date:**

**Programmed:** \$3,500,000

**Expended:** \$3,500,000

### **Status:**

The Bond funding represents NJDOT portion of cost-sharing agreement on this project. The Port Authority of NY & NJ is the lead for the project.



## **Orphan Bridge Emergency Repairs**

### **Project Description**

This program will provide funding for emergency repairs to orphan bridges over railroads which are identified during ongoing bridge inspections. These repairs will be accomplished by a DOT contractor through work orders as priority situations are identified.

**Route:** **Structure No.:** N/A

**Project ID No.:** 99372

**Municipality:** Various

### **Project Start Date:**

**Programmed:** \$918,136

**Expended:** \$907,858

### **Status:**

Of the original amount programmed, \$750,000 was transferred to Betterments, Bridge and \$3,031,864 was transferred to Bridge Emergency Repairs.

## **Pedestrian Projects, Local System**

### **Project Description**

This program will address locally initiated pedestrian access and safety projects.

**Route:** **Structure No.:** N/A

**Project ID No.:** 99358

**Municipality:** Various

### **Project Start Date:**

**Programmed:** \$4,000,000

**Expended:** \$3,534,989

### **Status:**

## **Planning and Research, State**

### **Project Description**

This program will provide for planning activities which include needs assessments, geometric deficiencies, local aid assistance, congestion management, travel market analysis, formulation of a new statewide plan, facilitating/implementing intermodalism, demographics, access management plans, transportation policy, equipment, modelling, clean air initiatives, data collection equipment, deployment of new technology initiatives, and research initiatives.

**Route:** **Structure No.:** N/A

**Project ID No.:** X140

**Municipality:** Various

### **Project Start Date:**

**Programmed:** \$2,000,000

**Expended:** \$1,880,358

### **Status:**

## **Project Development, Preliminary Engineering**

### **Project Description**

This program will provide funding for Feasibility Assessment work on various identified needs on the state transportation system. Functions to be performed include, but are not limited to, determination of whether concept submitted with a Problem Statement can feasibly evolve into a project in light of environmental and community constraints and issues. Feasibility Assessment can also include environmental analysis to determine the environmental constraints in a project area, and community

**Route:** **Structure No.:** N/A

**Project ID No.:** X32

**Municipality:** Various

**Project Start Date:**

**Programmed:** \$2,925,000

**Expended:** \$2,925,000

**Status:**

## **Resurfacing Program, State**

### **Project Description**

This is a systemwide program to improve state highways through the application of a new surface course and minor safety improvements to highway segments identified by the NJDOT Pavement Management

**Route:** **Structure No.:** N/A

**Project ID No.:** X03D

**Municipality:** Various

**Project Start Date:**

**Programmed:** \$37,701,822

**Expended:** \$37,579,924

**Status:**

## **Route 1&9T, Hackensack River Bridge**

### **Project Description**

This project will provide for emergency repairs to the structure to keep it in service.

**Route:** **Structure No.:** 0905152

**Project ID No.:** 98382

**Municipality:** Kearny Town

**Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

**Status:**

## **Route 1, Meadow Road**

### **Project Description**

Construction of a full grade-separated interchange at Meadow Road will include new ramps, a collector/distributor roadway, realignment of existing ramps, and new highway lighting installation.

**Route:** 1 **Structure No.:** N/A

**Project ID No.:** 97110

**Municipality:** West Windsor Twp.

**Project Start Date:** 6/26/2000

**Programmed:** \$10,307,378

**Expended:** \$10,307,378

### **Status:**

This project has been opened to traffic. The balance of \$292,622 was transferred to the Freight line

## **Route 28, Bridgewater Twp., Drainage**

### **Project Description**

This project will address an identified drainage problem on westbound Route 28 which causes flooding during moderate rainfalls. Conditions noted include a pavement depression that causes ponding up to the centerline of the roadway; runoff from local businesses onto the roadway; inlets that are partially clogged

**Route:** 28 **Structure No.:** N/A

**Project ID No.:** 96026

**Municipality:** Bridgewater Twp.

**Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

### **Status:**

The original amount programmed (\$290,000) has been transferred to the Freight Program.

## **Route 28, Somerset County Resurfacing**

### **Project Description**

This project will include resurfacing, minor intersection improvements, and other minor improvements in support of Somerset County's regional center transportation plan.

**Route:** 28 **Structure No.:** N/A

**Project ID No.:** 99371

**Municipality:** Raritan Boro  
Somerville Boro  
Bridgewater Twp.

**Project Start Date:**

**Programmed:** \$3,500,000

**Expended:** \$902,487

### **Status:**

## **Route 33 Business, Howell Road**

### **Project Description**

The proposed improvements will include exclusive left-turn lanes for each approach and also exclusive right-turn lanes for the Route 33 approaches. The Oakerson Road terminus will be relocated to the west by approximately 460 feet.

**Route:** 33 Bus. **Structure No.:** N/A

**Project ID No.:** 174D

**Municipality:** Howell Twp.

### **Project Start Date:**

**Programmed:** \$837,516

**Expended:** \$837,516

### **Status:**

This represents cost for right of way acquisition. \$400,000 was transferred to the Economic Development line item.

## **Route 33 Business, Route 79 (South Street)**

### **Project Description**

The proposed improvements will include exclusive left-turn lanes for the Route 79 approaches.

**Route:** 33 Bus. **Structure No.:** 1332150

**Project ID No.:** 174C

**Municipality:** Freehold Boro

### **Project Start Date:**

**Programmed:** \$150,000

**Expended:** \$150,000

### **Status:**

This represents cost for right of way acquisition on this project.

## **Route 46 (43)**

### **Project Description**

This project will include signing upgrades, installation of new lighting, geometric improvements, new guide rail installation, roadway resurfacing, bridge deck replacements, and acceleration/deceleration lane construction.

**Route:** 46 **Structure No.:** Various

**Project ID No.:** 9116

**Municipality:** Wayne Twp.

### **Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

### **Status:**

## **Route 47, Main Street**

### **Project Description**

This project will address intersection improvements at Route 47 and Main Street (CR 610), including left-turn slots, center-turn lane, new traffic signals, and restriping.

**Route:** 47 **Structure No.:** N/A

**Project ID No.:** 2149C

**Municipality:** Dennis Twp.

### **Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

### **Status:**

The original amount programmed (\$750,000) has been transferred to the Freight Program.

## **Route 73, Edgewood Avenue, Drainage**

### **Project Description**

This project will address an identified drainage problem that results in flooding on the northbound side of Route 73. Conditions noted include an outfall pipe which is partially buried, as well as the grass berm adjacent to the outside shoulder which restricts water from flowing downstream into the existing ditch.

**Route:** 73 **Structure No.:** N/A

**Project ID No.:** 96000

**Municipality:** Berlin Twp.

### **Project Start Date:**

**Programmed:** \$0

**Expended:** \$0

### **Status:**

Of the original amount programmed (\$100,000), \$60,000 was transferred to the Freight Program and \$40,000 was transferred to Betterments, Bridge.

## **Route 130, Burlington County Access Improvements**

### **Project Description**

This project will provide for construction of access improvements on Route 130 along with associated roadway improvements to serve a station and park and ride on the SNJLRTS as well as the Food

**Route:** 130 **Structure No.:** N/A

**Project ID No.:** 891

**Municipality:** Burlington Twp. Florence Twp.

### **Project Start Date:**

**Programmed:** \$879,052

**Expended:** \$879,052

### **Status:**

Of the original \$5,000,000 programmed, the balance of \$4,120,948 was transferred to the Freight line

## **Route 130, Westfield Avenue/Pochack Creek, Drainage**

### **Project Description**

This project will provide for drainage improvements along Route 130 and Westfield Avenue. Flooding occurs approximately three to five times a year along Pochack Creek, often resulting in the closure of Route 130. Drainage basins will be constructed along Pochack Creek, upstream and downstream of Route 130. The project begins at Walnut Avenue and continues downstream to Route 90. A culvert will be constructed to allow excess stormwater to bypass an industrial park, Route 130, and an adjoining cemetery. The existing creek flows through the Crescent Burial Park and causes extensive flooding; a basin within the cemetery will reduce the flooding in the cemetery. No disturbance of graves is

**Route:** 130 **Structure No.:** 0422155

**Project ID No.:** 9303

**Municipality:** Pennsauken Twp.

### **Project Start Date:**

**Programmed:** \$34,315

**Expended:** \$34,315

### **Status:**

1-15-03 This project was withdrawn due to lack of community support for the project. Of the original \$1,200,000 programmed, the balance of \$1,165,685 was transferred to the Freight line item.

## **Sign Structure Inspection**

### **Project Description**

This program will provide for the inspection of overhead and cantilever sign structures on state roadways.

The latest inventory indicates there are over 1175 sign structures, including overhead, cantilever, and variable sign message (VMS) structures, on state routes. There have been several near failures of these

**Route:** **Structure No.:** N/A

**Project ID No.:** X239

**Municipality:** Various

### **Project Start Date:**

**Programmed:** \$1,000,000

**Expended:** \$985,962

### **Status:**

## **Signs Program, Statewide**

### **Project Description**

This program will provide for the systematic upgrade of state highway signs, including refurbishing of deteriorated signs, installation of new signs, and improvement and updating of messages.

**Route:** **Structure No.:** N/A

**Project ID No.:** X39

**Municipality:** Various

### **Project Start Date:**

**Programmed:** \$1,000,000

**Expended:** \$985,707

### **Status:**

## **Traffic Signal Replacement**

### **Project Description**

This program will provide for the purchase of materials and installation of new and upgraded traffic signals statewide and related improvements to the operation of signals.

**Route:** **Structure No.:** N/A

**Project ID No.:** X47

**Municipality:** Various

### **Project Start Date:**

**Programmed:** \$3,163,410

**Expended:** \$3,151,973

**Status:**

Summary for 'COUNTY' = NJ DOT (37 detail records)

**Sum Programmed:** \$170,000,000.00

**Expended:** \$160,822,320.00

## NJ TRANSIT

### Bergen Tunnel

#### Project Description

This project will provide for the rehabilitation and waterproofing of the 124 year old north tube of the Bergen Tunnel on the Morris & Essex Lines to replace brick liner and install new lighting, ventilation and emergency egress in anticipation of increased train traffic as a result of the Secaucus Transfer Station.

**Route:** **Structure No.:** N/A

**Project ID No.:** BNJT01

**Municipality:** Jersey City

**Project Start Date:** 4/1/2001

**Programmed:** \$32,488,515

**Expended:** \$32,488,515

#### Status:

Construction is underway; work is progressing.

### Hoboken Yard "B"

#### Project Description

This project will provide for the expansion of the train storage yard serving Hoboken Terminal to accommodate increased storage (from 42 to 56 train sets) which will be needed to provide additional rail service when the Secaucus Transfer Station is opened. The project includes construction of two bridges

**Route:** **Structure No.:** N/A

**Project ID No.:** T82

**Municipality:** Hoboken City

**Project Start Date:** 3/1/2001

**Programmed:** \$24,721,118

**Expended:** \$24,721,118

#### Status:

### Union Station, Raritan Valley Line

#### Project Description

This project will provide for construction of a new station complex, including commuter parking for 484 vehicles, on the Raritan Valley Line. The project includes construction of a bridge for the railroad tracks over Morris Avenue.

**Route:** **Structure No.:** N/A

**Project ID No.:** BNJT02

**Municipality:** Union Twp.

**Project Start Date:** 2/1/2000

**Programmed:** \$22,790,367

**Expended:** \$22,790,367

#### Status:

Bridge construction is complete; construction of station, parking lot and access drive ongoing.

Summary for 'COUNTY' = NJ TRANSIT (3 detail records)

Sum **Programmed:** \$80,000,000.00

**Expended:** \$80,000,000.00



## Ocean

### Allen's Bridge

#### **Project Description**

This project will provide for the replacement of the arch bridge and roadway approaches over the Toms

**Route:** CR 528 **Structure No.:** 1511015

**Project ID No.:** BOCE02

**Municipality:** Jackson Twp.

**Project Start Date:** 8/26/2003

**Programmed:** \$1,614,696

**Expended:** \$1,614,696

#### **Status:**

County awarded a construction contract in the amount of \$ 1,448,665.50 to Cruz Construction Corporation on 8/6/03. Contract used \$ 19,993.55 for 1999 Bridge Bond funds for design contract with DMJM /Harris. Construction completion 10/25/04.

### County Route 537 over Crosswicks Creek

#### **Project Description**

This project will provide for the construction of a new structure in the same location. The existing structure is a seven-span timber structure. The new structure will be prestressed concrete beam on

**Route:** CR 537 **Structure No.:** 1523001

**Project ID No.:** BOCE04

**Municipality:** Plumsted Twp.

**Project Start Date:** 11/15/2004

**Programmed:** \$2,393,760

**Expended:** \$2,393,760

#### **Status:**

Construction of project completed and open to traffic. County pursuing project close-out.

### County Route 547 (AKA Whites Bridge) over main branch of the Toms River

#### **Project Description**

This project will provide for a new structure to be constructed at the same location. The existing three-span structure will be replaced with prestressed concrete beams on treated timber piles.

**Route:** CR 547 **Structure No.:** 1511028

**Project ID No.:** BOCE05

**Municipality:** Jackson Twp.

**Project Start Date:** 6/18/2003

**Programmed:** \$1,189,570

**Expended:** \$1,189,570

#### **Status:**

Design of the project is completed It was funded from non-bridge source, ( \$ 192,000.00) County awarded a construction contract on 6/18/03 to Agate Construction in the amount of \$ 1,105,445.00. Construction completed 7/7/04



## **Meadow Avenue Bridge, Cedar Bridge Avenue**

### **Project Description**

This project will provide for the replacement of the existing bridge over the South Branch of the Metedeconk River as well as the roadway approaches.

**Route:** **Structure No.:** 1514006

**Project ID No.:** BOCE03

**Municipality:** Lakewood Twp.

**Project Start Date:** 11/25/2002

**Programmed:** \$1,368,000

**Expended:** \$1,368,000

### **Status:**

County awarded a construction contract to Rencor, Inc on 11/6/02. Bridge is included in County Route 528 reconstruction project. Construction contract award amount is \$ 2,956,969.45. Bridge Bond share is 1,368,000.00. Completion date is 8/28/04.

### **Summary for 'COUNTY' = Ocean (6 detail records)**

**Sum Programmed:** \$9,690,001.00

**Expended:** \$9,690,000.54

## Passaic

### Belmont Avenue and Prospect Avenue Bridges

#### **Project Description**

This project will provide for the replacement of the Belmont Avenue structure over Meadow Brook as well as the Prospect Avenue structure over Meadow Brook.

Structure Nos.: 1600158, 1600363

**Route:** **Structure No.:** See Description

**Project ID No.:** BPAS14

**Municipality:** Wanaque Boro

**Project Start Date:** 5/7/2001

**Programmed:** \$2,110,000

**Expended:** \$300,065

**Status:**

Design completed. Awaiting DEP Permit. Anticipated construction start on 8/07

### Center Street and Second Street Bridges

#### **Project Description**

This project will provide for superstructure replacement and substructure repair to the Center Street structure over Weasel Brook. The superstructure and substructure of the Second Street structure over Weasel Brook will also be repaired.

Structure Nos.: 1600059; 1600063

**Route:** **Structure No.:** See Description

**Project ID No.:** BPAS02

**Municipality:** Clifton City

**Project Start Date:** 10/23/2001

**Programmed:** \$1,520,000

**Expended:** \$1,520,000

**Status:**

Awarded 5/9/06. Under construction - Anticipated completion date 6/07

### Clinton Road Bridge

#### **Project Description**

This project will provide for the replacement of the structure over Mossman's Brook.

**Route:** **Structure No.:** 1600175

**Project ID No.:** BPAS17

**Municipality:** West Milford Twp.

**Project Start Date:** 6/12/2001

**Programmed:** \$1,874,000

**Expended:** \$253,563

**Status:**

Under design - 50% completed. Anticipated award date 6/08

## **Crosby Avenue Bridge**

### **Project Description**

This project will provide for superstructure replacement and substructure repair to the structure over Molly Ann's Brook.

**Route:** **Structure No.:** 1600476

**Project ID No.:** BPAS09

**Municipality:** Paterson City

### **Project Start Date:**

**Programmed:** \$1,010,000

**Expended:** \$0

### **Status:**

County funds will be used for this bridge. County to remove from BB list

## **Davidson Street and Hope Avenue Bridges**

### **Project Description**

This project will provide for superstructure replacement and substructure repair to the Davidson Street structure and Hope Avenue structure over Weasel Brook.

Structure Nos.: 1600056; 1600057

**Route:** **Structure No.:** See Description

**Project ID No.:** BPAS03

**Municipality:** Clifton City

**Project Start Date:** 10/23/2003

**Programmed:** \$1,780,000

**Expended:** \$99,000

### **Status:**

Under design 98% complete. Anticipated award date 7/07

## **Highland Avenue and Van Winkle Avenue Bridges**

### **Project Description**

This project will provide for superstructure replacement and substructure repair to the Highland Avenue and Van Winkle Avenue structures over Weasel Brook.

Structure Nos.: 1600055; 1600054

**Route:** **Structure No.:** See Description

**Project ID No.:** BPAS07

**Municipality:** Passaic City

**Project Start Date:** 10/23/2001

**Programmed:** \$1,300,000

**Expended:** \$165,000

### **Status:**

Design completed. Anticipated award date 5/07

## **Kingsland Road Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Third River.

**Route:** **Structure No.:** 1600081

**Project ID No.:** BPAS05

**Municipality:** Clifton City

**Project Start Date:** 1/9/2001

**Programmed:** \$740,000

**Expended:** \$88,486

### **Status:**

Under design 90% complete. Anticipated award date 3/08

## **Magee Road Bridge**

### **Project Description**

This project will provide for the replacement of the structure over West Brook.

**Route:** **Structure No.:** 1600404

**Project ID No.:** BPAS11

**Municipality:** Ringwood Boro

**Project Start Date:** 8/13/2001

**Programmed:** \$1,500,000

**Expended:** \$356,555

### **Status:**

Under construction 85% completed

## **Osborne Terrace Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Packanack Lake.

**Route:** **Structure No.:** 1600420

**Project ID No.:** BPAS15

**Municipality:** Wayne Twp.

**Project Start Date:** 5/12/2001

**Programmed:** \$1,775,000

**Expended:** \$1,775,000

### **Status:**

Construction completed. Awaiting final papers

## **Ratzer Road Bridge**

### **Project Description**

This project will provide for superstructure replacement and substructure repair to the structure over Singac Brook.

**Route:** **Structure No.:** 1600138

**Project ID No.:** BPAS16

**Municipality:** Wayne Twp.

**Project Start Date:** 4/24/2001

**Programmed:** \$815,000

**Expended:** \$199,482

### **Status:**

Under design 85% complete. Anticipated award date 9/07

## **Skyline Lakes Drive Bridge**

### **Project Description**

This project will provide for superstructure replacement and substructure repair to the structure over Meadow Brook.

**Route:** **Structure No.:** 1600496

**Project ID No.:** BPAS12

**Municipality:** Ringwood Boro

**Project Start Date:** 10/23/2001

**Programmed:** \$630,000

**Expended:** \$155,000

### **Status:**

Under design 96% complete. Anticipated award by 9/07

## **Warburton Road Bridge**

### **Project Description**

This project will provide for superstructure replacement and substructure repair to the structure over Goffle Brook.

**Route:** **Structure No.:** 1600105

**Project ID No.:** BPAS06

**Municipality:** Hawthorne Boro

**Project Start Date:** 10/23/2001

**Programmed:** \$1,020,000

**Expended:** \$137,244

### **Status:**

Under design 80% complete. Anticipated award date 1/08

## **Willard Street Bridge**

### **Project Description**

This project will provide for superstructure replacement and substructure repair to the structure over Post

**Route:** **Structure No.:** 1600143

**Project ID No.:** BPAS10

**Municipality:** Pompton Lakes Boro

**Project Start Date:** 4/13/2002

**Programmed:** \$550,000

**Expended:** \$168,692

**Status:**

Awarded. Anticipated start date 7/07

**Summary for 'COUNTY' = Passaic (13 detail records)**

**Sum Programmed:** \$16,624,000.00

**Expended:** \$5,218,087.00



## Salem

### Alloway Station Bridge

#### **Project Description**

This project will provide for the rehabilitation of the Alloway Station bridge over Alloway Creek.

**Route:** CR 540 **Structure No.:** 1701028

**Project ID No.:** BSAL03

**Municipality:** Alloway Twp.

**Project Start Date:** 6/19/2002

**Programmed:** \$395,123

**Expended:** \$395,122

#### **Status:**

The project is complete. Funded with BB-99 Funds. Request the unused portion of BB-99 funds originally programmed to Courses Landing Bridge.

### Almond Road Bridge

#### **Project Description**

This project will provide for the rehabilitation of the Almond Road bridge over Maurice River (County structure number 1701296).

**Route:** CR 540 **Structure No.:** 0600014

**Project ID No.:** BSAL06

**Municipality:** Pittsgrove Twp. Vineland City

**Project Start Date:** 1/23/2001

**Programmed:** \$293,922

**Expended:** \$293,922

#### **Status:**

Design Build Project completed at \$587,843 total cost, shared with Cumberland County. Salem County used \$293,922 in BB-99 funds. Request the unused portion of BB-99 funds originally programmed be transferred to Courses Landing Bridge.

### Canton Drain Bridge

#### **Project Description**

This project will provide for the replacement of the bridge over Canton Drain.

**Route:** CR 623 **Structure No.:** 1701364

**Project ID No.:** BSAL09

**Municipality:** Lower Alloways Creek Twp.

**Project Start Date:** 2/19/2003

**Programmed:** \$132,021

**Expended:** \$68,008

#### **Status:**

Design Consultant selected and work began. Split funding - \$68,008.27 in BB-99 Funds and \$64,012.73 in 83-89 BB Funds. Permits have been submitted to NJDEP for approval. Prelim. PS&E package rec'd. From consultant and is being reviewed. Construction will be funded with County Aid funds and award target date is anticipated as June 2007.

## **Courses Landing Bridge**

### **Project Description**

This project will provide for the rehabilitation of the CR 646 bridge over Salem Creek.

**Route:** CR 646 **Structure No.:** 1704000

**Project ID No.:** BSAL08

**Municipality:** Pilesgrove Twp.

**Project Start Date:** 5/24/2005

**Programmed:** \$1,370,000

**Expended:** \$1,673,062

### **Status:**

Design contract was awarded for \$105,971.65 using BB-99 funds. Design is complete. Construction contract awarded for \$1,571,317.00 (BB-99 funds). Construction Management awarded for \$59,000 (additional BB Interest funds \$30,000 to be used for Constr. Mgmt.). Project is substantially complete. Awaiting final punchlist from consultant.

## **Hancock' s Bridge**

### **Project Description**

This project will provide for the rehabilitation of the existing structure, correct severe scour problems, remove lead paint and recoat the bridge.

**Route:** CR 658 **Structure No.:** 1701300

**Project ID No.:** BSAL10

**Municipality:** Pittsgrove Twp.

**Project Start Date:** 6/1/2003

**Programmed:** \$500,000

**Expended:** \$565,984

### **Status:**

Design and Construction Management using BB-99 funds (\$115,924). Construction Contract awarded for \$1,036,068.00 plus CO#2 for \$9,000.00. Total costs = \$1,160,992.28 using BB-99 funds of \$458,550.36 and \$484,024 in FY 2000 Bridge Rehab. & Interest earned (\$218,417.92) on BB-99 & FY '00 Bridge Rehab. Funds. Contract 98% complete. Second contract for Steel Repairs (\$238,000) issued for \$224,926.98; BB-99 funds \$114,926.98 and balance paid using County Funds.



## Somerset

### Bunn Road Bridge

#### Project Description

The existing bridge over the North Branch of the Raritan River will be replaced with a new single-span structure. The new structure will be 30-feet wide and 58 feet long, and will provide two travel lanes.

**Route:** **Structure No.:** 18D1103

**Project ID No.:** BSOM10

**Municipality:** Bedminster Twp.

**Project Start Date:** 12/17/2001

**Programmed:** \$595,000

**Expended:** \$595,000

**Status:**

Construction completed

### Chimney Rock Road Bridge

#### Project Description

The existing structure over Middle Brook will be rehabilitated or replaced with a new single-span structure.

The new structure will be 40-feet wide, 40-foot long and will provide two travel lanes.

**Route:** **Structure No.:** 18G0812

**Project ID No.:** BSOM01

**Municipality:** BridgewaterTwp.

**Project Start Date:** 7/8/2002

**Programmed:** \$830,000

**Expended:** \$830,000

**Status:**

Construction completed

### Coriell Drive Bridge

#### Project Description

The existing structure over Chambers Brook will be replaced with a new structure per AASHTO standards.

**Route:** **Structure No.:** 18F1008

**Project ID No.:** BSOM04

**Municipality:** Bridgewater Twp.

**Project Start Date:** 3/11/2002

**Programmed:** \$348,000

**Expended:** \$348,000

**Status:**

Construction completed.

## **East High Street Bridge**

### **Project Description**

The existing structure over Peter's Brook will be rehabilitated/replaced with a single-span, 60-foot wide structure that will provide for two travel lanes.

**Route:** **Structure No.:** 18F0803

**Project ID No.:** BSOM06

**Municipality:** Somerville Boro

**Project Start Date:** 7/1/2003

**Programmed:** \$909,971

**Expended:** \$909,971

**Status:**

Construction completed

## **Griggstown Causeway**

### **Project Description**

The existing structure over the Millstone River will be replaced with a new structure in accordance with AASHTO standards.

**Route:** CR 632 **Structure No.:** 18F0302

**Project ID No.:** BSOM07

**Municipality:** Franklin Twp. Montgomery Twp.

**Project Start Date:** 8/1/2003

**Programmed:** \$2,432,029

**Expended:** \$1,281,561

**Status:**

Construction completed

## **Grove Street Bridge**

### **Project Description**

The existing structure over Stony Brook will be replaced with a single-span structure. The new structure will be 42 feet long and 50 feet wide and will provide two travel lanes.

**Route:** **Structure No.:** 18M1006

**Project ID No.:** BSOM02

**Municipality:** North Plainfield Boro

**Project Start Date:** 8/1/2003

**Programmed:** \$1,767,127

**Expended:** \$1,287,748

**Status:**

Construction completed.

## **Holland Avenue Bridge**

### **Project Description**

The existing structure over Peapack Brook will be replaced with a single-span structure. The new structure will be 40 feet long and 42 feet wide and will provide for two travel lanes.

**Route:** **Structure No.:** 18E1313

**Project ID No.:** BSOM08

**Municipality:** Peapack-Gladstone Boro

**Project Start Date:** 6/1/2003

**Programmed:** \$725,000

**Expended:** \$725,000

### **Status:**

Construction completed

## **Mine Brook Road Bridge**

### **Project Description**

The existing structure over the Dead River will be replaced with a single-span. The new structure will be 20 feet long and 34 feet wide and will provide for two travel lanes.

**Route:** **Structure No.:** 18G1109

**Project ID No.:** BSOM05

**Municipality:** Bernards Twp.

**Project Start Date:** 11/1/2003

**Programmed:** \$800,000

**Expended:** \$466,000

### **Status:**

Construction completed

## **Montgomery Road Bridge (B0405)**

### **Project Description**

The existing structure over a tributary of the Neshanic River will be replaced with a single span that will be 59 feet long and 36 feet wide.

**Route:** **Structure No.:** 18B0405

**Project ID No.:** BSOM14

**Municipality:** Hillsborough Twp.

**Project Start Date:** 10/1/2001

**Programmed:** \$880,000

**Expended:** \$880,000

### **Status:**

Construction completed.

## **Opie (River) Road Bridge**

### **Project Description**

The existing structure over the South Branch of the Raritan River will be replaced with a two-span structure. The new structure will be 85 feet long and 34 feet wide and will provide for two travel lanes.

**Route:** **Structure No.:** 18C0605

**Project ID No.:** BSOM13

**Municipality:** Branchburg Twp. Hillsborough Twp.

**Project Start Date:** 4/1/2001

**Programmed:** \$1,433,873

**Expended:** \$1,433,873

### **Status:**

Construction completed. Project closed.

## **Pleasantview Road Bridge**

### **Project Description**

The existing structure over Royce Brook will be replaced with a single-span structure. The new structure will be 23 feet long and 40 feet wide and will provide for two travel lanes.

**Route:** **Structure No.:** 18D0501

**Project ID No.:** BSOM11

**Municipality:** Hillsborough Twp.

**Project Start Date:** 11/25/2002

**Programmed:** \$450,000

**Expended:** \$450,000

### **Status:**

Construction completed.

## **River Road Bridge, Bedminster/Readington**

### **Project Description**

The existing structure over the Lamington River will be replaced with a single-span structure. The new structure will be 80 feet long and 30 feet wide and will provide for two travel lanes.

**Route:** **Structure No.:** 18C1001

**Project ID No.:** BSOM12

**Municipality:** Bedminster Twp. Readington Twp.

**Project Start Date:** 6/1/2003

**Programmed:** \$860,000

**Expended:** \$860,000

### **Status:**

Construction completed.

## **River Road Bridge, Rocky Hill/Montgomery**

### **Project Description**

The existing structure over Van Horn Brook will be replaced with a single-span structure according to AASHTO standards.

**Route:** **Structure No.:** 18E0104

**Project ID No.:** BSOM09

**Municipality:** Rocky Hill Boro Montgomery Twp.

**Project Start Date:** 11/1/2003

**Programmed:** \$2,113,000

**Expended:** \$2,113,000

**Status:**

Construction completed

## **Shore Drive Bridge**

### **Project Description**

The existing structure over Chambers Brook will be replaced with a single-span structure according to AASHTO standards.

**Route:** **Structure No.:** 18F1007

**Project ID No.:** BSOM03

**Municipality:** Bridgewater Twp.

**Project Start Date:**

**Programmed:** \$449,000

**Expended:** \$449,000

**Status:**

Construction completed.

**Summary for 'COUNTY' = Somerset (14 detail records)**

**Sum Programmed:** \$14,593,000.00

**Expended:** \$12,629,153.00



## Sussex

### Franklin Avenue Bridge (E-060)

**Project Description**

This project will provide for the replacement of the structure over Wallkill River. Work will include scoping, permits, final design and construction.

**Route:** CR 631 **Structure No.:** 1900E06

**Project ID No.:** BSUS02

**Municipality:** Franklin Boro

**Project Start Date:** 4/1/2002

**Programmed:** \$473,100

**Expended:** \$173,020

**Status:**

Under design. Anticipated construction cost \$300,000. Anticipated construction start by 11/07

### Fredon Stillwater Road Bridge (S-01)

**Project Description**

This project will provide for the replacement of the structure over the Paulinskill River. Work will include scoping, permits, final design and construction.

**Route:** CR 610 **Structure No.:** 1900S01

**Project ID No.:** BSUS07

**Municipality:** Stillwater Twp.

**Project Start Date:** 10/17/2004

**Programmed:** \$1,704,605

**Expended:** \$1,704,605

**Status:**

Under construction. 98% complete

### Gingerbread Castle Road Bridge (H9-01)

**Project Description**

This project will provide for the replacement of the structure. Work includes scoping, permits, final design and construction.

**Route:** **Structure No.:** 1900H91

**Project ID No.:** BSUS08

**Municipality:** Hamburg Boro

**Project Start Date:** 11/7/2002

**Programmed:** \$553,031

**Expended:** \$553,031

**Status:**

Under construction 95% complete

## **Halsey Myrtle Grove Road Bridges (H16 and H17)**

### **Project Description**

This project will provide for the replacement of the structure over the Paulinskill River. Work will include scoping, permits, final design and construction.

**Route:** CR 626 **Structure No.:** 1900H16

**Project ID No.:** BSUS04

**Municipality:** Hampton Twp.

**Project Start Date:** 6/1/2001

**Programmed:** \$127,467

**Expended:** \$127,467

### **Status:**

Construction completed. To close w/other BB projects

## **Hillside Terrace Bridge (B02)**

### **Project Description**

This project will provide for the replacement of the structure over Culver Creek. Work will include scoping, permits, final design and construction.

**Route:** **Structure No.:** 1900B02

**Project ID No.:** BSUS01

**Municipality:** Branchville Boro

**Project Start Date:** 10/17/2001

**Programmed:** \$403,815

**Expended:** \$403,815

### **Status:**

Construction completed 12/22/05. To close out w/other BB projects

## **Lake Drive Bridge C-13**

### **Project Description**

This project will provide for the replacement of a bridge that was washing out during the Storm of 2000. Work will include scoping, design and construction.

**Route:** **Structure No.:** 1900C13

**Project ID No.:** BSUS10

**Municipality:** Byram Twp.

**Project Start Date:** 10/1/2001

**Programmed:** \$464,028

**Expended:** \$464,028

### **Status:**

Construction completed. To close out w/other BB projects

## **Montague Clove Road Bridge (M16)**

### **Project Description**

This project will provide for the replacement of the structure over Mill Brook. Work will include scoping, permits, final design and construction.

**Route:** CR 635 **Structure No.:** 1900M16

**Project ID No.:** BSUS06

**Municipality:** Montague Twp.

**Project Start Date:** 12/11/2001

**Programmed:** \$582,700

**Expended:** \$167,700

### **Status:**

Under design. Anticipated construction by 11/07

## **Morris Lake Road Bridge Q-10**

### **Project Description**

This project will provide for the replacement of a bridge that was washed out during the Storm of 2000. Work will include scoping, design and construction.

**Route:** **Structure No.:** 1900Q10

**Project ID No.:** BSUS11

**Municipality:** Sparta Twp.

**Project Start Date:** 10/1/2001

**Programmed:** \$783,800

**Expended:** \$783,800

### **Status:**

Construction completed. Will close w/other BB projects

## **Newton Swartswood Road Bridge (H-03)**

### **Project Description**

This project will provide for the replacement of the structure over the Paulinskill River. Work will include scoping, permits, final design and construction.

**Route:** CR 622 **Structure No.:** 1900H03

**Project ID No.:** BSUS03

**Municipality:** Hampton Twp.

**Project Start Date:** 10/17/2001

**Programmed:** \$562,726

**Expended:** \$76,107

### **Status:**

Under design. Anticipated award by 11/07



## Union

### Eastman Street Bridge

**Project Description**

This project will provide for the replacement of the structure over Rahway River.

**Route:** **Structure No.:** 2003008

**Project ID No.:** BUNI03

**Municipality:** Cranford Twp.

**Project Start Date:** 7/28/2004

**Programmed:** \$1,450,000

**Expended:** \$1,317,117

**Status:**

Construction complete.

### Goodman's Crossing Bridge

**Project Description**

This project will provide for the replacement of the structure over Robinsons Branch of Rahway River.

**Route:** **Structure No.:** 2002027

**Project ID No.:** BUNI01

**Municipality:** Clark Twp.

**Project Start Date:** 3/15/2003

**Programmed:** \$830,000

**Expended:** \$652,274

**Status:**

Construction complete.

### Jefferson Avenue Bridge

**Project Description**

This project will provide for the replacement of the structure over Robinson Branch of Rahway River.

**Route:** **Structure No.:** 2013008

**Project ID No.:** BUNI07

**Municipality:** Rahway City

**Project Start Date:** 12/12/2003

**Programmed:** \$1,300,000

**Expended:** \$869,546

**Status:**

Construction complete

## **Liberty Avenue Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Elizabeth River.

**Route:** **Structure No.:** 2007020

**Project ID No.:** BUNI05

**Municipality:** Hillside Twp.

**Project Start Date:** 7/27/2004

**Programmed:** \$950,000

**Expended:** \$2,690,356

**Status:**

Construction complete.

## **Snyder Avenue Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Passaic River.

**Route:** **Structure No.:** 2001001

**Project ID No.:** BUNI10

**Municipality:** Berkeley Heights Twp. Chatham Twp.

**Project Start Date:** 10/22/2001

**Programmed:** \$400,000

**Expended:** \$265,296

**Status:**

Construction complete.

## **South Street Bridge**

### **Project Description**

This project will provide for the replace of the structure over Salt Brook.

**Route:** **Structure No.:**

**Project ID No.:** BUNI11

**Municipality:** New Providence Boro

**Project Start Date:** 7/23/2003

**Programmed:** \$375,000

**Expended:** \$375,000

**Status:**

Construction complete.

## **Springfield Avenue Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Rahway River.

**Route:** **Structure No.:** 2003072

**Project ID No.:** BUNI04

**Municipality:** Cranford Twp.

**Project Start Date:** 10/17/2002

**Programmed:** \$1,675,000

**Expended:** \$1,491,571

**Status:**

Construction is 100% complete.

## **Union Avenue Bridge over Elizabeth River**

### **Project Description**

This project will provide for the replacement of the structure over Elizabeth River.

**Route:** **Structure No.:** 2019040

**Project ID No.:** BUNI09

**Municipality:** Union Twp.

**Project Start Date:**

**Programmed:** \$1,200,000

**Expended:** \$594,911

**Status:**

Construction complete.

## **Union Avenue Bridge over Green Brook**

### **Project Description**

This project will provide for the replacement of the structure over Green Brook.

**Route:** **Structure No.:** 2016059

**Project ID No.:** BUNI08

**Municipality:** Scotch Plains Twp.

**Project Start Date:** 2/3/2003

**Programmed:** \$1,000,000

**Expended:** \$618,400

**Status:**

Construction complete

## **Valley Road Bridge**

### **Project Description**

This project will provide for the replacement of the structure over Rahway River.

**Route:** **Structure No.:** 2002005

**Project ID No.:** BUNI02

**Municipality:** Clark Twp.

**Project Start Date:** 11/6/2002

**Programmed:** \$1,858,000

**Expended:** \$1,924,829

### **Status:**

Construction complete. Balance of funding will be provided through Bridge Bond balances from other projects within this county.

## **Watchung Avenue/River Road Bridge (See also Morris Cty. portion)**

### **Project Description**

This project will provide for the replacement of the structure over Passaic River.

**Route:** **Structure No.:** 1400515

**Project ID No.:** BMOR01B

**Municipality:** Summit City Chatham Boro

**Project Start Date:** 7/1/2001

**Programmed:** \$1,000,000

**Expended:** \$1,092,384

### **Status:**

Construction complete. Balance of funding will be provided through Bridge Bond balances from other projects within this county.

### **Summary for 'COUNTY' = Union (11 detail records)**

**Sum Programmed:** \$12,038,000.00

**Expended:** \$11,891,684.00



## Warren

### County Route 602 Bridge (CB 04053)

**Project Description**

This project will provide for the rehabilitation of the arch over Blair Creek.

**Route:** CR 602 **Structure No.:** 2100453

**Project ID No.:** BWAR02

**Municipality:** Blairstown Twp.

**Project Start Date:** 6/1/2003

**Programmed:** \$250,000

**Expended:** \$224,421

**Status:**

45,750 BB funds for design

### County Route 605 Bridge (CB 13006)

**Project Description**

This project will provide for the replacement of the structure over a tributary of the Delaware River.

**Route:** CR 605 **Structure No.:** 2101306

**Project ID No.:** BWAR06

**Municipality:** Knowlton Twp.

**Project Start Date:** 4/1/2003

**Programmed:** \$407,888

**Expended:** \$407,888

**Status:**

\$57,841.25 BB funds for design. Project is complete.

### County Route 633 Bridge (CB 05087)

**Project Description**

This project will provide for the replacement of the existing structure over the Pohatcong Creek.

**Route:** CR 633 **Structure No.:** 2100587

**Project ID No.:** BWAR08

**Municipality:** Franklin Twp.

**Project Start Date:** 8/1/2003

**Programmed:** \$1,012,607

**Expended:** \$1,012,699

**Status:**

\$146,370 BB funds for design. Project is complete

## **East Crisman Road Bridge (CB 04015)**

### **Project Description**

This project will provide for the rehabilitation of the arch over the Paulins Kill River.

**Route:** **Structure No.:** 2100415

**Project ID No.:** BWAR01

**Municipality:** Blairstown Twp.

**Project Start Date:** 6/1/2003

**Programmed:** \$250,000

**Expended:** \$224,421

### **Status:**

\$45,750 BB funds for design. Project is complete

## **Jenny Jump Road Bridge (CB 11041)**

### **Project Description**

This project will provide for the rehabilitation of the arch over Trout Brook.

**Route:** **Structure No.:** 2101141

**Project ID No.:** BWAR03

**Municipality:** Hope Twp.

**Project Start Date:** 4/1/2003

**Programmed:** \$250,000

**Expended:** \$224,421

### **Status:**

\$45,750 BB funds for design. Project is complete

## **Kings Highway Bridge (CB 16004) (See also Morris Cty. Portion)**

### **Project Description**

This project will provide for the replacement of the structure over the Musconetcong River.

**Route:** **Structure No.:** 2101604

**Project ID No.:** BWAR09A

**Municipality:** Mansfield Twp. Washington Twp.

**Project Start Date:** 8/1/2003

**Programmed:** \$700,000

**Expended:** \$1,008,435

### **Status:**

This is a bi-county bridge with Warren and Morris Counties. Warren County's share is \$700,000 and Morris County's share is \$700,000. \$98,150 BB funds for design. Project is under construction

## **New Hampton Road Bridge (CB 22024)**

### **Project Description**

This project will provide for the replacement of the structure over the Musconetcong River.

**Route:** **Structure No.:** 2102224

**Project ID No.:** BWAR11A

**Municipality:** Washington Twp. Lebanon Twp.

**Project Start Date:** 4/1/2004

**Programmed:** \$700,000

**Expended:** \$101,066

### **Status:**

This is a bi-county bridge. Warren County's share is \$700,000 which is being funded with Bridge Bond funds; Hunterdon County's share is \$700,000 which is being funded with county funds. Project is under design. \$101,066 BB funds for design. Construction anticipated in August 2006

## **Plane Hill Road Bridge (CB 22016)**

### **Project Description**

This project will provide for the rehabilitation of the masonry arch over the Pohatcong Creek

**Route:** **Structure No.:** 2102216

**Project ID No.:** BWAR12

**Municipality:** Washington Township

**Project Start Date:** 10/7/2002

**Programmed:** \$79,506

**Expended:** \$79,506

### **Status:**

Completed

## **South Wandling Avenue Bridge (CB 21001)**

### **Project Description**

This project will provide for the replacement of the structure over Shabbecong Creek.

**Route:** **Structure No.:** 2102101

**Project ID No.:** BWAR10

**Municipality:** Washington Boro

**Project Start Date:** 4/1/2003

**Programmed:** \$500,000

**Expended:** \$577,254

### **Status:**

\$144,857 BB funds for design. Project is complete

## **Stephensburg Road Bridge (CB 16006)**

### **Project Description**

This project will provide for the rehabilitation of the arch over the Musconetcong River.

**Route:** **Structure No.:** 2101606

**Project ID No.:** BWAR04

**Municipality:** Mansfield Twp.

**Project Start Date:** 6/1/2003

**Programmed:** \$250,000

**Expended:** \$241,622

### **Status:**

\$45,750 BB funds for design. Project is complete

## **Stryker's Road Bridge CB 15016**

### **Project Description**

This project will provide for the replacement of the structure over Lopatcong Creek

**Route:** **Structure No.:** 2101516

**Project ID No.:** BWAR13

**Municipality:** Lopatcong Twp. Greenwich Twp.

**Project Start Date:** 8/1/2004

**Programmed:** \$800,000

**Expended:** \$0

### **Status:**

This project is under design using County funds. Coordination with Lopatcong Township and Greenwich Township road projects has slowed progress. Construction anticipated to be bid in October 2006

## **Wolverton Road Bridge (CB 05044)**

### **Project Description**

This project will provide for the rehabilitation, to include widening as well as a new deck, of the structure over the Musconetcong River.

**Route:** **Structure No.:** 2100544

**Project ID No.:** BWAR07A

**Municipality:** Franklin Twp. Bethlehem Twp.

**Project Start Date:** 4/1/2004

**Programmed:** \$800,000

**Expended:** \$692,984

### **Status:**

This is a bi-county bridge. Warren County's share is \$800,000 which is being funded w/bridge bond funds. Hunterdon County's share is \$800,000 which is being funded w/county funds. \$98,487 BB funds for design. Project is complete

### **Summary for 'COUNTY' = Warren (12 detail records)**

**Sum Programmed:** \$6,000,000.00

**Expended:** \$4,794,716.56

**Grand Total for all projects**

**Programmed**

**\$500,000,000.00**

**Expended**

**\$399,211,489.00**