




STATE OF NEW JERSEY

SCHOOLS DEVELOPMENT AUTHORITY

Biannual Report on the School Facilities Construction Program



December 2009

For the period
April 1 through
September 30, 2009



Authority Board Members

Public Members

Barry L. Zubrow - *Chief Risk Officer, JPMorgan Chase & Company*
SDA Chairman

Karim A. Hutson - *Managing Member, Genesis Companies*

Michael Maloney - *President, Mercer County Central Labor Council; Business Manager/Financial Secretary, Plumbers & Pipefitters Local Union No. 9*

Joseph McNamara - *Director, LECET & Health & Safety*

Martin Perez, Esq. - *President, Latino Leadership Alliance; Partner, Perez & Bombelyn*

Preston D. Pinkett III - *Vice President, Social Investment, Prudential Financial Inc.*

Lester Lewis-Powder - *Associate Vice President, New Jersey City University, Department of Facilities and Construction*

Ex-Officio Members

Lucille Davy - *Commissioner, New Jersey Department of Education*

Charles Richman - *Acting Commissioner, New Jersey Department of Community Affairs*

Caren Franzini - *Chief Executive Officer, New Jersey Economic Development Authority*

David Rousseau - *State Treasurer, New Jersey Department of Treasury*

SDA Chief Executive Officer

Kris Kolluri

New Jersey Schools Development Authority

One West State Street
P.O. Box 991
Trenton, NJ 08625-0991
609-943-5955
Website: www.njsda.gov
Email: schools@njsda.gov

Table of Contents

Introduction.....	4
Growing New Jersey’s Economy.....	5
Increasing Opportunities for Small, Minority- and Women-Owned Businesses	6
Accomplishments - School Openings and Grants	7
Fiscal Responsibility.....	9
Design Review Process.....	9
Cost-Recovery Actions	10
Mitigating Project Risk.....	10
Improving Efficiency	12
Focus on Ethics.....	12
Audits/Compliance	12
Promoting Safety	13
Online OPRA Submissions.....	13
Predictability for Business.....	13
Finances	14
Aggregate Principal Amount of Bonds.....	14
Statement of Need to Adjust Principal Amount of Bonds.....	14
Recommendations for Change/ Looking Ahead.....	15
Expanding Small, Women-owned, Minority-owned Business Participation	15
Building Energy Efficient and Environmentally Friendly Schools	15
E-Rate	16
Total Building Commissioning.....	16
Appendix A: Requirements of the Report	18
Appendix B: Comprehensive List of School Construction Projects.....	20
B1: SDA Districts: All Major Projects Since Inception	21
B2: SDA District & ROD Executed Grants.....	40
B3: Emergent Projects Undertaken by SDA as Approved by DOE	53
Appendix C: Bond Issuances – EDA School Facilities Construction Bonds and Notes..	54
Appendix D: Projects Exceeding Facilities Efficiency Standards (FES)	57
Appendix E: Metropolitan Statistical Area (MSA) Totals: Cost Per Square Foot Comparison at Bid	59
Appendix F: Construction Contracts – Number of Minority/Female Work-Hours by Trade	61
Appendix G: Construction, Design and Construction Management Contracts Executed	63

Introduction

Following is the Biannual Report of the New Jersey Schools Development Authority (SDA) for the period April 1 through September 30, 2009. This report is submitted under the provisions of P.L. 2007, c. 137 (“The August 2007 legislative amendments”), which modified the Educational Facilities Construction and Financing Act (EFCFA) (P.L. 2000, c.72).

This report summarizes the progress and accomplishments of New Jersey’s school construction program during the six-month reporting period. The Authority fully funds and manages the construction of new and modernized school facilities projects in 31 school districts (“The SDA Districts”). The Authority is advancing projects identified in 2008 in its New Funding Allocation and Capital Plan for SDA Districts, as well as the previous 2005 Capital Plan. In addition, the SDA is expediting renovations deemed emergent by the Department of Education (DOE) due to health-and-safety reasons. For a County/District listing of these projects, please see appendix B-1.


The SDA also distributes grants approved by the DOE for projects in Regular Operating District (ROD) projects throughout New Jersey. These grants fund at least 40 percent of project costs, with the remaining share coming from local communities, contingent on budget or voter approval. For a County/District listing of all grants executed within the reporting period, please see Appendix B-2.

The SDA operates under EFCFA and the subsequent August 2007 legislative amendments. EFCFA authorized an initial program funding allocation of \$8.6 billion. The funding allocation was increased by \$3.9 billion upon Governor Jon S. Corzine’s approval of P.L. 2008, c. 39 (New Funding Legislation) in July 2008.

The school construction program has an authorized total of \$12.5 billion, comprising \$8.9 billion for SDA Districts and \$3.6 billion for RODs. Of the ROD funding, \$150 million is set aside for vocational schools.

Growing New Jersey's Economy


With the nation struggling to recover from the worst economic crisis since the Great Depression, and the construction industry absorbing much of the brunt of rising unemployment levels, the SDA has accelerated school projects to create and save jobs while investing in the future of New Jersey's children. These projects support enhanced student achievement and serve as a long-term infrastructure investment.



The result of project acceleration during the six-month period ending September 30, 2009 has been the initiation of 23 school projects with an overall project value of \$1.05 billion and the creation of 3,421 private sector jobs.

NJSDA Job Creation by Industry

April 2009-September 2009



While accelerating school projects and grants, the SDA remains vigilant in ensuring that taxpayer dollars are spent efficiently. The SDA will continue to seek savings and efficiencies as it moves to initiate remaining schools identified in its 2008 Capital Plan. Such initiatives are discussed in greater detail on page 9 of this report.

Increasing Opportunities for Small, Minority- and Women-Owned Businesses

A crucial component of SDA efforts to boost the economy is initiatives to increase opportunities for small, minority- and women-owned businesses. The SDA works under the State's small business set-aside program, which was established with the goal of awarding a minimum of 25 percent of state contract dollars to small businesses. The SDA continues to exceed this minimum. During the reporting period, the SDA awarded \$26.6 million in construction contracts to Small Business Enterprises (SBEs), or 41.3 percent of all contracts awarded. The SDA, however, recognizes efforts must continue to ensure SBEs, including minority- and women-owned businesses have ample opportunity to win contracts. Planned efforts to increase M/W/SBE participation are discussed on page 15 of this report.

Total SBE Contracts Awarded (April 1- September 30, 2009)		
<i>Total SDA Contracts Awarded</i>		\$64,329,835
SBE Type	Contract Value	Percentage of All Contracts Awarded
Total SMBE	\$2,700,881	4.20%
Total SWBE	\$377,175	0.59%
Total SBE	\$23,409,468	36.39%
Total SMWBE	\$115,000	0.18%
Total	\$26,602,524	41.35%

Ethnic Breakdown of SDA Contracts (April 1- September 30, 2009)		
<i>Total SDA Contracts Awarded</i>		\$64,329,835
Ethnicity	Contract Value	Percentage of All Contracts Awarded
Asian	\$332,426	0.52%
Black	\$730,070	1.13%
Hispanic	\$1,753,385	2.73%
Total**	\$2,815,881	4.38%

**The total for ethnic breakdown includes SMBE, SMWBE and MBE Totals.

SMBE = Small Minority Business Enterprise

SWBE = Small Women Business Enterprise

SBE = Small Business Enterprise

SMWBE = Small Minority Women Business Enterprise

MBE = (non-SBE) Minority Business Enterprise which exceeds SBE limit of \$28.5M (none awarded in reporting period)

WBE = (non-SBE) Women Business Enterprise which exceeds SBE limit of \$28.5M (none awarded in reporting period)

Accomplishments - School Openings and Grants

The culmination of SDA efforts comes in September, when construction projects are turned over to school districts for their students and staff. These new schools provide 21st century science laboratories, media centers and classrooms to enhance opportunities for students. There were 12 school openings and three emergent projects completed during the reporting period.

.....

12 September 2009 School Openings =
9,000 Student Seats
\$575 Million Investment
5,000 Jobs Saved/Created

.....

SDA School Openings – September 2009			
District	District Type	Project	Construction Type
Barnegat Twp.	ROD	Lillian M. Dunfee E.S.	Addition/Renovation
Barnegat Twp.	ROD	Robert L. Horbelt E.S.	Addition/Renovation
Bridgeton	SDA	Bridgeton Senior H.S. Media Center	Addition/Renovation
Camden	SDA	Dudley E.S.	New Construction
Camden	SDA	H.B. Wilson E.S.	New Construction
Egg Harbor City	ROD	Charles L. Spragg E.S.	Addition/Renovation
East Orange	SDA	Cicely Tyson School of Performing Arts & Fine Arts *	New Construction
Newark	SDA	Park School	New Construction
Orange	SDA	Park Avenue E.S.	Addition/Renovation
Perth Amboy	SDA	Early Childhood Center II	New Construction
Union City	SDA	Union City High School and Athletic Complex *	New Construction
West New York	SDA	Number 2 E.S.	Renovation of Existing Facility

Note: ROD projects managed by SDA are included on the list. ROD projects were managed by SDA in districts receiving 55 percent or more of their budgets from state aid, or elected SDA management. Under August 2007 legislation establishing SDA, such districts will manage their own future projects.

**Demonstration project: Such projects, which incorporate community features and are coordinated with wider economic development, are managed by a municipal redevelopment entity and a redeveloper/developer. SDA provides 100 percent funding and conducts oversight.*

Since inception, the SDA has completed 613 projects in SDA Districts. In addition to 50 new schools, it has opened 44 extensive additions, renovations and/or rehabilitations; five demonstration projects and more than 500 other projects. Also, the SDA has completed 22 projects in RODs: five new schools and 17 extensive additions, renovations and/or rehabilitations.

The SDA has also restarted its ROD grant program which provides a State share of at least 40 percent of DOE approved project costs, with the remaining share coming from local communities, contingent on budget or voter approval. ROD grant projects prioritized by DOE specifically address health-and-safety concerns as well as overcrowding and early childhood education. During two rounds of grant funding over the course of the reporting period, the SDA offered 853 grants with \$59.4 million in State share. Of these offers, the SDA executed 245 grants during the reporting period. The next round of ROD grant funding is expected to be offered in 2010.

Grant Projects Executed April 1-September 30, 2009	
Number of Grants Offered	853
Number of Grants Executed	245
State Share of Executed Grants	\$59.4M
Total Project Costs of Executed Grants	\$117.7M
Number of Schools Impacted of Executed Grants	195
Number of Districts Impacted of Executed Grants	108
Number of Counties Impacted of Executed Grants	21

For a County/District listing of these grants please see Appendix B-2.

Grant Projects (Program inception through September 2009)	
Number of Grants Offered	3,771
Number of Grants Executed	3,135
State Share of Executed Grants	\$3.04B
Total Project Costs of Executed Grants	\$7.98B
Number of Schools Impacted by Executed Grants	1,556
Number of Districts Impacted by Executed Grants	518
Number of Counties Impacted by Executed Grants	21

For the complete listing of grants executed since program inception please go to www.njsda.gov.

Fiscal Responsibility

The SDA has undertaken a number of initiatives to ensure that taxpayer money is spent efficiently. A design review process has been implemented to ensure that previous school designs meet current educational needs and standards and eliminate any design excesses. The SDA continues to identify and pursue opportunities to recover costs for environmental remediation, correcting design errors or omissions, and other expenses created by responsible parties. In addition, there are multiple efforts being made by the Authority to mitigate risks that could otherwise have financial implications.

In addition to the more expansive programmatic fiscal controls outlined in this section, the SDA continues to identify internal operational efficiencies. Recently, SDA transferred 6,400 cubic feet of archived Authority records from a private storage facility to DocuSafe Records Management - the State's records storage center - a move with projected savings of at least \$120,000 by December 2010. Additionally, the SDA has saved hundreds of thousands of dollars through changing vendors, tightening inventory controls, using less expensive systems for backing up its databases, installing lighting timers and replacing bottled water with filtered water systems.

Design Review Process

Since the adoption of the Capital Plan in July 2008, the SDA and DOE have engaged in design reviews of projects to ensure that taxpayer dollars are most efficiently used by designing appropriately sized schools that are consistent with the district's educational needs as well as current SDA design standards. The design review process includes DOE's review of educational programs and SDA's review of designs to identify opportunities for value management and cost efficiencies.

Thus far the design review process has identified and implemented numerous design changes in 19 projects, with millions of dollars in reduced construction costs anticipated as a result. For example, a DOE review of projected enrollment for the new Phillipsburg High School project determined that the planned capacity of the school could be reduced. Subsequent redesign by the SDA has eliminated approximately 50,000 square feet of excess area. The design review process also led to the planned use of more cost-effective construction materials for the project.

The SDA's review of the Elizabeth Academic High School project resulted in redesign of the exterior wall and HVAC systems, providing improved performance at a lower cost as well as a reduction in overall building area.

The SDA continues to review designs as previously initiated projects are restarted, balancing the need to stimulate the economy, meet school occupancy schedules and ensure designs are both effective and efficient.

Cost-Recovery Actions

To protect the interests of New Jersey taxpayers, the SDA uses mediation and, if necessary, litigation, to recover certain costs for which the state should not be responsible. Among these efforts is legal action to seek funds from responsible parties for the costs incurred to conduct environmental site remediation on school-project sites. These matters are identified and prioritized by the SDA's Environmental Cost Recovery Initiative Team, which includes Legal, Real Estate, Environmental and Project Management staffs. The SDA then coordinates the filing of new complaints for recovery with the Office of the Attorney General. In addition to the filed recovery efforts, SDA continues to identify further cases for cost recovery actions and has recently submitted potential complaints equaling an additional \$5 million in actions for the Attorney General's consideration.

Environmental Cost Recovery	
Recovered since last biannual report	\$ 1.5M
Recovered in the aggregate	\$ 2.37M
Recoveries currently pending final settlements to the SDA	\$ 1.875M
Additional Recoveries the AG has filed	\$ 11M across 7 matters

The SDA also pursues cost-recovery actions in cases in which design errors and omissions have occurred.

Design Error & Omission (E&O) Cost Recovery	
E&O recovered since the last biannual report	\$ 6.9M
General Contractor settlements since last biannual	\$ 100K
Recovered in the aggregate	\$ 13.5M
Recoveries currently pending final settlements to the SDA	\$ 0
Additional recoveries the SDA is pursuing	\$6M across 12 matters

Mitigating Project Risk

Closeout of Open Projects

A multi-divisional task force formed in January 2009 is working to close out a multitude of projects, contracts and DCA permits that had remained open over the past several years. The initiative created a formalized project closeout procedure for Authority-managed projects. The procedure provides for standardized, consistent and timely transition of ownership of a school facilities project to the school district upon substantial completion. Closeout of contracts and permits, in addition to property transfer (deed transfer) to the district where applicable, is tracked and memorialized through final project completion (approximately one year after construction is finished). Full project close out occurs after school transfer and when all contracts associated with the projects

have been completed. The process drastically reduces the liability faced by the State as it decreases the inventory of buildings that should be under local school district control.

This effort has yielded significant results. To date 50% of the projects eligible for transfer have been transferred to the school districts. Twenty-five percent of those projects have been fully closed out.

Purchase of Owners Protective Professional Insurance

The SDA has launched a new initiative with the purchase of Owners Protective Professional Insurance (OPPI), an umbrella professional liability policy that will provide future savings by drastically increasing the state's protection for design related errors. OPPI covers SDA for damages created by project design professionals' errors and omissions, including those by architects, engineers and construction managers. OPPI is triggered once the design professional's underlying professional liability policy limits are exhausted. OPPI provides SDA with an added layer of up to \$25 million of coverage.

Renewal of Owner Controlled Insurance Program

The SDA also renewed its Owner Controlled Insurance Program (OCIP) for an additional five years. OCIP provides greater opportunities for smaller contractors to participate on construction projects, as it is often difficult for smaller contractors to obtain the level of coverage required by the SDA on their own. Under OCIP, the SDA purchases insurance for itself, the general contractor and subcontractors. Using OCIP, the SDA is able to obtain insurance for its entire construction program at a lower cost than contractors and subcontractors can purchase individually, resulting in insurance savings to the SDA estimated at 0.5 to 2 percent of total construction costs. The OCIP provides \$200 million in coverage based upon an estimated construction value of \$2 billion.

Improving Efficiency

Focus on Ethics

The SDA makes it a priority to ensure that staff members are fully trained on ethics requirements and can easily access up-to-date information when guidance is needed. The SDA is on target to provide annual ethics training for every staff member by the end of 2009. As of the end of the reporting period, 89 percent of employees had received their required training through an online program or via live sessions with a New Jersey Ethics Commission representative. Remaining staff members will receive training in December 2009.

The SDA also enhanced the accessibility of online ethics reference materials. A link was added on the SDA Intranet to the Ethics Commission's Frequently Asked Questions and newsletters. SDA also furnished additional ethics forms and explanatory materials on the Intranet's Ethics Section.

Audits/Compliance

The SDA is subject to review by various agencies to ensure that the Authority operates in a cost-effective, efficient and transparent manner that serves the taxpayers' interest.

One key level of review involves the Office of the State Comptroller. The 2008 legislation that provided new school construction funding directs the SDA, in consultation with the State Comptroller, "to cause an audit to be conducted of any school facilities project that has a State share that exceeds \$10 million." During this reporting period, the Authority's Internal Audit staff, in consultation with the State Comptroller, finalized a comprehensive program that will be used to audit school facilities projects. The process will be implemented in 2010.

Various other agencies, as well as the SDA's own Internal Audit Division (IAD), conduct audits of the Authority's operations and processes. The SDA works continuously to ensure that the recommendations set forth in these reports are implemented. The SDA Board's Audit Committee receives updates on the status of these efforts every two months. Since 2006, outside agencies and SDA's IAD have completed 22 audits comprising 216 recommendations. Of these, 185 recommendations, or 86%, have been fully implemented. Sixteen of the 22 reports were deemed closed because all recommendations have been completed.

The SDA's commitment to the efficient use of taxpayer dollars in the school construction program involves ongoing cooperation with the Office of the Inspector General (OIG). A 2006 Memorandum of Understanding (MOU) remains in effect and governs the relationship between the OIG and the Authority. Since their assignment in 2006, two Assistant Inspectors General (AIGs) have been located at the Authority's West State

Street offices. The AIGs review and investigate the Authority's operations and processes on an ongoing basis and have full and complete access to all SDA records. As necessary, the AIGs conduct interviews and otherwise interface with entities doing business with SDA, as well as with SDA staff.

Promoting Safety

In April 2009, the SDA renewed its alliance with the U.S. Department of Labor's Occupational Safety and Health Administration (OSHA) and the New Jersey Department of Labor and Workforce Development to promote safety and health at New Jersey school construction sites. To foster greater safety for the construction industry, the SDA provides 10- to 30-hour construction safety training to its project managers and, as space allows, to staff from other supporting State agencies.

Online OPRA Submissions

Continuing its efforts toward increased transparency, the SDA has made it easier to request documents through the Open Public Records Act (OPRA). The public can now go online and complete an OPRA form. Previously, requests for SDA records could be processed through mail or fax only. The OPRA online request form is available via the SDA home page at www.njsda.gov.

Predictability for Business

In May 2009, SDA adopted and published a new change order policy that streamlines and clarifies the process for contractors. Additionally, SDA management initiated a new monthly report to the Board of Directors detailing all change orders and change directives processed, increasing transparency.

Finances

Funding Allocation Summary	
Original Allocation July 18, 2000	\$8.6B
Supplemental Allocation – July 9, 2008	\$3.9B
Total Allocation	\$12.5B
Allocation earmarked for SDA Districts	\$8.9B
Allocation earmarked for Regular Operating Districts	\$3.45B
Allocation earmarked for Vocational Schools	\$150M

Aggregate Principal Amount of Bonds

During the reporting period, the New Jersey Economic Development Authority (EDA) issued an aggregate \$600 million of School Facilities Construction Bonds and Notes. Specifically, the EDA issued: \$400 million of notes in June 2009, and \$200 million of bonds in August 2009. From program inception through September 30, 2009, the EDA has issued \$8.15 billion of the \$12.5 billion of debt financing authorized by EFCFA. Further financing activity generally will coincide with cash flow requirements for already-committed projects. Appendix C provides a listing of all School Facilities Construction Bonds and Notes issued through the reporting period.

The EDA Board is expected to consider the sale of Qualified School Construction Bonds (QSCB) for a future bond issuance. QSCBs are zero-interest tax-credit bonds entitling the holder of the bonds to a federal tax credit in lieu of receiving tax-exempt interest income. The QSCB program was established under the American Recovery and Reinvestment Act (ARRA) of 2009. Proceeds from the sale of QSCBs must be used to finance the construction, rehabilitation or repair of public-school facilities. Each state and certain large school districts have been allocated an aggregate amount of QSCBs that they may issue. New Jersey's allocation is \$223 million. QSCBs are subject to a number of tax-exempt bond regulations as well as some special regulations modified by ARRA. Staffs from the EDA and the New Jersey Department of Treasury's Office of Public Finance have collaborated in examining the potential benefits of a QSCB sale.

Statement of Need to Adjust Principal Amount of Bonds

The SDA's total funding allocation is fully committed through past project expenditures, the current capital plan, and the reserve fund that is used for emergent work. However, the Long Range Facilities Plans (LRFPs) filed by SDA Districts and RODs identify a need for approximately \$25-30 billion of additional school construction projects.

Recommendations for Change/ Looking Ahead

Expanding Small, Women-owned, Minority-owned Business Participation

The SDA is committed to increasing SBE participation in its contracting and will expand its outreach efforts to SBEs. On October 30, 2009, the SDA and the Building Contractors Association of New Jersey hosted a Contractor's Fair to help small, minority- and women-owned businesses learn about working with the SDA and the general contractors involved in the school construction program. The event attracted 250 attendees including contractors, exhibitors and panelists.

The SDA will also host roundtable discussions with minority- and women-owned businesses to discuss upcoming projects to assist in their participation, giving attendees the opportunity to have their concerns addressed.

In addition, the SDA has launched a portal on its home page (www.njsda.gov) to provide easier access to resources for small, minority- and women-owned businesses. The portal provides a link to upcoming contract opportunities and general information relevant to these businesses.

Building Energy Efficient and Environmentally Friendly Schools

Requiring School Projects to Earn LEED Certification

SDA projects are designed to adhere to the LEED (Leadership in Energy and Environmental Design) standards established by the U.S. Green Building Council (USGBC). In spring 2009, the USGBC issued LEED for Schools v3, which includes new standards and requirements specifically suited to building energy-efficient, sustainably designed and constructed preK-12 schools.

Moving forward, SDA will require projects begun after the adoption of the 2007 21st Century Schools Design Manual to receive certification under LEED for Schools v3. LEED certification will ensure that the building's performance is consistent with the design expectations and requirements of the SDA, DOE, the school district and program stakeholders. LEED schools are more efficient to occupy and maintain, consume less energy and water, and produce less waste and pollution.

Updating the 21st Century Schools Design Manual and Creation of a Toolkit

The 21st Century Schools Design Manual guides SDA project staff, consultants and school districts through the design process, establishing performance standards to ensure that the resulting schools are cost-effective, durable, educationally effective and energy-efficient. SDA staff will be working to update the manual to include elements such as the LEED certification requirement.

The SDA is also working to develop a Toolkit as a prescriptive companion document to the performance-based 21st Century Schools Design Manual. The Toolkit will provide solutions to common design problems, based on lessons learned and best practices. In the

future, updates to the Design Manual and Toolkit will be issued on a three-year cycle. Between updates, new SDA requirements, best practices and lessons learned will be collected and issued as bulletins for immediate use in current projects.

Streamlining Design

The SDA has determined that several aspects of its construction would benefit from the utilization of standardized design principals. An approach using a “kit of parts” would facilitate speed of design and construction inspections. A kit of parts may include plans for a set of modules, auditoria, cafeterias, school rooms, storage areas and labs, that can fit together as needed to create a fairly standardized, yet still site-specific, school design. Adopting a streamlined design approach in specific aspects of construction; cafeterias, gymnasiums, science labs and/or media centers; would assist SDA and districts in the expeditious delivery of school projects. The SDA will work toward the creation of an architectural agreement utilizing such components in the coming year.

E-Rate

The E-Rate Program is administered by the Universal Service Administrative Company (USAC) under the direction of the Federal Communications Commission (FCC). This program annually provides \$2.25 billion in discounts to assist schools and libraries in the United States with obtaining affordable telecommunication and Internet access. Funding is provided in the form of reimbursement of costs for eligible services. SDA's past experience with this program yielded less than successful results, owing largely to a lack of understanding of the rather complex application process.

In September of this year, SDA delivered to its board of directors the results of an intensive and detailed research initiative on E-rate. SDA's research suggests that approximately 40 projects could return an estimated \$6.06 million in E-rate discounts. An RFP for E-Rate consulting services is currently being developed with the intention of aggressively pursuing E-rate discounts in 2010.

Total Building Commissioning

The SDA is committed to assuring that all school projects are designed and built with operational systems that will assure a quality lifecycle for the facility. To that end, SDA is developing plans for total building commissioning for all new school facilities projects. The U.S. Department of Energy describes commissioning as “the process of ensuring that systems are designed, installed, functionally tested, and capable of being operated and maintained according to the owner’s operational needs.”

Total building commissioning strives to ensure the performance of all essential elements of the school facility including its structural elements, exterior enclosure system, roofing system, life safety elements, security system, elevators, plumbing and technology systems. Successful commissioning includes the training of operation and maintenance personnel, as well as the preparation of manuals and teaching tools to support that training.

The SDA further recommends potential legislation requiring district facilities staff to undergo continuing education to ensure they have the most up-to-date information and expertise to operate and maintain their new 21st century facilities and systems.

Appendix A: Requirements of the Report

Requirements of the Biannual Report

35. Section 24 of P.L.2000, c.72 (C.18A:7G-24) is amended to read as follows:

C.18A:7G-24 Biannual report on school facilities construction program.

24. The development authority, in consultation with the State Treasurer, the financing authority, and the commissioner, shall biannually submit to the Governor, the Joint Budget Oversight Committee, the President of the Senate and the Speaker of the General Assembly a report on the school facilities construction program established pursuant to the provisions of this act. The report shall be submitted no later than June 1 and December 1 of each year and shall include, but not be limited to, the following information for the prior six-month period: the number of school facilities projects approved by the commissioner pursuant to section 5 of P.L.2000, c.72 (C.18A:7G-5); the number of projects undertaken and funded by the development authority; the aggregate principal amount of bonds, notes or other obligations issued by the financing authority for the State share of construction and renovation of school facilities and whether there is a need to adjust the aggregate principal amount of bonds, notes or other obligations authorized for issuance pursuant to subsection a. of section 14 of P.L.2000, c.72 (C.18A:7G-14); the number of approved projects which exceeded the facilities efficiency standards, the components of those projects which exceeded the standards, and the amount of construction by individual districts and Statewide estimated to have exceeded the standards; and recommendations for changes in the school facilities construction program established pursuant to this act which have been formulated as a result of its experience with the program or through collaboration with program stakeholders.

In addition, the biannual report shall include a comparison of the costs of school facilities projects undertaken and funded by the development authority to similar school facilities projects constructed in the New York City Metropolitan Statistical Area and the Philadelphia Metropolitan Statistical Area as defined by the United States Department of Labor. The development authority shall include in the report an explanation of the methodology used in making the comparison

Appendix B: Comprehensive List of School Construction Projects

B1: SDA Districts: All Major Projects Since Inception

B2: SDA District & ROD Executed Grants

B3: Emergent Projects Undertaken in this Reporting Period

(Chart excludes Grants and Managed Emergent Projects)

*Estimated Total Project Costs – 2008 Capital Plan Projects without updated Board approved Charters include the total estimated project costs in the Capital Plan.

B1: SDA Districts: All Major Projects Since Inception					
County	District	School	Status	Project Type	Estimated Total Project Cost*
Atlantic	Pleasantville	Decatur Ave School	Completed	Health & Safety	\$986,419
Atlantic	Pleasantville	Leeds Avenue E.S.	Completed	Health & Safety	\$1,512,492
Atlantic	Pleasantville	New ECC	Pre-Development	New School	\$51,870,960
Atlantic	Pleasantville	North Main Street E.S.	Completed	Health & Safety	\$1,078,309
Atlantic	Pleasantville	Potential Substitution Request (Decatur)	Design	New School	\$22,319,492
Atlantic	Pleasantville	South Main Street E.S.	Completed	Health & Safety	\$783,691
Atlantic	Pleasantville	Washington Avenue E.S.	Completed	Health & Safety	\$988,002
Bergen	Garfield	Columbus E.S.	Completed	Health & Safety	\$214,792
Bergen	Garfield	Garfield H.S.	Completed	Health & Safety	\$772,890
Bergen	Garfield	James Madison School #10 (Most Holy Name)	Design	New School	\$30,402,468
Bergen	Garfield	Lincoln E.S.	Completed	Health & Safety	\$44,378
Bergen	Garfield	New Early Childhood Center	Completed	New School	\$14,177,053
Bergen	Garfield	New Middle School	Completed	New School	\$51,009,678
Bergen	Garfield	Roosevelt E.S.	Completed	Health & Safety	\$155,918
Bergen	Garfield	Roosevelt E.S.	Completed	Health & Safety	\$1,075,529
Bergen	Garfield	Thomas Jefferson M.S.	Completed	Health & Safety	\$223,160
Bergen	Garfield	Washington Irving E.S.	Completed	Health & Safety	\$370,988
Bergen	Garfield	Woodrow Wilson E.S.	Completed	Health & Safety	\$119,733
Burlington	Burlington City	Boudinot Area ECC	Pre-Development	New School	\$9,380,911
Burlington	Burlington City	Burlington City H.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$48,258,634
Burlington	Burlington City	Burlington City H.S.	Completed	Health & Safety	\$1,410,391
Burlington	Burlington City	Captain James Lawrence E.S.	Completed	Health & Safety	\$2,551,404

County	District	School	Status	Project Type	Estimated Total Project Cost*
Burlington	Burlington City	Elias Boudinot E.S.	Completed	Health & Safety	\$593,724
Burlington	Burlington City	Samuel Smith E.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$4,247,525
Burlington	Burlington City	Samuel Smith E.S.	Completed	Health & Safety	\$2,457,163
Burlington	Burlington City	Wilbur Watts Intermediate School	Completed	New School	\$37,470,379
Burlington	Burlington City	Wilbur Watts Intermediate School	Completed	Health & Safety	\$2,317,031
Burlington	Pemberton Township	Addition/Renovation at Denbo	Pre-Development	New School	\$46,046,243
Burlington	Pemberton Township	Alexander Denbo E.S.	Completed	Health & Safety	\$1,447,618
Burlington	Pemberton Township	Early Childhood Center (new)	In Construction	New School	\$32,684,812
Burlington	Pemberton Township	Harker-Wylie E.S.	Completed	Health & Safety	\$1,757,177
Burlington	Pemberton Township	Helen A. Fort M.S.	Completed	Health & Safety	\$3,844,658
Burlington	Pemberton Township	Joseph S. Stackhouse E.S.	Completed	Health & Safety	\$1,734,190
Burlington	Pemberton Township	Marcus W. Newcomb M.S.	Completed	Health & Safety	\$1,507,296
Burlington	Pemberton Township	Pemberton Twp. H.S.	Completed	Health & Safety	\$5,420,901
Camden	Camden	Bonsall E.S.	Completed	Health & Safety	\$1,730,624
Camden	Camden	Brimm Medical Arts H.S.	Completed	Health & Safety	\$105,157
Camden	Camden	Broadway E.S.	Completed	Health & Safety	\$478,691
Camden	Camden	Camden H.S.	Pre-Development	Extensive Addition, Renovation and/or Rehabilitation	\$110,253,308
Camden	Camden	Camden H.S.	Completed	Health & Safety	\$2,670,235
Camden	Camden	Catto Community ES (Demonstration Project)	Completed	New School	\$72,709,496
Camden	Camden	Catto E.S.	Completed	Health & Safety	\$259,226
Camden	Camden	Challenge Square Academy	Completed	Health & Safety	\$534,377
Camden	Camden	Cooper's Poynt E.S.	Completed	Health & Safety	\$424,160
Camden	Camden	Cramer E.S.	Completed	Health & Safety	\$852,761
Camden	Camden	Creative and Performing Arts H.S.	Completed	Health & Safety	\$430,541
Camden	Camden	Davis E.S.	Completed	Health & Safety	\$1,007,204
Camden	Camden	Dudley E.S.	Completed	New School	\$44,236,504
Camden	Camden	Dudley E.S.	Completed	Health & Safety	\$526,338
Camden	Camden	Early Childhood Development Center #25	Completed	New School	\$41,348,465
Camden	Camden	Early Childhood Development Center #25	Completed	Health & Safety	\$175,149
Camden	Camden	East Camden M.S.	Completed	Health & Safety	\$2,254,396
Camden	Camden	Environmental Center	Completed	Health & Safety	\$236,849

County	District	School	Status	Project Type	Estimated Total Project Cost*
Camden	Camden	Fetters Alternative School	Completed	Health & Safety	\$1,098,681
Camden	Camden	Forest Hill E.S.	Completed	Health & Safety	\$405,984
Camden	Camden	H. B. Wilson E.S.	Completed	New School	\$35,860,566
Camden	Camden	H. B. Wilson E.S.	Completed	Health & Safety	\$757,623
Camden	Camden	Hatch M.S.	Completed	Health & Safety	\$1,927,805
Camden	Camden	Jerrothia Riggs Adult Education Center	Completed	Health & Safety	\$508,222
Camden	Camden	Lanning Square E.S.	Design	New School	\$44,802,250
Camden	Camden	McGraw E.S.	Completed	Health & Safety	\$899,048
Camden	Camden	Morgan Village M.S.	In Construction	New School	\$30,141,224
Camden	Camden	Morgan Village M.S.	Completed	Health & Safety	\$539,953
Camden	Camden	Parkside E.S.	Completed	Health & Safety	\$321,289
Camden	Camden	Powell E.S.	Completed	Health & Safety	\$383,948
Camden	Camden	Pyne Poynt Family M.S.	Design	Extensive Addition, Renovation and/or Rehabilitation	\$41,735,376
Camden	Camden	Pyne Poynt Family M.S.	Completed	Health & Safety	\$1,797,183
Camden	Camden	Raphael Cordero Molina E.S.	Completed	Health & Safety	\$997,902
Camden	Camden	Riletta T. Cream E.S.	Completed	Health & Safety	\$281,315
Camden	Camden	Sharp E.S.	Completed	Health & Safety	\$543,251
Camden	Camden	South Camden Alternative School	Completed	Health & Safety	\$346,398
Camden	Camden	Sumner E.S.	Completed	Health & Safety	\$1,495,391
Camden	Camden	U.S. Wiggins E.S.	Completed	Health & Safety	\$514,392
Camden	Camden	Veterans Memorial M.S.	Completed	Health & Safety	\$1,001,677
Camden	Camden	Washington E.S.	Completed	Health & Safety	\$117,565
Camden	Camden	Whittier E.S.	Completed	Health & Safety	\$897,290
Camden	Camden	Woodrow Wilson H.S.	Completed	Health & Safety	\$2,559,602
Camden	Camden	Yorkship E.S.	Completed	Health & Safety	\$891,660
Camden	Gloucester City	Cold Springs E.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$11,052,993
Camden	Gloucester City	Gloucester City Jr. Sr. H.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$32,812,885
Camden	Gloucester City	Gloucester City Jr. Sr. H.S.	Completed	Health & Safety	\$2,976,354
Camden	Gloucester City	Gloucester City Jr. Sr. H.S.	Completed	Health & Safety	\$664,798
Camden	Gloucester City	Mary E. Costello E.S.	Completed	Health & Safety	\$4,275,770
Camden	Gloucester City	Middle School - New	Design	New School	\$66,248,598

County	District	School	Status	Project Type	Estimated Total Project Cost*
Cumberland	Bridgeton	Bridgeton Senior H.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$7,638,288
Cumberland	Bridgeton	Bridgeton Senior H.S.	Completed	Health & Safety	\$7,663,618
Cumberland	Bridgeton	Broad Street Elementary School	Completed	Health & Safety	\$3,461,242
Cumberland	Bridgeton	Buckshutem Road E.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$12,444,039
Cumberland	Bridgeton	Buckshutem Road E.S. - G. Foster ECC	Completed	Health & Safety	\$489,480
Cumberland	Bridgeton	Cherry Street E.S.	Pre-Development	Extensive Addition, Renovation and/or Rehabilitation	\$37,324,298
Cumberland	Bridgeton	Cherry Street E.S.	Completed	Health & Safety	\$1,235,298
Cumberland	Bridgeton	Indian Avenue E.S.	Completed	Health & Safety	\$1,130,794
Cumberland	Bridgeton	Quarter Mile Lane E.S.	Completed	Health & Safety	\$324,850
Cumberland	Bridgeton	West Avenue E.S.	Completed	Health & Safety	\$320,034
Cumberland	Millville	Bacon E.S.	Completed	Health & Safety	\$719,729
Cumberland	Millville	Holly Heights E.S.	Completed	Health & Safety	\$878,240
Cumberland	Millville	Lakeside M.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$15,901,252
Cumberland	Millville	Lakeside M.S.	Completed	Health & Safety	\$1,464,308
Cumberland	Millville	Memorial H.S.	Completed	Health & Safety	\$1,988,562
Cumberland	Millville	Millville Early Childhood Center	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$18,761,021
Cumberland	Millville	Millville Senior H.S.	Completed	Health & Safety	\$7,934,426
Cumberland	Millville	Mount Pleasant E.S.	Completed	Health & Safety	\$656,740
Cumberland	Millville	New high school	Pre-Development	New School	\$164,081,430
Cumberland	Millville	R.D. Wood E.S.	Completed	Health & Safety	\$1,178,813
Cumberland	Millville	Rieck Avenue E.S.	Completed	Health & Safety	\$3,005,003
Cumberland	Vineland City	Anthony Rossi Intermediate School	Completed	Health & Safety	\$2,130,629
Cumberland	Vineland City	Johnstone E.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$4,410,515
Cumberland	Vineland City	Landis Intermediate School	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$1,313,112
Cumberland	Vineland City	Pauline J. Petway Elementary School #1	Completed	New School	\$17,973,646
Cumberland	Vineland City	Solve E. D'Ippolito Intermediate	Completed	Health & Safety	\$1,633,364
Cumberland	Vineland City	Thomas W. Wallace, Jr. Middle School #1	Completed	New School	\$29,967,280
Cumberland	Vineland City	Veterans Memorial Intermediate School	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$17,821,239

County	District	School	Status	Project Type	Estimated Total Project Cost*
Cumberland	Vineland City	Vineland Middle School #2	Design	New School	\$36,184,227
Cumberland	Vineland City	Vineland PreK-5 School (Gloria M. Sabater ES – Demonstration Project)	Completed	New School	\$54,827,899
Cumberland	Vineland City	Vineland Senior H.S. North	Completed	Health & Safety	\$2,535,780
Cumberland	Vineland City	Vineland Senior H.S. South	Completed	Health & Safety	\$5,904,030
Essex	East Orange	B.L. Edmonson Ctr. Adult H.S.	Completed	Health & Safety	\$290,133
Essex	East Orange	Cicely Tyson School	Completed	Health & Safety	\$71,901
Essex	East Orange	Clifford J. Scott H.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$19,067,062
Essex	East Orange	Dionne Warwick Institute	Completed	Health & Safety	\$62,148
Essex	East Orange	East Orange Campus 9 (aka Clifford J. Scott HS)	Completed	Health & Safety	\$6,102,146
Essex	East Orange	East Orange H.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$4,757,322
Essex	East Orange	East Orange H.S.	Completed	Health & Safety	\$2,221,045
Essex	East Orange	Ecole T. Louverture E.S.	Completed	Health & Safety	\$63,327
Essex	East Orange	Fourth Avenue E.S.	Completed	Health & Safety	\$72,543
Essex	East Orange	G.W. Carver Institute	Completed	Health & Safety	\$104,736
Essex	East Orange	George Washington Carver	Pre-Development	Extensive Addition, Renovation and/or Rehabilitation	\$33,034,510
Essex	East Orange	Gordon Parks Academy E.S.	Completed	Health & Safety	\$34,113
Essex	East Orange	Hart Middle School	Completed	Health & Safety	\$4,022,907
Essex	East Orange	J. Garfield Jackson, Sr. Academy ES	Completed	Health & Safety	\$168,971
Essex	East Orange	Langston Hughes School	Completed	Health & Safety	\$53,321
Essex	East Orange	Mildred B. Garvin MicroSociety School	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$22,314,719
Essex	East Orange	Mildred B. Garvin MicroSociety School	Completed	Health & Safety	\$1,736,014
Essex	East Orange	New - Langston Hughes Replacement	Completed	New School	\$21,306,490
Essex	East Orange	New ES #5	In Construction	New School	\$37,973,060
Essex	East Orange	Performing Arts School (Cicely Tyson)	Completed	New School	\$142,970,533
Essex	East Orange	Wahlstrom Early Childhood Center	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$1,320,936
Essex	East Orange	Washington Academy E.S.	Completed	Health & Safety	\$102,555
Essex	East Orange	Whitney E. Houston Academy E.S.	Completed	Health & Safety	\$861,952
Essex	Irvington	Augusta E.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$17,366,971
Essex	Irvington	Augusta E.S.	Completed	Health & Safety	\$1,284,120

County	District	School	Status	Project Type	Estimated Total Project Cost*
Essex	Irvington	Berkeley Terrace E.S.	Completed	Health & Safety	\$3,154,758
Essex	Irvington	Chancellor Avenue E.S.	Completed	Health & Safety	\$2,157,191
Essex	Irvington	Florence Avenue E.S.	Completed	Health & Safety	\$2,328,118
Essex	Irvington	Grove Street E.S.	Completed	Health & Safety	\$738,493
Essex	Irvington	Irvington H.S.	Completed	Health & Safety	\$6,338,244
Essex	Irvington	Madison Avenue E.S.	Completed	Health & Safety	\$1,333,890
Essex	Irvington	Madison Avenue ES	Design	New School	\$42,508,112
Essex	Irvington	Mt. Vernon Avenue E.S.	Completed	New School	\$30,844,060
Essex	Irvington	Mt. Vernon Avenue E.S.	Completed	Health & Safety	\$293,060
Essex	Irvington	University Six School	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$28,449,359
Essex	Irvington	University Six School	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$1,586,751
Essex	Irvington	University Six School	Completed	Health & Safety	\$3,292,346
Essex	Newark	Abington Ave. E.S.	Completed	Health & Safety	\$1,327,237
Essex	Newark	Alexander Street E.S.	Completed	Health & Safety	\$851,731
Essex	Newark	Ann Street E.S.	Completed	Health & Safety	\$468,290
Essex	Newark	Arts H.S.	Completed	Health & Safety	\$897,740
Essex	Newark	Avon Avenue E.S.	Completed	Health & Safety	\$458,768
Essex	Newark	Barringer H.S.	Completed	Health & Safety	\$7,107,505
Essex	Newark	Belmont-Runyon E.S.	Completed	Health & Safety	\$286,148
Essex	Newark	Boylan Early Childhood Center	Completed	Other Rehabilitation Project	\$978,696
Essex	Newark	Boylan Early Childhood Center	Completed	Health & Safety	\$66,900
Essex	Newark	Bragaw Avenue E.S.	Completed	Health & Safety	\$295,544
Essex	Newark	Branch Brook E.S.	Completed	Health & Safety	\$307,886
Essex	Newark	Broadway E.S.	Completed	Health & Safety	\$8,840,491
Essex	Newark	Burnet Street E.S.	Completed	Health & Safety	\$611,141
Essex	Newark	Camden M.S.	Completed	Health & Safety	\$6,454,875
Essex	Newark	Camden Street E.S.	Completed	Health & Safety	\$3,485,851
Essex	Newark	Central H.S.	Completed	Health & Safety	\$1,046,454
Essex	Newark	Central H.S.	Completed	Health & Safety	\$177,110
Essex	Newark	Chancellor Avenue Annex E.S.	Completed	Health & Safety	\$2,640,320
Essex	Newark	Chancellor Avenue E.S.	Completed	Health & Safety	\$2,697,116

County	District	School	Status	Project Type	Estimated Total Project Cost*
Essex	Newark	Cleveland E.S.	Completed	Health & Safety	\$1,773,402
Essex	Newark	Clinton Avenue E.S.	Completed	Health & Safety	\$1,435,770
Essex	Newark	Dayton Street E.S.	Completed	Health & Safety	\$4,397,152
Essex	Newark	Dr. E. Alma Flagg E.S.	Completed	Health & Safety	\$2,468,969
Essex	Newark	Dr. William H. Horton E.S.	Completed	Health & Safety	\$1,300,101
Essex	Newark	East Side H.S.	Completed	Health & Safety	\$1,369,922
Essex	Newark	Eighteenth Avenue E.S.	Completed	Health & Safety	\$854,428
Essex	Newark	Elliott Street E.S.	Completed	Health & Safety	\$2,292,342
Essex	Newark	Elliott Street Replacement	Design	New School	\$47,715,766
Essex	Newark	Fifteenth Avenue E.S.	Completed	Health & Safety	\$774,741
Essex	Newark	First Avenue E.S.	Completed	Health & Safety	\$948,864
Essex	Newark	Fourteenth Avenue E.S.	Completed	Health & Safety	\$406,868
Essex	Newark	Franklin E.S.	Completed	Health & Safety	\$2,659,043
Essex	Newark	George Washington Carver E.S.	Completed	Health & Safety	\$4,666,389
Essex	Newark	Gladys Hillman-Jones M.S.	Design	Extensive Addition, Renovation and/or Rehabilitation	\$7,790,974
Essex	Newark	Harold Wilson	Completed	Health & Safety	\$1,643,535
Essex	Newark	Harriet Tubman E.S.	Completed	Health & Safety	\$704,743
Essex	Newark	Hawkins Street E.S.	Completed	Health & Safety	\$853,714
Essex	Newark	Hawthorne Avenue E.S.	Completed	Health & Safety	\$235,379
Essex	Newark	John F. Kennedy H.S.	Completed	Health & Safety	\$3,878,946
Essex	Newark	Lafayette Annex	Completed	Health & Safety	\$62,199
Essex	Newark	Lafayette Street E.S.	Completed	Health & Safety	\$472,235
Essex	Newark	Lincoln E.S.	Completed	Health & Safety	\$802,744
Essex	Newark	Louise A. Spencer E.S.	Completed	Health & Safety	\$3,095,470
Essex	Newark	Madison E.S.	Completed	Health & Safety	\$1,007,447
Essex	Newark	Malcolm X. Shabazz H.S.	Completed	Health & Safety	\$8,755,617
Essex	Newark	Maple Ave Annex	Completed	Health & Safety	\$678,181
Essex	Newark	Maple Avenue E.S.	Completed	Health & Safety	\$591,086
Essex	Newark	Martin Luther King, Jr. E.S.	Completed	Health & Safety	\$796,696
Essex	Newark	McKinley E.S.	Completed	Health & Safety	\$2,452,867
Essex	Newark	Miller Street E.S.	Completed	Health & Safety	\$521,782
Essex	Newark	Montgomery Street H.S.	Completed	Health & Safety	\$3,574,327

County	District	School	Status	Project Type	Estimated Total Project Cost*
Essex	Newark	Montgomery Street H.S.	Completed	Health & Safety	\$345,695
Essex	Newark	Morton Street E.S.	Completed	Health & Safety	\$2,525,444
Essex	Newark	Mt. Vernon E.S.	Completed	Health & Safety	\$3,422,453
Essex	Newark	New Central High School	Completed	New School	\$88,121,620
Essex	Newark	New First Avenue	Completed	New School	\$56,733,208
Essex	Newark	Newton Street E.S.	Completed	Health & Safety	\$2,279,132
Essex	Newark	Oliver Street	Design	New School	\$79,341,148
Essex	Newark	Oliver Street E.S.	Completed	Health & Safety	\$865,539
Essex	Newark	Park School	Completed	New School	\$50,665,262
Essex	Newark	Peshine Avenue E.S.	Completed	Other Rehabilitation Project	\$1,123,221
Essex	Newark	Peshine Avenue E.S.	Completed	Health & Safety	\$563,146
Essex	Newark	Quitman Street E.S.	Completed	Health & Safety	\$4,390,412
Essex	Newark	Rafael Hernandez E.S.	Completed	Health & Safety	\$2,745,890
Essex	Newark	Ridge St Early Childhood	Completed	Health & Safety	\$633,328
Essex	Newark	Ridge Street E.S.	Completed	Health & Safety	\$293,706
Essex	Newark	Roberto Clemente E.S.	Completed	Health & Safety	\$719,345
Essex	Newark	Roseville Avenue E.S.	Completed	Other Rehabilitation Project	\$969,897
Essex	Newark	Roseville Avenue E.S.	Completed	Health & Safety	\$996,194
Essex	Newark	Samuel L. Berliner	Completed	Health & Safety	\$322,182
Essex	Newark	Science H.S.	Completed	Health & Safety	\$619,560
Essex	Newark	Science Park HS (Replacement)	Completed	New School	\$91,018,783
Essex	Newark	South Seventeenth Street E.S.	Completed	Health & Safety	\$745,801
Essex	Newark	South Street	Design	New School	\$59,123,751
Essex	Newark	South Street E.S.	Completed	Health & Safety	\$617,650
Essex	Newark	Speedway Ave.	In Construction	New School	\$44,691,519
Essex	Newark	Speedway Avenue E.S.	Completed	Other Rehabilitation Project	\$1,232,692
Essex	Newark	Speedway Avenue E.S.	Completed	Health & Safety	\$369,399
Essex	Newark	Sussex Ave Annex School	Completed	Health & Safety	\$457,869
Essex	Newark	Sussex Avenue E.S.	Completed	Health & Safety	\$2,486,710
Essex	Newark	Technology H.S.	Completed	Health & Safety	\$4,736,139
Essex	Newark	Thirteenth Avenue E.S.	Completed	Health & Safety	\$3,602,947
Essex	Newark	University H.S.	Completed	Health & Safety	\$6,907,382

County	District	School	Status	Project Type	Estimated Total Project Cost*
Essex	Newark	Vailsburg M.S.	Completed	Health & Safety	\$3,815,759
Essex	Newark	Various Emergent H&S Projects	In Construction	Extensive Addition, Renovation and/or Rehabilitation	\$28,275,045
Essex	Newark	Warren Street E.S.	Completed	Health & Safety	\$965,485
Essex	Newark	Weequahic H.S.	Completed	Health & Safety	\$4,099,500
Essex	Newark	West Kinney Alternative H.S.	Completed	Health & Safety	\$1,257,076
Essex	Newark	West Side	Design	Extensive Addition, Renovation and/or Rehabilitation	\$180,602,467
Essex	Newark	West Side H.S.	Completed	Health & Safety	\$5,653,579
Essex	Newark	William H. Brown Academy	Completed	Health & Safety	\$569,766
Essex	Newark	Wilson Ave Annex	Completed	Health & Safety	\$169,986
Essex	Newark	Wilson Avenue E.S.	Completed	Health & Safety	\$951,387
Essex	Orange	Central E.S.	Completed	Health & Safety	\$46,873
Essex	Orange	Cleveland Street E.S.	Completed	Health & Safety	\$961,706
Essex	Orange	Cleveland Street Elementary School	Design	Extensive Addition, Renovation and/or Rehabilitation	\$34,517,784
Essex	Orange	Heywood Avenue E.S.	Completed	Health & Safety	\$1,337,395
Essex	Orange	Lincoln Avenue E.S.	In Construction	Extensive Addition, Renovation and/or Rehabilitation	\$45,647,200
Essex	Orange	Lincoln Avenue E.S.	Completed	Health & Safety	\$2,780,928
Essex	Orange	New Main Street E.S.	Completed	New School	\$23,240,180
Essex	Orange	Orange H.S.	Completed	Health & Safety	\$3,735,163
Essex	Orange	Orange M.S.	Completed	Health & Safety	\$4,253,664
Essex	Orange	Park Avenue E.S.	Completed	Health & Safety	\$1,128,624
Essex	Orange	Park Avenue ES	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$37,229,600
Hudson	Harrison	Harrison H.S.	Completed	Health & Safety	\$1,374,015
Hudson	Harrison	Harrison HS (Synthetic Turf)	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$1,573,096
Hudson	Harrison	HS conversion to MS	Design	Extensive Addition, Renovation and/or Rehabilitation	\$43,689,369
Hudson	Harrison	Lincoln No. 3 E.S.	Completed	Health & Safety	\$446,304
Hudson	Harrison	New Harrison High School	Completed	New School	\$80,516,433
Hudson	Harrison	Washington No. 1 M.S.	Completed	Health & Safety	\$669,334
Hudson	Hoboken	A.J. Demarest M.S.	Completed	Health & Safety	\$4,889,592
Hudson	Hoboken	Hoboken H.S.	Completed	Health & Safety	\$2,867,759

County	District	School	Status	Project Type	Estimated Total Project Cost*
Hudson	Hoboken	Hoboken H.S.	Completed	Health & Safety	\$1,148,682
Hudson	Hoboken	Joseph F. Brandt No. 2 E.S.	Completed	Health & Safety	\$8,525,289
Hudson	Hoboken	Salvatore R. Calabro, No. 4 E.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$10,678,917
Hudson	Hoboken	Salvatore R. Calabro, No. 4 E.S.	Completed	Health & Safety	\$1,252,577
Hudson	Hoboken	Thomas G. Connors	Design	Extensive Addition, Renovation and/or Rehabilitation	\$26,678,457
Hudson	Hoboken	Thomas G. Connors	Completed	Health & Safety	\$6,354,936
Hudson	Hoboken	Wallace No. 6 E.S.	Completed	Health & Safety	\$5,549,562
Hudson	Jersey City	Alexander D. Sullivan No. 30 E.S.	Completed	Other Rehabilitation Project	\$1,944,532
Hudson	Jersey City	Alexander D. Sullivan No. 30 E.S.	Completed	Health & Safety	\$1,388,715
Hudson	Jersey City	Alfred E. Zampella No. 27 E.S.	Completed	Health & Safety	\$1,147,262
Hudson	Jersey City	Cornelia F. Bradford No. 16 E.S.	Completed	Health & Safety	\$1,177,571
Hudson	Jersey City	Dr. Charles P. DeFuccio No. 39 ES	Completed	Other Rehabilitation Project	\$182,966
Hudson	Jersey City	Dr. Charles P. DeFuccio No. 39 ES	Completed	Health & Safety	\$2,074,171
Hudson	Jersey City	ECC 03	Design	New School	\$30,419,782
Hudson	Jersey City	ECC 09 - (Glenn D. Cunningham ECC)	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$4,669,004
Hudson	Jersey City	ECC 13	Design	New School	\$23,959,082
Hudson	Jersey City	ECC 14	Pre-Development	New School	\$19,812,712
Hudson	Jersey City	Ezra L. Nolan No. 40 E.S.	Completed	Other Rehabilitation Project	\$173,576
Hudson	Jersey City	Ezra L. Nolan No. 40 E.S.	Completed	Health & Safety	\$707,049
Hudson	Jersey City	Fred W. Martin No. 41 E.S.	Completed	Health & Safety	\$3,011,583
Hudson	Jersey City	Freshman Academy (Dr. Charles T. Epps Jr.) - Lincoln HS	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$19,392,047
Hudson	Jersey City	Heights Middle School	Completed	New School	\$61,898,182
Hudson	Jersey City	Henry Snyder H.S.	Completed	Health & Safety	\$3,312,073
Hudson	Jersey City	Henry Snyder H.S.	Completed	Health & Safety	\$128,000
Hudson	Jersey City	James F. Murray No. 38 E.S.	Completed	Other Rehabilitation Project	\$1,527,905
Hudson	Jersey City	James F. Murray No. 38 E.S.	Completed	Health & Safety	\$1,166,128
Hudson	Jersey City	James J. Ferris H.S.	Completed	Other Rehabilitation Project	\$3,579,193
Hudson	Jersey City	James J. Ferris H.S.	Completed	Health & Safety	\$3,575,715
Hudson	Jersey City	Jotham W. Wakeman No. 6 E.S.	Completed	Health & Safety	\$2,065,278
Hudson	Jersey City	Julia A. Barnes No. 12 E.S.	Completed	Health & Safety	\$1,428,915

County	District	School	Status	Project Type	Estimated Total Project Cost*
Hudson	Jersey City	Kennedy, No. 9 E.S.	Completed	Health & Safety	\$731,416
Hudson	Jersey City	Lincoln H.S. Dr. C. T. Epps Freshman Academy	Completed	Health & Safety	\$2,720,140
Hudson	Jersey City	New ES #03	Design	New School	\$47,877,376
Hudson	Jersey City	New MS 4 Middle School	Completed	New School	\$51,064,226
Hudson	Jersey City	New PS3 Elementary School	Completed	New School	\$42,236,488
Hudson	Jersey City	Nicolas Copernicus No. 25 E.S.	Completed	Health & Safety	\$1,897,763
Hudson	Jersey City	Number 14 E.S.	Completed	Health & Safety	\$1,186,150
Hudson	Jersey City	Number 22 E.S.	Completed	Other Rehabilitation Project	\$1,016,941
Hudson	Jersey City	Number 22 E.S.	Completed	Health & Safety	\$4,478,942
Hudson	Jersey City	Number 23 E.S.	Completed	Health & Safety	\$2,793,954
Hudson	Jersey City	Number 24 E.S.	Completed	Health & Safety	\$1,747,542
Hudson	Jersey City	Number 28 E.S.	Completed	Health & Safety	\$1,367,822
Hudson	Jersey City	Number 34 E.S.	Completed	Other Rehabilitation Project	\$9,312,888
Hudson	Jersey City	Number 34 E.S.	Completed	Health & Safety	\$738,441
Hudson	Jersey City	Number 5 E.S.	Completed	Other Rehabilitation Project	\$1,598,189
Hudson	Jersey City	Number 5 E.S.	Completed	Health & Safety	\$989,577
Hudson	Jersey City	Number 8 E.S.	Completed	Other Rehabilitation Project	\$243,527
Hudson	Jersey City	Number 8 E.S.	Completed	Health & Safety	\$2,309,448
Hudson	Jersey City	P.S. 20	Design	New School	\$54,224,862
Hudson	Jersey City	Rafael de J. Cordero No. 37 E.S.	Completed	Other Rehabilitation Project	\$1,673,634
Hudson	Jersey City	Rafael de J. Cordero No. 37 E.S.	Completed	Health & Safety	\$2,449,990
Hudson	Jersey City	The Academy I M.S.	Completed	Health & Safety	\$853,859
Hudson	Jersey City	Whitney M. Young, Jr. No. 15 E.S.	Completed	Health & Safety	\$1,981,597
Hudson	Jersey City	William L. Dickinson H.S.	Completed	Other Rehabilitation Project	\$3,323,601
Hudson	Jersey City	William L. Dickinson H.S.	Completed	Health & Safety	\$19,257,729
Hudson	Union City	Emerson H.S.	Completed	Health & Safety	\$624,807
Hudson	Union City	Jose Marti M.S.	Completed	New School	\$29,070,679
Hudson	Union City	Jose Marti M.S. - Athletic Field	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$2,284,201
Hudson	Union City	New ES - Columbus Replacement	Design	New School	\$46,203,896
Hudson	Union City	Robert Waters E.S.	Completed	Health & Safety	\$384,872
Hudson	Union City	Schlemm Early Childhood Center	Completed	New School	\$22,114,785
Hudson	Union City	Thomas A. Edison E.S.	Completed	Health & Safety	\$1,839,903

County	District	School	Status	Project Type	Estimated Total Project Cost*
Hudson	Union City	Union City H.S. and Athletic Complex	Completed	New School	\$172,801,796
Hudson	Union City	Washington E.S.	Completed	Health & Safety	\$1,206,343
Hudson	West New York	Harry L. Bain E.S.	Completed	Health & Safety	\$1,095,261
Hudson	West New York	Memorial H.S.	Design	New School	\$61,109,021
Hudson	West New York	Memorial H.S.	Completed	Health & Safety	\$6,389,032
Hudson	West New York	New MS construction for 1000 students	Completed	New School	\$34,695,704
Hudson	West New York	Number 2 E.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$29,906,800
Hudson	West New York	Number 2 E.S.	Completed	Health & Safety	\$2,353,577
Hudson	West New York	Number 3 E.S.	In Construction	New School	\$57,128,339
Hudson	West New York	Number 4 E.S.	Completed	New School	\$40,552,407
Hudson	West New York	Number 1 E.S.	Completed	Health & Safety	\$2,512,451
Mercer	Trenton	Columbus E.S.	Completed	New School	\$20,179,065
Mercer	Trenton	Columbus E.S.	Completed	Health & Safety	\$115,804
Mercer	Trenton	Daylight/Twilight Alternative High School	Completed	New School	\$40,782,264
Mercer	Trenton	Franklin E.S.	Completed	Health & Safety	\$2,679,442
Mercer	Trenton	Grace A. Dunn M.S.	Completed	Health & Safety	\$4,903,728
Mercer	Trenton	Grant E.S.	Completed	Health & Safety	\$4,218,272
Mercer	Trenton	Gregory E.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$4,403,064
Mercer	Trenton	Gregory E.S.	Completed	Health & Safety	\$246,457
Mercer	Trenton	Harrison E.S.	Completed	Health & Safety	\$1,565,892
Mercer	Trenton	Hedgepeth-Williams M.S.	Completed	Health & Safety	\$1,872,876
Mercer	Trenton	Jefferson E.S.	Completed	Health & Safety	\$51,786
Mercer	Trenton	Joyce Kilmer E.S.	Completed	New School	\$24,141,775
Mercer	Trenton	Joyce Kilmer E.S.	Completed	Health & Safety	\$1,049,707
Mercer	Trenton	Luis Munoz Rivera E.S.	Completed	Health & Safety	\$3,940,458
Mercer	Trenton	Martin Luther King/Jefferson School	In Construction	New School	\$55,945,731
Mercer	Trenton	Mott E.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$9,131,910
Mercer	Trenton	New Early Childhood Center	Design	New School	\$18,438,742
Mercer	Trenton	P. J. Hill E.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$10,688,425
Mercer	Trenton	Parker E.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$19,866,065

County	District	School	Status	Project Type	Estimated Total Project Cost*
Mercer	Trenton	Parker E.S.	Completed	Health & Safety	\$129,289
Mercer	Trenton	Roebbling School	Design	Extensive Addition, Renovation and/or Rehabilitation	\$118,646,391
Mercer	Trenton	Trenton Central H.S.	Design	New School	\$165,081,985
Mercer	Trenton	Washington E.S.	Completed	Health & Safety	\$2,088,095
Middlesex	New Brunswick	A. Chester Redshaw E.S.	Design	New School	\$44,282,995
Middlesex	New Brunswick	A. Chester Redshaw E.S.	Completed	Health & Safety	\$574,458
Middlesex	New Brunswick	K Center (Potential +10 PK Classrooms)	Design	New School	\$46,026,474
Middlesex	New Brunswick	K Center 3	Completed	New School	\$10,279,354
Middlesex	New Brunswick	Lincoln E.S.	Completed	Health & Safety	\$82,294
Middlesex	New Brunswick	Livingston E.S.	Completed	Health & Safety	\$67,091
Middlesex	New Brunswick	McKinley Community E.S.	Completed	Health & Safety	\$219,796
Middlesex	New Brunswick	New Brunswick H.S.	In Construction	New School	\$185,214,637
Middlesex	New Brunswick	New Brunswick H.S.	Completed	Health & Safety	\$441,965
Middlesex	New Brunswick	Paul Robeson Community E.S.	Design	Extensive Addition, Renovation and/or Rehabilitation	\$30,896,358
Middlesex	New Brunswick	Roosevelt E.S.	Completed	Health & Safety	\$126,095
Middlesex	New Brunswick	Temporary School	Completed	New School	\$26,521,518
Middlesex	Perth Amboy	Anthony V. Ceres E.S. - site demolition	Completed	Other Rehabilitation Project	\$79,716
Middlesex	Perth Amboy	Early Childhood Center I - Ignacio Cruz	Completed	New School	\$17,574,801
Middlesex	Perth Amboy	Early Childhood Center II	Completed	New School	\$32,698,786
Middlesex	Perth Amboy	High School Addition	Pre-Development	New School	\$37,758,816
Middlesex	Perth Amboy	Number 10 E.S. Dr. Herbert N. Richardson	Completed	New School	\$28,403,807
Middlesex	Perth Amboy	Number 7 E.S.	Completed	Health & Safety	\$1,325,856
Middlesex	Perth Amboy	Perth Amboy Acc. Adult H.S.	Completed	Health & Safety	\$2,924,023
Middlesex	Perth Amboy	Perth Amboy H.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$1,034,937
Middlesex	Perth Amboy	Perth Amboy H.S.	Completed	Health & Safety	\$5,565,591
Middlesex	Perth Amboy	Peterson E.S.	Completed	Health & Safety	\$1,769,710
Monmouth	Asbury Park	Asbury Middle School	Completed	Health & Safety	\$1,495,140
Monmouth	Asbury Park	Asbury Park H.S.	Completed	Health & Safety	\$1,596,949
Monmouth	Asbury Park	Bangs Avenue E.S.	Design	New School	\$39,443,744
Monmouth	Asbury Park	Bangs Avenue E.S.	Completed	Health & Safety	\$966,791

County	District	School	Status	Project Type	Estimated Total Project Cost*
Monmouth	Asbury Park	Bradley Primary	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$10,526,560
Monmouth	Asbury Park	Bradley Primary	Completed	Health & Safety	\$47,008
Monmouth	Asbury Park	T. Marshall Primary	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$11,732,774
Monmouth	Keansburg	Joseph C. Caruso E.S.	Completed	Health & Safety	\$427,882
Monmouth	Keansburg	Joseph R. Bolger Middle School	Completed	Health & Safety	\$1,932,446
Monmouth	Keansburg	Keansburg H.S.	Completed	Health & Safety	\$2,162,151
Monmouth	Keansburg	Lorraine Place ES	Design	New School	\$42,071,083
Monmouth	Keansburg	New ECC PK-2 (Caruso)	Design	New School	\$52,924,543
Monmouth	Keansburg	Port Monmouth Road School	Completed	Health & Safety	\$186,342
Monmouth	Long Branch	Audrey E.S.	Completed	Health & Safety	\$2,106,097
Monmouth	Long Branch	Elberon E.S.	Design	Extensive Addition, Renovation and/or Rehabilitation	\$41,784,984
Monmouth	Long Branch	Elberon E.S.	Completed	Health & Safety	\$3,058,762
Monmouth	Long Branch	Gregory E.S.	Completed	New School	\$28,382,396
Monmouth	Long Branch	Gregory E.S.	Completed	Health & Safety	\$1,610,897
Monmouth	Long Branch	Lenna W. Conrow E.S.	Completed	Health & Safety	\$2,623,149
Monmouth	Long Branch	Long Branch H.S.	Completed	Health & Safety	\$1,804,551
Monmouth	Long Branch	Long Branch HS/Alternative HS	Completed	Health & Safety	\$309,175
Monmouth	Long Branch	Long Branch M.S.	Completed	Health & Safety	\$2,797,529
Monmouth	Long Branch	Morris Avenue School (aka A.A. Anastasia E.S.)	Completed	Health & Safety	\$778,770
Monmouth	Long Branch	New Anastasia ES	Completed	New School	\$27,546,790
Monmouth	Long Branch	New H.S.	Completed	New School	\$77,928,220
Monmouth	Long Branch	New MS	Completed	New School	\$62,144,678
Monmouth	Long Branch	West End E.S.	Completed	Health & Safety	\$1,251,088
Monmouth	Neptune Township	Gables E.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$1,763,846
Monmouth	Neptune Township	Gables E.S.	Completed	Health & Safety	\$30,865
Monmouth	Neptune Township	Green Grove E.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$13,277,897
Monmouth	Neptune Township	Green Grove E.S.	Completed	Health & Safety	\$214,155
Monmouth	Neptune Township	Neptune Community School	Completed	New School	\$76,309,701

County	District	School	Status	Project Type	Estimated Total Project Cost*
Monmouth	Neptune Township	Neptune M.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$25,509,657
Monmouth	Neptune Township	Neptune M.S.	Completed	Health & Safety	\$508,530
Monmouth	Neptune Township	Neptune Senior H.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$89,750,419
Monmouth	Neptune Township	Neptune Senior H.S.	Completed	Health & Safety	\$299,267
Monmouth	Neptune Township	Neptune Sr. HS Auxiliary Gymnasium	In Construction	Extensive Addition, Renovation and/or Rehabilitation	\$6,681,181
Monmouth	Neptune Township	New Neptune Early Childhood Center	Completed	New School	\$10,817,411
Monmouth	Neptune Township	Ridge Avenue E.S.	Completed	Health & Safety	\$123,266
Monmouth	Neptune Township	Shark River Hills E.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$9,946,307
Monmouth	Neptune Township	Shark River Hills E.S.	Completed	Health & Safety	\$60,553
Monmouth	Neptune Township	Summerfield E.S.	Completed	New School	\$23,639,421
Monmouth	Neptune Township	Summerfield E.S.	Completed	Health & Safety	\$119,131
Passaic	Passaic City	Dayton Avenue Elementary	Design	New School	\$76,955,977
Passaic	Passaic City	Dayton Avenue Middle	Design	New School	\$109,204,246
Passaic	Passaic City	Etta Gero No 9 E.S.	Completed	Health & Safety	\$2,208,411
Passaic	Passaic City	New ECC & Board Offices @ Henry Street Site	Pre-Development	New School	\$51,808,872
Passaic	Passaic City	New ECC @ Dayton Avenue Site	Pre-Development	New School	\$23,607,833
Passaic	Passaic City	New ES at Henry St.	Design	New School	\$45,464,204
Passaic	Passaic City	New ES at Main Ave Site	In Construction	New School	\$52,474,792
Passaic	Passaic City	Number 1, Thomas Jefferson E.S.	Completed	Health & Safety	\$5,219,974
Passaic	Passaic City	Number 10, Roosevelt E.S.	Completed	Health & Safety	\$6,523,067
Passaic	Passaic City	Number 11, Memorial E.S.	Completed	Health & Safety	\$930,404
Passaic	Passaic City	Number 3, Mario J Drago	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$15,622,447
Passaic	Passaic City	Number 3, Mario J Drago	Completed	Health & Safety	\$1,807,110
Passaic	Passaic City	Number 4, Lincoln E.S.	Completed	Health & Safety	\$7,565,603
Passaic	Passaic City	Number 6, Martin Luther King, Jr.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$10,706,066
Passaic	Passaic City	Number 6, Martin Luther King, Jr.	Completed	Health & Safety	\$1,316,047
Passaic	Passaic City	Number 7, Grant E.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$10,464,058
Passaic	Passaic City	Number 7, Grant E.S.	Completed	Health & Safety	\$667,895

County	District	School	Status	Project Type	Estimated Total Project Cost*
Passaic	Passaic City	Passaic H.S.	Completed	Health & Safety	\$17,968,620
Passaic	Paterson	#3 ES	Pre-Development	New School	\$79,279,412
Passaic	Paterson	Dale Avenue E.S.	Completed	Health & Safety	\$6,406,343
Passaic	Paterson	Eastside H.S.	Completed	Health & Safety	\$5,146,580
Passaic	Paterson	Edward W. Kilpatrick E.S.	Completed	Health & Safety	\$434,351
Passaic	Paterson	International High School Academy (new)	Completed	New School	\$49,770,100
Passaic	Paterson	John F. Kennedy H.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$10,509,119
Passaic	Paterson	John F. Kennedy H.S.	Completed	Health & Safety	\$10,509,119
Passaic	Paterson	Martin Luther King E.S.	Completed	Health & Safety	\$7,945,982
Passaic	Paterson	New Elementary School at Marshall & Hazel	Design	New School	\$53,802,865
Passaic	Paterson	Norman S. Weir E.S.	Completed	Health & Safety	\$883,873
Passaic	Paterson	Number 10 E.S.	Completed	Health & Safety	\$4,249,305
Passaic	Paterson	Number 11 E.S.	Completed	Health & Safety	\$3,635,131
Passaic	Paterson	Number 12 E.S.	Completed	Health & Safety	\$6,042,523
Passaic	Paterson	Number 13 E.S.	Completed	Health & Safety	\$6,822,184
Passaic	Paterson	Number 14 E.S.	Completed	Health & Safety	\$861,535
Passaic	Paterson	Number 15 E.S.	Completed	Health & Safety	\$6,441,974
Passaic	Paterson	Number 16 E.S.	Completed	Health & Safety	\$743,124
Passaic	Paterson	Number 17 E.S.	Completed	Health & Safety	\$2,478,305
Passaic	Paterson	Number 18 E.S.	Completed	Health & Safety	\$8,794,982
Passaic	Paterson	Number 19 E.S.	Completed	Health & Safety	\$1,208,955
Passaic	Paterson	Number 2 E.S.	Completed	Health & Safety	\$4,541,382
Passaic	Paterson	Number 20 E.S.	Completed	Health & Safety	\$6,904,273
Passaic	Paterson	Number 21 E.S.	Completed	Health & Safety	\$4,041,396
Passaic	Paterson	Number 24 E.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$24,698,289
Passaic	Paterson	Number 24 E.S.	Completed	Health & Safety	\$6,137,445
Passaic	Paterson	Number 25 E.S.	Design	Extensive Addition, Renovation and/or Rehabilitation	\$30,385,381
Passaic	Paterson	Number 25 E.S.	Completed	Health & Safety	\$5,428,176
Passaic	Paterson	Number 26 E.S.	Completed	Health & Safety	\$6,236,939
Passaic	Paterson	Number 27 E.S.	Completed	Health & Safety	\$3,555,062
Passaic	Paterson	Number 28 E.S.	Completed	Health & Safety	\$4,108,858

County	District	School	Status	Project Type	Estimated Total Project Cost*
Passaic	Paterson	Number 3 E.S.	Completed	Health & Safety	\$2,173,964
Passaic	Paterson	Number 4 E.S.	Completed	Health & Safety	\$5,348,951
Passaic	Paterson	Number 5 E.S.	Completed	Health & Safety	\$7,375,795
Passaic	Paterson	Number 6 E.S.	Completed	Health & Safety	\$9,106,541
Passaic	Paterson	Number 7 E.S.	Completed	Health & Safety	\$4,793,926
Passaic	Paterson	Number 8 E.S.	Completed	Health & Safety	\$4,065,809
Passaic	Paterson	Number 9 E.S.	Completed	Health & Safety	\$4,300,979
Passaic	Paterson	P.S. #26.1 Young Par. Prog.	Completed	Health & Safety	\$69,287
Passaic	Paterson	PANTHER Academy	Completed	New School	\$12,022,212
Passaic	Paterson	PS # 16 ES	Design	New School	\$71,693,335
Passaic	Paterson	Roberto Clemente E.S.	Completed	Health & Safety	\$2,133,695
Passaic	Paterson	Roberto Clemente ES /K-1 Center	Completed	New School	\$31,795,661
Passaic	Paterson	Roberto Clemente ES /K-1 Center	In Construction	Extensive Addition, Renovation and/or Rehabilitation	\$2,694,564
Passaic	Paterson	Rosa Parks Arts H.S.	Completed	Health & Safety	\$2,570,453
Passaic	Paterson	Sage School	Completed	Health & Safety	\$254,883
Salem	Salem City	John Fenwick ES	Pre-Development	New School	\$41,037,537
Statewide	Statewide	Mold Remediation for SCC Owned TCUs	Completed	Health & Safety	\$402,935
Union	Elizabeth	Academic Magnet HS (incl. Parking Deck)	Design	New School	\$101,427,053
Union	Elizabeth	Edison House School	Completed	Health & Safety	\$1,757,228
Union	Elizabeth	Elizabeth H.S.	Completed	Other Rehabilitation Project	\$2,051,220
Union	Elizabeth	Elizabeth H.S.	Completed	Other Rehabilitation Project	\$2,100,647
Union	Elizabeth	Jefferson House	Completed	Health & Safety	\$3,660,251
Union	Elizabeth	Monsignor João S. Antão School No. 31	Completed	New School	\$64,111,040
Union	Elizabeth	New Early Childhood Center #45	Completed	New School	\$16,820,650
Union	Elizabeth	New Early Childhood Cntr #44	Completed	New School	\$22,444,444
Union	Elizabeth	New pre K-8 #27	Completed	New School	\$48,917,971
Union	Elizabeth	New pre K-8 #28	Completed	New School	\$57,663,089
Union	Elizabeth	New pre K-8 #29	Completed	New School	\$40,912,705
Union	Elizabeth	No 23 Annex - JP Mitchell Bldg	Completed	Health & Safety	\$1,337,194
Union	Elizabeth	Number 1, George Washington E.S.	Completed	Health & Safety	\$3,711,398
Union	Elizabeth	Number 13, Benjamin Franklin E.S.	Completed	Health & Safety	\$1,122,831
Union	Elizabeth	Number 14, Abraham Lincoln E.S.	Completed	Health & Safety	\$2,792,705

County	District	School	Status	Project Type	Estimated Total Project Cost*
Union	Elizabeth	Number 15, Christopher Columbus ES	Completed	Health & Safety	\$1,392,825
Union	Elizabeth	Number 16, Madison-Monroe E.S.	Completed	Health & Safety	\$1,829,431
Union	Elizabeth	Number 17, Theodore Roosevelt E.S.	Completed	Health & Safety	\$1,381,320
Union	Elizabeth	Number 19, Woodrow Wilson E.S.	Completed	Health & Safety	\$1,177,629
Union	Elizabeth	Number 2, Winfield Scott E.S.	Completed	Health & Safety	\$1,227,735
Union	Elizabeth	Number 20, John Marshall E.S.	Completed	Other Rehabilitation Project	\$886,609
Union	Elizabeth	Number 21, Victor Mravlag E.S.	In Construction	Extensive Addition, Renovation and/or Rehabilitation	\$29,888,897
Union	Elizabeth	Number 21, Victor Mravlag E.S.	Completed	Health & Safety	\$1,186,165
Union	Elizabeth	Number 22, William F. Halloran E.S.	Completed	Health & Safety	\$1,494,173
Union	Elizabeth	Number 23, N.M. Butler E.S.	Completed	Health & Safety	\$1,254,974
Union	Elizabeth	Number 3, Peterstown E.S.	Completed	Other Rehabilitation Project	\$1,458,910
Union	Elizabeth	Number 6, Marquis deLafayette E.S.	Completed	Health & Safety	\$1,554,569
Union	Elizabeth	Number 70, Cleveland M.S.	Completed	Health & Safety	\$3,045,520
Union	Elizabeth	Number 72, Hamilton M.S.	Completed	Health & Safety	\$2,389,665
Union	Elizabeth	Number 75, Battin M.S.	Completed	Health & Safety	\$1,808,458
Union	Elizabeth	Number 76, Reilly M.S.	Completed	Health & Safety	\$1,173,579
Union	Elizabeth	Ronald Reagan Academy School No. 30	Completed	New School	\$39,822,167
Union	Elizabeth	Sam Aboff House H.S.	Completed	Health & Safety	\$604,869
Union	Plainfield	Cedarbrook E.S.	Completed	Health & Safety	\$1,106,151
Union	Plainfield	Clinton E.S.	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$16,941,299
Union	Plainfield	Cook E.S.	Design	Extensive Addition, Renovation and/or Rehabilitation	\$26,981,202
Union	Plainfield	Emerson E.S.	Completed	New School	\$36,033,893
Union	Plainfield	Hubbard M.S.	Completed	Other Rehabilitation Project	\$975,304
Union	Plainfield	Plainfield H.S.	Completed	Health & Safety	\$1,214,426
Union	Plainfield	Temporary ES- For Clinton	Completed	New School	\$18,933,930
Warren	Phillipsburg	Andover-Morris E.S.	Completed	Health & Safety	\$1,030,192
Warren	Phillipsburg	Barber E.S.	Completed	Health & Safety	\$1,488,294
Warren	Phillipsburg	Freeman E.S.	Completed	Health & Safety	\$1,245,232
Warren	Phillipsburg	Green Street E.S.	Completed	Health & Safety	\$1,250,915
Warren	Phillipsburg	New HS - site work	Completed	Extensive Addition, Renovation and/or Rehabilitation	\$18,150,393

County	District	School	Status	Project Type	Estimated Total Project Cost*
Warren	Phillipsburg	New Phillipsburg HS	Design	New School	\$174,409,184
Warren	Phillipsburg	Phillipsburg Early Childhood ES	Completed	New School	\$22,592,760
Warren	Phillipsburg	Phillipsburg H.S.	Completed	Health & Safety	\$3,441,945
Warren	Phillipsburg	Phillipsburg M.S.	Completed	Health & Safety	\$2,897,422

A list of all grants offered from program inception to present is available online at www.njsda.gov

B2: SDA District & ROD Executed Grants April 1, 2009 - September 30, 2009							
County	School District	School Name	Grant Execution Date	Total Project Cost Estimate	Grant Amount	Status	Brief Project Description
Atlantic	Absecon City	H. Ashton Marsh E.S.	7/24/09	\$1,236,044	\$494,418	Active	Replacement/upgrade of all heat pumps
Atlantic	Estell Manor City	Estell Manor E.S.	9/25/2009	\$96,651	\$42,549	Active	Replacement of on-site wastewater disposal system. New septic field adjacent to existing field beds.
Atlantic	Galloway Township	Pomona E.S.	5/29/2009	\$268,300	\$123,206	Active	Replacement of boiler, fire alarm system, doors
Atlantic	Galloway Township	Oceanville School	5/29/2009	\$76,200	\$34,992	Active	Fire alarm system replacement
Atlantic	Greater Egg Harbor Regional High School District	Oakcrest H.S.	7/24/2009	\$490,440	\$279,162	Active	Boiler replacement
Atlantic	Mullica Township	Mullica Twp. Primary School	6/2/2009	\$297,664	\$150,744	Active	Install toilet rooms and misc upgrades to convert (6) classrooms into Pre-K classrooms
Bergen	Allendale	Brookside E.S.	8/7/09	\$284,840	\$113,936	Active	Replacement of unit ventilators and associated equipment.
Bergen	Bogota	Bogota H.S.	8/24/2009	\$795,800	\$418,789	Active	Repair and replace existing roofing
Bergen	Fair Lawn	Westmoreland E.S.	6/2/2009	\$275,803	\$110,321	Active	Boiler replacement, associated piping, installation of chimney liner, provisions for boiler controls.
Bergen	Fair Lawn	Memorial School	6/2/2009	\$218,390	\$87,356	Active	Partial window replacement
Bergen	Fair Lawn	Fair Lawn H.S.	6/2/2009	\$203,868	\$81,547	Active	Partial window replacement, Bldg. B
Bergen	Fair Lawn	Edison School	6/2/2009	\$225,390	\$90,156	Active	Boiler replacement, associated piping, installation of chimney liner, provisions for boiler controls.
Bergen	Fort Lee	Fort Lee H.S.	9/3/2009	\$4,140,000	\$1,656,000	Active	Roof replacement
Bergen	Hasbrouck Heights	Lincoln E.S.	7/17/2009	\$421,980	\$168,792	Active	Partial roof replacement
Bergen	Hasbrouck Heights	Lincoln E.S.	7/17/2009	\$408,872	\$163,549	Active	Replacement of all exterior windows
Bergen	Hasbrouck Heights	Hasbrouck Heights H.S.	7/17/2009	\$1,408,361	\$563,344	Active	Replacement of exterior windows
Bergen	Hasbrouck Heights	Hasbrouck Heights H.S.	7/17/2009	\$1,179,679	\$471,872	Active	Partial roof replacement
Bergen	Hasbrouck Heights	Hasbrouck Heights H.S.	7/17/2009	\$358,037	\$143,215	Active	Replacement of existing emergency generator and associated work

County	School District	School Name	Grant Execution Date	Total Project Cost Estimate	Grant Amount	Status	Brief Project Description
Bergen	Hasbrouck Heights	Euclid E.S.	7/17/2009	\$421,980	\$168,792	Active	Partial roof replacement
Bergen	Hasbrouck Heights	Euclid E.S.	7/17/2009	\$408,872	\$163,549	Active	Replacement of all exterior windows
Bergen	Maywood	Maywood Avenue E.S.	8/20/2009	\$206,135	\$82,454	Active	Address water infiltration at the transformer vault/electrical room; Install security cameras throughout school; Repair deteriorated concrete beam in basement (boiler fee room); Replace 2nd floor interior gym windows.
Bergen	New Milford	Bertram F. Gibbs E.S.	6/12/2009	\$218,169	\$87,268	Active	Removal of asphalt shingles and installation of a new shingle roof system
Bergen	New Milford	Berkley Street E.S.	6/12/2009	\$724,420	\$289,768	Active	Replacement of roof
Bergen	North Arlington	Jefferson E.S.	6/23/2009	\$273,350	\$109,340	Active	Replace electrical panels, wiring and outlets throughout the school.
Bergen	Northern Valley Regional	Northern Valley Reg. Demarest-H.S.	5/29/2009	\$839,250	\$335,700	Active	ADA: Replace current exterior doors with new ADA compliant doors and frames and renovate faculty toilet rooms. Code: Stair enclosure upgrades. Building Skin: Repoint and/or replace/damaged curtain wall panel system.
Bergen	Northern Valley Regional	Northern Valley Reg. Demarest-H.S.	5/29/2009	\$608,000	\$243,200	Active	Unit ventilator replacement, new ADA exterior ramps, new portion of existing weight room to become accessible.
Bergen	Northern Valley Regional	No. Valley Reg. Old Tappan-H.S.	5/29/2009	\$1,793,200	\$717,280	Active	ADA: Replace current exterior doors with new ADA compliant doors and frames, renovate faculty toilet rooms for ADA. Code: Stair enclosures upgrades. Building skin: Partial roof replacement, replace broken/damaged curtain wall panel system.
Bergen	Northern Valley Regional	No. Valley Reg. Old Tappan-H.S.	5/29/2009	\$576,438	\$230,575	Active	Unit ventilator replacement, new ADA chair lift to the existing weight room.
Bergen	Oradell	Oradell E.S.	8/11/2009	\$651,475	\$260,590	Active	Boiler replacement.
Bergen	Pascack Valley Regional High School District	Pascack Valley H.S.	8/4/2009	\$248,329	\$99,332	Active	Renovation of existing Pre-K classroom
Bergen	Pascack Valley Regional High School District	Pascack Valley H.S.	8/4/2009	\$99,000	\$39,600	Active	Security system upgrades
Bergen	Pascack Valley Regional High School District	Pascack Hills H.S.	8/4/2009	\$1,812,107	\$724,843	Active	Repair and replacement of existing finishes and seats, including ADA accessible seating, replacement of existing house lights with new energy efficient lights, new theatrical light dimming panel.
Bergen	Pascack Valley Regional High School District	Pascack Hills H.S.	8/4/2009	\$95,250	\$38,100	Active	Security system upgrade
Bergen	Ramapo Indian Hills Regional High School District	Ramapo H.S.	7/29/2009	\$575,000	\$230,000	Active	Window replacement in 500 & 600 classroom wing and cafeteria in existing bid (Phase I)

County	School District	School Name	Grant Execution Date	Total Project Cost Estimate	Grant Amount	Status	Brief Project Description
Bergen	Ramapo Indian Hills Regional High School District	Ramapo H.S.	7/29/2009	\$369,000	\$147,600	Active	Window replacement in 500 & 600 classroom wing in existing bldg. (Phase II)
Bergen	Ramapo Indian Hills Regional High School District	Indian Hills H.S.	7/29/2009	\$506,125	\$202,450	Active	Extensive masonry and steel lintel repairs at 200 and 400 wings
Bergen	Ramapo Indian Hills Regional High School District	Indian Hills H.S.	7/29/2009	\$286,140	\$114,456	Active	Upgrades to deteriorated or obsolete equipment at the onsite sewage treatment plant
Bergen	Ramapo Indian Hills Regional High School District	Indian Hills H.S.	9/28/2009	\$71,120	\$28,448	Active	New access ramp to cafeteria; New lift at upper gym corridor to provide access to the upper gym.
Bergen	Teaneck	Thomas Jefferson M.S.	9/4/2009	\$1,015,238	\$406,095	Active	Partial roof replacement
Bergen	Teaneck	Lowell E.S.	9/4/2009	\$425,868	\$170,347	Active	Partial roof replacement
Bergen	Waldwick	Julia A. Traphagen E.S.	8/18/2009	\$1,513,616	\$605,446	Active	Renovation of existing classroom units bldgs 7 & 8 (2 classrooms in each pod). Remove existing flooring, light fixtures, HVAC unit, windows & doors. Replace with new VCT flooring, light fixtures, HVAC, etc.
Burlington	Burlington City	Elias Boudinot E.S.	5/21/2009	\$280,090	\$280,090	Active	Evaluate condition of roofing. (Initial review suggests that at least lower roof needs to be replaced.)
Burlington	Edgewater Park Township	Samuel M. Ridgway M.S.	8/7/2009	\$824,890	\$393,096	Active	Restroom renovations, HVAC repairs and bldg skin repairs
Burlington	Edgewater Park Township	Magowan E.S.	8/7/2009	\$1,083,437	\$516,305	Active	Restroom renovations, HVAC repairs and bldg skin repairs.
Burlington	Evesham Township	H.L. Beeler E.S.	5/27/2009	\$607,963	\$243,185	Active	Partial roof replacement
Burlington	Northern Burlington County Regional	Northern Burl. Co. Reg. Sr. H.S.	5/29/2009	\$2,109,853	\$988,060	Active	WEST-fire alarm replacement, media center HVAC replacement, partial roof replacement at media center and center academic wing
Burlington	Northern Burlington County Regional	Northern Burl. Co. Reg. Sr. H.S.	5/29/2009	\$173,320	\$81,167	Active	EAST- complete fire alarm replacement.
Burlington	Riverside Township	Riverside H.S.	8/7/2009	\$35,400	\$23,818	Active	Sewer line replacement.
Camden	Black Horse Pike Regional	Triton H.S.	6/12/2009	\$660,000	\$396,746	Active	HVAC and lighting system replacement in auditorium.
Camden	Camden City	Camden H.S. **	9/15/2009	\$25,388	\$25,388	Active	Fire Alarm Repair.
Camden	Collingswood Borough	Thomas Sharp E.S.	6/2/2009	\$312,500	\$125,000	Active	Roof replacement
Camden	Gloucester Township	Loring-Flemming E.S.	6/4/2009	\$362,935	\$194,891	Active	Replacement of exterior windows and doors.
Camden	Gloucester Township	Erial E.S.	6/4/2009	\$2,421,436	\$1,300,278	Active	Replacement of roof mounted exhaust fans and roof replacement
Camden	Lindenwold Borough	Lindenwold MS (formerly Overbrook Jr HS)	7/24/2009	\$340,055	\$234,197	Active	Partial roof replacement

County	School District	School Name	Grant Execution Date	Total Project Cost Estimate	Grant Amount	Status	Brief Project Description
Camden	Oaklyn Borough	Oaklyn E.S.	9/30/2009	\$548,555	\$219,422	Active	Removal and replacement of existing non-code compliant fire alarms and public address systems.
Cape May	Cape May City	Cape May City E.S.	8/28/2009	\$46,250	\$18,500	Active	New card reader access system at (4) exterior locations and secondary entrances/exits. (3) new interior ceiling flushed cameras and tie them back into the existing monitor located in the main office.
Cape May	Lower Township	Sandman Consolidated E.S.	7/2/2009	\$1,278,000	\$511,200	Active	Roof replacement
Cape May	Sea Isle City	Sea Isle City Public E.S.	6/15/2009	\$900,000	\$360,000	Active	Roof replacement/roof top exhaust fan replacement
Cape May	Upper Township	Upper Township Primary	8/20/2009	\$68,750	\$27,500	Active	Security system upgrades include selective door card reader installation, interior cameras in corridors and select areas exterior cameras @ select entrances and outside public spaces. New monitor w/digital tape backup - low voltage wiring.
Cape May	Upper Township	Upper Township M.S.	8/20/2009	\$94,475	\$37,790	Active	Security system upgrades include selective door card reader installation, interior cameras in corridors and select areas exterior cameras @ select entrances and outside public spaces. New monitor w/digital tape backup - low voltage wiring.
Cape May	Upper Township	Upper Township E.S.	8/20/2009	\$47,750	\$19,100	Active	Security system upgrades include selective door card reader installation, interior cameras in corridors and select areas exterior cameras @ select entrances and outside public spaces. New monitor w/digital tape backup - low voltage wiring.
Cumberland	Bridgeton	Bridgeton Senior H.S.	4/24/2009	\$3,021,420	\$3,021,420	Active	Classroom Ventilation
Cumberland	Stow Creek Township	Stow Creek Twp. E.S.	7/23/2009	\$321,936	\$149,998	Active	Replacement of boiler, feed pump and controls
Cumberland	Upper Deerfield Township	Woodruff E.S.	5/28/2009	\$456,163	\$239,282	Active	Essential HVAC upgrades, roof repairs, hazardous material abatement, security upgrades
Cumberland	Upper Deerfield Township	Elizabeth F. Moore E.S.	5/28/2009	\$287,535	\$150,828	Active	Essential HVAC upgrades, roof repairs, hazardous material abatement, security upgrades
Cumberland	Upper Deerfield Township	C.F. Seabrook E.S.	5/28/2009	\$2,170,972	\$1,138,793	Active	Essential HVAC upgrades, roof repairs, hazardous material abatement, security upgrades
Essex	Glen Ridge	Glen Ridge H.S.	9/24/2009	\$680,180	\$272,072	Active	Window and door replacement
Essex	Irvington Township	Mt. Vernon Avenue E.S.	9/17/2009	\$64,900	\$64,900	Active	Evaluate condition of exterior masonry.
Essex	Irvington Township	Madison Avenue E.S.	9/17/2009	\$70,000	\$70,000	Active	Investigate source of water infiltration as well as condition and performance of existing sump pump(s).
Essex	Irvington Township	Irvington H.S.	9/17/2009	\$46,500	\$46,500	Active	Investigate source of water infiltration as well as condition and performance of existing sump pump(s).
Essex	Irvington Township	Berkeley Terrace E.S.	9/17/2009	\$381,255	\$381,255	Active	Masonry and roofing

County	School District	School Name	Grant Execution Date	Total Project Cost Estimate	Grant Amount	Status	Brief Project Description
Essex	Roseland	Lester C. Noecker E.S.	7/16/2009	\$260,904	\$104,362	Active	Roof replacement.
Gloucester	Clearview Regional	Clearview Regional M.S.	5/22/2009	\$1,211,561	\$616,944	Active	Re-roofing and related work
Gloucester	Clearview Regional	Clearview Regional M.S.	9/3/2009	\$165,664	\$83,309	Active	Convert existing Graphic Arts room into 2 General Classrooms.
Gloucester	Clearview Regional	Clearview Regional H.S.	5/22/2009	\$522,602	\$262,805	Active	RE-roofing of approx. 21,300 sf.
Gloucester	Deptford Township	Pine Acres E.S.	8/18/2009	\$391,200	\$175,630	Active	Unit ventilator and associated equipment replacement.
Gloucester	Deptford Township	Oak Valley E.S.	8/18/2009	\$1,225,440	\$550,165	Active	Boiler and unit ventilator replacement.
Hudson	Hoboken	Wallace No. 6 E.S.	4/15/2009	\$30,151	\$30,151	Active	Review previous work undertaken, determine cause and extent of interruption to electrical service, and recommended corrective action.
Hudson	Hoboken	Joseph F. Brandt No. 2 M.S.	4/15/2009	\$529,296	\$529,296	Active	Evaluate condition and operation of existing HVAC system relative to ventilation of classrooms.
Hudson	Hoboken	Hoboken H.S.	4/15/2009	\$865,712	\$865,712	Active	Evaluate condition of existing curtain wall system, particularly at East elevation where panels have been replaced.
Hudson	Hoboken	A.J. Demarest M.S.	4/15/2009	\$1,043,541	\$1,043,541	Active	Evaluate condition and operation of existing HVAC system relative to ventilation of classrooms. Evaluate Roofing, Investigate condition of Parapets, Rated Partition Penetrations.
Hudson	Union City (Hudson Co.)	Washington E.S.	9/21/2009	\$332,546	\$332,546	Active	Evaluate condition of existing cornice and parapet
Hudson	Union City (Hudson Co.)	Roosevelt E.S.	9/21/2009	\$380,611	\$380,611	Active	Evaluate condition of exterior masonry.
Hudson	Union City (Hudson Co.)	Jefferson E.S.	9/21/2009	\$121,030	\$121,030	Active	Evaluate condition of existing parapet, stone sills, and brick steps.
Hudson	West New York	Number 5 E.S.	7/23/2009	\$515,125	\$515,125	Active	Roofing
Hudson	West New York	Harry L. Bain E.S.	7/23/2009	\$702,200	\$702,200	Active	Roof Replacement
Hunterdon	Hunterdon Central Regional	Hunterdon Central H.S.	9/22/2009	\$1,731,200	\$692,480	Active	HVAC upgrades, including boiler replacement
Hunterdon	Hunterdon Central Regional	Hunterdon Central H.S.	9/22/2009	\$701,841	\$280,736	Active	Partial roof replacement
Hunterdon	Hunterdon Central Regional	Hunterdon Central H.S.	9/22/2009	\$409,759	\$163,904	Active	11-12 bldg window and ext door replacement
Hunterdon	Hunterdon Central Regional	Hunterdon Central H.S.	9/22/2009	\$218,750	\$87,500	Active	Emergency generator replacement
Hunterdon	Hunterdon Central Regional	Hunterdon Central H.S.	9/22/2009	\$170,568	\$68,227	Active	Toilet room upgrades
Hunterdon	Hunterdon Central Regional	Hunterdon Central H.S.	9/22/2009	\$155,953	\$62,381	Active	HVAC installation in cafeteria and faculty dining room

County	School District	School Name	Grant Execution Date	Total Project Cost Estimate	Grant Amount	Status	Brief Project Description
Hunterdon	Kingwood Township	Kingwood Township E.S.	7/9/2009	\$146,102	\$58,441	Active	Sewer treatment facility upgrades, per NJDEP.
Hunterdon	Lebanon Township	Valley View E.S.	9/23/2009	\$246,000	\$98,400	Active	Window replacement.
Hunterdon	Milford Borough	Milford E.S.	9/10/2009	\$19,600	\$7,840	Active	Replacement of exterior windows
Hunterdon	Tewksbury Township	New Tewksbury E.S.	8/3/2009	\$188,152	\$75,261	Active	Installation of back-up generator
Mercer	East Windsor Regional	Walter C. Black E.S.	5/7/2009	\$310,170	\$124,068	Active	Roof replacement of 10,550 sf of existing metal and modified bitument roofing system.
Mercer	East Windsor Regional	Perry L. Drew E.S.	5/7/2009	\$1,840,729	\$736,292	Active	Roof replacement of 80,770 sf existing metal and modified bitument roofing systems.
Mercer	East Windsor Regional	Melvin H. Kreps M.S.	5/7/2009	\$751,823	\$300,729	Active	Roof replacement of 38,700 sf of existing metal and modified bitument roofing systems.
Mercer	East Windsor Regional	Hightstown H.S.	5/7/2009	\$3,672,828	\$1,469,131	Active	Roof replacement of 76,000 sf of existing metal and modified bitument roofing systems.
Mercer	East Windsor Regional	Grace Norton Rogers E.S.	5/7/2009	\$77,400	\$30,960	Active	Roof replacement of 10,500 sf of existing metal and modified bitument roofing systems.
Mercer	Hamilton Township - Mercer	Yardville Heights E.S.	8/12/2009	\$326,012	\$136,959	Active	Boiler replacement
Mercer	Hamilton Township - Mercer	Mercerville E.S.	8/12/2009	\$252,992	\$106,283	Active	Window replacement
Mercer	Hamilton Township - Mercer	McGalliard E.S.	8/12/2009	\$639,921	\$268,834	Active	Window replacement
Mercer	Hamilton Township - Mercer	Lalor E.S.	8/12/2009	\$715,000	\$300,375	Active	Toilet room renovation
Mercer	Hamilton Township - Mercer	Kuser E.S.	8/12/2009	\$461,850	\$194,026	Active	Boiler replacement
Mercer	Hamilton Township - Mercer	Kisthardt E.S.	8/12/2009	\$429,921	\$180,612	Active	Window replacement
Mercer	Hamilton Township - Mercer	Kisthardt E.S.	8/12/2009	\$275,120	\$115,579	Active	Piping replacement
Mercer	Hamilton Township - Mercer	HEP/Willey School	8/12/2009	\$252,165	\$105,936	Active	Window replacement
Mercer	Hamilton Township - Mercer	Hamilton West-Watson H.S.	8/12/2009	\$387,139	\$162,639	Active	Boiler replacement
Mercer	Hamilton Township - Mercer	Hamilton North-Nottingham H.S.	8/12/2009	\$254,880	\$107,076	Active	Piping replacement
Mercer	West Windsor-Plainsboro Regional	W.W.P.H.S.-South Campus	8/20/2009	\$205,150	\$82,060	Active	Replace ceiling in Little Theater
Mercer	West Windsor-Plainsboro Regional	W.W.P.H.S.-South Campus	8/20/2009	\$125,178	\$50,071	Active	Paving restoration and new handicapped parking spaces and walks
Mercer	West Windsor-Plainsboro Regional	W.W.P.H.S.-South Campus	8/20/2009	\$50,000	\$20,000	Active	install door security devices and video camera throughout the bldg.

County	School District	School Name	Grant Execution Date	Total Project Cost Estimate	Grant Amount	Status	Brief Project Description
Mercer	West Windsor-Plainsboro Regional	W.W.P.H.S.-North Campus	8/20/2009	\$17,150	\$6,860	Active	Install door security devices and video cameras throughout bldg.
Mercer	West Windsor-Plainsboro Regional	Village E.S.	8/20/2009	\$25,630	\$10,252	Active	Mill and re-grade driveway to improve drainage and eliminate ponding
Mercer	West Windsor-Plainsboro Regional	Village E.S.	8/20/2009	\$17,150	\$6,860	Active	Install door security devices and video cameras throughout bldg.
Mercer	West Windsor-Plainsboro Regional	Town Center ES @ Plainsboro	8/20/2009	\$17,150	\$6,860	Active	Install door security devices and video cameras throughout bldg.
Mercer	West Windsor-Plainsboro Regional	Town Center ES @ Plainsboro	9/29/2009	\$88,160	\$35,264	Active	New metal panel chiller enclosure.
Mercer	West Windsor-Plainsboro Regional	Thomas R. Grover M.S.	8/20/2009	\$17,150	\$6,860	Active	Install door security devices and video cameras throughout bldg.
Mercer	West Windsor-Plainsboro Regional	Millstone River ES	8/20/2009	\$581,895	\$232,758	Active	Partial re-roofing (Pod "B")
Mercer	West Windsor-Plainsboro Regional	Millstone River ES	8/20/2009	\$17,150	\$6,860	Active	Install door security devices and video cameras throughout bldg.
Mercer	West Windsor-Plainsboro Regional	Millstone River ES	9/29/2009	\$45,200	\$18,080	Active	Replace existing fire alarm panel.
Mercer	West Windsor-Plainsboro Regional	Maurice Hawk E.S.	8/20/2009	\$17,150	\$6,860	Active	Install door security devices and video cameras throughout bldg.
Mercer	West Windsor-Plainsboro Regional	John V.B. Wicoff E.S.	8/20/2009	\$67,775	\$27,110	Active	Ceiling/lighting replacement (rooms 18 & 23)
Mercer	West Windsor-Plainsboro Regional	John V.B. Wicoff E.S.	8/20/2009	\$17,150	\$6,860	Active	Install door security devices and video cameras thought out bldg.
Mercer	West Windsor-Plainsboro Regional	Dutch Neck E.S.	8/20/2009	\$201,322	\$80,529	Active	Milling, grading and paving of distressed areas in East and West parking lots. Replacement of site lighting in West parking lot.
Mercer	West Windsor-Plainsboro Regional	Dutch Neck E.S.	8/20/2009	\$180,017	\$72,007	Active	Replacement of shingle roof
Mercer	West Windsor-Plainsboro Regional	Dutch Neck E.S.	8/20/2009	\$17,150	\$6,860	Active	Install door security devices and video cameras throughout bldg.
Mercer	West Windsor-Plainsboro Regional	Community M.S.	8/20/2009	\$17,150	\$6,860	Active	Install door security devices and video cameras throughout bldg.
Middlesex	Cranbury Township	Cranbury E.S.	8/28/2009	\$597,238	\$238,895	Active	Partial Roofing Replacement and Exhaust Fan Replacement.
Middlesex	Middlesex Borough	Watchung E.S.	7/21/2009	\$585,472	\$234,972	Active	General upgrades to existing restrooms: lighting, flooring, ceiling, sinks and toilets/urinals. ADA compliance. Add (2) new unisex toilet rooms and a new janitor's closet.
Middlesex	Old Bridge Township	Old Bridge H.S.	9/30/2009	\$181,000	\$72,400	Active	Campus wide clock replacement work with two tone generator and transmitter/repeater.
Middlesex	Old Bridge Township	Old Bridge H.S.	9/30/2009	\$136,050	\$54,420	Active	Replace existing floor with a new structural slab. The existing floor has been destroyed by termites, is not structurally sound.

County	School District	School Name	Grant Execution Date	Total Project Cost Estimate	Grant Amount	Status	Brief Project Description
Middlesex	Old Bridge Township	Memorial E.S.	9/22/2009	\$1,546,000	\$618,400	Active	Boiler upgrade and replacement work
Middlesex	Old Bridge Township	Cheesequake E.S.	9/22/2009	\$516,000	\$206,400	Active	Boiler upgrade and replacement
Middlesex	Old Bridge Township	Carl Sandburg M.S.	9/30/2009	\$207,000	\$82,800	Active	Replace intercom and telecommunications system.
Middlesex	Perth Amboy	Samuel E. Shull M.S.	4/13/2009	\$849,038	\$849,038	Active	Evaluate condition and operation of existing cooling towers and chiller.
Middlesex	Piscataway Township	Quibbltown M.S.	8/3/2009	\$575,000	\$230,000	Active	EIFS replacement
Middlesex	Piscataway Township	Fellowship Farms	9/9/2009	\$619,750	\$247,900	Active	Window replacement.
Middlesex	Spotswood	Spotswood Memorial	9/3/2009	\$146,532	\$61,472	Active	Boys' and girls' toilet renovation for ADA accessibility.
Middlesex	Woodbridge Township	Woodbine Avenue E.S.	8/20/2009	\$242,568	\$97,027	Active	Partial roof replacement
Monmouth	Asbury Park	T. Marshall Primary	6/2/09	\$146,112	\$146,112	Active	Investigate cracking/displacement of exterior masonry throughout exterior, and sagging exterior soffits. Confirm extent of water infiltration and whether is has created any secondary issues.
Monmouth	Hazlet Township	Sycamore Drive	8/28/2009	\$239,768	\$95,907	Active	Toilet room renovations for ADA compliance.
Monmouth	Hazlet Township	Sycamore Drive	8/28/2009	\$132,150	\$52,860	Active	Partial roof replacement.
Monmouth	Hazlet Township	Raritan H.S.	6/24/2009	\$202,125	\$80,850	Active	Replace 110 windows in the south courtyard area.
Monmouth	Howell Township	Taunton E.S.	8/10/2009	\$105,000	\$44,793	Active	Removal and tuck pointing of crumbling mortar joints on concrete masonry unit facades.
Monmouth	Howell Township	Southard E.S.	8/10/2009	\$260,400	\$111,087	Active	Partial roof replacement
Monmouth	Howell Township	Southard E.S.	8/10/2009	\$140,000	\$59,724	Active	Removal and tuck pointing mortar joints on concrete masonry unit facades.
Monmouth	Howell Township	Ramtown E.S.	8/10/2009	\$140,000	\$59,724	Active	Removal and tuck pointing of crumbling mortar joints on concrete masonry units facades
Monmouth	Howell Township	Newbury E.S.	8/10/2009	\$612,150	\$261,144	Active	Partial roof replacement.
Monmouth	Howell Township	Newbury E.S.	8/10/2009	\$87,465	\$37,313	Active	Removal and tuck pointing of crumbling mortar joints on concrete masonry unit facades.
Monmouth	Howell Township	Land O'Pines E.S.	8/10/2009	\$87,465	\$37,313	Active	Removal and tuck pointing of crumbling mortar joints on concrete masonry units facades
Monmouth	Howell Township	Edith M. Griebing E.S.	8/10/2009	\$754,950	\$322,063	Active	Partial roof replacement
Monmouth	Howell Township	Edith M. Griebing E.S.	8/10/2009	\$87,465	\$37,313	Active	Removal and tuck pointing of crumbling mortar joints on concrete masonry unit facades.
Monmouth	Howell Township	Ardena E.S.	8/10/2009	\$140,000	\$59,724	Active	Removal and tuck pointing of crumbling mortar joints on concrete masonry unit facades.
Monmouth	Keansburg Borough	New ECC PK-2 (Caruso)	9/23/09	\$123,876	\$123,876	Active	Swing Space

County	School District	School Name	Grant Execution Date	Total Project Cost Estimate	Grant Amount	Status	Brief Project Description
Monmouth	Monmouth Beach	Monmouth Beach E.S.	6/17/2009	\$356,916	\$142,767	Active	Remove and replace four unit ventilators in classrooms, existing ceiling and lighting. Sprinkler modifications are included. Remove and replace two roof top HVAC units in the Multi-Purpose Rm & the required ductwork.
Monmouth	Neptune Township	Green Grove E.S.	6/17/2009	\$111,833	\$111,833	Complete	Water Infiltration
Monmouth	Red Bank Regional H.S. Dist.	Red Bank Regional H.S.	8/4/2009	\$650,745	\$260,298	Active	Replacement of door/frames. Renovations to four (4) restrooms near the main entrance and CCTV security system improvements.
Monmouth	Rumson-Fair Haven Regional H.S. Dist.	Rumson-Fair Haven Reg. H.S.	6/23/2009	\$473,448	\$189,379	Active	Roof replacement
Monmouth	Shrewsbury Borough	Shrewsbury E.S.	8/26/2009	\$168,400	\$67,360	Active	Replacement of Emergency Generator.
Monmouth	West Long Branch	Frank Antonides E.S.	6/22/2009	\$580,000	\$232,000	Active	Roof replacement
Morris	Chester Township	Dickerson E.S.	8/14/2009	\$46,100	\$18,440	Active	Approx. 3 sets of existing wood doors/frames at exterior of school will be replaced with aluminum FRP doors that are ADA accessible
Morris	Chester Township	Bragg E.S.	8/14/2009	\$38,000	\$15,200	Active	Existing wood doors/frames at exterior of school will be replaced with aluminum FRP doors, and existing wood fire doors will be replaced & updated doors leafs with new hardware.
Morris	Chester Township	Black River M.S.	8/14/2009	\$86,000	\$34,400	Active	Appro.4 sets of exterior aluminum and steel doors/frames will be replaced with aluminum FRP doors, and existing smoke doors will be replaced for updated door leafs with new hardware and gaskets.
Morris	Florham Park	Ridgedale M.S.	9/28/2009	\$164,970	\$65,988	Active	Partial roof replacement; New gutters and facias on east and west sides of building.
Morris	Hanover Park Regional High School District	Whippany Park H.S.	8/28/2009	\$195,375	\$78,150	Active	Paving upgrades
Morris	Hanover Park Regional High School District	Whippany Park H.S.	8/28/2009	\$67,250	\$26,900	Active	Install security cameras throughout buildings
Morris	Hanover Park Regional High School District	Hanover Park H.S.	8/28/2009	\$290,815	\$116,326	Active	Paving upgrades
Morris	Hanover Park Regional High School District	Hanover Park H.S.	8/28/2009	\$211,700	\$84,680	Active	Install security cameras throughout buildings
Morris	Hanover Township	Memorial Jr. M.S.	8/7/2009	\$289,707	\$115,883	Active	Remove and install new fire alarm system
Morris	Hanover Township	Bee Meadow E.S.	8/7/2009	\$165,751	\$66,300	Active	Remove and install new fire alarm system
Morris	Jefferson Township	Jefferson Township M.S.	7/17/2009	\$329,307	\$131,723	Active	Renovation of Family and Consumer Life Science classroom
Morris	Jefferson Township	Jefferson Township H.S.	7/17/2009	\$358,858	\$143,543	Active	Renovation of Family and Consumer Life Science classroom

County	School District	School Name	Grant Execution Date	Total Project Cost Estimate	Grant Amount	Status	Brief Project Description
Morris	Jefferson Township	Ellen T. Briggs E.S.	7/17/2009	\$517,460	\$206,984	Active	Replacement for existing boiler
Morris	Morris Hills Regional	Morris Hills H.S.	9/10/2009	\$387,500	\$155,000	Active	Replace stairs, handrails and ramp/repair the canopy, all at front entrance
Morris	Morris School District	Thomas Jefferson E.S.	8/13/2009	\$264,368	\$105,747	Active	Renovation of existing classroom and art room to create new SGI rooms.
Morris	Morris School District	Morristown H.S.	8/13/2009	\$311,000	\$124,400	Active	HVAC upgrades at the synergistic lab and dance studio
Morris	Morris School District	Frelinghuysen M.S.	8/13/2009	\$1,047,070	\$418,828	Active	Proof upgrade work-roof replacement work
Morris	Morris School District	Frelinghuysen M.S.	8/13/2009	\$195,839	\$78,336	Active	Electrical service upgrade work-panel work, circuiting work
Morris	Mount Olive Township	Mountain View E.S.	8/7/2009	\$175,944	\$72,116	Active	Recoating of existing foam roof
Morris	Mountain Lakes	Wildwood E.S.	8/20/2009	\$351,532	\$140,613	Active	Circular roof replacement
Morris	Mountain Lakes	Mountain Lakes H.S.	8/20/2009	\$521,188	\$208,475	Active	Phase C partial roof replacement
Morris	Mountain Lakes	Mountain Lakes H.S.	8/20/2009	\$501,978	\$200,791	Active	Phase B partial roof replacement
Morris	Parsippany-Troy Hills Township	Rockaway Meadow E.S.	8/18/2009	\$719,995	\$287,998	Active	Window and exterior door replacement for the entire school
Morris	Parsippany-Troy Hills Township	Parsippany Hills H.S.	8/18/2009	\$1,137,700	\$455,080	Active	Boiler replacement
Morris	Parsippany-Troy Hills Township	Parsippany Hills H.S.	8/18/2009	\$92,250	\$36,900	Active	New ADA accessible ramp
Morris	Parsippany-Troy Hills Township	Central M.S.	8/18/2009	\$116,000	\$46,400	Active	Partial demolition and replacement of fire doors
Morris	Parsippany-Troy Hills Township	Brooklawn M.S.	8/18/2009	\$822,500	\$329,000	Active	Boiler replacement
Morris	Washington Township - Morris	Long Valley M.S. North	6/16/2009	\$220,000	\$88,000	Active	Fire alarm system replace throughout entire school
Ocean	Barneget Township	New Barneget High School	9/11/2009	\$98,335	\$98,335	Active	Addition to new high school. Also includes security upgrade including additional surveillance cameras and associated technology.
Ocean	Barneget Township	Lillian M. Dunfee E.S.	9/11/2009	\$54,973	\$54,973	Active	Addition to existing school. Also includes security upgrade including additional surveillance cameras and associated technology.
Ocean	Barneget Township	Joseph T. Donahue E.S.	9/11/2009	\$48,025	\$48,025	Active	New Construction of an elementary school to house 591. Also includes security upgrade including additional surveillance cameras and associated technology.
Ocean	Barneget Township	Horbelt ES	9/11/2009	\$48,172	\$48,172	Active	Addition to existing school. Also includes security upgrade including additional surveillance cameras and associated technology.
Ocean	Barneget Township	Cecil S. Collins E.S.	9/11/2009	\$40,085	\$40,085	Active	Addition to existing school Also includes security upgrade including additional surveillance cameras and associated technology.

County	School District	School Name	Grant Execution Date	Total Project Cost Estimate	Grant Amount	Status	Brief Project Description
Ocean	Berkeley Township	Clara B. Worth E.S.	6/29/2009	\$334,800	\$133,920	Active	Boiler replacement
Ocean	Southern Regional	Southern Regional H.S.	8/7/2009	\$2,717,868	\$1,087,147	Active	Replacement of existing roofing system.
Passaic	Lakeland Regional	Lakeland Regional H.S.	8/11/2009	\$282,616	\$113,046	Active	Replacement of emergency generator.
Passaic	Lakeland Regional	Lakeland Regional H.S.	9/10/2009	\$235,764	\$94,306	Active	Secure 45 perimeter doors in the East and West Buildings, installing door sensors, electrified locking systems, CCTV, intercom and remote controlled locking systems. Existing central hdw/software will be reused to minimize retraining etc
Passaic	Little Falls Township	School #3	9/14/2009	\$363,000	\$145,200	Active	Partial roof replacement, Masonry repair.
Passaic	Little Falls Township	Number 1 E.S.	6/16/2009	\$110,950	\$44,380	Active	Roof replacement
Passaic	Paterson	John F. Kennedy H.S.**	8/24/2009	\$122,577	\$122,577	Active	Replacement of the existing elevator car, cables, counter weights, motor controls and accessories with a new elevator. This elevator is constantly in need of repair affecting access for handicapped students to the second and third floors.
Passaic	Prospect Park	Number 1, Prospect Park E.S.	9/3/2009	\$4,256,717	\$1,576,795	Active	Addition of four (4) Pre-k classrooms 950 sf each, ancillary support space, boiler replacement.
Passaic	Totowa	Washington Park E.S.	7/9/2009	\$182,804	\$73,122	Active	Kitchen renovations
Passaic	Totowa	Washington Park E.S.	7/9/2009	\$39,392	\$15,757	Active	Replace existing glass block wall with new aluminum windows.
Passaic	West Milford Township	Maple Road E.S.	9/14/2009	\$242,460	\$96,984	Active	Replacement of boilers.
Salem	Quinton Township	Quinton Township E.S.	9/23/2009	\$41,869	\$26,993	Active	Renovation to classroom no 5 to include the removal of existing wood paneling and the installation of new fire rated drywall. Also, provide a waterproof coating on the masonry walls around the windows to prevent water infiltration.
Salem	Salem City	Salem M.S.	5/19/2009	\$355,870	\$355,870	Active	Roofing
Salem	Salem City	Salem H.S.	5/19/2009	\$140,000	\$140,000	Active	Exhaust Fans
Salem	Salem City	John Fenwick E.S.	5/19/2009	\$100,813	\$100,813	Active	Boiler No. 2
Somerset	Bound Brook Borough	Smalley E.S.	8/4/2009	\$109,750	\$64,842	Active	Power and data modification and wiring for electrical equipment.
Somerset	Bound Brook Borough	LaMonte E.S.	8/4/2009	\$222,256	\$131,312	Active	Roof structure repair and ceiling design.
Somerset	Bound Brook Borough	Lafayette E.S.	8/4/2009	\$109,751	\$64,842	Active	Power and data modification and wiring for electrical equipment.
Somerset	Bound Brook Borough	Lafayette E.S.	8/4/2009	\$88,750	\$52,435	Active	Electrical service upgrade with new sub main distribution board.
Somerset	Bound Brook Borough	Bound Brook H.S.	8/4/2009	\$102,038	\$60,285	Active	Install new water feed distribution system into boiler room.
Somerset	Bridgewater-Raritan Regional	Bridgewater-Raritan M.S.	6/3/2009	\$1,097,861	\$439,144	Active	Partial unit ventilator replacement

County	School District	School Name	Grant Execution Date	Total Project Cost Estimate	Grant Amount	Status	Brief Project Description
Somerset	Green Brook Township	Green Brook M.S.	9/30/2009	\$250,916	\$100,366	Active	Upgrade of existing auditorium: install new seating, new aisle carpet, refinish state front wood paneling and stairs, replace existing wood base and cap. Replacement or ceiling light fixtures and related minor electrical work etc.
Somerset	Hillsborough Township	Woodfern E.S.	8/28/2009	\$250,865	\$100,346	Active	Window replacement-all windows in original bldg
Somerset	North Plainfield Borough	West End E.S.	6/12/2009	\$1,257,851	\$758,733	Active	Comprehensive HVAC upgrades: convert existing steam heating system to hot water system. Replace boilers, boiler flu, replace existing heating piping and unit ventilators replace existing pneumatic controls and code compliant etc.
Somerset	North Plainfield Borough	Harrison ES	6/12/2009	\$571,000	\$344,426	Active	Comprehensive HVAC upgrades: convert existing steam heating system to hot water system. Replace boilers, boiler flue, replace existing heating piping and unit ventilators, replace existing pneumatic controls and code compliant ventilation
Somerset	South Bound Brook Borough	Robert Morris/Voorhees E.S.	6/16/2009	\$655,879	\$333,973	Active	Renovation of the existing library to a new media center.
Somerset	South Bound Brook Borough	Robert Morris/Voorhees E.S.	6/16/2009	\$513,400	\$261,423	Active	Removal and barrier free renovation of two (2) gang toilet rooms and two (2) staff toilet room including all doors, hardware and drinking fountains.
Somerset	Warren Township	Central E.S.	7/24/2009	\$473,750	\$189,500	Active	Phase 2 roof replacement
Somerset	Warren Township	Central E.S.	7/24/2009	\$261,957	\$104,783	Active	Asbestos tile abatement and floor tile replacement
Somerset	Warren Township	Angelo Tomaso E.S.	7/24/2009	\$142,061	\$56,824	Active	Rooftop unit replacement
Sussex	Frankford Township	Frankford Township E.S.	6/16/2009	\$1,194,809	\$477,924	Active	Partial roof replacement, toilet room HVAC upgrades, toilet room upgrades (ADA), removal of vinyl asbestos tile and carpet installation or new CT.
Sussex	Frankford Township	Frankford Township E.S.	6/16/2009	\$101,396	\$40,558	Active	Replacement of corridor doors in Area "A"
Sussex	Green Township	Green Hills E.S.	9/3/2009	\$693,500	\$277,400	Active	Partial roof replacement -4 areas of the school
Sussex	Green Township	Green Hills E.S.	9/3/2009	\$71,850	\$28,740	Active	Partial roof replacement -2 areas of the school.
Sussex	Kittatinny Regional	Kittatinny Regional H.S.	7/16/2009	\$252,836	\$101,134	Active	Window Replacement
Sussex	Sparta Township	Mohawk Avenue ES	9/3/2009	\$443,075	\$177,230	Active	Slate Roof Replacement.
Sussex	Sparta Township	Mohawk Avenue ES	9/3/2009	\$236,500	\$94,600	Active	Brick repointing of existing exterior masonry walls
Sussex	Sparta Township	Mohawk Avenue ES	9/3/2009	\$94,452	\$37,781	Active	Remove the existing boiler and install new boiler
Union	Berkeley Heights	Governor Livingston H.S.	8/20/2009	\$545,550	\$218,220	Active	ADA upgrades to existing toilet rooms.
Union	Elizabeth	Thomas Edison HS	5/18/2009	\$1,197,544	\$1,197,544	Active	Parapet Wall Repair and Repair of Steam Piping.
Union	Elizabeth	Thomas Edison HS**	5/18/2009	\$633,456	\$633,456	Active	Floor Slabs

County	School District	School Name	Grant Execution Date	Total Project Cost Estimate	Grant Amount	Status	Brief Project Description
Union	Elizabeth	Number 75, Battin M.S.	5/18/2009	\$857,275	\$857,275	Active	Structural Cracks
Union	Elizabeth	Number 3, Peterstown E.S. aka Nicholas Lacorte	5/18/2009	\$1,688,000	\$1,688,000	Active	Replace complete HVAC system
Union	Elizabeth	Number 12, Elmora E.S.	5/18/2009	\$557,514	\$557,514	Active	Building Envelope
Union	Plainfield	Plainfield H.S.	9/10/2009	\$350,000	\$350,000	Active	Evaluate condition of existing roof systems.
Union	Plainfield	Charles H. Stillman E.S.	9/10/2009	\$350,000	\$350,000	Active	Evaluate condition and operation of existing windows to determine whether to repair or replace.
Warren	Harmony Township	Harmony Township E.S.	9/29/2009	\$526,875	\$210,750	Active	Partial roof replacement (1955 and 1968 wings).
Warren	Harmony Township	Harmony Township E.S.	9/29/2009	\$62,750	\$25,100	Active	Upgrades to domestic water service.
Warren	Harmony Township	Harmony Township E.S.	9/29/2009	\$28,650	\$11,460	Active	Replace phone system.

\$117,743,726 \$59,351,714

**Gray shaded rows indicate that the Total Project Cost and Grant amount is subject to change upon determination of the Final Grant Amount.*

***These projects are identified as Emergent conditions by the DOE and delegated to the local district for execution.*

B3: Emergent Projects Undertaken by SDA as Approved by DOE (April 1, 2009 – September 30, 2009)			
County	District	School	Description
Camden	Camden	Camden H.S.	Replace cooling tower
Camden	Camden	Lanning Sq. E.S. at Fetters School	Repair of south wall of gymnasium

**Approval was given by DOE during the reporting period for the SDA to begin work on these emergent projects.*

Appendix C: Bond Issuances – EDA School Facilities Construction Bonds and Notes

New Jersey Schools Development Authority					
EDA School Facilities Construction Bonds and Notes					
Fiscal Years 2001 – 2010					
Fiscal Year	Issue Date	Series	Restricted	Denomination	Principal Amount Issued
2001	04/02/01	A		\$5,000	\$ 500,000,000
					\$ 500,000,000
2002	12/28/01	B	QZAB	\$5,000	\$ 8,600,000
					\$ 8,600,000
2003	10/16/02	C		\$5,000	\$ 600,000,000
2003	12/30/02	D	QZAB	\$5,000	\$ 29,400,000
2003	03/14/03	E	QZAB	\$5,000	\$ 7,929,000
					\$ 637,329,000
2004	08/07/03	F		\$5,000	\$ 600,000,000
2004	01/23/04	G		\$5,000	\$ 650,000,000
2004	05/18/04	H		\$5,000	\$ 300,000,000
					\$ 1,550,000,000
2005	08/31/04	I		\$5,000	\$ 250,000,000
2005	08/31/04	J		\$5,000	\$ 500,000,000
2005	04/06/05	L		\$5,000	\$ 150,000,000
2005	04/06/05	M		\$5,000	\$ 500,000,000
					\$ 1,400,000,000
2006	10/04/05	O		\$5,000	\$ 750,000,000
2006	12/15/05	P		\$5,000	\$ 175,000,000
2006	12/21/05	Q		\$5,000	\$ 500,000,000
					\$ 1,425,000,000
2007	11/02/06	R		\$5,000	\$ 500,000,000
2007	11/02/06	S		\$5,000	\$ 100,000,000
					\$ 600,000,000
2008	10/04/07	T		\$5,000	\$ 500,000,000
2008	10/04/07	U		\$5,000	\$ 300,000,000
2008	06/03/08	X		\$5,000	\$ 250,000,000
2008	06/03/08	Y		\$5,000	\$ 200,000,000
					\$ 1,250,000,000
2009	01/29/09	Z		\$5,000	\$ 175,000,000
2009	06/18/09	A Notes		\$5,000	\$ 400,000,000
					\$ 575,000,000
2010	08/20/09	BB		\$5,000	\$ 200,000,000
					\$ 200,000,000
Total					\$ 8,145,929,000

Refunding Bonds

(No proceeds to SDA except to pay for certain issuance costs)

Fiscal Year	Issue Date	Series	Restricted	Denomination	Principal Amount Issued
2005	01/27/05	K		\$5,000	\$ 700,000,000
2005	05/23/05	N		\$5,000	\$ 677,465,000
2008	04/30/08	V		\$5,000	\$ 1,132,025,000
2008	04/30/08	W		\$5,000	\$ 455,940,000
2009	06/04/09	AA		\$5,000	\$ 186,800,000
Total					\$ 3,152,230,000

Notes:

- Pursuant to the provisions of the Educational Facilities Construction and Financing Act (C.18A:7G-14a), as amended, the aggregate principal amount of bonds, notes or other obligations the EDA may issue to finance school facilities projects, and the costs related thereto, shall not exceed \$12.5 billion. This limitation excludes indebtedness incurred for refunding purposes.
- Bonds may be sold or issued in any multiple of the bond denomination.

Appendix D: Projects Exceeding Facilities Efficiency Standards (FES)

Projects Exceeding Facilities Efficiency Standards (FES)				
Approval Total: April 1 to September 30, 2009				
	Total School Facilities Projects Approved	Required Educational Adequacy/ FES Review	Projects Requiring Educational Adequacy/RES Review & Exceeding the FES	% of Projects Requiring Educational Adequacy/FES Review and Exceeding the FES
All Districts	456	50	1	2.00%
SDA Districts	10	9	1	11.11%
RODs	446	41	0	0.00%

Detail on Project Exceeding FES						
District	School	Project Approval Date	Type of Project	Gross Square Feet (GSF) Exceeding the FES	Spaces Approved Above the FES	Ineligible Space (GSF)
Newark	Elliott Street ES	19-May-09	New	37,043	Additional square footage: Prekindergarten, kindergarten and special-education classrooms, science labs, full kitchen, art, music and 12,086 square feet for grossing factor space*	0

*(1) School facilities needs related to required programs cannot be addressed within the FES and all other proposed spaces are consistent with those standards; (2) Such spaces are necessary to comply with Federal or State laws concerning educating students with disabilities to the greatest extent possible in the same building or classes with their non-disabled peers and the requirements of N.J.A.C. 6A:26-3.3(e)(2) are met; (3) Such spaces represent excess grossing factor which was approved based on a determination by the SDA that it was necessary for code compliance, constructability, site conditions, etc.

Appendix E: Metropolitan Statistical Area (MSA) Totals: Cost Per Square Foot Comparison at Bid

To address the August 2007 statutory requirement that costs of school facilities projects undertaken and funded by the SDA be compared to similar school facilities projects constructed in the New York City and Philadelphia Metropolitan Statistical Areas (MSAs), the SDA subscribes to specific statistical data reports from McGraw-Hill Dodge Construction Reports.

The U.S. Office of Management and Budget (OMB) is responsible for developing the standards for defining MSAs and for applying these standards with Census data.

In addition to using the OMB's definitions of MSAs and to broaden comparisons of SDA projects with cost per square foot of other relevant projects, the SDA has supplemented its review with a recognized national-construction data source – the School Planning and Management 2009 Annual School Construction Report – as well as information from the School District of Philadelphia and the New York City Department of Education School Construction Authority. The use of multiple sources to monitor and analyze construction costs provides assurance that industry-wide pricing trends are addressed. The table below provides a comparison of cost per square foot for new school construction (public and private schools) within the Philadelphia and New York MSAs. For the period from April 1 through September 30, 2009, the MSA comparative cost per square foot was measured by cost-at-bid award.

Metropolitan Statistical Area (MSA) Totals				
Cost Per Square Foot Comparison at Bid				
Statistical Brief				
Source	Area	Elementary School	Middle School	High School
McGraw-Hill Metropolitan Statistical Area (MSA) Schools (April - September 2009)	Philadelphia	-	-	\$122
	New York	\$670	\$253	\$528
National Clearing House for Educational Facilities (McGraw-Hill Dodge Reports) by State Average (January - September 2009)	Pennsylvania	\$167	\$209	\$222
	New York	\$476	\$253	\$503
	New Jersey	\$224	\$245	\$217
School Planning & Management by State Average (January - December 2008)	NY, NJ, PA Average	\$242	\$208	\$273
Philadelphia School District (2nd & 3rd Quarter Actual 2009)	Philadelphia	\$234	-	\$245
New York City School Construction Authority (July 2007 - June 2008)	New York City	\$369*	-	\$407*
SDA Managed Projects (2nd and 3rd Quarter Actual)	Statewide	\$234 [^]	-	-
<i>The table represents a statistical cross-section of data from numerous sources with report dates ranging from July 2007 to September 2009. Costs are at time of bid.</i> <i>*Numbers reflect the New York City Mayor's Management Report September 2009 costs at completion, excluding budgeted Change Order Contingency of 10% percent.</i> <i>[^]Cost at Bid for three SDA District Elementary Schools: Columbus School (ES No. 3), Union City; Marshall Street Elementary School, Paterson; and Elementary School at Henry Street, Passaic.</i>				

Appendix F: Construction Contracts – Number of Minority/Female Work-Hours by Trade

**Construction Contracts - Number of Minority/Female
Work-Hours by Trade
(April-September 2009)**

Trade	Total W/H	Minority W/H	Female W/H	Minority % Work Hours	Female % Work Hours
Asbestos	10,907	5,742	728	52.65	6.67
Asphalt Worker	268	132	0	49.25	0
Bricklayer or Mason	103,976	13,181	1,223	12.68	1.18
Carpenter	150,372	21,873	661	14.55	0.44
Caulker	981	734	0	74.82	0
Concrete Finisher	927	305	0	32.9	0
Demolition	328	296	32	90.24	9.76
Driller	16	0	0	0	0
Electrician	130,918	17,822	4,455	13.61	3.4
Elevator Constructor	248	0	0	0	0
Elevator Helper	160	0	0	0	0
Elevator Mechanical	1,019	0	0	0	0
Excavation	120	40	0	33.33	0
Fireproofers	105	57	0	54.29	0
Glazier	15,628	2,745	0	17.56	0
HVAC Mechanic	35,161	3,116	1,217	8.86	3.46
Insulator	8,921	1,507	152	16.89	1.7
Ironworker	18,652	1,470	161	7.88	0.86
Laborer	183,374	86,732	1,772	47.3	0.97
Operating Engineer	20,887	1,425	136	6.82	0.65
Other	1,624	316	60	19.46	3.69
Painter	17,064	5,861	64	34.35	0.38
Pipe Fitter	1,093	176	0	16.1	0
Plumber	42,455	6,414	308	15.11	0.73
Prime	1,190	528	0	44.37	0
Roofer	19,672	2,338	15	11.88	0.08
Sheet Metal Worker	36,310	7,445	172	20.5	0.47
Sprinkler Fitter	21,370	3,086	0	14.44	0
Steam Fitter	16	0	0	0	0
Supervisor	69	0	0	0	0
Surveyor	259	11	0	4.25	0
System Engineer	3,222	866	22	26.88	0.68
Taper	14,162	3,822	0	26.99	0
Teledata	971	120	0	12.36	0
Tiler	11,130	1,215	213	10.92	1.91
Truck Driver	657	314	0	47.79	0
Waterproofers	752	162	0	21.54	0
Total	854,984	189,851	11,391	22.21%	1.33%

Appendix G: Construction, Design and Construction Management Contracts Executed

Construction Contracts (April 1- September 30, 2009)				
District	Description	Contractor	NTP Date	Award Amount
Newark	Oliver Street School Abatement & Demo	CAP Services Inc.	4/3/09	\$1,836,824
Long Branch	Insulation/Heating Repairs to Pre-K bathrooms	Grafas Painting Contractors (GPC)	4/8/09	\$93,000
Newark	South Street E.S. - Asbestos Abatement & Demo	Tricon Enterprises, Inc.	4/8/09	\$571,000
Plainfield	Emerson E.S. - Expanded Site Work, Parking and Playground	D&K Construction Company	4/8/09	\$989,989
Pemberton	Pemberton ECC #1	Tamburro/Martell (Joint Venture)	4/15/09	\$19,580,048
Garfield	James Madison School #10, Abatement, Demolition & Sitework	Slavco Construction, Co.	4/29/09	\$720,930
Paterson	Roberto Clemente Annex / K-Center	Delric Construction Co., Inc	5/5/09	\$1,639,000
Long Branch	Abatement and Demolition, Elberon E.S.	Hall Building Corp.	5/11/09	\$946,350
Harrison	Harrison H.S. Bleacher Building Repairs	Hall Building Corp.	6/12/09	\$253,405
Newark	Elliott Residential Phase 2, Elliott Street E.S.	Tricon Enterprises, Inc.	7/9/09	\$416,000
Camden	Camden H.S. Tower and Entry Masonry Restoration	Dan Lepore & Sons Company	7/16/09	\$2,736,000
Jersey City	Future ECC 14 - Site Work & Demo	Tricon Enterprises, Inc.	7/17/09	\$443,000
Paterson	P.S. 24 Park 'n Play	D&K Construction Company	7/20/09	\$517,517
Camden	Lanning Sq. E.S. - Abatement & Demo, Lanning Sq. ES	USA Environmental Management	7/23/09	\$736,843
Union City	New E.S. No. 3 - Columbus School	Chanree Construction Co., Inc.	9/25/09	\$25,276,828
Phillipsburg	New Phillipsburg H.S. - Early Site Package	D&K Construction Company	9/28/09	\$468,468

Design Contracts (April 1 – September 30, 2009)				
District	Description	Firm	NTP Date	Award Amount
Newark	Barringer H.S. - Storm Drain Piping Repairs	RSC Architects	7/24/09	\$51,000
Newark	East Side H.S. - Masonry Repairs	Sowinski Sullivan Architects	7/24/09	\$74,365
Newark	Malcom X. Shabazz H.S. - Roof Replacement	Sowinski Sullivan Architects	7/24/09	\$109,870
Newark	Speedway Ave. E.S. - Emergency Generator	RSC Architects	7/24/09	\$22,000
Newark	Weequahic H.S. - Ext. Masonry Repairs	EI Associates	7/24/09	\$110,074
Newark	Weequahic H.S. - Roof Replacement	EI Associates	7/24/09	\$123,690
Newark	Avon Ave. E.S. - Roof Replacement	RSC Architects	7/30/09	\$48,000
Newark	Bragaw Ave. Sch. - Ext. Masonry Repairs	RSC Architects	7/30/09	\$45,000
Newark	Roberto Clemente E.S. - Ext. Masonry Repairs	RSC Architects	7/30/09	\$95,000
Newark	Warren St. Sch. - Ext. Masonry Repairs	RSC Architects	7/30/09	\$181,000
Newark	William Horton E.S. - Roof Replacement	RSC Architects	7/30/09	\$48,000
Camden	Broadway E.S. - Ext. Masonry Repairs	Design Ideas Group	8/6/09	\$25,000
Camden	Molina E.S. - Roof Replacement	Design Ideas Group	8/6/09	\$36,000
Camden	Sharp E.S. - Roof Replacement	Design Ideas Group	8/6/09	\$31,000
Camden	Washington E.S. - Ext. Masonry Repairs	Design Ideas Group	8/6/09	\$25,000
Camden	East Camden M.S. - HVAC Equipment & Controls	Design Ideas Group	9/4/09	\$170,000
Camden	Molina E.S. - HVAC Equipment & Controls	Design Ideas Group	9/4/09	\$150,000
East Orange	4th Avenue School - Roof Repairs	EI Associates	9/4/09	\$13,000
East Orange	Cicely Tyson School - Roof Repairs	EI Associates	9/4/09	\$13,000
East Orange	Cochran Academy - Roof Repairs	EI Associates	9/4/09	\$13,000

Design Contracts (April 1 – September 30, 2009)				
District	Description	Firm	NTP Date	Award Amount
East Orange	Dionne Warwick Institute E.S. - Roof Repairs	EI Associates	9/4/09	\$13,000
East Orange	Jackson Academy - Roof Repairs	EI Associates	9/4/09	\$12,000
East Orange	Washington Academy - Roof Repairs	EI Associates	9/4/09	\$13,000
East Orange	Whitney Houston Academy - Roof Repairs	EI Associates	9/4/09	\$13,000
Newark	Malcolm X. Shabazz H.S. - Water Infiltration	Sowinski Sullivan Architects	9/4/09	\$66,005
Newark	South Street - Ext. Masonry Repairs	Sowinski Sullivan Architects	9/4/09	\$60,995
Passaic	School #11 - Roof Replacement	DMR Architects	9/4/09	\$130,000
Passaic	School #6 - Roof Replacement	DMR Architects	9/4/09	\$106,000
Passaic	Thomas Jefferson School #1b - Roof Replacement	DMR Architects	9/4/09	\$24,000
Paterson	ELC at 14th - Plaza Deck Repairs	DMR Architects	9/4/09	\$40,000
Paterson	Sage Adult H.S. - Roof Replacement	DMR Architects	9/4/09	\$40,000
Paterson	School #10 - Replace Dissimilar Piping & Fittings	DMR Architects	9/4/09	\$10,000
Paterson	School #16 - Window System Repairs	DMR Architects	9/4/09	\$10,000
Paterson	School #3 - Window System Repairs	DMR Architects	9/4/09	\$20,000
Paterson	School #6 - Window System Repairs	DMR Architects	9/4/09	\$130,000
Long Branch	High School Restoration	RSC Architects	9/14/09	\$320,000
East Orange	Hart M.S. - Parapet Coping & Flashing Repairs	EI Associates	9/23/09	\$53,515

Construction Management Contracts (April 1- September 30, 2009)				
District	Description	Contractor	NTP Date	Award Amount
Paterson	Roberto Clemente Annex / K-Center	Jay Shapiro & Associates	5/1/09	\$278,160
Union City	New E.S. No. 3 - Columbus School	Epic Management	5/19/09	\$1,353,617
Elizabeth	Academic HS	Bovis Lend Lease	7/2/09	\$2,290,000
Garfield	James Madison School #10	Skanska USA Building	8/5/09	\$1,509,000
Jersey City	ECC #13	Epic Management	9/15/09	\$1,179,949
Jersey City	ECC #14	Hill International	9/23/09	\$1,195,265