

**Integrity Monitor Report  
Categories 1 and 2**

Integrity Monitor Firm Name: CohnReznick  
Integrity Monitor Category (1 or 2): Category 2  
Quarter Ending: 12/31/2025  
Expected Engagement End Date: 10/31/2026

**A. General Information**

1. Recovery Program Participant:

New Jersey Department of Education (NJDOE)

2. Federal Funding Source (e.g. CARES, HUD, FEMA, ARPA):

ARPA

3. State Funding Source (if applicable):

N/A

4. Deadline for Use of State or Federal Funding by Recovery Program Participant:

September 30, 2026

5. Accountability Officer:

Robert Amon

6. Program(s) under Review/Subject to Engagement:

- 1) Mount St. Dominic Academy (\$500,000) – Capital Improvements and technology upgrades to the Performing Arts Center and the 21<sup>st</sup> Century Classroom
- 2) North Bergen Highschool (\$10 million) – HVAC replacement
- 3) Union County Vo-Tech Academic building (\$8 million) – Creation of Biotechnology high school

7. Brief Description, Purpose, and Rationale of Integrity Monitor Project/Program:

## **Integrity Monitor Report Categories 1 and 2**

Executive Order 166 (EO 166), signed by the NJ Governor on July 17, 2020, established the COVID-19 Compliance and Oversight Task Force which issued guidelines regarding the appointment and responsibilities of Integrity Oversight Monitors (IOM). As an important part of the State's accountability infrastructure, integrity monitors work with Program Participants in developing measures to prevent, detect, and remediate inefficiency and malfeasance in the expenditure of COVID-19 Recovery Funds and provide expertise in Program and Process Management Auditing, Financial Auditing and Grant Management, and Integrity Monitoring/Anti-Fraud services.

Pursuant to the EO 166, NJDOE engaged CohnReznick to provide category 2 integrity monitoring services and assist in administration and monitoring of the SFRF funds allocated to three above mentioned Local Educational Agencies (LEAs) by providing expertise and technical knowledge in grant management and capital improvements projects.

8. Amount Allocated to Program(s) under Review/Subject to Engagement:

\$18,500,000 – total for three projects

9. Amount Expended by Recovery Program Participant to Date on Program(s) under Review/Subject to Engagement:

\$4,489,012.89

10. Amount Provided to Other State or Local Entities:

Mount St Dominic Academy - \$500, 000  
North Bergen High School - \$10 million  
Union County Vo-Tech - \$8 million

11. Completion Status of Program (e.g. planning phase, application review, post-payment):

Mount St. Dominic Academy (MSDA) – Complete. Post-payment.

## **Integrity Monitor Report Categories 1 and 2**

North Bergen High School (N. Bergen) –In process. General Contractor (GC) procured, the work has begun.

Union County Vo-Tech (UCVT)– In process. Phase 1 – site preparation is on the way; contractor procurement for phase 2 is planned for January 2026

### 12. Completion Status of Integrity Monitor Engagement:

In progress

### **B. Monitoring Activities**

13. Description of the services provided to the Recovery Program Participant during the quarter (i.e. activities conducted, such as meetings, document review, staff training, etc.):

a) IM Response

CohnReznick performed the following activities for the period from October 1, 2025, through December 31, 2025:

- Conducted status calls with the NJDOE on 10/02/25, 11/06/2025, 12/18/25 and had periodic communications regarding project documents and administration;
- Held periodic status calls with LEAs to overview the progress of their projects;
- Reviewed progress quarterly reports submitted by each LEA to DOE for the 3d quarter of 2025;
- Reviewed amendments to the grant agreements;
- Tracked project documents for all three LEAs and made additional requests as projects progress and documentation became available;
- Verified the reimbursement requests are properly supported, and projects take appropriate step for labor compliance
- Finalized the review of MSDA’s documentation, including the submission of Certified Payrolls as required by NJ law and paying the prevailing wage rate to workers;
- Drafted and submitted to NJDOE the IM progress report for the 4th quarter of 2025 summarizing LEAs activities for each project under review as well IM activities;
- Finalized and submitted 3Q25 Treasury report;
- Drafted 4Q25 Treasury report.

**Integrity Monitor Report  
Categories 1 and 2**

b) Recovery Program Participant Comments

N/A

14. Description of activities to prevent, detect, and remediate waste, fraud, and/or abuse during the quarter:

a) IM Response

The IM continued to meet with LEAs regularly to get updates on the status of the projects, monitor the procurement process to ensure it properly complies with federal and state provisions, request and review other projects documentation as it becomes available with the progress of the projects. With the completion of the MSDA Project, the IM reviewed MSDA's documentation provided as a support for the expenditure reports including reviews of proper approvals of and payments to the contractors and to workers on the project.

CR is continuously monitoring the LEAs' responses and the timing of their submissions and keeping DOE informed about all communications and the status of projects.

b) Recovery Program Participant Comments

NJDOE agrees with the above.

15. General description of any findings of waste, fraud, or abuse:

a) IM Response

The IM did not note any integrity issues during this reporting period.

b) Recovery Program Participant Comments

N/A

**C. Miscellaneous**

**Integrity Monitor Report  
Categories 1 and 2**

16. List of hours (by employee) and expenses incurred to perform quarterly integrity monitoring review:


a) IM Response

The following individuals have expended a total of 93.9 hours for this reporting period:

Ron Frazier – 4.0 hrs.  
Anna Fomina – 38.9 hrs.  
Sasha Sorokina – 0.0 hrs.  
Glen Szenzenstein – 0.0 hrs.  
Grace Wandling – 51.0 hrs.

b) Recovery Program Participant Comments

N/A

Name of Integrity Monitor:	CohnReznick,
Name of Report Preparer:	CohnReznick
Signature:	
Date:	12/31/2025